

(REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

Facility 67780 Service: LPD Call WJGP-LD Channel: 25 (UHF)

ID: Sign:

ID: File

0000085192

Number:

FRN: 0005077532 Eligibility Eligible Date 02/22

Status:

Submitted: /2021

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant   | Address   | Phone                 | Email          | Applicant<br>Type  |
|---|---|-----------------------|----------------|--------------------|
| TCT OF MICHIGAN, INC.  Doing Business As: TCT OF MICHIGAN, INC. | P. O. BOX<br>1010<br>MARION, IL<br>62959<br>United States | +1 (618) 997-<br>9333 | mjd@tct.<br>tv | Not-for-<br>Profit |

# Reimbursement Contact Name and Information Reimbursement

Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant  | Address   | Phone             | Email      |
|--|---|-------------------|------------|
| Michael Daly<br>Secretary<br>TCT of Michigan, Inc. | Legal Department<br>11717 Route 37<br>Marion, IL 62959<br>United States | +1 (618) 997-4700 | mjd@tct.tv |

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
|--|--|
| Briefly describe transition plan   | WJGP-LD requires replacement of its existing transmitter and antenna systems due to channel incompatibility and the lack of manufacturer support for the transmitter; however, its existing transmission line is compatible. |

#### **Transmitters**

| S | Section                         | Question                                  | Response |
|---|---------------------------------|---|----------|
|   | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

### Primary Transmitter

### **Existing Transmitter Information**

| Section                          | Question   | Response          |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New   |
|                                  | Use  | Primary<br>(Main) |
|                                  | Ownership  | Owned             |
|                                  | Is this transmitter currently shared with another station? | No                |
|                                  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter             | Manufacturer   |                   |
| Manufacturer and Type            | Model  | 5000w<br>analog   |
|                                  | Year   | 2000              |
|                                  | Туре   | Solid State       |
|                                  | Solid State Cooling  | Air Cooled        |
|                                  | Solid State Power Capacity                                 | 2.5 kW            |

### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | No  |
|                 | Manufacturer                              |   |
|                 | Model                                     | UAXTE-4R37  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Air Cooled  |
|                 | Solid State Power capacity                | 2.4 kW  |
|                 | Justification for New Transmitter         | Existing transmitter is a legacy analog transmitter who's manufacturer is no longer in business and is unable to supply parts necessary to retune the existing transmitter /mask filter to another channel. |

### Primary Transmitter

### **Other Transmitter Costs**

| • | Section                 | Question  | Response |
|---|-------------------------|---|----------|
|   | Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No       |

| Electrical Service  | Service Entrance (3 phases 800A 208V)  | No |
|---|--|----|
|   | Switchgear (industrial 800 amp)  | No |
|   | Transformer (480V)   | No |
|   | Rigid Conduit and Wiring   | No |
|   | Other Electrical Service   | No |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

## Primary Transmitte

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Primary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Ownership  | Owned              |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Mounting   | Side Mount         |
| Manufacturer and Type        | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | ERP: (Effective Radiated Power)                                  | 15.0 kW            |
|                              | Manufacturer   |                    |
|                              | Model  | AL8-OC             |
|                              | Year   | 2007               |

#### Primary Antenna

#### **New Antenna Costs**

| Section                    | Question   | Response   |
|----------------------------|--|--|
| New Antenna<br>Description | Use  | Primary<br>(Main)  |
|                            | Change Type  | Purchase<br>New  |
|                            | Ownership  | Owned  |
|                            | Is antenna shared?   | No   |
|                            | Is antenna directional?  | No   |
|                            | Will antenna be located on or in close proximity to an antenna farm? | No   |
| New Antenna                | Mounting   | Side Mount   |
| Manufacturer and Types     | Antenna position in stack  | Not in Stack   |
|                            | Polarization   | Horizontal   |
|                            | Туре   | Slotted<br>Coaxial   |
|                            | ERP: (Effective Radiated Power)                                      | 15.0 kW  |
|                            | Manufacturer   |  |
|                            | Model  | AL8-OC   |
|                            | Year   | 2019   |
|                            | Justification for New Antenna  | Existing antenna has been tested for VSWR compatibility and is unable to be retuned to WJGP's displacement channel without substantial degradation in performance. |

#### Primary Antenna

#### **Other Antenna Costs**

| Section                  | Question  | Response |
|--------------------------|---|----------|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No       |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes      |

#### Primary Antenna

#### **Other Antenna Cost Not Listed**

Information not provided.

# Transmission Section Question Response Line Transmission Line Do you have transmission line related expenses? No Related Expenses

Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

### **Existing Tower**

| Section                        | Question  | Response             |
|--------------------------------|---|----------------------|
| Existing Tower Description     | Type of change  | Move<br>Equipment    |
|                                | Tower Use   | Primary (Main)       |
|                                | Ownership   | Leased               |
|                                | Is this tower consider Complex?                         | No                   |
|                                | Is this tower currently shared with any other stations? | No                   |
|                                | Is tower documented for structural analysis?            | Yes                  |
|                                | Is tower compliant with Rev G?                          | Yes                  |
| Existing Tower                 | Do you have a tower registration number?                | Yes                  |
| Structure Registration         | ASR Number  | 1002563              |
| Coordinates (NAD83 (           | Latitude (NAD83)  | 42° 07' 43.8" N-     |
| North American Datum of 1983)) | Longitude (NAD83)                                       | 085° 20' 22.1"<br>W- |
|                                | Overall Structure Height                                | 498.68 feet          |
|                                | Support Structure Height                                | 429.78 feet          |
|                                | Ground Elevation Above Mean Sea Level (AMSL)            | 912.06 feet          |
|                                |   | 1                    |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | VB-S1 Assets,<br>LLC                                     |
| Date Constructed | 10/23/2000   |

### Primary Tower

### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

### Primary Tower

### Other Tower Expenses Not Listed

| Name                | Description  |
|---------------------|--|
| Structural Analysis | Required by Vertical Bridge to proceed with replacement of the antenna system. |

#### Outside Professional Services Costs

| Section                                       | Question  | Response  |
|---|---|---|
| Outside Project Management Services           | Do you require outside project management services?                     | Yes   |
|   | Number of Hours   | 194   |
|   | Explanation   | WJGP-LD does not have sufficient resource capacity and expertise in house to handle all activities necessary for completion of the station's build by the construction deadline. WJGP-LD will hire an outside firm to facilitate a timely transition. |
| Outside RF consulting<br>Engineering Services | Perform engineering study for displacement application                  | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application | Yes   |
|   | For Auxiliary Facility  | No  |
|   | For Main Facility   | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application    | Yes   |
|   | For Auxiliary Facility  | No  |
|   | For Main Facility   | Yes   |

|                                       | Prepare request for Special Temporary Authority            | No  |
|---------------------------------------|--|-----|
|                                       | Prepare Form 601   | Yes |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application  | Yes |
| Services                              | For Auxiliary Facility                                     | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application     | Yes |
|                                       | For Auxiliary Facility                                     | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority            | No  |
|                                       | Negotiation of Lease and other Matter for Shared Locations | Yes |
|                                       | Prepare or Review FCC Form 399 for Reimbursement           | Yes |
|                                       | Form 399 assistance or other program management costs      | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study        | No  |
|                                       | RF exposure measurements                                   | No  |
|                                       | Additional Field Engineering Service                       | No  |
|                                       |  |     |

Other Professional Services Expenses Not Listed

Outside
Professional Information not provided.
Services
Costs

# Other Expenses

| Section                            | Question   | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance             | Is an Impact Study needed?   | No       |
|                                    | Is Remediation needed?   | No       |
| Permit and Filing Costs            | FCC Construction Permit Major Change   | No       |
|                                    | FCC Construction Permit Minor Change   | No       |
|                                    | FCC License to Cover Application   | Yes      |
|                                    | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses    | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                    | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                    | Does this relocation require Equipment Storage?  | No       |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System   | No       |
|                                    | Frequency Coordination for Bi-Direction System   | No       |
|                                    | New Point to Point Microwave System  | No       |

# Other Expenses

Other Expenses Not Listed

Information not provided.

# **Cost** Information

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Transmitter<br>UAXTE-4R37                            | \$84,000.00                    | \$83,326.43       |   | \$83,326.43    |                              |
| UHF - Air<br>Cooled Solid<br>State<br>Transmitter 1<br>- 2.5 kW | \$84,000.00                    | \$83,326.43       | Please see Estimated Cost Justification WJGP-LD- 110- Primary Transmitter - UHF Air Cooled Solid State, 1-2.5 kW V0 | \$83,326.43    | see<br>submitted<br>invoices |
| Sub-total   | \$84,000.00                    | \$83,326.43       | N/A   | \$83,326.43    | N/A                          |
| Total for all systems   | \$194,507.00                   | \$188,671.43      | N/A   | \$87,216.63    | N/A                          |

#### Components

| Actual Information Description                         | File Name                      |                            |
|--|--------------------------------|----------------------------|
| UHF - Air Cooled Solid State<br>Transmitter 1 - 2.5 kW | Component Description: Amount: | Transmitter<br>\$8,383.86  |
|  | Component Description: Amount: | Transmitter<br>\$74,942.57 |

# Cost Information

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Antenna AL8-<br>OC   | \$12,230.00                    | \$11,500.00       |                                    | \$0.00         |                              |
| Sweep test of transmission line and antenna   | \$5,730.00                     | \$5,000.00        | N/A                                | N/A            | N/A                          |
| UHF-Low<br>Power, Side<br>Mount,<br>Slotted<br>Coaxial, 15.0<br>kW input,<br>Horizontal | <i>\$6,500.00</i>              | \$6,500.00        | N/A                                | N/A            | N/A                          |
| Sub-total   | \$12,230.00                    | \$11,500.00       | N/A                                | \$0.00         | N/A                          |
| Total for all systems   | \$194,507.00                   | \$188,671.43      | N/A                                | \$87,216.63    | N/A                          |

#### Components

Information not provided.

### Cost Transmission Line

**Information** Information not provided.

# Cost Information

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Tower<br>GTOWER                          | \$60,190.00                    | \$46,000.00       |                                    | \$0.00         |                              |
| Tower<br>Rigging Short<br>Tower (less<br>than 500') | \$56,190.00                    | \$42,000.00       | N/A                                | \$0.00         | N/A                          |
| Structural<br>Analysis                              | \$4,000.00                     | \$4,000.00        | N/A                                | N/A            | N/A                          |
| Sub-total   | \$60,190.00                    | \$46,000.00       | N/A                                | \$0.00         | N/A                          |
| Total for all systems                               | \$194,507.00                   | \$188,671.43      | N/A                                | \$87,216.63    | N/A                          |

#### Components

| Actual Information Description             | File Name                      |                           |
|--|--------------------------------|---------------------------|
| Tower Rigging Short Tower (less than 500') | Component Description: Amount: | TRIP CHARGE<br>\$6,175.08 |
| Structural Analysis                        | Information not provided.      |                           |

# **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside<br>Professional<br>Services  | \$36,252.00                    | \$46,010.00       |                                    | \$3,890.20     |                              |
| Perform engineering study for displacement application                               | \$1,800.00                     | \$1,800.00        | N/A                                | N/A            | N/A                          |
| Prepare/<br>Review 399<br>reimbursement<br>form                                      | \$1,710.00                     | \$500.00          | N/A                                | N/A            | N/A                          |
| Form 399<br>assistance or<br>other Program<br>Management<br>costs                    | \$500.00                       | \$500.00          | N/A                                | N/A            | N/A                          |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50                     | \$2,000.00        | N/A                                | N/A            | N/A                          |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,052.50                     | \$1,000.00        | N/A                                | N/A            | N/A                          |

| Application  Attorney Fees - Negotiation of lease and other matters for shared locations  Project management of the transition | \$3,262.50<br>\$20,467.00<br>\$36,252.00 | \$3,000.00<br>\$32,010.00<br>\$46,010.00 | N/A  Please see Widelity Strategic Support Quote  N/A | N/A<br>\$3,890.20<br>\$3,890.20 | N/A<br>N/A |
|--|--|--|---|---------------------------------|------------|
| Attorney Fees - Negotiation of lease and other matters for shared locations  Project management                                |  |  | Please see<br>Widelity<br>Strategic<br>Support        |                                 |            |
| Attorney Fees - Negotiation of lease and other matters for shared  | \$3,262.50                               | \$3,000.00                               | N/A   | N/A                             | N/A        |
| Application  |  |  |   |                                 |            |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover   | \$1,577.50                               | \$1,500.00                               | N/A   | N/A                             | N/A        |
| Prepare Form<br>601  | \$755.00                                 | \$700.00                                 | N/A   | N/A                             | N/A        |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application   | \$3,025.00                               | \$3,000.00                               | N/A   | N/A                             | N/A        |

### Components

| Actual Information Description                         | File Name                 |
|--|---------------------------|
| Perform engineering study for displacement application | Information not provided. |
| Prepare/ Review 399 reimbursement form                 | Information not provided. |

| Form 399 assistance or other Program Management costs   | Information not provided.      |                                   |
|---|--------------------------------|-----------------------------------|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application            | Information not provided.      |                                   |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>License to Cover Application         | Information not provided.      |                                   |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit<br>Application | Information not provided.      |                                   |
| Prepare Form 601  | Information not provided.      |                                   |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application              | Information not provided.      |                                   |
| Attorney Fees - Negotiation of lease and other matters for shared locations                     | Information not provided.      |                                   |
| Project management of the transition  | Component Description: Amount: | Project<br>management<br>\$271.25 |
|   | Component Description: Amount: | Project<br>Management<br>\$139.50 |
|   | Component Description: Amount: | Project<br>management<br>\$206.35 |
|   | Component Description: Amount: | Project<br>management<br>\$306.85 |

Component Description:

Project

Amount:

\$496.90

Management

**Component Description:** 

Project

Management

**Amount:** 

\$400.05

**Component Description:** 

Project

Management

Amount:

\$152.95

**Component Description:** 

Project

Management

Amount:

\$1,036.90

**Component Description:** 

Project

Management

Amount:

\$850.70

**Component Description:** 

Project

Management

Amount:

\$28.75

# **Cost** Information

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other<br>Expenses  | \$1,835.00                     | \$1,835.00        |                                    | \$0.00         |                              |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00                       | \$335.00          | N/A                                | N/A            | N/A                          |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$500.00                       | \$500.00          | N/A                                | N/A            | N/A                          |
| Equipment Delivery and Handling Charges                                  | \$1,000.00                     | \$1,000.00        | N/A                                | N/A            | N/A                          |
| Sub-total  | \$1,835.00                     | \$1,835.00        | N/A                                | \$0.00         | N/A                          |
| Total for all systems  | \$194,507.00                   | \$188,671.43      | N/A                                | \$87,216.63    | N/A                          |

#### Components

Information not provided.

# **Cost** Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$194,507.00                   | \$188,671.43   | \$87,216.63 |

| Reimbursem | envestion   | Response |
|------------|---|----------|
| Status     | The facility has ceased operating on its pre-<br>auction channel.                   | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.       | Yes      |
|            | All receipts for reimbursement have been submitted no further costs are expected to | No       |

be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

02/22/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

02/22/2021

Section Question Response

#### Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael
Daly
Secretary

02/22/2021

#### **Attachments**