

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	24090 000008	Service: LPD 7042	Call Sign:	WPEM-LD	Channel: 34 (UHF)
FRN: 00 1	17651043	Eligibility Status:	Eligible	Date Submitted:	01/12 /2021

Applicant Name, Type, and Contact Information

Information

Applicant	Address	Phone	Email	Applicant Type
Gerald Locklear <i>Individual</i> Doing Business As: GERALD LOCKLEAR	2450 Hwy 211W Lumberton, NC 28360 United States	+1 (910) 739-4477	glministry@netzero. com	Individual

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Tony zumMallen QCommunications, LLC	705B SE Melody LN #314 Lee's Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcomm. tv

Broadcaster	Question	Response
Information and		
Transition		
Plan		

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace the transmitter, line and antenna per the channel reassignment with reasonable and customary engineering and business practices.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Infor	mation			
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Ownership	Owned		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating Condition?	Yes		
	Existing Transmitter				
	Manufacturer and Type	Model	ATJC 1.5 kw		
		Year	2010		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	1.5 kW		

Existing Transmitter Information

Primary	New Transmitter Costs		
Transmitter	Section	Question	Response
	New Transmitter	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Manufacturer Model Transmitter Type Solid State Cooling	
			Guanit Series
			Solid State
			Air Cooled
		Solid State Power capacity	2.1 kW
		Justification for New Transmitter	Transmitter required to match original coverage prior to repack activities.

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Rigid Conduit and Wiring	No		
		Other Electrical Service	No		

HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Heating and Cooling
	Size	Other
	Other Size	4 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Prep	Preparation of site for arrival/installation of new transmitter
Transmitter Taxes	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.
Transmitter Decommissioning	Disconnect transmitter and components from existing configuration and move within building to make way for new equipment
Transmitter Shipping fee	Estimated shipping costs for transmitter. Actual costs to be determined.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Informa	ation	
Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Purchase New
		Antenna Use	Primary (Main)
		Ownership	Owned
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna	Mounting	Side Mount
	Manufacturer and Type	Antenna position in stack N	Not in Stack
			Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	1
		Number of Panels	4
		Design power capacity in use	50.0 %
		Lower Limit	590.00 MHz
		Upper Limit	596.00 MHz
		ERP: (Effective Radiated Power)	1.0 kW
		Manufacturer	
		Model	4DR/PR- 450
		Year	2010

Primary	New Antenna Costs		
Antenna	Section	Question	Response
	New Antenna Description	Use	Primary (Main)
		Change Type	Purchase New
		Ownership	Owned
		Is antenna shared?	No
		Is antenna directional?	No
		Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna	Mounting	Side Mount
	Manufacturer and Typ	es Antenna position in stack	Not in Stack
		Polarization	Elliptical
		Туре	Broadband Panel
		Number of Stations Supported	1
		Number of Panels/Bays	4
		Lower Limit	590.00 MHz
		Upper Limit	596.00 MHz
		Design power capacity in use	50.0 %
		ERP: (Effective Radiated Power)	15.0 kW
		Manufacturer	
		Model	ATC- BCE512M- V3-34
		Year	2019

Justification for New Antenna

Primary Other Antenna Costs

Antenna

Question Response Section **Elbow Complex** Do you require the separate purchase of Yes the Elbow Complex? Broadband or Single Channel? Single Channel 3 1/8 Feed Line Size inches inches **Side Mount Brackets** Do you require the separate purchase of Yes side mount brackets for a high power antenna? **Pattern Scatter Analysis** No Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? Sweep Test Do you require the sweep testing of Yes transmission line and antenna? **Power Dividers** Yes Does the panel antenna require power dividers? Number of Power Dividers 1 **Cable Harness** Yes Does the panel antenna require cable harness? 1 Number of Cable Harnesses

Other Antenna Cost Not Listed

Primary	
Antenna	

Name	Description
Antenna Shipping fees	Estimated shipping costs for antenna. Actual costs to be determined.
Antenna Taxes	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Flexible Foam
	Diameter	1 5/8 inches
	Number of parallel runs	1
	Length	500 feet per run

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Foam
		Diameter	Other
		Other Diameter	3 inches
		Number of parallel runs	1
		Length	500 feet per run
		Justification for New Transmission Line	Line change required due to manufacturer discontinuing 2-1/4" line. 3" line required to match original ERP output.
	Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary	Other Transmission Line Expenses N	ot Listed
Transmissic	on Line	Description

Name	Description
Transmission Line Shipping fees	Estimated shipping costs for transmission line. Actual costs to be determined.

Transmission Line Taxes	Estimated sales tax collected by vendors a
	part of the repack. Actual costs to be
	determined.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

mary	Existing	Tower

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
		Ownership	Leased		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	No		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	Unknown		
		Is tower compliant with Rev G?	Yes		
	Existing Tower Structure	Do you have a tower registration number?	Yes		
	Registration	ASR Number	1007489		
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	34° 40' 27.0" N-		
	1983)) Longitude (NAD83)	Longitude (NAD83)	079° 02' 20.1" W-		
		Overall Structure Height	505.90 feet		
		Support Structure Height	499.99 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	144.03 feet		
		(AMSL)			

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Pinnacle Towers LLC
Date Constructed	01/01/1995

Other Types of Users

Users

Wireless

Primary Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Tower mapping and report for structural engineer
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed

Primary Tower

Tower

Tower

Information not provided.

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	250
		Explanation	Required to assist in the turnkey management of the channel relocation project in order that the existing internal personnel can maintain and operate the station's daily operational requirements and plans.
	Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Prepare Form 601	Yes

Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No

Other Professional Services Expenses Not Listed Outside

Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Permit and Filing Costs	FCC Construction Permit Major Change	Yes
		FCC Construction Permit Minor Change	Change Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
	Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
		Frequency Coordination for Bi-Direction System	No
		New Point to Point Microwave System	No

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Guanit Series	\$121,520.00	\$73,430.00		\$57,382.50	
Transmitter Decommissioning	\$6,000.00	\$6,000.00	Estimated costs of harvesting and removal of old transmitter from site. Actual costs to be determined.	\$0.00	\$6,000.00 COST SUBMITTED BY C-PRO
Transmitter Taxes	\$8,400.00	\$8,400.00	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.	\$0.00	TBD.
Site Prep	\$7,000.00	\$7,000.00	Estimate of preparation of site for new transmitter installation. Revised upon Site Survey.	\$0.00	\$7,000.00 COST SUBMITTED BY C-PRO

Transmitter Building Site Survey /Installation	\$10,000.00	\$25,000.00	Estimated transmitter installation costs. Actual costs to be determined.	\$25,000.00	REQUESTING \$10.000 FOR THIS PROJECT.
Other HVAC Service Type: H Size:4 (Other)	\$5,000.00	\$5,000.00	HVAC costs per attached quote.	\$5,000.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$20,910.00	Cost determined from submitted Anywave quote CANCELED FOUND TO BE MORE THAT WE NEED FOR ERP OUTPUT ONLY NEED 240 WATTS SO ANYWAY HAS INVOICED US FOR 20,910.00 NEED FULL REFUND	\$27,382.50	\$20,910.00 COMPLETE COST OF 400 WATT TRN-U- 400-D-FB UHF TRANSMITTER
Transmitter Shipping fee	\$1,120.00	\$1,120.00	Estimated shipping costs for transmitter. Actual costs to be determined.	\$0.00	N/A
Sub-total	\$121,520.00	\$73,430.00	N/A	\$57,382.50	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Description	File Name	
Transmitter Decommissioning	Information not provided.	
Transmitter Taxes	Information not provided.	
Site Prep	Information not provided.	
Transmitter Building Site Survey/Installation	Component Description: Amount:	Installation of Transmitter \$25,000.00
Other HVAC Service Type: H Size:4 (Other)	Component Description: Amount:	HVAC installation \$5,000.00
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description:	TRANMITTER UPGRADE FOR WPEM CHANNE 34. 24090
	Amount:	\$4.24090 \$27,382.50
	Component Description:	NOT REQUESTING PAYMENT FOR THIS DUE TO IT BEING AN
	Amount:	UGRADE \$27,382.50
Transmitter Shipping fee	Information not provided.	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Antenna ATC- BCE512M- V3-34	Predetermined Cost Estimate \$38,005.00	Estimated Cost \$38,005.00	Estimated Cost Justification	Actual Cost \$0.00	Actual Cost Justification
Antenna Shipping fees	\$1,000.00	\$1,000.00	Estimated shipping costs for antenna. Actual costs to be determined.	\$0.00	
Cable harness (each, for panel antenna system, if not included in antenna cost)	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Power Dividers (each, for panel antenna system, if not included in antenna cost)	\$1,300.00	\$1,300.00	N/A	N/A	N/A
Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	N/A	N/A

Elbow complex, single channel, 3 1 /8" input (if needed)	\$7,600.00	\$7,600.00	N/A	\$0.00	N/A
Antenna Taxes	\$2,000.00	\$2,000.00	Estimated antenna sales tax collected by vendors as part of the repack. Actual costs to be determined.	\$0.00	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	\$0.00	SWEEP ANTENNA AND TRANSMITTER LINE \$5.000
UHF-Low Power, Side Mount, Broadband Panel, 4 bay, 15.0kW input, Elliptical	\$14,750.00	\$14,750.00	Cost based on invoice.	\$0.00	N/A
Sub-total	\$38,005.00	\$38,005.00	N/A	\$0.00	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Actual Information Description	File Name
Antenna Shipping fees	Information not provided.
Cable harness (each, for panel antenna system, if not included in antenna cost)	Information not provided.

Power Dividers (each, for panel antenna system, if not included in antenna cost)	Information not provided.	
Side Mount antenna brackets	Information not provided.	
Elbow complex, single channel, 3 1/8" input (if needed)	Information not provided.	
Antenna Taxes	Information not provided.	
Sweep test of transmission line and antenna	Information not provided.	
UHF-Low Power, Side Mount, Broadband Panel, 4 bay, 15.0kW input, Elliptical	Component Description:	Cost of horizontal portion of antenna. Not requesting cost of E-pol upgrade.
	Amount:	\$14,750.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$19,872.88	\$19,872.88		\$0.00	
Transmission Line Taxes	\$1,611.00	\$1,611.00	Estimated sales tax collected by vendors as part of the repack. Actual costs to be determined.	N/A	N/A
Transmission Line Shipping fees	\$2,149.56	\$2,149.56	Cost determined from SCMS quote submitted on 4.30.20 along with justification.	N/A	N/A
Flexible Foam Transmission Line - 3" 1 parallel runs 500 feet	\$16,112.32	\$16,112.32	Transmission line cost per attached SCMS quote. 4.30.20 Justification added to quote, submitted on 4.30.20	\$0.00	INVOICE ALREADY UPLOADED SCMS
Sub-total	\$19,872.88	\$19,872.88	N/A	\$0.00	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$195,250.00	\$67,500.00		\$20,000.00	
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$30,000.00	Cost determined from invoice	\$20,000.00	N/A
Minor tower reinforcement /modifications	\$16,500.00	\$16,500.00	Estimated tower modification costs due to possible failing structural analysis.	\$0.00	N/A
Tower mapping and report for structural engineer	\$21,000.00	\$21,000.00	N/A	N/A	N/A
Sub-total	\$195,250.00	\$67,500.00	N/A	\$20,000.00	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Actual Information Description	File Name	
Tower Rigging Tall Tower	Component Description:	Rigging for WPEM
(greater than 500')	Amount:	\$20,000.00

Minor tower reinforcement /modifications		
	Component Description:	Clearing of Guide wire on Tower
	Amount:	\$16,500.00
	Component Description:	Duplicate, delete this line item.
	Amount:	N/A
Tower mapping and report for structural engineer	Information not provided.	

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatic
Outside Professional Services	\$123,465.00	\$119,812.00		\$13,187.10	
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$43,732.00	Per-attached quote number 731- R for Coverage Verification	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$2,235.00	\$2,235.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Prepare Form 601	\$755.00	\$755.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/#
Prepare request for Special Temporary Authorization	\$1,280.00	\$1,280.00	N/A	N/A	N//
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N//
Form 399 assistance or other Program Management costs	\$13,590.00	\$13,590.00	Per attached QCommunications quote.	\$10,687.10	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$2,500.00	Per attached quote QC-WEPM- 1 dated 9/23/19	\$2,500.00	N//

Project management of the transition	\$26,375.00	\$30,800.00	Required to assist in the turnkey management of the channel relocation project in order that the existing internal personal can maintain and operate the stations daily operational requirements and plans.	N/A	N/A
Sub-total	\$123,465.00	\$119,812.00	N/A	\$13,187.10	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Actual Information Description	File Name
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare Form 601	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Perform engineering study for displacement application	Information not provided.

Form 399 assistance or		
FUILIT 399 assistance of		
other Program	Component Description:	Form 399
Management costs		assistance or othe
		Project
		management
		costs.
	Amount:	\$385.00
	Component Description:	Form 399
		Assistance
	Amount:	\$500.00
	Component Description:	Paperwork PM
	Amount:	\$985.60
	Component Descriptions	Form 399
	Component Description:	assistance or othe
		Project
		management cost
	Amount:	\$2,248.40
		, -
	Component Description:	Paperwork PM
	Amount:	\$3,010.70
	Component Description:	Paperwork PM
	Amount:	\$1,039.50
	Component Description:	Paperwork PM
	Amount:	\$2,517.90
Prepare/ Review 399 reimbursement form	Component Description	Prenare/Review
	Component Description:	Prepare/Review 399 reimbursemer
	Component Description:	399 reimbursemer
	Component Description:	399 reimbursemer form.
		399 reimbursemer

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$9,210.00	\$9,210.00		\$0.00	
Equipment Storage	\$500.00	\$500.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date.	N/A	N/A
Equipment Delivery and Handling Charges	\$1,000.00	\$1,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$1,000.00	\$1,000.00	4-6 yard disposal bin on site to capture all waste from on site system integration and tower vendors.	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$305.00	\$305.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 Major change CP application	\$4,960.00	\$4,960.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
Sub-total	\$9,210.00	\$9,210.00	N/A	\$0.00	N/A
Total for all systems	\$507,322.88	\$327,829.88	N/A	\$90,569.60	N/A

Components

Information not provided.

Grand Total				
	Predetermined Cost Estimate	Estimated Cost	Actual Cost	
Total for all systems	\$507,322.88	\$327,829.88	\$90,569.60	
		Predetermined Cost Estimate	Predetermined Cost Estimate Estimated Cost	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named 	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Gerald Locklear , Locklear . Owner
	01/12/2021

Attachments