

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File Number:	17746 000008	Service: LPD 7143	Call Sign:	KBPX-LD	Channel: 27 (UHF)
FRN: 003	1218621	Eligibility Status:	Eligible	Date Submitted:	04/06 /2021

Applicant Name, Type, and Contact Information

Information

WORD BROADCASTING NETWORK3701 FERN VALLEY+1TOM@WBNA21.Not-for- ProfitDoing Business As: WORD BROADCASTINGROAD964-1001SVILLE,21211001SVILLE,1001SVI	Applicant	Address	Phone	Email	Applicant Type
	NETWORK Doing Business As: WORD BROADCASTING	VALLEY ROAD LOUISVILLE, KY 40219	(502) 964-		

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information					
Contact Information	Applicant	Address	Phone	Email		
	The Preparer is same as the reimbursement contact.					

Broadcaster	Question	Response
Information		
and		
Transition		
Plan		

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KBPX-LD transitioned in May 2019 from channel 46 to channel 27 and entered into a channel sharing agreement with KQHO-LD.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Ownership	Owned		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter Manufacturer and Type	Manufacturer			
		Model	TRN5X-4D- U-C		
		Year	2018		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	1 kW		

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	TRN-5X-U- 38-C			
		Transmitter Type	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power capacity	3.3 kW			
		Justification for New Transmitter	Needed to move transmitter site to achieve comparable coverage from preexisting licensed parameters - new transmitter site required transmitter with more power in order to achieve comparable coverage at new site /elevation			

Primary	Other Transmitter Costs				
Transmitter	Section	Question	Response		
	Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes		
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	No		
		Rigid Conduit and Wiring	No		
		Other Electrical Service	No		
	HVAC Service	Does the replacement transmitter require HVAC Service?	No		
	Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes		
		Size	15.0 square feet		

Primary Transmitter	Other Transmitter Cost Not Listed			
	Name	Description		
	Primary Transmitter - Additional Parts	Primary Transmitter - Additional Parts		

Other Transmitter Costs

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary Antenna	Existing Antenna Information		
	Section	Question	Response
	Existing Antenna Description	Type of change	Purchase New
		Antenna Use	Primary (Main)
		Ownership	Owned
		Is the existing antenna shared with another station or stations?	Yes
		Is the existing antenna directional?	No
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	Yes
	Existing Antenna	Mounting	Top Mount
	Manufacturer and Typ	Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Cross Dipole
		ERP: (Effective Radiated Power)	15.0 kW
		Manufacturer	
		Model	PHP- 80U22211E
		Year	2002

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Existing Antenna Information

Facility ID	Call Sign
12895	KETH-TV
24436	KLTJ
53847	KXLN-DT

60537 KFTH-DT

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Change Type	Purchase New	
		Ownership	Owned	
		Is antenna shared?	Yes	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna	Mounting	Side Mount	
	Manufacturer and Types	Antenna position in stack	Not in Stack	
		Polarization	Circular	
		Туре	Broadband Panel	
		Number of Stations Supported	2	
		Number of Panels/Bays	3	
		Lower Limit	548.00 MHz	
		Upper Limit	554.00 MHz	
		Design power capacity in use	16.7 %	
		ERP: (Effective Radiated Power)	15.0 kW	
		Manufacturer		
		Model	PSIUP3EC- 27-CP	
		Year	2019	

Justification for New Antenna	Moved off
	of ATC
	tower with
	Shared
	antenna
	and had to
	purchase
	new
	antenna for
	new
	transmitter
	site to use
	for KBPX-
	LD and
	channel
	sharee
	KQHO-LD

Primary

Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
Power Dividers	Does the panel antenna require power dividers?	Yes
	Number of Power Dividers	8
Cable Harness	Does the panel antenna require cable harness?	No

Other Antenna Cost Not Listed

Primary	Other Antenna Cost Not Listed		
Antenna	Name	Description	
	Primary Antenna - Support Mast	Primary Antenna - Support Mast	

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Transmission	Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Ownership	Leased
		Is the existing transmission line shared with another station or stations?	Yes
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	
		Туре	Rigid
		Diameter	8 3/16 inches
		Segment Length	19 3/4 inches
		Number of parallel runs	1
		Length	1730 feet per run

Primary Existing Transmission Line

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
60537	KFTH-DT
12895	KETH-TV
24436	KLTJ
53847	KXLN-DT

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Foam
		Diameter	1 5/8 inches
		Number of parallel runs	1
		Length	225 feet per run
		Justification for New Transmission Line	Moved off shared antenna at ATC site, could not bring TX line to new location, needed new TX line.
	Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Other Transmission Line Expenses Not Listed Other Transmission Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower Section

Section	Question	Response
Existing Tower	Type of change	Construct New
Description	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1064696
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	29° 34' 16.0" I
	Longitude (NAD83)	095° 30' 38.0" W-
	Overall Structure Height	1973.07 feet
	Support Structure Height	1842.17 feet
	Ground Elevation Above Mean Sea Level (AMSL)	76.77 feet
	Structure Type	GTOWER - Guyed Structure Use for Communicatio Purposes
	Tower Owner	American Towers LLC

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
24436	KLTJ	DTV
12895	KETH-TV	DTV
60537	KFTH-DT	DTV
53847	KXLN-DT	DTV

Primary	Tower Construction Costs				
Tower	Section	Question	Response		
	Construct New Tower	Use	Primary (Main)		
		Is this a request for upgraded equipment?	No		
		Height	1066.00 feet		
		Justification for New Tower	Channel Change required moving to new location on an existing building from prior ATC tower in order to replicate approximate existing coverage pattern after move from Channel 46 to Channel 27		

Tower Rigging Costs

Primary Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary	Other Tower Expenses Not Listed		
Tower	Name	Description	
	Primary Tower - Structural Analysis	Primary Tower - Structural Analysis	

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	No
	Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
· ·		Prepare request for Special Temporary Authority	No
		Prepare Form 601	No
	Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Negotiation of Lease and other Matter for Shared Locations	Yes
		Prepare or Review FCC Form 399 for Reimbursement	Yes
		Form 399 assistance or other program management costs	Yes

RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	4
	Justification	Supervision of installation of new transmitter and antenna at new rooftop site, field survey measurements for coverage verification

Outside	Other Professional Services Expenses Not Listed		
Professional	Services Costs	Description	
	American Tower Corporation Structural Analysis	Structural Analysis of old tower to determine if KBPX could share antenna with potential repack partner KVVV	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Permit and Filing Costs	FCC Construction Permit Major Change	No
		FCC Construction Permit Minor Change	Yes
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
-	Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
		Frequency Coordination for Bi-Direction System	No
		New Point to Point Microwave System	No

Other Expenses Not Listed

Evnoncoc	
Expenses	

Name	Description
KQHO CHANNEL SHAREE EXPENSES	Relocation expenses for KQHO-LD, channel sharee of KBPX-LD
TV LISTINGS RESEARCH	Had to hire Gracenote to verify through TV Listings that KBPX was on the air and qualified for repacking.
INTERNAL PROJECT MGMT	Internal licensee project management expenses (time based) outside ordinary staff responsibilities.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TRN-5X-U- 38-C	\$143,050.00	\$71,622.20		\$57,029.95	
Primary Transmitter - Additional Parts	\$11,350.00	\$11,350.00	Please see KBPX-LD Primary Transmitter - Additional Parts Budget Revision Justification Cover Letter	\$0.00	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$12,000.00	Installation located on 87th floor of commercial building required special techiques and conditions to install using specialized crew that had to travel to install.	\$10,670.00	N/A
Other Building Addition Size: 15.0	\$1,000.00	\$1,000.00	N/A	\$0.00	N/A

Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$6,000.00	N/A	\$5,087.75	N/A
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$106,300.00	\$41,272.20	N/A	\$41,272.20	N/A
Sub-total	\$143,050.00	\$71,622.20	N/A	\$57,029.95	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Actual Information Description	File Name	
Primary Transmitter - Additional Parts	Information not provided.	
Transmitter Building Site Survey/Installation	Component Description:	KBPX-LD-110- Primary Transmitter - Transmitter Building Site Survey/Installation \$10,670.00
	Component Description:	Invoice for the KBPX Transmitter Install
	Amount: Component Description:	\$10,670.00 Quote for Engineering costs to install KBPX- LD transmitter
	Amount:	N/A

Other Building Addition Size: 15.0	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Component Description:	Furnish & install
	Amount:	(1) 480V 40A 3 \$5,087.75
	Component Description:	Furnish and insta
		Electric service circuit and meter
		for KBPX-LD transmitter
	Amount:	\$5,087.75
UHF - Air Cooled Solid State		
Transmitter 2.501 - 3.999 kW	Component Description:	Transmitter for
		KBPX-LD
	Amount:	\$41,272.20

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSIUP3EC- 27-CP	\$45,500.00	\$45,500.00		\$0.00	
Primary Antenna - Support Mast	\$4,998.00	\$4,998.00	Please see Propogation Systems, Inc. proposal P20419- DR1 Revised and actual parts on invoice 2006	N/A	N/A
UHF-Low Power, Side Mount, Broadband Panel, 3 bay, 15.0kW input, Circular	\$19,747.00	\$19,747.00	Please see Propagation Systems, Inc. proposal P20419- DR1 Revised	N/A	N/A
Power Dividers (each, for panel antenna system, if not included in antenna cost)	\$10,400.00	\$10,400.00	N/A	\$0.00	N/A
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	\$0.00	N/A

Side Mount antenna brackets	\$4,625.00	\$4,625.00	N/A	\$0.00	N/A
Sub-total	\$45,500.00	\$45,500.00	N/A	\$0.00	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Information not provided.

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$5,400.00	\$5,400.00		\$0.00	
Flexible Foam Transmission Line - dielectric, 1 5 /8"	\$5,400.00	\$5,400.00	N/A	\$0.00	N/A
Sub-total	\$5,400.00	\$5,400.00	N/A	\$0.00	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Actual Information Description	File Name	
Flexible Foam Transmission Line - dielectric, 1 5/8"	Component Description: Amount:	1 1-5/8" LACE UP HOISTING GRIP \$22.91
	Component Description:	8 Additional UNIVERSAL ANGLE ADAPTER KIT
	Amount:	\$320.00

Component Description: Amount:	2 1-5/8 EIA COUPLING HARDWARE INCLUDES ANCHOR CONNECTOR AND HARDWARE \$88.70
Component Description: Amount:	1 CONNECTOR INSTALLATION FEE \$50.00
Component Description: Amount:	3 1-5/8" GROUNDING KIT \$41.97
Component Description: Amount:	1-5/8" FOAM TRANSMISSION LINE \$1,300.00
Component Description: Amount:	6 UNIVERSAL ANGLE ADAPTER KIT \$240.00
Component Description: Amount:	6 1-5/8" HANGER (BOLT-ON) \$111.00
Component Description: Amount:	8 Additional 1-5/8" SNAP IN HANGER \$188.24

Component Description:	1-5/8 EIA CONNECTOR 1-5/8
Amounti	FOAM
Amount:	\$668.26

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,963,310.00	\$33,980.00		\$25,191.00	
Primary Tower - Structural Analysis	\$1,980.00	\$1,980.00	Please see Propogation Systems, Inc. proposal P20419- DR1 Revised	N/A	N/A
New tower between 1000' and 1500' without elevator, presumptive soil conditions	\$2,803,580.00	\$0.00	Not a new tower - mounting on roof of existing building.	\$0.00	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$32,000.00	N/A	\$25,191.00	N/A
Sub-total	\$2,963,310.00	\$33,980.00	N/A	\$25,191.00	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Actual Information	
Description	

File Name

Primary Tower - Structural Analysis	Information not provided.	
New tower between 1000' and 1500' without elevator, presumptive soil conditions	Information not provided.	
Tower Rigging Tall Tower (greater than 500')	Component Description: Amount:	Tower Labor \$25,191.00
	Component Description:	Cost for local PE Included review of antenna support structure, site visitation, walk though and opinion letter \$1,980.00
	Component Description:	Invoice for tower rigging engineering services to install new KBPX-LD Antenna \$25,191.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Duodotomainest	Fotimeted	Estimated		Actual Cost
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$93,230.00	\$104,338.75		\$54,787.20	
Additional Field Engineering Service, 4 Days	\$10,000.00	\$10,000.00	4 days @\$2,500.00 per day	\$2,072.20	N/A
RF Exposure Measurements	\$12,100.00	\$12,100.00	N/A	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$52,600.00	\$52,600.00	N/A	\$31,500.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	\$426.25	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$3,262.50	\$3,262.50	N/A	\$1,430.00	N/A
American Tower Corporation Structural Analysis	\$4,000.00	\$4,000.00	American Tower Corporation Structural Analysis	\$4,000.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,732.50	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$1,732.50	N/A
Perform engineering study for displacement application	\$1,800.00	\$12,886.25	The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time.	\$12,886.25	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	\$740.00	N/A
Form 399 assistance or other Program Management costs	\$0.00	\$0.00	N/A	\$0.00	N/A
Sub-total	\$93,230.00	\$104,338.75	N/A	\$54,787.20	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 4 Days	Component Description:	Preliminary Trip for Install of KBPX Transmitter /Antenna by Ultranet Wireless billed at regular contract engineering rate. See itemized affidavit yellow highlights. \$2,072.20
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Component Description: Amount:	Engineering Services \$31,500.00
	Component Description: Amount:	Field Signal Study for KBPX \$31,500.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Radio TV Law invoice for 2100 Form Filings. Note the highlights in yellow. \$1,155.00

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Com Technologies invoice for engineering help with license to cover app \$601.25
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Component Description:	KBPX-LD-550- Attorney - License to Cover Application (Main)
	Amount:	\$426.25
Attorney Fees - Negotiation of lease and other matters for shared locations	Component Description: Amount:	Repack Legal Expenses \$1,430.00
	Component Description:	Radio TV Law and associates Invoice for KBPX legal work related to the negotiation of channel share agreement in order to repack. \$4,265.50

American Tower Corporation Structural Analysis	Component Description: Amount:	PO Line 1 - Customer Structural ATC Site #/Name: 282638 \$4,000.00
	Component Description: Amount:	Structural Analysis to determine if the old tower site could handle a potential antenna share with KVVV. \$4,000.00
Prepare/ Review 399 reimbursement form	Component Description: Amount:	KBPX-LD-590- Prepare and/or Review 399 Reimbursement Form \$1,732.50
	Component Description: Amount:	Assistance in filing the 399 form by RadioTVLaw for KBPX \$2,035.00
Perform engineering study for displacement application	Component Description: Amount:	Move existing antenna system \$925.00
	Component Description: Amount:	Displacement Channel Analysis \$2,887.50
	Component Description: Amount:	License coordination \$601.25

	Component Description: Amount:	Modify Pattern for KQHO site \$4,078.75
	Component Description: Amount:	Communication with Steve Ramer \$1,942.50
	Component Description:	Comm Technology's Invoice for KBPX
	Amount:	signal study \$4,078.75
	Component Description: Amount:	8-30 Start, compare panel Antenna \$2,451.25
	Component Description:	Com Technologies invoice for Signal Study
	Amount:	\$925.00
	Component Description:	Invoice for Communications Technologies to do Signal Analysis for KBPX's channel move.
	Amount:	\$3,627.50
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	KBPX-LD-530-RF Eng - Construction Permit Application
	Amount:	(Main) \$740.00

Form 399 assistance or		
other Program Management costs	Component Description:	Invoice from Comm Technologies for project engineering and coordinating the potential channel and antenna share.
	Amount:	\$2,451.25
	Component Description:	Project Management Labor Invoice for KBPX Repack for Tom Fawbush
	Amount:	\$18,067.50
	Component Description:	Hours for Byron Gehret's time project managing KBPX in Houston. Local station GM.
	Amount:	\$4,699.00
	Component Description:	Consulting Engineering Project management of repack equipment purchasing and FCC 399 filling issues. Second and Third item on this
	Amount:	invoice. \$1,433.75
	Component Description	Ducient
	Component Description:	Project Management Labor Invoice for Glenn Brown for KBPX
	Amount:	\$5,302.00

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$105,927.10	\$105,927.10		\$47,266.82	
IP BASED STL	\$14,987.20	\$14,987.20	Please see Estimated Cost Justification KBPX-LD- 610-IP Based STL v0	\$14,987.20	N/A
INTERNAL PROJECT MGMT	\$23,494.90	\$23,494.90	Please see Estimated Cost Justification KBPX-LD- 610-Internal Project Management v0	\$23,494.90	N/A
TV LISTINGS RESEARCH	\$3,000.00	\$3,000.00	Required costs to verify repack	\$2,900.00	N/A

KQHO CHANNEL SHAREE EXPENSES	\$40,000.00	\$40,000.00	Expenses of channel sharee KQHO associated with repack /transition, including legal fees, project management, Form 2100 and Form 399 completion, consulting engineer work, etc.	\$3,863.75	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	\$852.97	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$8,000.00	\$8,000.00	removal of TX line and old transmitter from ATC tower site.	\$0.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 icense to cover application	\$335.00	\$335.00	N/A	\$0.00	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	\$1,168.00	N/A

Sub-total	\$105,927.10	\$105,927.10	N/A	\$47,266.82	N/A
Total for all systems	\$3,356,417.10	\$366,768.05	N/A	\$184,274.97	N/A

Components

Actual Information Description	File Name	
IP BASED STL		
	Component Description:	IP STL for KBPX- LD
	Amount:	\$14,987.20
INTERNAL PROJECT		
MGMT	Component Description:	Expenses incurred
		for In House Labor
		by Station General
		Manager, Tom Fawbush
	Amount:	\$18,587.58
	Component Description:	Expenses incurred
		for In House Labor
		by General
		Manager, Byron Gehret
	Amount:	\$4,907.32
		¢ 1,001 102
TV LISTINGS RESEARCH	Component Description:	Required research
		by Gracenote
		looking at TV
		Listings for
		Repack Eligibility
	Amount:	\$2,900.00
	Component Description:	Archive Data
	Amount:	\$2,900.00

KQHO CHANNEL SHAREE EXPENSES	Component Description: Amount:	KBPX-LD-610- KQHO Channel Sharee Expenses \$3,863.75
Equipment Storage	Component Description: Amount:	Expense Report - Public Storage \$852.97
	Component Description: Amount:	Receipts for 7 months of storage from local storage facility to hold equipment until used or disposed of. \$820.34
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Equipment Delivery and Handling Charges	Component Description:	This is an invoice for additional labor moving equipment the day of transmitter installation. \$1,168.00
	Component Description: Amount:	1 UPS Charges for Additional Parts \$51.09
	Component Description: Amount:	1 Incoming Freight Charges Transmission Line \$327.14
	Component Description: Amount:	1 Mast & Line Freight Charges \$1,224.55

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$3,356,417.10	\$366,768.05	\$184,274.97	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Tom Fawbush General Manager 04/06/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Tom Fawbush <i>GM</i> 04/06/2021

Certification	Section	Question	Response
Certification	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein 	
		creates no obligation on the part of the government to pay any amount.	

 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates. 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the 	
Commission. 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Tom Fawbush <i>GM</i> 04/06/2021

Attachments