

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 188055 Service: LPD Call KNPG-LD Channel:

Sign:

ID:

9 (High VHF) File 0000089461

Number:

FRN: 0021454004 Eligibility Eligible Date 06/10

Status: Submitted: /2021

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                | Email                  | Applicant<br>Type               |
|--|--|----------------------|------------------------|---------------------------------|
| News-Press TV, LLC Doing Business As: News-Press TV, LLC | 825 Edmond<br>Street<br>St. Joseph,<br>MO 65401<br>United States | +1 (816)<br>271-8504 | tim. hannan@npgco. com | Limited<br>Liability<br>Company |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
|--|--|
| Briefly describe transition plan   | Please see Transition Plan Description Exhibit |

# Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

# Primary Transmitter

# **Existing Transmitter Information**

| Section                                    | Question   | Response          |
|--|--|-------------------|
| Existing Transmitter Description           | Type of change   | Purchase<br>New   |
|  | Use  | Primary<br>(Main) |
|  | Ownership  | Owned             |
|  | Is this transmitter currently shared with another station? | No                |
|  | Is this transmitter currently in operating condition?      | Yes               |
| Existing Transmitter Manufacturer and Type | Manufacturer   |                   |
|  | Model  | AT71K0            |
|  | Year   | 2012              |
|  | Туре   | Solid State       |
|  | Solid State Cooling  | Air Cooled        |
|  | Solid State Power Capacity                                 | 1.8 kW            |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response                                       |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)                              |
|                 | Change Type                               | Purchase<br>New                                |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | VAXTE-<br>4R37                                 |
|                 | Transmitter Type                          | Solid State                                    |
|                 | Solid State Cooling                       | Air Cooled                                     |
|                 | Solid State Power capacity                | 3200 W   |
|                 | Justification for New Transmitter         | Please see Transition Plan Description Exhibit |

# Primary Transmitter

#### **Other Transmitter Costs**

| Section                 | Question  | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No       |
| Electrical Service      | Service Entrance (3 phases 800A 208V)   | No       |
|                         | Switchgear (industrial 800 amp)   | No       |
|                         | Transformer (480V)  | No       |
|                         | Rigid Conduit and Wiring  | No       |
|                         | Other Electrical Service  | Yes      |
|                         |   | 1        |

|   | Description  | Labor and material for electrical work to install new manual transfer switch split with KNPG and KCJO |
|---|--|---|
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |

# Primary Transmitter

## **Other Transmitter Cost Not Listed**

| Name   | Description                                   |
|--|---|
| Transmitter Building Improvement                 | Transmitter Building Improvement              |
| Mask Filter System                               | Mask Filter System                            |
| KNPG Install and Commissioning of<br>Transmitter | KNPG Install and Commissioning of Transmitter |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# Primary Antenna

# **Existing Antenna Information**

| Section                      | Question   | Response                |
|------------------------------|--|-------------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New         |
|                              | Antenna Use  | Primary<br>(Main)       |
|                              | Ownership  | Owned                   |
|                              | Is the existing antenna shared with another station or stations? | No                      |
|                              | Is the existing antenna directional?                             | No                      |
|                              | Is antenna in operating condition?                               | Yes                     |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                      |
| Existing Antenna             | Mounting   | Side Mount              |
| Manufacturer and Type        | Antenna position in stack  | Not in Stack            |
|                              | Polarization   | Elliptical              |
|                              | Туре   | Slotted<br>Coaxial      |
|                              | ERP: (Effective Radiated Power)                                  | 15.0 kW                 |
|                              | Manufacturer   |                         |
|                              | Model  | SFN-2030-<br>B-12 (E/P) |
|                              | Year   | 2013                    |

# Primary Antenna

## **New Antenna Costs**

| Section                 | Question   | Response   |
|-------------------------|--|--|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Change Type  | Purchase<br>New  |
|                         | Ownership  | Owned  |
|                         | Is antenna shared?   | No   |
|                         | Is antenna directional?  | Yes  |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No   |
| New Antenna             | Mounting   | Side Mount   |
| Manufacturer and Types  | Antenna position in stack  | Not in Stack   |
|                         | Polarization   | Circular   |
|                         | Туре   | Other  |
|                         | Other Antenna Type   | Panel  |
|                         | ERP: (Effective Radiated Power)                                      | 3.0 kW   |
|                         | Manufacturer   |  |
|                         | Model  | THV-6  |
|                         | Year   | 2018   |
|                         | Justification for New Antenna  | Please see<br>Transition<br>Plan<br>Description<br>Exhibit |

## Primary Antenna

#### **Other Antenna Costs**

| Section       | Question   | Response |
|---------------|--|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No       |

| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | Yes |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | No  |

# Primary Antenna

## **Other Antenna Cost Not Listed**

| Name                           | Description                    |
|--------------------------------|--------------------------------|
| Transmission Line              | Transmission Line              |
| Antenna Sweep - KNPN-KNPG-KCJO | Antenna Sweep - KNPN-KNPG-KCJO |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission

# **Existing Transmission Line**

| on Line<br>Section                     | Question   | Response            |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New     |
|  | Use  | Primary<br>(Main)   |
|  | Ownership  | Owned               |
|  | Is the existing transmission line shared with another station or stations? | No                  |
|  | Is Transmission Line in operating condition?                               | Yes                 |
| Existing Transmission                  | Manufacturer   |                     |
| Line Manufacturer and Type             | Туре   | Flexible<br>Foam    |
|  | Diameter   | 1 5/8 inches        |
|  | Number of parallel runs  | 0                   |
|  | Length   | 240 feet<br>per run |

#### **New Transmission Line**

| <b>Primary</b> |  |
|----------------|--|
|----------------|--|

Transmission Line Question Response **New Transmission Line** Use Primary Costs (Main) Change Type Purchase New Is this a request for upgraded equipment? Yes Flexible Air Type Diameter 1 5/8 inches 0 Number of parallel runs Length 240 feet per run Justification for New Transmission Line The new line and antenna allowed KNPG-LD to attach the new transmitter in an overnight switch, and provide a permanent facility in the new VHF residency. Interior RF Systems Does the Installation of the Transmission No Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?

Primary
Other Transmission Line Expenses Not Listed
Transmission not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | Unknown              |
|   | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower Structure                                  | Do you have a tower registration number?                | Yes                  |
| Registration  | ASR Number  | 1006991              |
| Coordinates (NAD83 (<br>North American Datum of<br>1983)) | Latitude (NAD83)  | 39° 45'<br>02.8" N-  |
|   | Longitude (NAD83)                                       | 094° 50'<br>25.8" W- |
|   | Overall Structure Height                                | 259.84 feet          |
|   | Support Structure Height                                | 239.50 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 973.09 feet          |

| Structure Type   | LTOWER -<br>Lattice<br>Tower          |
|------------------|---------------------------------------|
| Tower Owner      | MIDWEST<br>MOBILE<br>RADIO<br>SERVICE |
| Date Constructed | 07/01/2019                            |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 188056      | KNPN-LD   | LPD     |
| 188057      | KCJO-LD   | LPD     |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                       |
|----------------------|--|--------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | No study<br>needed             |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed |

#### Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

# Primary Tower

# Other Tower Expenses Not Listed

| Name                               | Description                        |
|------------------------------------|------------------------------------|
| KNPN and KNPG Antenna Installation | KNPN and KNPG Antenna Installation |

# Outside Professional

| Section  | Question  | Response |
|--|---|----------|
| Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                     | No       |
| Outside RF consulting Engineering Services               | Perform engineering study for displacement application                  | Yes      |
|  | Prepare engineering section of Form FCC Construction Permit Application | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare engineering section of Form FCC License to Cover Application    | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare request for Special Temporary Authority                         | No       |
|  | Prepare Form 601  | No       |
| Attorney and Other Outside Consulting                    | Prepare and file Form FCC Construction Permit Application               | Yes      |
| Services   | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare and file Form FCC License to Cover Application                  | Yes      |
|  | For Auxiliary Facility  | No       |
|  | For Main Facility   | Yes      |
|  | Prepare request for Special Temporary Authority                         | No       |
|  | Negotiation of Lease and other Matter for Shared Locations              | No       |
|  | Prepare or Review FCC Form 399 for Reimbursement                        | Yes      |
|  | Form 399 assistance or other program management costs                   | No       |

| RF Field Engineering<br>Services | Comprehensive coverage verification via field study | No |
|----------------------------------|---|----|
|                                  | RF exposure measurements                            | No |
|                                  | Additional Field Engineering Service                | No |

## Outside Professiona

# Other Professional Services Expenses Not Listed

| al Şervices Costs   | Description   |
|---|---|
| Additional Displacement Legal Services<br>Not Otherwise Specified in Form 399 | Additional Displacement Legal Services Not<br>Otherwise Specified in Form 399 |
| Project Management Services   | Project Management Services   |

# Other Expenses

| Section                            | Question   | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance             | Is an Impact Study needed?   | No       |
|                                    | Is Remediation needed?   | No       |
| Permit and Filing Costs            | FCC Construction Permit Major Change   | No       |
|                                    | FCC Construction Permit Minor Change   | No       |
|                                    | FCC License to Cover Application   | Yes      |
|                                    | FCC Special Temporary Authority Application  | No       |
| Other Miscellaneous<br>Expenses    | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                    | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                    | Does this relocation require Equipment Storage?  | No       |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System   | No       |
|                                    | Frequency Coordination for Bi-Direction System   | No       |
|                                    | New Point to Point Microwave System  | No       |

# Other Expenses

Other Expenses Not Listed

Information not provided.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Transmitter<br>VAXTE-4R37  | \$126,926.62                   | \$95,986.69       |                                    | \$95,986.69  |                              |
| Other Electrical Service: Labor and material for electrical work to install new manual transfer switch split with KNPG and KCJO | \$3,067.12                     | \$3,067.12        | N/A                                | \$3,067.12   | N/A                          |
| Mask Filter<br>System   | \$13,243.85                    | \$13,243.85       | N/A                                | \$13,243.85  | N/A                          |
| Transmitter<br>Building<br>Improvement  | \$2,126.00                     | \$2,126.00        | N/A                                | \$2,126.00   | N/A                          |
| KNPG Install<br>and<br>Commissioning<br>of Transmitter  | \$7,489.65                     | \$7,489.65        | N/A                                | \$7,489.65   | N/A                          |
| High VHF - Air<br>Cooled Solid<br>State<br>Transmitter 1.1<br>- 4.4 kW  | \$101,000.00                   | \$70,060.07       | N/A                                | \$70,060.07  | N/A                          |
| Sub-total   | \$126,926.62                   | \$95,986.69       | N/A                                | \$95,986.69  | N/A                          |
| Total for all systems   | \$236,153.47                   | \$154,753.49      | N/A                                | \$142,152.38 | N/A                          |

| Actual Information Description  | File Name                      |  |
|---|--------------------------------|--|
| Other Electrical Service: Labor and material for electrical work to install new manual transfer | Component Description:         | Labor and material<br>for electrical work to<br>install new manual |
| switch split with KNPG and KCJO   | Amount:                        | transfer switch<br>\$3,067.12                                      |
| Mask Filter System  |                                |  |
|   | Component Description: Amount: | Mask Filter<br>\$13,243.85   |
| Transmitter Building Improvement  |                                |  |
| •   | Component Description:         | Transmitter Building<br>Improvement                                |
|   | Amount:                        | \$2,126.00   |
| KNPG Install and<br>Commissioning of  |                                |  |
| Transmitter   | Component Description:         | GatesAir Comminssioning split with KCJO-LD                         |
|   | Amount:                        | \$689.65   |
|   | Component Description:         | KNPG Transmitter   |
|   |                                | install and commissioning  |
|   | Amount:                        | \$6,800.00   |
| High VHF - Air Cooled Solid State Transmitter 1.1   |                                |  |
| - 4.4 kW  | Component Description:         | GatesAir<br>Transmitter Freight                                    |
|   | Amount:                        | \$1,875.00   |
|   | Component Description:         | GatesAir Transmitter   |

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Antenna THV-   | \$25,071.55                    | \$20,446.55       |                                    | \$20,446.55  |                              |
| Side Mount<br>antenna<br>brackets   | \$4,625.00                     | \$0.00            | N/A                                | N/A          | N/A                          |
| Transmission<br>Line  | \$0.00                         | \$0.00            | N/A                                | \$0.00       | N/A                          |
| Antenna<br>Sweep -<br>KNPN-<br>KNPG-KCJO                                  | \$700.00                       | \$700.00          | N/A                                | \$700.00     | N/A                          |
| High VHF-<br>Low Power,<br>Side Mount,<br>Other, 3.0kW<br>input, Circular | \$19,746.55                    | \$19,746.55       | N/A                                | \$19,746.55  | N/A                          |
| Sub-total   | \$25,071.55                    | \$20,446.55       | N/A                                | \$20,446.55  | N/A                          |
| Total for all systems   | \$236,153.47                   | \$154,753.49      | N/A                                | \$142,152.38 | N/A                          |

| Actual Information Description | File Name                      |                          |
|--------------------------------|--------------------------------|--------------------------|
| Side Mount antenna brackets    | Information not provided.      |                          |
| Transmission Line              | Component Description: Amount: | Transmission Line<br>N/A |

| Antenna Sweep - KNPN-<br>KNPG-KCJO |                        |                  |
|------------------------------------|------------------------|------------------|
|                                    | Component Description: | Antenna sweep    |
|                                    |                        | split with KNPG- |
|                                    |                        | KNPN-KCJO        |
|                                    | Amount:                | \$700.00         |
| High VHF-Low Power, Side           |                        |                  |
| Mount, Other, 3.0kW input,         | Component Description: | Antenna          |
| Circular                           | Amount:                | \$18,375.00      |
|                                    | Component Description: | Antenna freight  |
|                                    | · ·                    | charges          |
|                                    | Amount:                | \$1,371.55       |

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|----------------|------------------------------------|--------------|------------------------------|
| Primary<br>Transmission<br>Line                                  | \$0.00                         | \$3,710.39     |                                    | \$3,710.39   |                              |
| Flexible Air<br>Transmission<br>Line -<br>dielectric, 1 5<br>/8" | \$0.00                         | \$3,710.39     | N/A                                | \$3,710.39   | N/A                          |
| Sub-total  | \$0.00                         | \$3,710.39     | N/A                                | \$3,710.39   | N/A                          |
| Total for all systems  | \$236,153.47                   | \$154,753.49   | N/A                                | \$142,152.38 | N/A                          |

| Actual Information Description                         | File Name                      |   |
|--|--------------------------------|---|
| Flexible Air Transmission<br>Line - dielectric, 1 5/8" | Component Description: Amount: | Deposit on new transmission line \$1,829.58 |
|  | Component Description:         | Final payment on new transmission line      |
|  | Amount:                        | \$1,880.81                                  |

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|-----------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Tower<br>LTOWER                             | \$67,686.41                 | \$11,496.41       |                                    | \$5,748.20   |                              |
| Tower<br>Rigging<br>Short Tower<br>(less than<br>500') | \$56,190.00                 | \$0.00            | N/A                                | N/A          | N/A                          |
| KNPN and<br>KNPG<br>Antenna<br>Installation            | \$11,496.41                 | \$11,496.41       | N/A                                | \$5,748.20   | N/A                          |
| Sub-total  | \$67,686.41                 | \$11,496.41       | N/A                                | \$5,748.20   | N/A                          |
| Total for all systems                                  | \$236,153.47                | \$154,753.49      | N/A                                | \$142,152.38 | N/A                          |

| Actual Information Description             | File Name                      |  |
|--|--------------------------------|--|
| Tower Rigging Short Tower (less than 500') | Information not provided.      |  |
| KNPN and KNPG Antenna<br>Installation      | Component Description: Amount: | KNPN and KNPG<br>Antenna<br>Installation<br>\$5,748.20 |

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification                                       | Actual Cost | Actual Cost<br>Justification   |
|--|--------------------------------|-------------------|--|-------------|--|
| Outside<br>Professional<br>Services  | \$16,133.89                    | \$22,778.45       |  | \$16,260.55 |  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00                     | \$3,025.00        | N/A  | \$1,009.90  | N/A  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,052.50                     | \$1,052.50        | N/A  | N/A         | N/A  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$2,102.50                     | \$1,600.00        | N/A  | \$1,600.00  | N/A  |
| Perform engineering study for displacement application                                 | \$1,800.00                     | \$2,791.66        | Additional expenses were incurred as indicated in the attached invoices. | \$2,791.66  | Additional expenses were incurred as indicated in the attached invoices. |

| Prepare   |   |              |              |   |              |   |
|---|---|--------------|--------------|---|--------------|---|
| Management Services         \$2,500.00         \$2,500.00         N/A         \$627.20         N/A           Displacement Legal Services Not Otherwise Specified in Form 399         \$1,577.50         \$1,577.50         N/A         Total for all         \$236,153.47         \$154,753.49         N/A         \$142,152.38         N/A         N/A | Review 399 reimbursement  | \$1,710.00   | \$7,865.40   | expenses were incurred as indicated in the attached | \$7,865.40   | expenses were incurred as indicated in the attached |
| Displacement Legal Services Not Otherwise Specified in Form 399  Attorney Fees - \$1,577.50 \$1,577.50 N/A N/A N/A Prepare and File FCC Form 2100 (main), License to Cover Application  Sub-total \$16,133.89 \$22,778.45 N/A \$16,260.55 N/A  Total for all \$236,153.47 \$154,753.49 N/A \$142,152.38 N/A   | Management  | \$2,366.39   | \$2,366.39   | N/A   | \$2,366.39   | N/A   |
| Prepare and File FCC Form 2100 (main), License to Cover Application  Sub-total \$16,133.89 \$22,778.45 N/A \$16,260.55 N/A  Total for all \$236,153.47 \$154,753.49 N/A \$142,152.38 N/A  | Displacement<br>Legal Services<br>Not Otherwise<br>Specified in | \$2,500.00   | \$2,500.00   | N/A   | \$627.20     | N/A   |
| <b>Total for all</b> \$236,153.47 \$154,753.49 N/A \$142,152.38 N/A   | Prepare and File FCC Form 2100 (main), License to Cover         | \$1,577.50   | \$1,577.50   | N/A   | N/A          | N/A   |
|   | Sub-total   | \$16,133.89  | \$22,778.45  | N/A   | \$16,260.55  | N/A   |
|   |   | \$236,153.47 | \$154,753.49 | N/A   | \$142,152.38 | N/A   |

| <b>Actual Information</b> |           |
|---------------------------|-----------|
| Description               | File Name |

Attorney Fees - Prepare and File FCC Form 2100 **Component Description:** Prepare (main), Construction Permit displacement Application application Amount: \$211.00 **Component Description:** Prepare and file displacement application Amount: \$277.10 **Component Description:** Prepare and file displacement application **Amount:** \$521.80 Information not provided. Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Prepare

engineering for increase to antenna height minor modification

**Amount:** \$375.00

Component Description: TPO calculations

for construction

permit

**Amount:** \$125.00

Component Description: Prepare

engineering section of displacement application

**Amount:** \$50.00

Component Description: Prepare

engineering section of displacement application

**Amount:** \$1,050.00

Perform engineering study for displacement application

Component Description: Replacement

Channel search

**Amount:** \$2,000.00

Component Description: Determine FCC

displacement for

DISH

**Amount:** \$83.33

Component Description: Initial displacement

studies

**Amount:** \$625.00

Component Description: Restudy allocation

/TPO for KCJO-KNPN-KNPG

**Amount:** \$83.33

Prepare/ Review 399 reimbursement form

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$710.50

**Component Description:** Prepare/ Review

399 reimbursement

form

**Amount:** \$490.00

Component Description: Prepare/ Review

399 reimbursement

form

Amount: \$833.00

Component Description: Prepare/ Review

399 reimbursement

 $\quad \text{form} \quad$ 

**Amount:** \$735.00

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$566.00

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$1,791.00

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$104.00

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$122.50

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$272.40

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$294.00

**Component Description:** Prepare/ Review

399 reimbursement

form

**Amount:** \$269.50

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$434.00

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$775.50

Component Description: Prepare/ Review

399 reimbursement

form

**Amount:** \$468.00

Project Management Services

Component Description: Project

Management split with KNPN; KNPN will be requesting \$936.09 of the \$1872.17 on its

Form 399

**Amount:** \$936.08

Component Description: Please note the

exhibit attached with this invoice. The invoice total is \$2860.63. KNPG is

requesting

reimbursement of \$1430.31 and the Form 399 for KNPN will be requesting

reimbursement of \$1430.32 for a total

of \$2860.63.

**Amount:** \$1,430.31

Additional Displacement Legal Services Not Otherwise Specified in Form 399

Component Description: Additional

Displacement

Legal Services Not

Otherwise

Specified in Form

399

**Amount:** \$397.20

Component Description: Additional

Displacement

Legal Services Not

Otherwise

Specified in Form

399

**Amount:** \$51.00

Component Description: Additional

Displacement

Legal Services Not

Otherwise

Specified in Form

399

**Amount:** \$73.50

Component Description: Additional

Displacement

Legal Services Not

Otherwise

Specified in Form

399

**Amount:** \$105.50

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application Information not provided.

## **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other<br>Expenses  | \$335.00                       | \$335.00          |                                    | \$0.00       |                              |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00                       | \$335.00          | N/A                                | N/A          | N/A                          |
| Sub-total  | \$335.00                       | \$335.00          | N/A                                | \$0.00       | N/A                          |
| Total for all systems                                    | \$236,153.47                   | \$154,753.49      | N/A                                | \$142,152.38 | N/A                          |

## Components

Information not provided.

## **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$236,153.47                   | \$154,753.49   | \$142,152.38 |

| Reimbursem | enrestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | Yes      |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. James W.
DeChant
VP of
Technology

06/10/2021

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. James W.
DeChant
VP of
Technology

06/10/2021

#### **Attachments**