

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 130392 | Service: LPD | Call | WIYE-LD | Channel: 26 (UHF) |
|-----------------|---------|--------------|----------|------------|-------------------|
| ID: File | 000008 | 9898 | Sign: | | |
| Number: | | | | | |
| FRN: 001 | 8223693 | Eligibility | Eligible | Date | 01/12 |
| | | Status: | | Submitted: | /2022 |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|---|----------------------|---------------------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC | ONE TELEVISION PLAZA PARKERSBURG, WV 26101 United States | +1 (304) 485-4588 | Robert. Folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Con | tact Name and Inforn | nation | |
|------------------------|-------------------------------|---|-------------------|--------------------------|
| Contact Information | Applicant | Address | Phone | Email |
| | Sam Hariton Widelity, Inc. | Sam Hariton 4031 University Drive Suite 100 Fairfax, VA, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | WIYE is planning to purchase a new like-for- like transmitter and a new like-for-like antenna. The station will be reusing the existing transmission lines and remaining on the existing tower. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|----------------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Ownership | Owned | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | TDU2- 5K00AV S /N 059-0802 | | |
| | | Year | 2002 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power Capacity | 4.4 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | UAXTE-6R44 | | | |
| | | | Solid State | | | |
| | | | Air Cooled | | | |
| | | Solid State Power capacity | 3.1 kW | | | |
| | | Justification for New Transmitter | The new transmitter is necessary because the manufacturer no longer supports this model. Please see the end of life letter from Comark. | | | |

Other Transmitter Costs

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---|----------|--|--|
| Transmitter | Section | Question | Response | | |
| | Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | Yes | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 150 kVA | | |
| | | | | | |

| | Rigid Conduit and Wiring | Yes |
|---|--|-------------|
| | Size | 1.25 inches |
| | Length | 30.0 feet |
| | Other Electrical Service | No |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

Other Transmitter Cost Not Listed

| Primary | Other Transmitter Cost Not Listed | | | |
|-------------|---|--|--|--|
| Transmitter | Name | Description | | |
| | Primary Transmitter - Ductwork Install and Adjustment | Primary Transmitter - Ductwork Install and Adjustment | | |
| | Primary Transmitter - Internal Transmission Line Routing and Other Expenses | Other costs required for operation of new primary transmitter | | |
| | HVAC Relocation | Existing HVAC is being reused, but needs to be relocated. | | |
| | Regrade Access Drive | Due to high traffic and heavy equipment required for repack related work the access road must be reinforced and repaired. The damage caused to the road is a direct result of repack-required work and should therefore be considered reimbursable. | | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Ownership | Owned | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Mounting | Side Mount | |
| | Manufacturer and Typ | e Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | ERP: (Effective Radiated Power) | 15.0 kW | |
| | | Manufacturer | | |
| | | Model | AL12-47- PLC | |
| | | Year | 2012 | |

Existing Antenna Information

| Primary | New Antenna Costs | | | |
|---------|-------------------------|--|---|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Mounting | Side Mount | |
| | Manufacturer and Types | Antenna position in stack | Not in Stack | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | ERP: (Effective Radiated Power) | 15.0 kW | |
| | | Manufacturer | | |
| | | Model | TLP12A/VP- R | |
| | | Year | 2019 | |
| | | Justification for New Antenna | The new antenna is necessary because the existing antenna was cut to a single channel and cannot be retuned | |

| Primary Antenna | Other Antenna Costs | | |
|--------------------|--------------------------|---|----------|
| | Section | Question | Response |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Tra Transmission Line

| on Line Section | Question | Response |
|---|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | ERI |
| Line Manufacturer and Type | Туре | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 420 feet per run |

| Primary | Other Transmission Line Expenses Not Listed | | |
|-------------|---|---|--|
| Transmissio | on Line | Description | |
| | Flanges, Connectors, ETC. | Some additional components, such as flanges and connectors, will be required in order to connect the new transmitter and new antenna to the existing line. | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| narv | Existing | Tower | |
|------|----------|-------|--|
|------|----------|-------|--|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | Yes | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1239800 | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 39° 20' 59.8" N- | |
| | 1983)) | Longitude (NAD83) | 081° 33' 55.4" W- | |
| | | Overall Structure Height | 462.92 feet | |
| | | Support Structure Height | 459.97 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 970.13 feet | |
| | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Gray Television Group, Inc. |
| Date Constructed | 11/21/2003 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 4685 | WTAP-TV | DTV |
| 125125 | WOVA-LD | LPD |

Other Types of Users

Users

Wash. Count 911

US Coast Guard

Wood County 911

Primary Tower Modification Costs

Tower

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study need for guyed or free- standing tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

| Primary Tower | Tower Rigging Costs | | | | |
|------------------|---------------------------------|-----------------------------------|----------|--|--|
| | Section | Question | Response | | |
| | Tower Rigging Costs | Complex Tower | N/A | | |
| | Helicopter Services Required | Are helicopter services required? | No | | |

Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|--|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 254 |
| | | Explanation | WIYE requires the aid of outside project management services to fulfill the requirements of the repack. WIYE will hire an outside firm to facilitate and support WIYE in these tasks and others to ensure a timely and well managed transition. |
| | Outside RF consulting Engineering Services | Perform engineering study for displacement application | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |

| | k - | |
|--|--|-----|
| | Prepare Form 601 | Yes |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Form 399 assistance or other program management costs | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

Other Professional Services Expenses Not Listed Professional Services roopstsided.

| Other | Section | Question | Response |
|----------|---------------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | | Frequency Coordination for Bi-Direction System | No |
| | | New Point to Point Microwave System | No |

| Other | Other Expenses Not Listed | | |
|----------|---------------------------|-------------|--|
| Expenses | Name | Description | |
| | Use Tax | Use Tax | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actı Just |
|---|--------------------------------|-------------------|---|--------------|--------------|
| Primary Transmitter UAXTE-6R44 | \$211,889.73 | \$236,818.17 | | \$183,240.14 | |
| Regrade Access Drive | \$15,000.00 | \$15,000.00 | See JC Bosley Proposal WTAP_GradeAccessDrive- WIYE-BlueKnobRd | N/A | |
| Primary Transmitter - Ductwork Install and Adjustment | \$2,840.00 | \$2,840.00 | Estimated Cost Justification WIYE-LD-110- Primary Transmitter - Ductwork Install and Adjustment V0 | \$2,840.00 | |
| HVAC Relocation | \$3,380.58 | \$3,380.58 | The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time. | \$3,380.58 | |
| 1.25" Rigid Conduit and Wiring | \$14,658.01 | \$14,658.01 | The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time | \$14,658.01 | |
| Primary Transmitter - Internal Transmission Line Routing and Other Expenses | \$5,961.14 | \$5,961.14 | Please see Estimated Cost Justification WIYE- LD-110-Primary Transmitter - Internal Transmission Line Routing and Other Expenses v0 | \$5,583.13 | |
| UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW | \$106,300.00 | \$154,547.64 | see Estimated Cost Justification WIYE-LD-110- Primary Transmitter - UHF Air-Cooled Solid State, 2.5-3.99 kW v0 | \$154,547.62 | |
| Switchgear - industrial 800 amp | \$38,200.00 | \$38,200.00 | N/A | N/A | |

| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$2,230.80 | see Estimated Cost Justification WIYE-LD-110- Primary Transmitter - Transformer v0 | \$2,230.80 |
|--|--------------|--------------|---|--------------|
| Sub-total | \$211,889.73 | \$236,818.17 | N/A | \$183,240.14 |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 |

| Actual Information Description | File Name | |
|---|-----------------------------------|--|
| Regrade Access Drive | Information not provided. | |
| Primary Transmitter - Ductwork Install and Adjustment | Component Description: Amount: | LABOR AND MATERIALS \$2,840.00 |
| HVAC Relocation | Component Description: | WIYE-LD-110- Primary Transmitter - HVAC Relocation |
| | Amount: | \$3,380.58 |
| 1.25" Rigid Conduit and Wiring | Component Description: | Hammond 45 KVA 480 to 120/208 Volt Transformer \$6,699.85 |
| | Component Description: | Installed conduit, wire, and connected UAXTE6 main feed \$7,958.16 |
| | | <i>•••</i> ,000.10 |

| Primary Transmitter - Internal Transmission Line Routing and Other Expenses | Component Description: Amount: | Internal Transmission \$4,620.00 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Interlock and Services \$963.13 |
| UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW | Component Description: | 70% down payment: UAXTE |
| | Amount: | 6R44 Transmitte \$98,019.36 |
| | Component Description: Amount: | A. Transmitter \$38,506.86 |
| | Component Description: Amount: | Transmitter \$18,021.40 |
| Switchgear - industrial 800 amp | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Component Description: | WIYE-LD-110- Primary Transmitter - |
| | | Transformer |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna TLP12A/VP- R | Predetermined Cost Estimate \$42,379.50 | Estimated Cost \$43,049.50 | Estimated Cost Justification | Actual Cost \$43,049.50 | Actual Cost Justification |
|---|---|----------------------------------|---|----------------------------|------------------------------|
| UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical | \$36,649.50 | \$36,649.50 | See Estimated Cost Justification WIYE-LD- 210- Primary Antenna - UHF Low Power Side Mount, E- POL V1 | \$36,649.50 | N/A |
| Sweep test of transmission line and antenna | \$5,730.00 | \$6,400.00 | See Dielectric Quote 513587, line 3. | \$6,400.00 | N/A |
| Sub-total | \$42,379.50 | \$43,049.50 | N/A | \$43,049.50 | N/A |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 | N/A |

| Actual Information Description | File Name | |
|---|------------------------|----------------------------------|
| UHF-Low Power, Side Mount, Slotted Coaxial, 15.0 kW input, Elliptical | Component Description: | UHF - LOW POWER SIDE MOUNT |
| | Amount: | \$36,649.50 |

| Sweep test of transmission line and antenna | Component Description: | INCLUDES ONE FIELD ENGINEER ON- SITE FOR ONE DAY |
|---|------------------------|--|
| | Amount: | \$6,400.00 |
| | Component Description: | Invoice moved to correct budget |
| | Amount: | category. N/A |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------|--------------------------------|-------------------|--------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$647.70 | \$647.70 | | \$0.00 | |
| Flanges, Connectors, ETC. | \$647.70 | \$647.70 | See GatesAir Quote Q- 82978 | N/A | N/A |
| Sub-total | \$647.70 | \$647.70 | N/A | \$0.00 | N/A |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 | N/A |

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$64,890.00 | \$51,300.00 | | \$43,000.00 | |
| Tower Rigging Short Tower (less than 500') | \$56,190.00 | \$43,000.00 | Per GTI America Inc. Quote Q17-06- 030c | \$43,000.00 | N/A |
| Study needed for guyed or free- standing tower | \$8,700.00 | \$8,300.00 | See Hodge Structural Quote | N/A | N/A |
| Serious tower reinforcement /modifications | \$0.00 | \$0.00 | The reinforcements are being paid for by WTAP and therefore WIYE-LD is not seeking reimbursement for them. | N/A | N/A |
| Sub-total | \$64,890.00 | \$51,300.00 | N/A | \$43,000.00 | N/A |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| (less than 500') | Component Description: | Tower riggin services |
|---|---------------------------|--------------------------|
| | Amount: | \$43,000.00 |
| Study needed for guyed or free-standing tower | Information not provided. | |
| Serious tower reinforcement /modifications | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|---------------|-------------|-------------------|-------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Outside Professional Services | \$38,819.50 | \$57,403.75 | | \$37,702.30 | |
| Prepare Form 601 | \$755.00 | \$755.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$1,577.50 | \$1,577.50 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00 | \$3,025.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,052.50 | \$1,052.50 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$2,102.50 | N/A | N/A | N/A |

| Perform engineering study for displacement application | \$1,800.00 | \$5,271.25 | Please see Chesapeake RF Consultants, LLC invoices 2615, 2625, 4321A, 4557A, 4833, 4934, 5021 | \$3,525.00 | N/A |
|--|--------------|--------------|---|--------------|-----|
| Prepare/ Review 399 reimbursement form | \$1,710.00 | \$1,710.00 | N/A | N/A | N/A |
| Project management of the transition | \$26,797.00 | \$41,910.00 | See quote from Widelity | \$34,177.30 | N/A |
| Sub-total | \$38,819.50 | \$57,403.75 | N/A | \$37,702.30 | N/A |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Prepare Form 601 | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|---------------------------|--|
| Perform engineering study for displacement application | Component Description: | Conduct channel study to identify alternate channel for upcoming displacement window filing, provide summary |
| | Amount: | \$425.00 |
| | Component Description: | Implementation o displacement Ch- 26 |
| | Amount: | \$400.00 |
| | Component Description: | Provide derivatior of required Transmitter Powe Output |
| | Amount: | \$250.00 |
| | Component Description: | Develop final technical parameters for prospective displacement |
| | Amount: | facility. \$837.50 |
| | Component Description: | Develop facility parameters to increase antenna |
| | | height of Ch-26 |

| | Component Description: Amount: | Consulting Engineer -J. Davis - Hourly (@\$250 /hr) \$450.00 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Consulting Engineer - J. Davis \$62.50 |
| Prepare/ Review 399 reimbursement form | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Project Management \$338.90 |
| | Component Description: Amount: | Project Management \$396.75 |
| | Component Description: Amount: | Project Management \$54.00 |
| | Component Description: Amount: | Project Management \$878.70 |
| | Component Description: Amount: | Project Management \$193.65 |
| | Component Description: Amount: | Project Management \$267.35 |

| Component Description: Amount: | Project Management \$380.45 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$3,795.05 |
| Component Description: Amount: | Project Management \$114.85 |
| Component Description: Amount: | Project Management \$179.45 |
| Component Description: Amount: | Project Management \$366.55 |
| Component Description: Amount: | Project Management \$214.30 |
| Component Description: Amount: | Project Management \$761.55 |
| Component Description: Amount: | Project Management \$75.15 |
| Component Description: Amount: | Project Management \$406.60 |

| Component Description: Amount: | Project Management \$145.05 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$396.10 |
| Component Description: Amount: | Project Management \$3,645.90 |
| Component Description: Amount: | Project Management \$137.95 |
| Component Description: Amount: | Project Management \$2,685.90 |
| Component Description: Amount: | Project Management \$25.50 |
| Component Description: Amount: | Project Management \$127.50 |
| Component Description: Amount: | Project Management \$1,582.10 |
| Component Description: Amount: | Project Management \$62.45 |

| Component Description: Amount: | Project management \$960.40 |
|-----------------------------------|-------------------------------------|
| Component Description: Amount: | Project Management \$2,282.00 |
| Component Description: Amount: | Project Management \$3,396.20 |
| Component Description: Amount: | Project Management \$18.45 |
| Component Description: Amount: | Project Management \$176.40 |
| Component Description: Amount: | Project Management \$78.45 |
| Component Description: Amount: | Project Management \$3,334.80 |
| Component Description: Amount: | Project Management \$2,102.05 |
| Component Description: Amount: | Project Management \$2,116.65 |

| Project Management \$292.85 |
|-----------------------------------|
| Project |
| Management |
| \$25.35 |
| Project |
| Management |
| \$2,161.95 |
| |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$18,960.61 | \$18,960.61 | | \$8,531.89 | |
| Use Tax | \$3,510.49 | \$3,510.49 | Please see WIYE-LD Use Tax Budget Justification Letter | \$3,510.49 | N/A |
| Equipment Storage | \$760.00 | \$760.00 | See Atlas Trailer Rentals Quote | N/A | N/A |
| Equipment Delivery and Handling Charges | \$5,021.41 | \$5,021.41 | Please see Estimated Cost Justification WIYE-LD- 610- Equipment Delivery and Handling v1 | \$5,021.40 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$8,223.71 | \$8,223.71 | See Wood County WASTE Quote | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$335.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,110.00 | N/A | N/A | N/A |
|---|--------------|--------------|-----|--------------|-----|
| Sub-total | \$18,960.61 | \$18,960.61 | N/A | \$8,531.89 | N/A |
| Total for all systems | \$377,587.04 | \$408,179.73 | N/A | \$315,523.83 | N/A |

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Use Tax | Component Description: Amount: | State Of Ohio Treasurer TRI- STATE ROOFING /SHEET METAL, DIELECTRIC LLC \$3,510.49 |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Component Description: Amount: | Rigging and Offloading of WIYE antenna \$2,490.15 |
| | Component Description: | FREIGHT AND SHIPPING |
| | Amount: | \$2,531.25 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

FCC Filing Fees - Form 2100 minor change CP application Information not provided.

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$377,587.04 | \$408,179.73 | \$315,523.83 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|-----------------|--|--|
| an aut nameo | are, under penalty of perjury, that I am horized representative of the above- d applicant for the Authorization(s) ed above. | Robert Folliard , III Assistant Secretary 01/12/2022 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|---------------|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | Robert Folliard , III Assistant Secretary 01/12/2022 |

Attachments

.....