

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 67980 Service: LPD Call WSHM-LD Channel: 20 (UHF)

ID: File Sign: **0000081759**

Number:

FRN: **0018223693** Eligibility

igibility **Eligible** Date

Date **10/11**

Status: Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MEREDITH CORPORATION Doing Business As: MEREDITH CORPORATION	Joshua Pila 1716 LOCUST STREET DES MOINES, IA 50309 United States	+1 (515) 284- 3000	RegAffairs@meredith.	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	The station needs to replace antenna/ filter and transmitter due to the channel change.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Elite 100
	Year	2007
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	250 W

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	EC702HP- BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.7 kW
	Justification for New Transmitter	Old transmitter was no longer supported and we purchased the EC702 to replace the E100. The E100 had dual power amps and the EC701 at the time had a single power amp rated at the lowest power level of 850 watts. We needed to keep the redundancy.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	No
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	30.0 feet
	Other Electrical Service	Yes
	Description	Installation of feeder
HVAC Service	Does the replacement transmitter require HVAC Service?	No
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Installation and checkout	Commission of transmitter and proof

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Mounting	Side Mount
Manufacturer and Type	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	ERP: (Effective Radiated Power)	6.0 kW
	Manufacturer	
	Model	ALP8L3- HSNR
	Year	2007

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Mounting	Side Mount
Manufacturer and Types	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	ERP: (Effective Radiated Power)	6.0 kW
	Manufacturer	
	Model	ALP8M3- HSNR-20
	Year	2019
	Justification for New Antenna	Old antenna was channel dependent

Primary Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Antenna tax	Tax in Antenna
Termination	TERMINATION, 1-5/8" 50 OHM FLANGED
Antenna Shipping	Antenna Shipping
Cable assy	Heliax HELIAX, 7/8, 1-5/8"TO DIN,10'L
Reducers	reducer 4 1/16 to 3 1/8 flg w 3 inch anchor

Transmission	n ^{Sentien}	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure	Do you have a tower registration number?	Yes
Registration	ASR Number	1007622
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 07' 11.6" N-
	Longitude (NAD83)	072° 24' 37.3" W-
	Overall Structure Height	194.88 feet
	Support Structure Height	194.88 feet
	Ground Elevation Above Mean Sea Level (AMSL)	810.03 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	R and S Realty, LLC
Date Constructed	01/01/1985

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Antenna installation	Install antenna in place of current antenna

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	No
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	No

RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	1
	Justification	review of installation

Outside
Outside
Professional Services Expenses Not Listed
Professional Services © ostsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter EC702HP- BB	\$97,402.00	\$94,140.00		\$93,360.00	
Other Electrical Service: Installation of feeder	\$2,875.00	\$2,875.00	N/A	\$2,875.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$780.00	\$780.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$80,738.00	N/A	\$80,738.00	N/A
Installation and checkout	\$9,747.00	\$9,747.00	N/A	\$9,747.00	Updated with correct invoice number and amounts
Sub-total	\$97,402.00	\$94,140.00	N/A	\$93,360.00	N/A
Total for all systems	\$215,061.65	\$155,609.65	N/A	\$142,117.15	N/A

Components

Actual Information		
Description	File Name	

Other Electrical Service: Installation of feeder	Component Description: Amount:	100 percent of Electrical installation \$2,875.00
		. ,
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW		
Transmitter 1 - 2.5 kw	Component Description:	95 percent of
		transmitter cost
	Amount:	\$76,701.10
	Component Description:	5 percent of
		transmitter
	Amount:	\$4,036.90
Installation and checkout		
	Component Description:	Transmitter installation 95
		percent invoice
	Amount:	\$9,259.65
	Component Description:	Transmitter
		installation 5
		percent invoice
	Amount:	\$487.35

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ALP8M3- HSNR-20	\$31,217.15	\$31,217.15		\$31,217.15	
Antenna tax	\$1,474.48	\$1,474.48	Tax on Antenna	\$1,474.48	N/A
Cable assy	\$689.18	\$689.18	Cable Heliax	\$689.18	N/A
Antenna Shipping	\$2,253.22	\$2,253.22	N/A	\$2,253.22	N/A
Termination	\$532.22	\$532.22	N/A	\$532.22	N/A
UHF-Low Power, Side Mount, Slotted Coaxial, 6.0 kW input, Horizontal	\$23,591.75	\$23,591.75	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$23,591.75	N/A
Reducers	\$1,776.30	\$1,776.30	Reducer	\$1,776.30	N/A
Adaptors	\$900.00	\$900.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$900.00	N/A
Sub-total	\$31,217.15	\$31,217.15	N/A	\$31,217.15	N/A

Total for all	\$215,061.65	\$155,609.65	N/A	\$142,117.15	N/A
systems					

Components

Actual Information Description	File Name	
Antenna tax	Component Description: Amount:	Antenna Tax 100 percent \$1,474.48
	Component Description: Amount:	100 percent of tax on Antenna \$1,474.48
Cable assy	Component Description: Amount:	Heliax jumper \$689.18
Antenna Shipping	Component Description: Amount:	Antenna Freight 100 percent \$2,253.22
	Component Description: Amount:	Antenna shipping \$2,253.22
Termination	Component Description: Amount:	Termination \$532.22

UHF-Low Power, Side Mount, Slotted Coaxial, 6.0		
kW input, Horizontal	Component Description:	100 percent of
,		antenna
	Amount:	\$23,591.75
	Component Description:	Antenna cost 100
		percent
	Amount:	\$23,591.75
Reducers		
	Component Description:	reducer
	Amount:	\$1,776.30
Adaptors		
	Component Description:	Adapters cost
	Amount:	\$900.00

Transmission Line Cost

Information Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$67,940.00	\$11,750.00		\$11,750.00	
Tower Rigging Short Tower (less than 500')	\$56,190.00	\$0.00	N/A	N/A	N/A
Antenna installation	\$11,750.00	\$11,750.00	Remove Old antenna and install new antenna	\$11,750.00	N/A
Sub-total	\$67,940.00	\$11,750.00	N/A	\$11,750.00	N/A
Total for all systems	\$215,061.65	\$155,609.65	N/A	\$142,117.15	N/A

Components

Actual Information Description	File Name
Tower Rigging Short Tower (less than 500')	Information not provided.

Antenna installation

Component Description:

antenna installation 100 percent

Amount:

\$11,750.00

Component Description:

100 percent of work

Amount:

\$11,750.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$12,767.50	\$12,767.50		\$1,500.00	
Additional Field Engineering Service, 1 Days	\$1,500.00	\$1,500.00	Comark additional test day	\$1,500.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,577.50	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$3,025.00	N/A	N/A	N/A
Perform engineering study for displacement application	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A

Total for all systems	\$215,061.65	\$155,609.65	N/A	\$142,117.15	N/A
Sub-total	\$12,767.50	\$12,767.50	N/A	\$1,500.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 1 Days	Component Description: Amount:	Consulting onsite \$1,500.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for displacement application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	

Prepare/ Review 399	Information not provided.
reimbursement form	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$5,735.00	\$5,735.00		\$4,290.00	
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,110.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$4,290.00	\$4,290.00	N/A	\$4,290.00	N/A
Sub-total	\$5,735.00	\$5,735.00	N/A	\$4,290.00	N/A
Total for all systems	\$215,061.65	\$155,609.65	N/A	\$142,117.15	N/A

Components

Actual Information Description	File Name
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

Equipment Delivery and Handling Charges

Component Description: 95 percent of

shipping and

handling

Amount: \$4,075.50

Component Description: 5 percent of

shipping

Amount: \$214.50

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$215,061.65	\$155,609.65	\$142,117.15

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	Yes

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

TOM D CASEY VP of Technology Meredith

10/11/2021

LMG

Section Question Response

Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. TOM D
CASEY
VP of
Technology
Meredith

10/11/2021

LMG

Attachments