

(REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

60822 Service: LPD WQMK-LD Channel: 29 (UHF) Facility Call ID:

Sign:

File 0000081276

Number:

FRN: 0016992521 **Not Determined** Eligibility Date

> Status: Submitted:

01/11 /2021

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
BEN JORDAN COMMUNICATIONS CORPORATION Doing Business As: BEN JORDAN COMMUNICATIONS CORPORATION	BEN JORDAN 828 20th St. Sw. Lanett, AL 36863 United States	+1 (706) 518- 3911	BENRAYJORDAN@YAHOO.	Corporation

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
-----------	---------	-------	-------

The Preparer is same as the reimbursement contact.

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WQMK Plans to install a New Antenna and Transmitter to site, after building a new transmitter building.

#### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

### Primary Transmitter

### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	EC710MP
	Year	2015
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TXUD 1000
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW
	Justification for New Transmitter	OUR PRESENT TRANSMITTER IS LONGER PRODUCED BY COMARK, NOR WILL IT MAKE ENOUGH POWER TO COVER OUR ERP 15 KW PATTER WITH THE GAIN OUR NEW ANTENNA WILL HAVE.

### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes
	Description	OUR BUILDING DOSEN'T HAVE ENOUGH POWER TO COOL AND AND SUPPLY THE TRANSMITTER REQUIRMENTS.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
Improvement	Size	144.0 square feet

### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

Name	Description
INSTALLATION	THE TRANSMITTER BE INSTALLED AND OLD TRANSMITTER REMOVED.
INSTALLATION FILED STUDY	DUE TO OUR BROADCAST REQUIREMENT WITH THE LOCAL CABLE SYSTEM,,, THIS WOULD REQUIRE A STUDY TO DETERMINE HOW WE COULD INSTALL THE NEW EQUIPMENT WITH INTERRUPTIONS.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Mounting	Side Mount
Manufacturer and Type	Antenna position in stack	Тор
	Polarization	Circular
	Туре	Other
	Other Antenna Type	POLAR
	ERP: (Effective Radiated Power)	2.0 kW
	Manufacturer	
	Model	AL 8
	Year	2011

#### **New Antenna Costs**

Section	Question	Response
New Antenna	Use	Primary (Main)
Description	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Mounting	Side Mount
Manufacturer and Types	Antenna position in stack	Bottom
	Polarization	Elliptical
	Туре	Yagi
	ERP: (Effective Radiated Power)	2.0 kW
	Manufacturer	
	Model	PSIUHY-6PN
	Year	2020

Justification for New Antenna	OUR
	ANTENNA IS
	4 SECTIONS
	OF AL 8
	TUNED TO
	CH 18 AN IS A
	NON-
	DIRECTIONAL
	PATTERN
	AND THE
	NEW
	ANTENNA IS
	DIRECTIONAL
	TUNED TO
	CH 29 NOTE;
	THERE
	WOULD 6 OF
	ANTENNAS
	ON EACH
	SIDE THE
	ANTENNA, TO
	MAKE UP
	OUR
	DIRECTIONAL
	PATTERN

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Name	Description
TAKE DOWN REMOVAL	OLD ANTENNA MUST BE REMOVER TO INSTALL NEW ANTENNA
RF CABLE	THE RF LINE WILL BE TO SHORT FOR THE ANTENNA INSTALLATION THEREFORE NEW LONGER LINE NEEDED

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	1 5/8 inches
	Segment Length	Other
	Other Segment Length	3 feet
	Number of parallel runs	1
	Length	220 feet per run

#### **New Transmission Line**

Primary
<b>Transmissio</b>

on Line Section	Question	Response
New Transmission	Use	Primary (Main)
Line Costs	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	1 5/8 inches
	Segment Length	Other
	Other Segment Length	3 feet
	Number of parallel runs	1
	Length	240 feet per run
	Justification for New Transmission Line	THE OLD RF LINES IS TOO SHORT TO REACH THE NEW ANTENNA ARRAY, THEREFORE REQUIRING REPLACING. THE OLD LINES WILL BE ABOUT 20 FT SHORT OF THE ANTENNA INSTALLATION.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	No

Primary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

### Primary Tower

### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Ownership	Owned
	Is this tower consider Complex?	
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
Coordinates (NAD83 (	Latitude (NAD83)	33° 44' 40.0" N-
North American Datum of 1983))	Longitude (NAD83)	085° 17' 32.0" W-
	Overall Structure Height	182.00 feet
	Support Structure Height	178.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	814.00 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
	Tower Owner	2007
	Date Constructed	07/29/2007

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study need for guyed or free-standing tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
GUYED WIRE MOVED	This is a Roghn 25 tower. the guyed wire supporting the tower is located on both side of the tower to where the directional antennas must be attached

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	16
	Explanation	with a virtual a total change out of equipment, we need some to over see the project with the understanding of not damaging the equipment injuring any personnel, and more importantly continuing to broadcast to the cable system and local communities
Outside RF consulting Engineering Services	Perform engineering study for displacement application	Yes
	Prepare engineering section of Form FCC Construction Permit Application	No
	Prepare engineering section of Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Prepare Form 601	No
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Form 399 assistance or other program management costs	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	there is several complex procedures must be done, for example moving guyed wires while broadcasting developing a plan for removal of old antennas and installing the transmitter and lines without cutting service to the local cable systems.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

# Other Expenses

Other Expenses Not Listed

Information not provided.

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TXUD 1000	\$161,932.75	\$127,982.75		\$111,505.60	
Other Building Addition Size: 144.0	\$27,682.75	\$27,682.75	Block building with filled cavities,, Steele door, and 4 inch concrete roof requiring additional machinery on job site note this site is outside of limits nor close to a city, therefore additional cost in is added to shipping supplies to site	\$27,682.25	N/A
INSTALLATION FILED STUDY	\$2,500.00	\$2,500.00	N/A	\$1,000.00	N/A

INSTALLATION	\$15,000.00	\$15,000.00	Installing and testing new transmitter. Technalogix 1.2 KW Digital Air Cool Transmitter	\$11,400.00	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$8,800.00	Broadcast Site, is located in Cusseta AL. Industrial park, all construction must meet codes and building requirements for any building or structure to be constructed in the industrial site. All plans and license must be approved by industrial Board,	\$7,750.00	N/A
Other Electrical Service: OUR BUILDING DOSEN'T HAVE ENOUGH POWER TO COOL AND AND SUPPLY THE TRANSMITTER REQUIRMENTS.	\$2,500.00	\$2,500.00	N/A	\$2,255.00	N/A

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$84,000.00	\$56,000.00	N/A	\$52,512.35	N/A
5 Ton system	\$20,250.00	\$15,500.00	N/A	\$8,906.00	N/A
Sub-total	\$161,932.75	\$127,982.75	N/A	\$111,505.60	N/A
Total for all systems	\$237,758.25	\$201,985.00	N/A	\$154,791.16	N/A

### Components

Actual Information Description	File Name	
Other Building Addition Size: 144.0	Component Description: Amount:	REVISED INVOICE N/A
	Component Description:	building 12 x 12 Block building 144 sq ft.
	Amount:	\$27,682.25
	Component Description:	12 x 12 building for transmitter
	Amount:	\$27,682.75
	Component Description:	a estimate for the increase in cost
	Amount:	N/A

INSTALLATION FILED STUDY		
01001	Component Description:	Field Report to
		determine
		equipment and
		installation
		requirements for
		new broadcast
		equipment
		consisting of RF
		Lines, Antennas
		and Transmitter.
	Amount:	\$1,000.00
INSTALLATION		
	Component Description:	Transmitter
		Installation
	Amount:	\$11,400.00
	Component Description:	Technalogix
		transmitter
		installing
	Amount:	N/A
	Component Description	installing 4.2 lay air
	Component Description:	installing 1.2 kw air
		cool Technalogix transmitter
	Amount:	N/A
	Amount.	111/1
	Component Description:	Installing 1.2 KW
		Air Cool
		Technalogix Digital
		tv transmitter
		Travel explanation

Transmitter Building Site Survey/Installation

**Component Description:** 

Amount:

Site prep invoice

\$7,750.00

**Component Description:** 

new invoice with revised date.

Amount:

N/A

**Component Description:** 

**Amount:** 

Site Survey

N/A

Component Description: Site Survey for

recording building on deeds, and getting all permits, licenses, and prep for construction

\$7,750.00

Amount:

this is a survey

estimate

**Amount:** 

N/A

Other Electrical Service:
OUR BUILDING DOSEN'T
HAVE ENOUGH POWER
TO COOL AND AND
SUPPLY THE
TRANSMITTER
REQUIRMENTS.

**Component Description:** 

**Component Description:** 

electrical service

for newly constructed

transmitter building

\$2,255.00

**Amount:** 

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW **Component Description:** new transmitter replacement due to repack \$910.00 Amount: **Component Description:** 1.2 Kw Air Cool Technalogix digital transmitter Amount: \$52,512.35 **Component Description:** 1.2 Kw air cool technalogix transmitter **Estimate** Amount: N/A 5 Ton system **Component Description:** installing new AC unit to accommodate the excessive heat from the 1.2 KW Transmitter Amount: \$8,906.00

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSIUHY-6PN	\$26,880.00	\$38,000.00		\$25,623.31	
RF CABLE	\$5,700.00	\$5,700.00	N/A	\$0.00	when providing the estimate the vendor failed to provide price for the 2 flang connector on each end of the cable and shipping shipping was not included, thus this is the justification for the cost overrun
Pattern scatter analysis for side mount (if not included in antenna base cost)	\$1,200.00	\$1,200.00	N/A	N/A	N/A

Actual Information Description	File Name	
RF CABLE	Component Description:  Amount:	250 ft of RF cable for transmitter and antenna connection N/A
Pattern scatter analysis for side mount (if not included in antenna base cost)	Information not provided.	
UHF-Lower Power, Yagi /Cross-Dipole/Log Periodic Transmit antenna	Component Description:  Amount:	Tessco UHF Broad Band Antenna Panels, Invoice/estimate \$10,537.81
	Component Description: Amount:	Antenna Information N/A
	Component Description: Amount:	Panel estimate N/A
TAKE DOWN REMOVAL	Component Description:	Replacing Rf line and Installing new antenna on tower
	Amount:  Component Description:  Amount:	\$8,400.00  Cable and Antenna Removal N/A

Sweep test of transmission line and antenna		
into and antonna	Component Description:	RF. Line Sweep
		before transmitter
		installation
	Amount:	\$3,200.00
Side Mount antenna brackets	5	
	Component Description:	bracket for the
		panel antenna to
		be mounted on
		the roghn 23
		tower.
	Amount:	\$3,485.50
	Component Description:	Estimate Side
		Mount Brackets
	Amount:	N/A

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$12,720.00	\$6,002.25		\$6,002.25	
Rigid Transmission Line - copper, 1 5/8"	\$12,720.00	\$6,002.25	N/A	\$6,002.25	N/A
Sub-total	\$12,720.00	\$6,002.25	N/A	\$6,002.25	N/A
Total for all systems	\$237,758.25	\$201,985.00	N/A	\$154,791.16	N/A

#### Components

Actual Information Description	File Name	
Rigid Transmission Line - copper, 1 5/8"	Component Description: Amount:	1 5/8 RF Heliax Cable \$6,002.25
	Component Description: Amount:	250 ft of required Rf. Cable N/A
	Component Description: Amount:	RF Cable Invoice N/A
	Component Description: Amount:	Rf cable estimate N/A

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower	Predetermined Cost Estimate \$24,800.00	Estimated Cost \$21,050.00	Estimated Cost Justification	Actual Cost \$10,550.00	Actual Cost Justification
GTOWER					
Minor tower reinforcement /modifications	\$6,000.00	\$6,000.00	N/A	\$5,600.00	N/A
Study needed for guyed or free- standing tower	\$8,700.00	\$4,950.00	N/A	\$4,950.00	N/A
Complex Tower (includes, e. g., towers with candelabras and/or stacked antennas)	\$5,800.00	\$5,800.00	N/A	N/A	N/A
GUYED WIRE MOVED	\$4,300.00	\$4,300.00	N/A	N/A	N/A
Sub-total	\$24,800.00	\$21,050.00	N/A	\$10,550.00	N/A
Total for all systems	\$237,758.25	\$201,985.00	N/A	\$154,791.16	N/A

#### Components

<b>Actual Information</b>	
Description	File Name

Minor tower reinforcement /modifications	Component Description:	modification to tower to accommodate
	Amount:	UHF Panels \$5,600.00
	Component Description: Amount:	tower Modification N/A
Study needed for guyed or free-standing tower	Component Description: Amount:	revised invoice N/A
	Component Description:	Study for antenna installation and tower capacity and
	Amount:	load availability \$4,950.00
	Component Description:	Study needed for guyed or free standing tower
	Amount:	N/A
	Component Description:	Guyed Wire Study invoice/estimat
	Amount:	\$4,950.00
	Component Description: Amount:	Study estimate N/A
Complex Tower (includes, e. g., towers with candelabras and/or stacked antennas)	Information not provided.	
GUYED WIRE MOVED	Information not provided.	

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$9,290.50	\$6,850.00		\$1,110.00	
Additional Field Engineering Service, 2 Days	\$1,200.00	\$1,200.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$1,577.50	\$1,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$3,025.00	\$2,400.00	N/A	N/A	N/A

Perform engineering study for displacement application	\$1,800.00	\$1,100.00	N/A	\$1,110.00	Additional Cost: There were interference with our Application to another CP therefore we had to
					add a amendment of acceptance agreement
Project	\$1,688.00	\$1,150.00	N/A	N/A	to our application
management of the transition	ţ.,555.50	Ţ.,.SS.SS			
Sub-total	\$9,290.50	\$6,850.00	N/A	\$1,110.00	N/A
Total for all systems	\$237,758.25	\$201,985.00	N/A	\$154,791.16	N/A

### Components

Actual Information Description	File Name
Additional Field Engineering Service, 2 Days	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

for displacement application	Component Description:	Engineering Study
	Component Description.	for new channel.
		due to
		displacement
	Amount:	\$910.00
	, uno unu	ψο τοισο
	Component Description:	A amendment has
		to be added to the
		application due to
		interference. This
		amendment was a
		acceptance
		agreement of
		interference
	Amount:	\$200.00
Project management of the transition	Information not provided.	

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$2,135.00	\$2,100.00		\$0.00	
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$300.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$1,800.00	\$1,800.00	N/A	N/A	N/A
Sub-total	\$2,135.00	\$2,100.00	N/A	\$0.00	N/A
Total for all systems	\$237,758.25	\$201,985.00	N/A	\$154,791.16	N/A

#### Components

Information not provided.

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$237,758.25	\$201,985.00	\$154,791.16

Reimburseme	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Ben Ray Jordan , Mr. . owner

01/11/2021

#### **Attachments**