

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 130929 Service: LPD Call KWDA-LD Channel:

Sign:

4 (Low VHF) File 0000089797

Number:

FRN: 0019773035 Eligibility Eligible Date 01/14

Status: Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

ID:

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|---------------------------|-------------------|
| LMO CHRISTIAN MEDIA, INC. Doing Business As: LMO CHRISTIAN MEDIA, INC. | Ana K. Guel 8330 LBJ Freeway Suite 310 Dallas, TX 75243 United States | +1 (214) 331- 2800 | akguel@mekaddeshgroup.com | Corporation |

Reimbursement Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|----------------|---------|-------|-------|
| | [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-----------------------|---------------------------|
| Maria C Guel Lmo Christian Media Inc. | Maria C Guel 8330 LBJ Freeway Suite 1155 Dallas, TX 75243 United States | +1 (469) 434- 5600 | mguel@mekaddeshgroup. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Moving from channel 21 UHF to channel 4 VHF we need to do the following: purchase a new transmitter purchase a new antenna purchase a new coax cable and move to a new transmitter site |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | E1000 |
| | Year | 2007 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | BE-TV3K0- FAVI |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 3 kW |
| | Justification for New Transmitter | We are changing channels from UHF to VHF channel. The old transmitter cannot be re-tuned. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|-------------------------|---|----------|
| Other Transmitter Costs | Does the transmitter installation require a Transmitter Building Site Survey /Installation? | No |
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Rigid Conduit and Wiring | No |
| | | |

| | Other Electrical Service | Yes |
|---|--|---|
| | Description | We need to put a new electrical installation of 100 amps. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 5 tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------------|---|
| 150775 | Patch Panel 3 Port w/1 U-Link, 1 5/8" EIA |
| 86705-1 Dummy Load | Dummy Load 5kW 1 5/8" EIA Air cooled 110VAC Input |
| LPF-5KW-VI | Low Pass Filter 1 5/8" EIA input/Output |
| HE6P300A-03 | Band Pass Filter, VHF Band I Channel 3 6- Pole 170 mm Bandpass Filter Input / Output 1-5/8 EIA female Tuned and tested on Channel 3 ATSC For KWDA-TV, Dallas TX FCC ID # 130929 |
| SHIPPING | Crating, Material, Handling, Off-loading and Freight to Client Transmitter Site. |
| taxes | Total sales tax |
| DC3A39 2C-LK | Directional Coupler VHF |
| SPECIAL BE TV5k0 COAX KIT | Set of 1 5/8" EIA Inter-connecting coaxial line including 2 x 1 5/8" 6' length rigid coax line 6 x 1 5/8" 90 degree elbow 12 x Slip flange and hardware |

Install Check-out and Proof

Installation assistance, proof of performance and check out of transmitter. One BE approved technician to assist with the unpacking, positioning, switch-on, and checking the operation of the transmitter system

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Mounting | Top Mount |
| Manufacturer and Type | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | ERP: (Effective Radiated Power) | 3.0 kW |
| | Manufacturer | |
| | Model | BC10-21 |
| | Year | 2011 |

Primary Antenna

New Antenna Costs

| Section | Question | Response |
|---------------------------|--|---|
| New Antenna | Use | Primary (Main) |
| Description | Change Type | Purchase New |
| | Ownership | Owned |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Mounting | Side Mount |
| Manufacturer and Types | Antenna position in stack | Middle |
| | Polarization | Circular |
| | Туре | Other |
| | Other Antenna Type | omnidirectional |
| | ERP: (Effective Radiated Power) | 3.0 kW |
| | Manufacturer | |
| | Model | JCPD-4/3 (12) -V |
| | Year | 2020 |
| | Justification for New Antenna | We need to move from UHF Channel to VHF Channel. The antenna cannot be retuned. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|---------|----------|----------|
| | | • |

| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
|--------------------------|---|-----|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission | Section | Question | Response |
|--------------|---------------------------------------|---|----------|
| Line | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Primary Transmission_S Line

| Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Foam |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 200 feet per run |

New Transmission Line

| Filliary | |
|--------------|----|
| Transmission | าร |
| Line | Ŭ |

| n _{Section} | Question | Response |
|--------------------------------|--|---------------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Туре | Flexible Foam |
| | Diameter | 1 5/8 inches |
| | Number of parallel runs | 1 |
| | Length | 1050 feet per run |
| | Justification for New Transmission Line | New installation on tower |
| Interior RF Systems | Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators? | No |

Other Transmission Line Expenses Not Listed

Primary
Transmission not provided.
Line

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|------------------------------------|---|-----------------------------------|
| Existing | Type of change | Move Equipment |
| Tower Description | Tower Use | Primary (Main) |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing | Do you have a tower registration number? | Yes |
| Tower Structure Registration | ASR Number | 1064625 |
| Coordinates (| Latitude (NAD83) | 32° 46′ 48.0″ N- |
| NAD83 (North | Longitude (NAD83) | 096° 48' 14.0" W- |
| American Datum of | Overall Structure Height | 941.59 feet |
| 1983)) | Support Structure Height | 921.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 426.50 feet |
| | Structure Type | BPIPE - Building with Pipe |
| | Tower Owner | TELECOMMUINICATION PROPERTIES INC |
| | Date Constructed | 03/01/1985 |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

| Section | Question | Response |
|------------------------------------|---|-----------------------------------|
| Existing | Type of change | Move Equipment |
| Tower Description | Tower Use | Primary (Main) |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing | Do you have a tower registration number? | Yes |
| Tower Structure Registration | ASR Number | 1064625 |
| Coordinates (| Latitude (NAD83) | 32° 46' 48.0" N- |
| NAD83 (North | Longitude (NAD83) | 096° 48' 14.0" W- |
| American Datum of | Overall Structure Height | 941.59 feet |
| 1983)) | Support Structure Height | 921.90 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 426.50 feet |
| | Structure Type | BPIPE - Building with Pipe |
| | Tower Owner | TELECOMMUINICATION PROPERTIES INC |
| | Date Constructed | 03/01/1985 |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |

| Helicopter Services | |
|----------------------------|--|
| Required | |

Are helicopter services required?

No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

| Section | Question | Response |
|---|---|--|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 8 |
| | Explanation | Lmo does not have the expertise. Therefore, they will need to hire outside professional services. |
| Outside RF consulting Engineering Services | Perform engineering study for displacement application | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Prepare Form 601 | No |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | | |

| | For Main Facility | Yes |
|----------------------------------|--|-----|
| - | Prepare request for Special Temporary Authority | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Form 399 assistance or other program management costs | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name | Description |
|--------------------------------|--------------|
| KWDA Installation cover letter | cover letter |

Other Expenses

| Section | Question | Response |
|------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Permit and Filing Costs | FCC Construction Permit Major Change | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| Point to Point Microwave (STL/ICR) | Frequency Coordination for Unidirection System | No |
| | Frequency Coordination for Bi-Direction System | No |
| | New Point to Point Microwave System | No |

Other Expenses

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|-----------------------------|-------------------|-----------------------|--------------|---|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Transmitter BE-TV3K0- FAVI | \$554,213.92 | \$543,977.05 | | \$182,590.62 | |
| Install Check-out and Proof | \$5,250.00 | \$5,250.00 | N/A | \$5,250.00 | N/A |
| SPECIAL BE TV5k0 COAX KIT | \$2,931.20 | \$2,931.20 | N/A | \$2,931.20 | N/A |
| DC3A39 2C-LK | \$832.00 | \$832.00 | N/A | \$832.00 | N/A |
| taxes | \$12,381.29 | \$12,381.29 | N/A | \$12,381.29 | N/A |
| SHIPPING | \$4,643.00 | \$4,643.00 | N/A | \$4,643.00 | N/A |
| HE6P300A- 03 | \$11,744.00 | \$11,744.00 | N/A | \$11,744.00 | N/A |
| LPF-5KW- VI | \$8,160.00 | \$8,160.00 | N/A | \$8,160.00 | N/A |
| 86705-1 Dummy Load | \$7,600.00 | \$7,600.00 | N/A | \$7,600.00 | N/A |
| 150775 | \$2,216.00 | \$2,216.00 | N/A | \$2,216.00 | N/A |
| Low VHF - Air Cooled Solid State Transmitter 3 kW | \$468,086.43 | \$468,086.43 | Cost for transmitter | \$106,700.00 | Manufacturer for the ELMWI transmitter we had put down, is no longer in business. Therefore, we had to quote with |

| | | | | | Broadcast Electronics. |
|---|--------------|--------------|--|--------------|---------------------------|
| 5 Ton system | \$20,250.00 | \$10,013.13 | A new installation is need it at the new site. Old a /c install was at the old site and it's part of the property now. | \$10,013.13 | N/A |
| Other Electrical Service: We need to put a new electrical installation of 100 amps. | \$10,120.00 | \$10,120.00 | This will be a new electrical installation at a new site where the circuit 220 does not exist. | \$10,120.00 | N/A |
| Sub-total | \$554,213.92 | \$543,977.05 | N/A | \$182,590.62 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|--------------------------------|--|
| Install Check-out and Proof | Component Description: Amount: | Installation/Check- out and Proof \$5,250.00 |
| SPECIAL BE TV5k0 COAX KIT | | |

| | Component Description: Amount: | We are requesting to be reimbursed the total \$2,931.20 for line item SPECIAL-BE-TV5k0-COAX_KIT of the invoice attached. \$2,931.20 |
|--------------------|---------------------------------|---|
| DC3A39 2C-LK | Component Description: Amount: | DC3A39/2C-LK \$832.00 |
| taxes | Component Description: Amount: | Total Sales Tax \$12,381.29 |
| SHIPPING | Component Description: Amount: | SHIPPING \$4,643.00 |
| HE6P300A-03 | Component Description: Amount: | HP6P300A-03 \$11,744.00 |
| LPF-5KW-VI | Component Description: Amount: | LPF-5KW-VI Low Pass filter 1 5/8" EIA Input/Output \$8,160.00 |
| 86705-1 Dummy Load | Component Description: Amount: | 86705-1 Dummy Load 5KW 1 5/8" EIA Air Cooled 110VAC Input \$7,600.00 |
| 150775 | | · · |

| | Component Description: Amount: | 150775 Patch Panel 3 Port x/1 U-Link 1 5/8" EIA \$2,216.00 |
|---|---------------------------------|---|
| Low VHF - Air Cooled Solid State Transmitter 3 kW | Component Description: Amount: | Broadcast Electronics, Genesis Series, Model BE-TV3k0- FAVI \$106,700.00 |
| | Component Description: Amount: | Total amount is request it for VHF transmitter. \$305,628.94 |
| 5 Ton system | Component Description: Amount: | Total of \$10,013.13 is due for the installation of 5 ton system. \$10,013.13 |
| Other Electrical Service: We need to put a new electrical installation of 100 amps. | Component Description: | Vendor is requesting total payment for the |
| | Amount: | electric installation. \$10,120.00 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|--|--------------------------------|-------------------|--|-------------|--|
| Primary Antenna JCPD-4/3 (12)-V | \$96,495.00 | \$101,855.00 | | \$96,955.00 | |
| Low VHF- Low Power, Side Mount, Other, 3.0 kW input, Circular | \$89,620.00 | \$89,620.00 | N/A | \$86,970.00 | N/A |
| Side Mount antenna brackets | \$4,625.00 | \$9,985.00 | Side mount antenna brackets are for the specific jampro antenna that will be install. Old brackets will not match with this type of antenna. | \$9,985.00 | To have a quality signal on VHF we need to go to circular polarization The antenna that we are going to be using is a circular polarization We already tried horizontal polarization and the quality of signal is very poor. |
| | \$750.00 | \$750.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount (if not | <i>\$1,500.00</i> | \$1,500.00 | N/A | N/A | N/A |

| included in antenna base cost) | | | | | |
|--------------------------------------|--------------|--------------|-----|--------------|-----|
| Sub-total | \$96,495.00 | \$101,855.00 | N/A | \$96,955.00 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |

Components

| Actual Information Description | File Name | |
|---|---------------------------------|--|
| Low VHF-Low Power, Side Mount, Other, 3.0kW input, Circular | Component Description: Amount: | This antenna is an upgrade to the Horizontally Polarized antenna previously used. Therefore, we are only asking to be reimburse for \$86,970 which is the amount the horizontal estimate is for. \$86,970.00 |
| Side Mount antenna brackets | Component Description: | Total amount of \$9,985 is due with |
| | Amount: | order as shown on the proforma invoice attached. N/A |
| | Component Description: | Total payment of \$9,985 is due at time of order as shown on invoice SDC 102720B-R1 attached. |
| | Amount: | \$9,985.00 |
| | Information not provided. | |

Pattern scatter analysis for side mount (if not included in antenna base cost) Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$25,200.00 | \$14,212.00 | | \$14,212.00 | |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$25,200.00 | \$14,212.00 | N/A | \$14,212.00 | N/A |
| Sub-total | \$25,200.00 | \$14,212.00 | N/A | \$14,212.00 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |

Components

| Actual Information Description | File Name | |
|---|------------------------|---|
| Flexible Foam Transmission Line - dielectric, 1 5/8" | Component Description: | Vendor is requiring full payment up front for the 1-5/8" |
| | Amount: | coax cable \$14,212.00 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower BPIPE | \$0.00 | \$0.00 | | \$0.00 | |
| Primary Tower BPIPE | \$22,900.00 | \$22,900.00 | | \$22,900.00 | |
| Complex Tower (includes, e. g., towers with candelabras and/or stacked antennas) | \$22,900.00 | \$22,900.00 | N/A | \$22,900.00 | N/A |
| Sub-total | \$22,900.00 | \$22,900.00 | N/A | \$22,900.00 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |

Components

| Actual Information Description | File Name | |
|---|------------------------|--|
| Complex Tower (includes, e.g., towers with candelabras and/or stacked antennas) | Component Description: | Requesting reimbursement of \$22,900 for the installation of |
| | Amount: | equipment. \$22,900.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|--|-------------|--|
| Outside Professional Services | \$42,436.50 | \$46,434.00 | | \$16,550.00 | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$3,262.50 | \$5,062.50 | Additional time spent on lease negotiations | \$5,062.50 | Greater amount of time spent for negotiation of lease |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$1,577.50 | \$1,577.50 | N/A | N/A | N/A |
| Perform engineering study for displacement application | \$1,800.00 | \$1,800.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$2,102.50 | \$3,500.00 | The amount charged by the engineer | \$3,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,052.50 | \$1,052.50 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$3,025.00 | \$3,825.00 | Costs for preparation and review of CP application | \$3,825.00 | Greater period of time spent for preparation and filing of application |
|--|--------------|--------------|--|--------------|--|
| KWDA Installation cover letter | \$22,900.00 | \$22,900.00 | N/A | \$0.00 | N/A |
| Project management of the transition | \$844.00 | \$844.00 | N/A | N/A | N/A |
| Form 399 assistance or other Program Management costs | \$4,162.50 | \$4,162.50 | Addition time needed for Eligibility Showing; Additional time needed for FCC Form 399 | \$4,162.50 | N/A |
| Prepare/ Review 399 reimbursement form | \$1,710.00 | \$1,710.00 | N/A | N/A | N/A |
| Sub-total | \$42,436.50 | \$46,434.00 | N/A | \$16,550.00 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|--|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Component Description: Amount: | Assistance for negotiation and draft of lease \$5,062.50 |
| Attorney Fees -Prepare and | Information not provided. | |

| File FCC Form 2100 (main), License to Cover Application | | |
|---|---------------------------------|---|
| Perform engineering study for displacement application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Total amount paid \$3,500.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Legal fees for drafting and filing of CP application \$3,825.00 |
| KWDA Installation cover letter | Component Description: Amount: | Total payment is due upon receipt as shown on invoice for installation of equipment \$22,900.00 |
| Project management of the transition | Information not provided. | |
| | | |
| Form 399 assistance or other Program Management costs | Component Description: Amount: | Total amount invoiced \$4,162.50 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$1,445.00 | \$1,445.00 | | \$0.00 | |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$335.00 | N/A | \$0.00 | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,110.00 | N/A | N/A | N/A |
| Sub-total | \$1,445.00 | \$1,445.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$742,690.42 | \$730,823.05 | N/A | \$333,207.62 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$742,690.42 | \$730,823.05 | \$333,207.62 |

Status The facility has ceased operating on its preauction channel. Construction of final facilities or all necessary modifications are complete. All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399

from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the

signal of a broadcaster that changes channels (MVPD).

- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Ana K
Guel
President

01/14/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 4. The above-named entity acknowledges the submission of the information herein

- creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Ana K Guel

President

01/14/2021

Attachments