



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **127785** | Service: **LPD** | Call **KHFD-LD** | Channel:
ID: | Sign:
13 (High VHF) | File **0000089854**
Number:
FRN: **0026455469** | Eligibility **Eligible** | Date **06/24**
Status: | Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
EDGE SPECTRUM, INC. Doing Business As: EDGE SPECTRUM, INC.	Randy Weiss PO Box 54025 Hurst, TX 76054 United States	+1 (214) 770-7770	randy@crosstalk.org	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	KHFD-LD Displaced to Ch 13 Applicant will build the CP as part of a coordinated system build out plan.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	AT73-AK5
	Year	2012
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	LPTV-5000- 1000V3
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1 kW
	Justification for New Transmitter	Displacement from UHF to VHF See attached Comark Transmitter Selection Exhibit.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Other Transmitter Costs	Does the transmitter installation require a Transmitter Building Site Survey /Installation?	Yes
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Rigid Conduit and Wiring	No
	Other Electrical Service	Yes

	Description	To be determined based on site survey.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Ownership	Owned
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Other Antenna Type	UHF Panel
	ERP: (Effective Radiated Power)	15.0 kW
	Manufacturer	
	Model	955314
	Year	2012

**Primary
Antenna****New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Change Type	Purchase New
	Ownership	Owned
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	ERP: (Effective Radiated Power)	3.0 kW
	Manufacturer	
	Model	PSIVSM4MCRR-13-EP
	Year	2020
	Justification for New Antenna	Displaced from UHF to VHF.

**Primary
Antenna****Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Ownership	Owned
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	4 inches
	Number of parallel runs	1
	Length	820 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	4 inches
	Number of parallel runs	1
	Length	1000 feet per run
	Justification for New Transmission Line	Change from UHF to VHF, UHF is using a shared line, so new VHF install requires new transmission line.
Interior RF Systems	Does the Installation of the Transmission Line require an additional or replacement Inside RF system including switching, patch panels, and dehydrators?	Yes

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Dehydrator	Andrew MT500D Dehydrator

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1053452
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	32° 35' 02.7" N-
	Longitude (NAD83)	096° 57' 48.8" W-
	Overall Structure Height	1730.95 feet
	Support Structure Height	1730.95 feet
	Ground Elevation Above Mean Sea Level (AMSL)	817.90 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	American Towers LLC
Date Constructed	07/16/2004

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Is this a request for upgraded equipment?	No
	Height	900.00 feet
	Justification for New Tower	Current tower modification costs unavailable and major enhancements required for the additional Ch 13 VHF antenna

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	No on site engineering staff. Complete turnkey project management.
Outside RF consulting Engineering Services	Perform engineering study for displacement application	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Prepare Form 601	No
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	Prepare and file Form FCC License to Cover Application	No
	Prepare request for Special Temporary Authority	No
	Negotiation of Lease and other Matter for Shared Locations	No

	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Form 399 assistance or other program management costs	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	5
	Justification	Turnkey installation and integration of new and existing equipment, includes, EAS, satellite hookup, etc.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Mobilization Charge and travel expenses for site survey	\$1500/day, 4 days
Mobilization Charge and travel expenses for installation	\$1500/day, 1.5 days
Site Survey	8 hours @ \$100/hour

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Permit and Filing Costs	FCC Construction Permit Major Change	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
Point to Point Microwave (STL/ICR)	Frequency Coordination for Unidirection System	No
	Frequency Coordination for Bi-Direction System	No
	New Point to Point Microwave System	No

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter LPTV-5000-1000V3	\$62,283.00	\$83,620.64		\$60,774.64	
5 Ton system	\$20,250.00	\$20,000.00	N/A	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts	\$30,000.00	\$49,724.64	actual cost	\$49,724.64	N/A
Transmitter Building Site Survey /Installation	\$10,000.00	\$11,863.00	See Comark Transmitter Quote Installation Line Item	\$11,050.00	N/A
Other Electrical Service: To be determined based on site survey.	\$2,033.00	\$2,033.00	See Mr. Sparky Quote	N/A	N/A
Sub-total	\$62,283.00	\$83,620.64	N/A	\$60,774.64	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

5 Ton system	Information not provided.
High VHF - Air Cooled Solid State Transmitter 400 - 1000 Watts	<div> <div>Component Description:</div> <div>Transmitter</div> </div> <div> <div>Amount:</div> <div>\$49,724.64</div> </div>
Transmitter Building Site Survey/Installation	<div> <div>Component Description:</div> <div>INSTALL</div> </div> <div> <div>Amount:</div> <div>\$11,050.00</div> </div>
Other Electrical Service: To be determined based on site survey.	Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSIVSM4MCRR-13-EP	\$40,978.00	\$40,978.00		\$35,248.00	
High VHF-Low Power, Side Mount, Slotted Coaxial, 3.0kW input, Horizontal	<i>\$35,248.00</i>	\$35,248.00	actual cost	\$35,248.00	actual cost
Sweep test of transmission line and antenna	\$5,730.00	\$5,730.00	N/A	N/A	N/A
Sub-total	\$40,978.00	\$40,978.00	N/A	\$35,248.00	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Actual Information	
Description	File Name
High VHF-Low Power, Side Mount, Slotted Coaxial, 3.0 kW input, Horizontal	Component Description: Antenna Amount: \$35,248.00
Sweep test of transmission line and antenna	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$77,750.00	\$50,250.00		\$50,250.00	
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	\$0.00	\$0.00	N/A	N/A	N/A
Dehydrator	\$3,750.00	\$3,750.00	cost	\$3,750.00	N/A
Flexible Air Transmission Line - dielectric, 4"	\$74,000.00	\$46,500.00	4" transmission line	\$46,500.00	N/A
Sub-total	\$77,750.00	\$50,250.00	N/A	\$50,250.00	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Actual Information	
Description	File Name
Interior RF Systems: Inside RF system including switching, patch panels and dehydrators	Information not provided.
Dehydrator	Component Description: Dehydrator Amount: \$3,750.00

Flexible Air Transmission Line - dielectric, 4"	<table><tr><td data-bbox="703 94 1134 248">Component Description:</td><td data-bbox="1134 94 1431 248">4" transmission line</td></tr><tr><td data-bbox="703 248 1134 349">Amount:</td><td data-bbox="1134 248 1431 349">\$46,500.00</td></tr></table>	Component Description:	4" transmission line	Amount:	\$46,500.00
Component Description:	4" transmission line				
Amount:	\$46,500.00				

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower	\$2,047,750.00	\$2,047,750.00		\$0.00	
New tower between 500' and 1000'	\$1,890,000.00	\$1,890,000.00	N/A	N/A	N/A
Tower Rigging Tall Tower (greater than 500')	\$157,750.00	\$157,750.00	N/A	N/A	N/A
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Sub-total	\$2,047,750.00	\$2,047,750.00	N/A	\$0.00	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$29,635.00	\$26,065.00		\$10,700.00	
Site Survey	<i>\$800.00</i>	\$800.00	Site Survey Charge See ARCJ Site Survey Quote & SOW.pdf	\$800.00	N/A
Mobilization Charge and travel expenses for installation	<i>\$6,000.00</i>	\$6,000.00	Mobilization Charge and Travel Expenses for Installation of EAS, CAP. Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. Trip \$1500/day 4 days. See ARCJ Turnkey Quote & SOW	N/A	N/A
Mobilization Charge and travel expenses for site survey	<i>\$2,250.00</i>	\$2,250.00	1 1/2 day @ \$1500/day See ARCJ Site Survey Quote & SOW.pdf	\$2,250.00	N/A

Additional Field Engineering Service, 5 Days	\$5,000.00	\$5,000.00	Turnkey Installation and integration of new and existing equipment. Installation of EAS,CAP, Satellite Interconnect, Final Transmitter /Antenna connection, station turn on. See ARCJ Turnkey Integration Quote & SOW	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,052.50	\$1,052.50	N/A	N/A	N/A
Form 399 assistance or other Program Management costs	\$1,000.00	\$1,000.00	See BWS Estimate Eligibility 1876 Filings	\$1,000.00	N/A
Prepare/ Review 399 reimbursement form	\$1,710.00	\$1,710.00	See BWS 399 Reimbursement Estimate	\$1,000.00	N/A
Project management of the transition	\$8,440.00	\$6,000.00	See ARCJ Project Management Quote & SOW. pdf	\$5,500.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$2,102.50	\$2,102.50	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$1,280.00	\$150.00	N/A	\$150.00	N/A
Sub-total	\$29,635.00	\$26,065.00	N/A	\$10,700.00	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Actual Information	
Description	File Name
Site Survey	Component Description: Site Survey
	Amount: \$400.00
	Component Description: 50% Site Survey
	Amount: \$400.00
Mobilization Charge and travel expenses for installation	Information not provided.
Mobilization Charge and travel expenses for site survey	Component Description: 50% Site Mobilization
	Amount: \$1,125.00
	Component Description: Site Mobilization
	Amount: \$1,125.00

Additional Field Engineering Service, 5 Days	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Form 399 assistance or other Program Management costs	Component Description: 399 Eligibility Fee Amount: \$1,000.00
Prepare/ Review 399 reimbursement form	Component Description: 399 Amount: \$1,000.00
Project management of the transition	Component Description: 399PM Amount: \$1,000.00 Component Description: 50% Project Management Amount: \$3,000.00 Component Description: PM #2 Amount: \$1,500.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Component Description: CP EXT Amount: \$150.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$15,335.00	\$15,335.00		\$5,000.00	
Equipment Storage	<i>\$5,000.00</i>	\$5,000.00	Included SEE ARCJ Equipment Storage Removal Disposal Quote & SOW	\$5,000.00	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	Equipment Delivery and Handling Charges. ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	Removal and disposal of equipment from job site, transmitter, coax, antenna and all debris. SEE ARCJ Equipment Storage Removal Disposal Quote & SOW.pdf	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	N/A	N/A
Sub-total	\$15,335.00	\$15,335.00	N/A	\$5,000.00	N/A
Total for all systems	\$2,273,731.00	\$2,263,998.64	N/A	\$161,972.64	N/A

Components

Actual Information	
Description	File Name
Equipment Storage	Component Description: STORAGE Amount: \$5,000.00
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
---	---------------------------

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$2,273,731.00	\$2,263,998.64
			\$161,972.64

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Randall Weiss CEO</p> <p>06/24/2021</p>

Attachments