

Attachment 2018-1Q to Transition Plan Progress Report  
WQQZ-CD (Facility ID: 32142)  
1Q2017

Based upon preliminary inspections following Hurricanes Irma and Maria (which hit Puerto Rico on September 6 and 20), Licensee does not believe its facilities have been extensively damaged. The station's antenna was knocked partially loose and needs to be re-aimed. Additionally, it's likely that some connectors and brackets were damaged or destroyed and will have to be replaced.

Additionally, licensee's satellite downlink and master control facility were destroyed by Hurricane Maria and need to be relocated to a new site and replaced. Licensee has identified a candidate for the replacement facility and intends to begin working on that in conjunction with rebuilding its other facilities in Puerto Rico.

Licensee has ordered a new transmitter for the station and expects delivery within ten weeks.

In December 2017, following discussions with representatives of other broadcasters in Puerto Rico and Commission staff, Licensee agreed to participate in a coordinated early re-pack of television stations in Puerto Rico and the Virgin Islands. Licensee expects to begin broadcasting on its new channel by July 31, 2018.