

WIRE-CD REASONS FOR SILENT STATUS AND SUSPENSION OF OPERATIONS

WIRE-CD filed for an extension of the construction permit for its post-repack facility channel 33, LMS File No. 0000077953 with an explanation that due to significant circumstances it proved impossible to complete arrangements for and the installation of Channel 33 equipment by September 6, 2019. In light of the facts that circumstances beyond its control have prevented and continue to prevent it from ensuring completion of the construction and implementation of its post-repack facility by September 6, 2019, and the fact that it made known its problem on June 11 good cause existed for consideration and grant of the instant application under Section 1.3 of the Rules.

WIRE-CD was granted an extension of the construction permit for channel 33, LMS File No. 0000077953 on 9/10/2019 and the construction period specified for permit 0000077953 was extended to 03/09/2020.

Plans. As of this time, the antenna manufacturer has estimated that the antenna will be delivered by November 15, 2019. Installation will be completed as soon as practicable thereafter. DTV LLC's specified its intention was to take the station silent until the completion of its repack facility.