



Federal Communications Commission
Washington, D.C. 20554

January 13, 2020

Citrus County Association For Retarded Citizens, Inc.
Melissa Walker
5399 W. Gulf To Lake Highway
Lecanto, FL 34461

Re: Request for Extension of
Construction Permit
WYKE-CD, Inglis/Yankeetown, FL
Facility ID No. 63901
LMS File No. 0000095804

Dear Licensee,

On January 8, 2020, Citrus County Association For Retarded Citizens, Inc. (Licensee), the licensee of Station WYKE-CD, Inglis/Yankeetown, Florida (the Station), filed the above captioned application seeking an extension of the Station's construction permit expiration date and waiver of the 90-day construction permit extension filing deadline. For the reasons below, we grant Licensee's requests and extend the Station's construction permit expiration date to July 15, 2020.

Background. Pursuant to Section 73.3700(b)(5) of the Commission's rules, a station may request a single extension of its construction permit deadline of up to 180 days to complete construction of its post-auction facility.¹ Grant of an extension of the construction permit deadline does not alter the deadline by which a station must cease operating on its pre-auction channel. A station anticipating the need for an extension must submit an extension application using FCC Form 2100, Schedule 337, not less than 90 days before the assigned construction permit deadline.² For Phase 7 stations, such application was due by October 21, 2019. The application must demonstrate that the station is unable to complete construction on time due to circumstances that were either unforeseeable or beyond the station's control.³ In addition, a waiver of the application filing deadline is appropriate where the particular facts would make strict compliance inconsistent with the public interest and deviation from the general rule would relieve hardship, promote equity, or produce a more effective implementation of overall policy on an individual basis.⁴

¹ See 47 CFR § 73.3700(b)(5). All subsequent requests for additional time to construct are subject to the Commission's tolling provisions, 47 CFR § 73.3598(b).

² 47 CFR § 73.3700(b)(5)(iv).

³ The *Incentive Auction R&O* provides examples of six circumstances that might justify an 180-day extension of a station's post-auction construction permit: (1) weather related delays; (2) delays in construction due to the unavailability of equipment or a tower crew; (3) tower lease disputes; (4) unusual technical challenges; or (5) delays caused by the need to obtain government approvals, such as land use or zoning approvals, or to observe competitive bidding requirements prior to purchasing equipment or services; and (6) financial hardship with sufficient supporting evidence. See *Expanding the Economic and Innovation Opportunities of Spectrum Through Incentive Auctions*, GN Docket No. 12-268 et. al., Report and Order, 29 FCC Rcd 6567,6804-05, paras. 581-2 (2014) (*Incentive Auction R&O*); 47 CFR § 73.3700(b)(5)(ii) and (iii).

⁴ See *Northeast Cellular Telephone Co. v. FCC*, 897 F.2d 1164, 1166 (D.C. Cir. 1990) and *WAIT Radio v. FCC*, 418 F.2d 1153, 1159 (D.C. Cir. 1969), *cert. denied*, 409 U.S. 1072 (1972); 47 CFR § 1.3 (waiver for good cause shown).

The Station was repacked from channel 47 to channel 24 and was assigned to transition Phase 7 which has a phase completion date of January 17, 2020. All repacked stations for Phase 7 were issued a construction permit with an expiration date of January 17, 2020. The Station ceased operations on its pre-auction channel and is silent.⁵

Licensee states that while replacing the Station's old antenna with its new post-auction channel antenna it discovered that a bracket that holds the antenna would not fit on the tower. Licensee is studying options to resolve this issue including potential modifications to the antenna or tower structure. The Licensee will require time to design a solution and, due to pre-existing schedule commitments and obligations related in part to repack-related high demand, its tower crew will not be able to return to the transmitter site until after the phase 7 completion date. Therefore, Licensee seeks an extension to July 15, 2020.

Licensee also requests a waiver of the 90-day construction permit extension filing deadline because it did not know for certain it would require an extension at the time of the deadline.

Discussion. Upon review of the facts and circumstances presented, we find Licensee's request to extend the construction permit deadline to construct the Station's post-auction facility meets the requirements for a construction permit extension. Licensee has demonstrated that an extension is needed because of installation and scheduling delays. We also find that grant of this extension request is not likely to negatively impact the overall transition schedule. The Station has ceased operations on its pre-auction channel and is silent. To the extent some viewers are unable to receive the Station's signal while it is silent, we believe that Licensee has every incentive to ensure viewers are fully informed about the Station's transition plan. Finally, we find that waiver of the 90-day construction permit extension filing deadline is in the public interest and consistent with the Commission's general waiver standard because Licensee was unaware at the time an extension request was due that an extension of the Station's construction permit would be needed.⁶

We remind Licensee that pursuant to the Spectrum Act, the Station is eligible for reimbursement from the TV Broadcast Relocation Fund (Fund) of costs "reasonably incurred . . . in order for the licensee to relocate its television service from one channel to the other."⁷ Additional expenses incurred, for instance, as a result of the grant of changes in the Station's transition plan that are not related to the post-incentive auction channel change, may not be reimbursable from the Fund.

The above facts considered, Christian Faith Broadcast, Inc Citrus County Association For Retarded Citizens, Inc.'s application for extension of construction permit expiration date **IS GRANTED**. The construction permit (LMS File No. 0000034911) for WYKE-CD, Inglis/Yankeetown, Florida **IS EXTENDED to July 15, 2020**. Grant of this extension does not permit the Station to recommence


⁵ See LMS File Nos. 0000095798.

⁶ See *supra* note 4.

⁷ 47 U.S.C. § 1452(b)(4)(A)(i). See also *Incentive Auction R&O*, 29 FCC Rcd at 6821, para. 622 ("The appropriate scope of 'costs reasonably incurred' necessarily will have to be decided on a case-by-case basis.").

operation on its pre-auction channel. We also remind Licensee that any subsequent requests for extension of its construction permit deadline will be subject to the Commission's tolling provisions.⁸

Sincerely,



for Barbara A. Kreisman
Chief, Video Division
Media Bureau

cc (via electronic mail): John S. Neely, Esq.

⁸ See 47 CFR § 73.3700(b)(5)(i) (referencing 47 § CFR 73.3598(b)).