

Tribune Broadcasting Company II, LLC
KDVR(TV), Denver, CO (Facility ID 126)
FCC Form 337

Tribune Broadcasting Company II, LLC, licensee of KDVR(TV), Denver, Colorado ("KDVR"), hereby requests an extension of 90 days in which to complete construction of the repacked facilities for KDVR as authorized in File No. 0000080530.¹ As part of the Phase 9 group of the FCC's transition plan, KDVR planned to have full construction complete, testing conducted and the switch of on-air operations from Channel 32 to Channel 36 complete by the May 1, 2020 deadline.

Due to circumstances beyond its control, construction of the authorized facilities is not yet complete, and therefore an extension of time is respectfully requested.

In order to meet the repack technical standards KDVR has to replace and install the antenna to meet the build out requirements. Due to delays by tower crews as a result of the COVID-19 pandemic, this work will not be accomplished by May 1. KDVR is able to install and prepare an auxiliary antenna system at reduced power, so it will be able to operate on Channel 36, albeit at a reduced power, by May 1. An engineering STA has been filed requesting these facilities, *see* File No. 00000112524.

KDVR submits that viewer disruption and MVPD confusion will be minimal as notifications have been sent to all affected parties, crawls have been running, and KDVR will transition operations to Channel 36 as described above by the May 1 repack deadline.

For the reasons shown herein, KDVR respectfully requests an extension of time in which to complete construction of its authorized repack facilities.

¹ See 47 CFR §73.3700(b)(5); *see also* Incentive Auction Task Force and Media Bureau Announce Procedures for the Post-Incentive Auction Broadcast Transition, 32 FCC Rcd 858, 872 (MB 2017) . While this extension request is being filed after the 90-day extension date, KTXL submits that good reason exists for granting this request as shown above.