

**REQUEST FOR FURTHER EXTENSION OF SPECIAL TEMPORARY AUTHORITY
FOR OPERATION OF STATION WUTF-TV ON POST-AUCTION CHANNEL 19**

This Exhibit is submitted in support of a request for a further extension of the Special Temporary Authority, granted in LMS File No. 0000079852, granted on August 2, 2019, and extended in LMS File Nos. 00000100817, granted on March 4, 2020, and 0000113589, granted on May 20, 2020 (the “STA”), to permit Station WUTF-TV, Worcester, Massachusetts (FIN No. 30577), in connection with its post-incentive auction transition, to continue to operate with facilities at variance with its post-transition construction permit.

Entravision Holdings, LLC (“Entravision”), the licensee of WUTF-TV, has received a construction permit for the proposed post-auction facility, as described in LMS File No. 0000034871. This is the primary facility for the Station. Entravision was granted the STA in order to commence operations on its post-transition auction channel using an interim transmission facility with operating parameters at variance with its construction permit. This was necessary owing to the inability of the construction contractor to complete its work on the post-auction facility within the testing period provided for Phase 4 stations.

Due to matters well beyond the licensee’s control, arising from the inability of the contractor to complete the work necessary to accommodate the post-transition operations of the multiple broadcast stations on the tower and the effect of restrictions in the Commonwealth of Massachusetts on out-of-state individuals from performing work in Massachusetts until they have engaged in a period of quarantine, the work on the Station has not yet been completed. While the work on the tower itself was finished on or about July 1, 2020, Entravision is unable to use its regular non-Massachusetts engineer to finish the work on WUTF and undertake the proof of its individual transmission facilities. It is now in the process of securing a Massachusetts-

based substitute engineer to perform the necessary work and finalize the completion process by August 1, 2020.

In LMS File No. 00000117324, Entravision has requested that the Commission extend further its construction permit for the Station and, in doing so, to continue to waive the tolling provisions of Section 73.3598 of the Commission's Rules. The request is pending before the Commission.

Considering the benefits to the public interest through the continued operation of the Station, while the work continues on the completion of construction of the post-incentive auction facilities, even with facilities at variance with its authorization, it is submitted that the grant of the requested STA is both necessary and proper and will serve the public interest. Consequently, the extended STA should be granted.