

SUPPLEMENT TO
REQUEST FOR EXTENSION OF TOLLING REQUEST

Telecinco, Inc. (“Telecinco”), licensee of full-power television Station WRFB(DT), Carolina, Puerto Rico (Facility ID No. 54443) (the “Station”), respectfully submits this Supplement to the Request for Extension of Tolling Request, filed on January 18, 2024 (LMS # 0000235733). At the request of FCC staff, Telecinco is providing the attached documentation regarding supply chain delays caused by the need to install a the transcabinet and transformers at the Station’s transmitter site. This supplement is being provided in response to request from the FCC staff.

Attached hereto as Exhibit A is a memorandum and supporting documentation from Mr. Javier Sánchez, the electrical contractor hired by Telecinco, Inc., to coordinate the necessary design and implementation of the new electric substation.

Section 73.3598(b) of the Commission’s rules provides that the period of construction for an original construction permit shall toll when “construction is prevented due to an Act of God, defined in terms of natural disasters.” Without question, the extensive damage that the Station sustained during Hurricane Maria constitutes an Act of God justifying tolling. Complicating matter was the Incentive Auction requiring the Station to change channels.

Telecinco has completed construction of the Station’s tower site, and has completed the construction of the transmitter building. The sole delay in taking the final steps necessary to commence operations of the full-power Station is the construction of the electric substation. Because of the damage caused by Hurricane Maria, Telecinco was required to coordinate with, and receive permission from, the local power utility company to reconstruct the electrical substation at the tower site so that the Station can operate with its post-Transition, authorized facilities.

As such, further tolling of the construction permit is in the public interest and will not impact the overall transition schedule or cause interference to other stations. For the reasons set forth above, Telecinco respectfully requests that the CP Authorization be tolled until July 31, 2024.



Javier Sánchez

Perito Electricista • Lic. 11172

TRABAJO INDUSTRIAL • COMERCIAL • RESIDENCIAL

TEL: 787 858-0469 / 787 478-3039

Calle 2 B-17 El Verde Vega Baja 00693


j.sanchezelectric1@gmail.com

☐ FACTURA

☒ STATUS REPORT

CLIENTE Telecinco Inc WRFB-TV

DIRECCION 1519 Ponce de Leon Ave. Suite 1501 San Juan P.R

Fecha	WRFB150KVA Substation Installation Status Report	Costo
1/30/2024	<p>The WRFB substation is under construction, the transformers and transformer cabinet (Transclosure) construction were ordered on July 24, 2023, the transformers were delivered on December 19, 2023, and the transclosure on January 19, 2024. I expect to start with the final substation construction in the next two weeks, with a scheduled completion date of February 28, 2024.</p> <p>As stated before, the transformer's long delivery time is the primary voltage at the location of the WRFB-TV transmitter site. The WRFB-TV site's primary voltage is 8,320V; that primary voltage is available in reduced areas of Puerto Rico and no longer used in the States; therefore, the only stateside transformers readily available are old used ones. As a higher voltage slowly replaces the 8,320V in Puerto Rico, the local distributors do not inventory transformers for the 8320 primary voltage. Those transformers are custom-ordered with a long lead time. Also, the transclosure is custom-made to match the transformer capacity and takes a long time to build. Due to manufacturing delays, AKM Industries, the transclosure fabricator, could not deliver the unit on or before December 2023.</p> <p style="text-align: center;">  <hr/> Javier Sánchez Perito Electricista Lic. 11172 </p> <p>Observaciones: Se requiere deposito de materiales para fabricar transformadores y subestacion No incluye punto de coneccion con luma</p>	