

KBSI – Request for Construction Permit Extension

KBSI Licensee L.P., licensee of station KBSI(TV), Cape Girardeau, MO (FIN 19593) (“KBSI”), hereby requests an extension of its construction permit (File No. 0000025127) (“CP”), due to circumstances beyond its control, so as to allow KBSI to operate on interim facilities while its permanent facilities are completed, and further requests a waiver of the Commission’s rules to the extent necessary. *See* 47 C.F.R. Section 73.3700(b)(5)(iv).¹ KBSI hereby respectfully requests an extension of its CP for a period of 180 days from October 18, 2019 until April 15, 2020.

KBSI is assigned to transition from Channel 22 to Channel 36 in Phase 6 of the repack. KBSI’s construction of its permanent facilities has been delayed due to equipment delivery issues and delays. As of this filing, KBSI’s new full power transmitter interim antenna have been installed. The station’s new post repack top mount main antenna has yet to be installed; therefore, KBSI plans to temporarily use the station’s new full power transmitter to feed the interim antenna to effectuate the transition to its new post-repack channel. Because of the time needed to install the new top mount main antenna, KBSI will not be able to fully complete construction of its permanent post-repack facilities by the end of Phase 6 on October 18, 2019, but the station plans to cut-over using the interim facilities on its new channel on that date.

Thus, KBSI respectfully requests an extension of its CP since it will not be able to operate on its permanent post-repack facilities and therefore will not be able to cover its CP while construction is completed on its permanent facilities. KBSI is concurrently filing an STA request as well seeking permission to transition to its post-repack channel while operating on interim facilities. This request will not impact the repack efforts of other stations because, prior to the completion of Phase 6, KBSI will still transition to its post-repack channel. Furthermore, grant of the instant CP extension request would be in the public interest because it would allow KBSI to broadcast on its post-repack channel without disruption to the overall repack.

KBSI will cease operations on its pre-auction facilities and begin broadcasting on its post-auction channel utilizing the above-referenced temporary facilities prior to the end of Phase 6.

¹ This request has been filed fewer than 90 days before KBSI’s current construction deadline. The station only recently learned that construction of its post-repack facilities would be delayed. KBSI thus respectfully requests a waiver of 47 C.F.R. §73.3700(b)(5)(iv).