

EXTENSION REQUEST

Applicant respectfully requests a 180-day extension of the construction permit deadline for Facility ID: 188045 FRN: 0019866425 pursuant to the procedures set forth in the *Public Notice* dated March 4, 2021.¹

The underlying construction permit is important to the ability of Applicant to provide access to underserved people in the area of Fargo, ND. From the studies performed, this newly-built station will support an interference-free population of 197,985.

While illness, social distancing, and other pandemic-related precautions have resulted in equipment delivery delays and labor shortages, including the availability of tower crews, an already limited, highly-specialized and thinly-stretched work force necessary to install our broadcast antennas and related equipment, Applicant has made material efforts to prepare for the buildout of this station. This includes:

- Contracted with American Tower Corporation for the deployment of this station on their site
 - ASR Number 1024699
 - Latitude 46° 51' 24.4" N, Longitude 096° 44' 26.7" W
- Filed Minor Modification 0000138222 to move to this location
- Selected a non-directional, circular polarized, ERI ALP8L3-CSO antenna
- Performed TV Studies
- Begun the permitting process

Applicant anticipates completing construction of the facility by September 1, 2021, and is committed to finishing by December 13, 2021 to the extent that the requested additional time is granted.

Applicant submits that a grant of this extension request would serve the public interest by providing additional time for Applicant to complete construction of the authorized facility and bring important television programming service to the viewing public.

¹ *Media Bureau Reminds Low Power Television and Television Translator Stations of July 13, 2021, Digital Transition Date*, Public Notice, DA 21-260 (MB Mar. 4, 2021).