

Tolling Exhibit

HC2 Station Group, Inc. is the permittee of the following facility:

- K15MQ-D, Bismarck, ND (Facility ID No. 185742)

Which is pending assignment to Roseland Broadcasting, Inc. (LMS File No. 0000145116).

DTV America Corporation is the permittee of:

- W27ES-D (Formerly W24EV-D), Jacksonville, IL (Facility ID No. 188752) and
- KAOE-LD, Santa Fe, NM (Facility ID No. 183550).

These permits are also pending assignment to Roseland Broadcasting, Inc. (LMS File No. 0000145114).

The proposed assignee, with the approval and direction of the respective assignors, has taken steps to expeditiously construct the above-referenced permits. In this regard, the respective leases have been negotiated. Equipment has been ordered (*See* the attached three (3) invoices).¹ The transmitters are scheduled to be delivered by July 1, 2021, and the antennas are also scheduled to be delivered on or before that date. Installation is scheduled for July and August.

Tolling is requested because the COVID-19 pandemic has caused delays in equipment delivery and scheduling of personnel to facilitate installation. The pandemic is beyond the control of the permittee or the proposed assignee.

The current CPs expire on July 13, 2021. Tolling to September 30, 2021 is requested. It is submitted that the brief tolling period requested would be in the public interest since it would allow the initiation of new service which would be consistent with Section 307(b) of the Communications Act.

Finally, the Commission has granted extension requests. The permittee did not request an extension, but the tolling period requested is significantly less than the six (6) month extension period.

¹ The invoices are for three (3) transmitters.