

Supplement to Request for Extension of Repack Reimbursement Invoice Deadline

At the request of the Commission staff, this exhibit supplements the exhibit originally filed with this request for extension of the repack reimbursement invoices submission deadline for low power television (“LPTV”) station WEFG-LD, Philadelphia, Pennsylvania (FCC Facility ID No. 167606, “WEFG”), to address what repack work remains to be done, and how the station plans to complete the work by the extended deadline.

As set forth in more detail in the original exhibit, WEFG currently is licensed to Joseph Bernstein of Spina & Company (“Bernstein”), formerly a court-appointed temporary receiver still holding the Federal Communications Commission (“FCC”) license of WEFG, even though the court that appointed him vacated its appointment order and removed him as temporary receiver on October 24, 2019, due the Commission not granting its consent to the assignment of the WEFG license back to its prior licensee, Philadelphia Television Network, Inc. (“PTNI”), in either of two proceedings that remain pending before the Commission.

As a result, basically all repack-related work remains to be done for WEFG; specifically, Form 399 reimbursement request(s) with invoices from all vendors for the work need to be submitted to the Commission, all necessary equipment still needs to be ordered and contractors scheduled once the reimbursement funds are received, once delivered the equipment for the authorized repack Channel 21 facilities for WEFG need to be installed and tested and begin program test authority operation, and a license to cover application must be filed.

Attached to this exhibit is a spreadsheet summarizing each of the items or steps that need to be ordered or arranged, with time frames for ordering, receiving, and installing the various items of equipment, with estimated completion dates showing that the process can be completed within the requested four month extension period, or by January 6, 2023.

WEFG-LD				
ADDITIONAL DETAIL: FORM 399 EXTENSION REQUEST				
		Order Lead Time	Installation Lead Time	Estimated Completion Date
Description	Vendor	From Receiving Extension	from Receiving Extension	from Receiving Extension
Submit the Form 399:	Widely	5 Days	NA	10/10/2022
Primary Transmitter 1800-FA-U	Anywave Comm. Tech	60 Days	20 Days	12/6/2022
Transmitter Shipping fee	Anywave Comm. Tech	NA	NA	
Site Prep	BA Radio/Pro Serv	10 Days	10 Days	10/10/2022
Transmitter Taxes	Anywave Comm. Tech	NA		
Transmitter Building Site Survey/Installation	BA Radio/Pro Serv	10 Days	10 Days	10/1/2022
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Anywave Comm. Tech	60 Days	20 Days	12/6/2022
Transmitter Decommissioning	BA Radio/ProServ	5 Days from New Transmitter On	NA	12/31/2022
Primary Antenna SWLP8EC				
Antenna Sales Tax	Anywave Comm. Tech	NA	NA	NA
Antenna Shipping fee	Anywave Comm. Tech	NA	NA	NA
Side Mount antenna brackets	Land Mobile, Inc	30 Days	10 Days	10/17/2022
Elbow complex, single channel, 7/8" input (if needed)	NA	NA	NA	NA
Sweep test of transmission line and antenna	Land Mobile/Pro Serv	NA	NA	12/31/2022
UHF-Low Power, Side Mount, Slotted Coaxial, 15.0kW input,	Anywave Comm. Tech	45 Days	10 Days	11/21/2022
Components				
Transmission Line	Anywave/Land Mobile	45 days	10 Days	10/31/2022
Transmission line taxes	Anywave/Land Mobile	45 days	10 Days	10/31/2022
Parts, pieces, connectors	Anywave/Land Mobile	45 days	10 Days	10/31/2022
Transmission line shipping	Anywave/Land Mobile	45 days	10 Days	10/31/2022
Flexible Foam Transmission Line - dielectric 1 5/8"	Anywave/Land Mobile	45 days	10 Days	10/31/2022
Tower and Rigging				
Primary Tower:	Land Mobile	45 Days	10 Days	11/21/2022
Tower Rigging Short Tower (less than 500')	Land Mobile	45 Days	10 Days	11/21/2022
Tower mapping and report for structural engineer	Land Mobile/BA Radio	45 Days	10 Days	11/21/2022
Outside Professional Services				
Other Legal Services	Counsel	NA	NA	12/31/2022
Additional Field Engineering Service	ProServ	5 Days	5 Days	12/31/2022
RF Exposure Measurements	ProServ	10 Days	5 Days	12/31/2022
Comprehensive coverage verification via field study if needed	ProServ	10 Days	5 Days	12/31/2022
Attorney Fees - Prepare and File request for STA	Counsel	NA	NA	12/31/2022
Attorney Fees - Negotiation of lease/other matters	Counsel	NA	NA	12/31/2022
Attorney Fees -Prepare and File FCC	Counsel	NA	NA	12/31/2022
Form 2100 (main), License to Cover Application	Counsel	NA	NA	12/31/2022
Attorney Fees - Prepare and File FCC Form 2100 (main),	Counsel	NA	NA	12/31/2022
Prepare engineering section of FCC	Counsel	NA	NA	12/31/2022
Form 2100 (main), License to Cover Application	Counsel	NA	NA	12/31/2022
Prepare engineering section of FCC Form 2100	Counsel	NA	NA	12/31/2022
Main Construction Permit Application	RL Media	Completed	Completed	Completed
Prepare Request for Special Temporary Authorization	Counsel	Completed	Completed	Completed
Perform engineering study for displacement app.	RL Media	Completed	Completed	Completed
Form 399 assistance or other Program Mgmt Costs	Widely	5 Days	NA	10/10/2022
Prepare/ Review 399 reimbursement form	RL Media	5 Days	NA	10/10/2022
Project management of the transition	Digital Sig, Wid, PS	NA	NA	12/31/2022
Equipment Storage	Land Mobile/Digital Sig	NA	NA	12/31/2022
Equipment Delivery and Handling Charges	Land Mobile/Digital Sig	60 Days	NA	12/31/2022
Disposal Costs (for equipment and other waste, net of any	Land Mobile/Digital Sig	NA	NA	12/31/2022
FCC Filing Fees - Special Temporary Authorization request	Counsel	NA	NA	12/31/2022
FCC Filing Fees - Form 2100 Major change CP application	Counsel	NA	NA	12/31/2022
FCC Filing Fees - Form 2100 license to cover application	Counsel	NA	NA	12/31/2022
FCC Filing Fees - Form 2100 minor change CP application	Counsel	NA	NA	12/31/2022