



Federal Communications Commission
Washington, D.C. 20554

August 30, 2023

Telecinco, Inc.
Lymarisa Rosa
P.O. Box 43
Mayaguez, PR 00681
Lrosa@telecincoinc.com
(via electronic mail)

Re: Request for Tolling Waiver
WRFB(TV), Carolina, PR
Facility ID No. 54443
LMS File No. 0000218784

Dear Licensee,

Telecinco, Inc. (Telecinco), the licensee of WRFB(TV), Carolina, Puerto Rico (WRFB or Station), filed the above-referenced request for waiver of the Commission's tolling provisions and tolling of the Station's construction permit, as amended (Request). For the reasons below, we grant Telecinco's Request, waive our rules, and toll WRFB's construction permit to January 31, 2024.

Background. Pursuant to section 73.3700(b)(5) of the Commission's rules (Rules), a station that was assigned a new channel as a result of the Commission's incentive auction and repacking process may request a single extension of its construction permit deadline of up to 180 days to complete construction of its post-auction facility.¹ All subsequent requests for additional time to construct are subject to the Commission's tolling provisions of section 73.3598(b) of the Rules.² The Commission's tolling provisions provide that a construction permit deadline may be tolled under specific circumstances such as acts of God, delays due to administrative or judicial review, or construction that is delayed by any cause of action pending before a court of competent jurisdiction relating to any necessary local, state, or federal requirement for the construction or operation of the station, including any zoning or environmental requirement.³ If a station does not qualify for tolling under these criteria, good cause may exist to waive the Commission's tolling provisions and tolling may still be warranted where the licensee can demonstrate that "rare and exceptional circumstances" prevented construction by the station's construction permit expiration date.⁴

Telecinco requests waiver of the tolling rule and tolling of its construction permit for the Station's post-incentive auction channel facilities. Telecinco was granted an extension and multiple waivers of the

¹ See 47 CFR § 73.3700(b)(5).

² See 47 CFR § 73.3700(b)(5)(i) citing 47 CFR § 73.3598(b).

³ *Id.*

⁴ See 1998 Biennial Regulatory Review -- Streamlining of Mass Media Applications, Rules, and Processes, Memorandum Opinion and Order, 14 FCC Rcd 17525, 17542, para. 42 (1999) (recognizing that there may be "rare and exceptional circumstances" beyond the control of the licensee that do not fall under the tolling provisions, but "which would warrant the tolling of construction time." The Commission concluded that in such "limited circumstances," it would entertain requests for waiver of its "strict tolling provisions"); *Northeast Cellular Telephone Co. v. FCC*, 897 F.2d 1164, 1166 (D.C. Cir. 1990) and *WAIT Radio v. FCC*, 418 F.2d 1153, 1159 (D.C. Cir. 1969), *cert. denied*, 409 U.S. 1072 (1972); 47 CFR § 1.3 (waiver for good cause shown).

tolling rule and the Station's construction permit was most recently tolled to August 1, 2023.⁵ The Station is currently operating on its post-auction channel with interim facilities.⁶

In a well-documented Request, Telecinco details the progress it has made since the grant of its last tolling waiver in March 2023. Telecinco provides a statement from the Station's electrical contractor outlining the delays in acquiring and installing the necessary electric transformers to provide electricity to the Station's new tower site. The contractor states that delays were encountered in the delivery of the transformers because the primary voltage in the area where the electric substation will be located, while still used in parts of Puerto Rico, is no longer used in the mainland United States and therefore the equipment must be custom ordered with long lead times. Telecinco also states that it must coordinate its electrical work, including installation of a new substation, with the local electric company which has resulted in additional steps and delays. Telecinco anticipates receiving the transformers and completing the electrical substation work by the end of 2023. This is the only remaining work to begin operating the Station's permanent post-auction facilities. Accordingly, Telecinco requests waiver of the Commission's rules and tolling of the construction permit expiration date through January 31, 2024.

Discussion. Upon review of the facts and circumstances presented, we find that sufficient circumstances exist to waive the rules and toll the expiration date of the Station's construction permit through January 31, 2024.⁷ Telecinco has demonstrated it did not complete construction of its post-auction channel facilities due to unexpected construction delays, including delays in obtaining electric transformers and coordination with the local power company to install a new substation. We also find that grant of Telecinco's tolling request is not likely to negatively impact the overall transition schedule and will not cause interference to other stations. WRFB has already ceased operation on its pre-auction channel and initiated temporary operations on its post-auction channel. To the extent some viewers are unable to receive WRFB's signal while it operates using its interim facility, we believe that Telecinco has every incentive to ensure viewers are fully informed about the Station's transition plan. Ultimately, we conclude that the public interest will be served by grant of tolling of the Station's construction permit.

The above facts considered, Telecinco, Inc.'s request for waiver of the Commission's tolling provisions **IS GRANTED**. The construction permit for WRFB(TV), Carolina, Puerto Rico, (LMS File No. 0000203288) **IS TOLLED to January 31, 2024**. Grant of this tolling waiver does not permit WRFB to recommence operation on its pre-auction channel. While we anticipate this will be Telecinco's final request for tolling, we remind Telecinco that any subsequent tolling requests will be subject to the Commission's tolling provisions.⁸ To the extent the Station seeks an additional extension of tolling, such a request must include a detailed plan for completing construction of the Station's permanent post-auction facilities. We will look unfavorably upon any future request that does not include such a plan. Further,

⁵ LMS File No. 0000198553. WRFB was repacked from channel 51 to channel 30.

⁶ See LMS File No. 0000218785.

⁷ 47 CFR § 73.3598(b).

⁸ See 47 CFR § 73.3598(b). A station may also seek a waiver of the tolling rule to receive additional time to construct in the case where "rare or exceptional circumstances" prevent construction. See *1998 Regulatory Review - Streamlining of Mass Media Applications, Rules and Processes*, Memorandum Opinion and Order, 14 FCC Rcd 17525, 17536, para. 42 (1999).

grant of this waiver of the tolling rules does not extend Telecinco's deadline for submitting final expense documentation for reimbursement for the Station.⁹

Sincerely,

/s/

Barbara A. Kreisman
Chief, Video Division
Media Bureau

cc (via electronic mail): Lee Petro, Esq.

⁹ The Station was granted an extension of the March 22, 2022 invoice submission deadline and the Station's deadline was extended to September 6, 2022. *See* LMS File No. 0000185719. *See also Invoice Filing Deadlines for TV Broadcaster Relocation Fund*, MB Docket No. 16-306 and GN Docket No. 12-268, Public Notice, 35 FCC Rcd 11273, 11277, paras. 10-11 (IATF/MB 2020) (setting filing deadlines for submission of repack invoices).