

From: Ron Rackley <ron@dlr.com>
Sent: Monday, October 29, 2018 1:55 PM
To: Joseph Szczesny <Joseph.Szczesny@fcc.gov>
Cc: O'Connor, David <doconnor@wbklaw.com>; Matt Folkert <matt@dlr.com>
Subject: WSRQ(AM) STA and related CP

Joe,

I am responding to the message regarding the WSRQ matter that we received this morning. The client has requested that I inform you of progress, about which I have personal knowledge, that has been made toward licensing WSRQ at the new CP site.

Following delays that I understood stemmed from working out the details of a lease for WSRQ to use the tower and, then, tower crews being unavailable because they were out of town repairing hurricane damage elsewhere, construction of the new antenna element was completed. The tower was modified and the slant feed wire that was specified in the 301 application was installed. I went to the site on Wednesday, September 26, and measured its feedpoint impedance so as to be able to design the matching network that will be used there. The radial wire ground system had not yet been installed at the time of the measurements, but I subsequently designed a matching network that I believed would have a sufficient adjustment range to account for any change that takes place following completion of the ground system. The station's engineer began acquiring the necessary components to be installed in an outdoor box that the station has on hand and I believe he by now has it at least partially constructed. I have been on standby since September 26th to make the final impedance measurements for the 302 technical exhibit and adjust the newly constructed matching network at the CP site once the ground system work has been completed. I am not aware of where things stand at the site today, but I have forwarded your message to the client so they will be aware of the situation.

I appreciate your cooperation in attempting to manage what needs to be done to finally license WSRQ at this new site.

Ron Rackley

From: Joseph Szczesny <Joseph.Szczesny@fcc.gov>
Sent: Monday, October 29, 2018 2:17 PM
To: Ron Rackley <ron@dlr.com>
Cc: O'Connor, David <doconnor@wbklaw.com>; Matt Folkert <matt@dlr.com>; Son Nguyen <Son.Nguyen@fcc.gov>
Subject: WSRQ(AM) STA and related CP

Hello Ron:

Please inform your client that since the CP expired on 10/27/18 but construction has been substantially completed (based upon your e-mail), we can allow them an additional 30 days past the CP expiration date to file the 302 app, and it can still be treated as timely filed. In the meantime, an STA extension should be filed on Friday/Monday to allow the station to keep operating to allow time for the 302 app to be filed and reviewed, since the attached STA expires on Thursday.

Sincerely,

Joe Szczesny, FCC