



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **11033** | Service: **DTV** | Call **WLLA** | Channel: **22 (UHF)** |
ID: | Sign:
File **0000027855**
Number:
FRN: **0002940195** | Date **07/11**
Submitted: **/2017**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|-------------------|------------------------|----------------|
| CHRISTIAN FAITH BROADCAST, INC. Doing Business As: CHRISTIAN FAITH BROADCAST, INC. | Mr. Clyde R. Yost 3809 MAPLE AVENUE CASTALIA, OH 44824 United States | +1 (419) 684-5311 | rustyy@cfbroadcast.net | Corporation |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Must remove existing antenna(s), transmitter, transmission line(s), install interim antenna, transmitter, transmission line - install new transmitter. Must add space to building for heat exchangers, pumps. Must reroute ductwork and install different AC. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Add Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | No |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | ULXTE-40 |
| | Year | 2017 |
| | Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power Capacity | 40 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 40 kW |
| | Justification for New Transmitter | Gates will not re-tune existing - Gates is no longer building IOT transmitters |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 200.0 feet |
| | | |

| | | |
|--|---|---|
| | Other Electrical Service | Yes |
| | Description | remove and relocate existing disconnects conduit and wiring |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes |
| | Size | 320.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------|---|
| modify road | existing access road upgrade for large vehicles |

**Interim
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | UAXTE-24R44 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 14.4 kW |
| | Justification for New Transmitter | will need to use interim transmitter while removing old and installing new |

**Interim
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1 inches |
| | Length | 250.0 feet |
| | Other Electrical Service | Yes |
| | | |

| | | |
|--|---|--|
| | Description | Re-route and install new disconnects and conduit |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | Yes |
| | Size | 320.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------|---|
| modify road | existing access road renovation to accommodate access by large vehicles required for implementation of station modifications as provided in Repack CP |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Add Antenna Information

| Section | Question | Response |
|--|---|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 275.0 kW |
| | | |

| | |
|--------------|------------------|
| Manufacturer | |
| Model | JA/MS-10 / 22 |
| Year | 2017 |

**Primary
Antenna**

New Antenna Costs

| Section | Question | Response |
|---|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 275.0 kW |
| | Manufacturer | |
| | Model | JA 24/22 |

| | | |
|--|-------------------------------|-------------------------------------|
| | Year | 2017 |
| | Justification for New Antenna | Existing antenna cannot be retuned. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|----------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Primary Antenna | Other Antenna Cost Not Listed |
|--------------------|-------------------------------|
| | Information not provided. |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 8 |
| | Lower Limit | 500.00 MHz |
| | Upper Limit | 660.00 MHz |
| | Design power capacity in use | 70.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 190.0 kW |
| | Manufacturer | |
| | Model | JSL Series |
| | Year | 2017 |
| | | |

| | | |
|--|-------------------------------|--|
| | Justification for New Antenna | Need interim antenna while removing old and installing new |
|--|-------------------------------|--|

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | B |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Add Transmission Line

| Section | Question | Response |
|--|--|-------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1200 feet per run |

Primary **New Transmission Line**
Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1200 feet per run |
| | Justification for New Transmission Line | The existing line cannot be used on new frequency. |

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim **New Transmission Line**
Transmission Line **Section**

| | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Rigid |
| | Diameter | 4 1/16 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1100 feet per run |
| | Justification for New Transmission Line | will need to operate with interim facility while removing old and installing new |

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line **Information not provided.**

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1004741 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 42° 33' 52.1" N- |
| | Longitude (NAD83) | 085° 27' 31.0" W- |
| | Overall Structure Height | 1080.04 feet |
| | Support Structure Height | 1054.12 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 872.04 feet |

| | |
|------------------|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Christian Broadcasting Ministry |
| Date Constructed | 05/21/2007 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------|--|
| tower rigging | may need to rig tower for interim equipment and re-rig for final install |

**Outside
Professional Services Costs**

| Section | Question | Response |
|---|--|----------|
| Outside Project Management Services | Do you require outside project management services? | No |
| | Number of Hours | N/A |
| | Explanation | N/A |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | | |

| | | |
|--------------------------------------|--|-----|
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

If wireless is not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

**Other
Expenses**

Other Expenses Not Listed

| Name | Description |
|------------------|---|
| employee expense | must bring in employees from OH and overtime for onsite employees |
| lodging | OH employees lodging and meals |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|---|-------------|---------------------------|
| Interim Transmitter UAXTE-24R44 | \$840,400.00 | \$831,000.00 | | \$0.00 | |
| Other -- Building Addition Size: 320.0 | <i>\$0.00</i> | \$0.00 | Price reflected under Primary transmitter cost | N/A | N/A |
| 1" Rigid Conduit and Wiring | <i>\$0.00</i> | \$0.00 | Price reflected in Electric estimate under Interim transmitter cost | N/A | N/A |
| Other Electrical Service: Re-route and install new disconnects and conduit | <i>\$47,000.00</i> | \$47,000.00 | N/A | N/A | N/A |
| 10 Ton system | \$38,900.00 | \$37,000.00 | N/A | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |

| | | | | | |
|--|-----------------------|-----------------------|---|---------------|-----|
| modify road | \$57,000.00 | \$57,000.00 | existing access road renovation to accommodate access by large vehicles required for implementation of station modifications as provided in Repack CP | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 14.4 kW | \$550,000.00 | \$550,000.00 | N/A | N/A | N/A |
| Primary Transmitter ULXTE-40 | \$1,643,500.00 | \$1,522,000.00 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,400,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$0.00 | included in electric estimate under Interim transmitter cost | N/A | N/A |
| Other -- Building Addition Size: 320.0 | \$37,000.00 | \$37,000.00 | additional space for pumps and heat exchangers etc covered area with ice protection and tied into existing structure | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |

| | | | | | |
|---|----------------|----------------|---|--------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Other Electrical Service: remove and relocate existing disconnects conduit and wiring | \$0.00 | \$0.00 | Included in electric estimate under Interim transmitter | N/A | N/A |
| 10 Ton system | \$38,900.00 | \$0.00 | Included under Interim transmitter | N/A | N/A |
| modify road | \$0.00 | \$0.00 | include under interim transmitter costs | N/A | N/A |
| Sub-total | \$2,483,900.00 | \$2,353,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| Interim Antenna JSL Series | \$135,490.00 | \$128,800.00 | | \$0.00 | |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$10,400.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized | \$89,400.00 | \$85,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Primary Antenna JA 24 /22 | \$266,030.00 | \$253,100.00 | | \$0.00 | |

| | | | | | |
|---|----------------|----------------|-----|--------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$235,000.00 | N/A | N/A | N/A |
| Sub-total | \$401,520.00 | \$381,900.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$179,300.00 | \$170,500.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1/16" broadband | \$179,300.00 | \$170,500.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$242,400.00 | \$230,400.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$242,400.00 | \$230,400.00 | N/A | N/A | N/A |
| Sub-total | \$421,700.00 | \$400,900.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Primary Tower TOWER | \$857,800.00 | \$825,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| tower rigging | <i>\$200,000.00</i> | \$200,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Sub-total | \$857,800.00 | \$825,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| Outside Professional Services | \$138,595.00 | \$131,250.00 | | \$0.00 | |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

| | | | | | |
|--|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| | | | | | |
|---|----------------|----------------|-----|--------|-----|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Sub-total | \$138,595.00 | \$131,250.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|--------------------|--|---------------|---------------------------|
| Other Expenses | \$87,080.00 | \$86,515.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| employee expense | <i>\$15,000.00</i> | \$15,000.00 | Must take employee off regular duty for the re-pack plus maintain his responsibilities | N/A | N/A |

| | | | | | |
|--|-----------------------|-----------------------|--|---------------|------------|
| lodging | \$10,000.00 | \$10,000.00 | approx. 30-40 days lodging plus meals | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$17,000.00 | \$17,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$8,000.00 | \$8,000.00 | 3 45ft containers for temp storage approx. 6 months rental plus drop-off / pick-up | N/A | N/A |
| Sub-total | \$87,080.00 | \$86,515.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,390,595.00 | \$4,178,565.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

| | | | |
|-----------------------------|------------------------------|--|-----------------------|
| Cost Information | Grand Total | | |
| | | Predetermined Cost Estimate | Estimated Cost |
| | | | Actual Cost |
| | Total for all systems | \$4,390,595.00 | \$4,178,565.00 |
| | | | \$0.00 |

| | | |
|-----------------------------|--|-----------------|
| Reimbursement Status | Question | Response |
| | The facility has ceased operating on its pre-auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Clyde R. Yost Vice President</p> <p>07/11/2017</p> |

Attachments