



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **41221** | Service: **DTV** | Call **WNEM-TV** | Channel: **30 (UHF)** |  
ID:  
File **0000027599**  
Number:  
FRN: **0018223693** | Date **07/11**  
Submitted: **/2017**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant            | Address                                                                          | Phone                       | Email                   | Applicant Type |
|----------------------|----------------------------------------------------------------------------------|-----------------------------|-------------------------|----------------|
| MEREDITH CORPORATION | Joshua Pila<br>1716<br>LOCUST STREET<br>DES MOINES,<br>IA 50309<br>United States | +1<br>(515)<br>284-<br>3000 | RegAffairs@meredith.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant                                          | Address | Phone | Email |
|----------------------------------------------------|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question                                                                                                                                                                                                                                                                                                                                                     |  | Response                                                                                                                                                                                                                                      |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. |  | No                                                                                                                                                                                                                                            |
| Briefly describe transition plan                                                                                                                                                                                                                                                                                                                             |  | The WNEM repack plan includes the replacement of main solid state transmitter, addition of a interim antenna, and replacement of current side mounted horizontal antenna with top mounted elliptical antenna. all expected costs are included |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|-------------------------------------------|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section                                               | Question                                                   | Response                 |
|-------------------------------------------------------|------------------------------------------------------------|--------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change                                             | Purchase<br>New          |
|                                                       | Use                                                        | Primary<br>(Main)        |
|                                                       | Description of Use                                         | N/A                      |
|                                                       | Ownership                                                  | Owned                    |
|                                                       | Owner                                                      | N/A                      |
|                                                       | Site                                                       | N/A                      |
|                                                       | Is this transmitter currently shared with another station? | No                       |
|                                                       | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer                                               |                          |
|                                                       | Model                                                      | DCX/IOX                  |
|                                                       | Year                                                       | 2002                     |
|                                                       | Type                                                       | Inductive<br>Output Tube |
|                                                       | IOT Power Type                                             | Two                      |
|                                                       | Power Capacity                                             | 36.15 kW                 |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response                                                                                                                                                                                                                                               |
|-----------------|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use                                       | Primary<br>(Main)                                                                                                                                                                                                                                      |
|                 | Change Type                               | Purchase<br>New                                                                                                                                                                                                                                        |
|                 | Is this a request for upgraded equipment? | Yes                                                                                                                                                                                                                                                    |
|                 | Manufacturer                              |                                                                                                                                                                                                                                                        |
|                 | Model                                     | PARALLAX<br>HPTV-<br>PARLX-U24                                                                                                                                                                                                                         |
|                 | Transmitter Type                          | Solid State                                                                                                                                                                                                                                            |
|                 | Solid State Cooling                       | Liquid<br>Cooled                                                                                                                                                                                                                                       |
|                 | Solid State Power capacity                | 39.3 kW                                                                                                                                                                                                                                                |
|                 | Justification for New Transmitter         | The current transmitter is not returnable or available and we intend on replacing with a solid state transmitter with power level to support new elliptical antenna. A comparison chart of transmitter costs along with costs of the IOT are attached. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section                                                                    | Question                                                                                      | Response                                                                                            |
|----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|
| <b>Electrical Service</b>                                                  | Service Entrance (3 phases 800A 208V)                                                         | No                                                                                                  |
|                                                                            | Switchgear (industrial 800 amp)                                                               | No                                                                                                  |
|                                                                            | Transformer (480V)                                                                            | No                                                                                                  |
|                                                                            | Power                                                                                         | N/A                                                                                                 |
|                                                                            | Rigid Conduit and Wiring                                                                      | No                                                                                                  |
|                                                                            | Size                                                                                          | N/A                                                                                                 |
|                                                                            | Length                                                                                        | N/A                                                                                                 |
|                                                                            | Other Electrical Service                                                                      | Yes                                                                                                 |
|                                                                            | Description                                                                                   | These costs are for the electrical work required to support the new Transmitter and Heat Exchanger. |
| <b>HVAC Service</b>                                                        | Does the replacement transmitter require HVAC Service?                                        | No                                                                                                  |
|                                                                            | Type                                                                                          | N/A                                                                                                 |
|                                                                            | Size                                                                                          | N/A                                                                                                 |
|                                                                            | Other Size                                                                                    | N/A                                                                                                 |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No                                                                                                  |
|                                                                            | Size                                                                                          | N/A                                                                                                 |
| <b>Channel 14 Costs</b>                                                    | Is an RF Consulting Engineer needed?                                                          | N/A                                                                                                 |
|                                                                            | Is a channel 14 Mask Filer needed?                                                            | N/A                                                                                                 |
|                                                                            | Is additional field engineering time needed?                                                  | N/A                                                                                                 |

|  |                |     |
|--|----------------|-----|
|  | Number of Days | N/A |
|--|----------------|-----|

Primary Transmitter

Other Transmitter Cost Not Listed

| Name                           | Description                                                |
|--------------------------------|------------------------------------------------------------|
| Project managment and planning | Comark site planning visit and design. A quote is attached |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section                                           | Question                                                         | Response           |
|---------------------------------------------------|------------------------------------------------------------------|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change                                                   | Purchase<br>New    |
|                                                   | Antenna Use                                                      | Primary<br>(Main)  |
|                                                   | Description of Use                                               | N/A                |
|                                                   | Ownership                                                        | Owned              |
|                                                   | Owner                                                            | N/A                |
|                                                   | Site                                                             | N/A                |
|                                                   | Is the existing antenna shared with another station or stations? | No                 |
|                                                   | Is the existing antenna directional?                             | Yes                |
|                                                   | Is antenna in operating condition?                               | Yes                |
|                                                   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class                                                            | Full Power         |
|                                                   | Mounting                                                         | Side Mount         |
|                                                   | Antenna position in stack                                        | Not in Stack       |
|                                                   | Polarization                                                     | Horizontal         |
|                                                   | Type                                                             | Slotted<br>Coaxial |
|                                                   | Number of Stations Supported                                     | N/A                |
|                                                   | Number of Panels                                                 | N/A                |
|                                                   | Design power capacity in use                                     | N/A                |
|                                                   | Lower Limit                                                      | N/A                |
|                                                   | Upper Limit                                                      | N/A                |
|                                                   | Other Antenna Type                                               | N/A                |
|                                                   | ERP: (Effective Radiated Power)<br>.....                         | 1000.0 kW          |
|                                                   |                                                                  |                    |



|              |                          |
|--------------|--------------------------|
| Manufacturer |                          |
| Model        | TFU-<br>30DSC-R<br>4C140 |
| Year         | 2002                     |

Primary  
Antenna

New Antenna Costs

| Section                            | Question                                                             | Response        |
|------------------------------------|----------------------------------------------------------------------|-----------------|
| New Antenna Description            | Use                                                                  | Primary (Main)  |
|                                    | Description of Use                                                   | N/A             |
|                                    | Change Type                                                          | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | Yes             |
|                                    | Ownership                                                            | Owned           |
|                                    | Owner                                                                | N/A             |
|                                    | Is antenna shared?                                                   | No              |
|                                    | Is antenna directional?                                              | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class                                                                | Full Power      |
|                                    | Mounting                                                             | Top Mount       |
|                                    | Antenna position in stack                                            | Top             |
|                                    | Polarization                                                         | Elliptical      |
|                                    | Type                                                                 | Slotted Coaxial |
|                                    | Number of Stations Supported                                         | N/A             |
|                                    | Number of Panels/Bays                                                | N/A             |
|                                    | Lower Limit                                                          | N/A             |
|                                    | Upper Limit                                                          | N/A             |
|                                    | Design power capacity in use                                         | N/A             |
|                                    | Other Antenna Type                                                   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 1000.0 kW       |
|                                    | Manufacturer                                                         |                 |
|                                    |                                                                      |                 |

|                               |                                                                |
|-------------------------------|----------------------------------------------------------------|
| Model                         | TFU-31ETT<br>/VP-R<br>4C140                                    |
| Year                          | 2017                                                           |
| Justification for New Antenna | The current antenna is a single channel and cannot be retuned. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question                                                                                                    | Response               |
|------------------------------------|-------------------------------------------------------------------------------------------------------------|------------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?                                                                | No                     |
|                                    | Type                                                                                                        |                        |
|                                    | Number of channels supported                                                                                | N/A                    |
|                                    | Frequencies of channels supported                                                                           | N/A                    |
|                                    | Frequency                                                                                                   | N/A                    |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                    |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                                                  | Yes                    |
|                                    | Broadband or Single Channel?                                                                                | Single Channel         |
|                                    | Feed Line Size                                                                                              | 6 1/8 inches<br>inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No                     |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                     |

|                   |                                                                    |     |
|-------------------|--------------------------------------------------------------------|-----|
| <b>Sweep Test</b> | Do you require the sweep testing of transmission line and antenna? | Yes |
|-------------------|--------------------------------------------------------------------|-----|

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question                                                             | Response             |
|----------------------------------------------|----------------------------------------------------------------------|----------------------|
| <b>New Antenna Description</b>               | Use                                                                  | Interim              |
|                                              | Description of Use                                                   | N/A                  |
|                                              | Change Type                                                          | Purchase<br>New      |
|                                              | Ownership                                                            | Owned                |
|                                              | Owner                                                                | N/A                  |
|                                              | Is antenna shared?                                                   | No                   |
|                                              | Is antenna directional?                                              | No                   |
|                                              | Will antenna be located on or in close proximity to an antenna farm? | No                   |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class                                                                | Full Power           |
|                                              | Mounting                                                             | Side Mount           |
|                                              | Antenna position in stack                                            | Not in Stack         |
|                                              | Polarization                                                         | Horizontal           |
|                                              | Type                                                                 | Broadband<br>Panel   |
|                                              | Number of Stations Supported                                         | 1                    |
|                                              | Number of Panels/Bays                                                | 8                    |
|                                              | Lower Limit                                                          | 460.00 MHz           |
|                                              | Upper Limit                                                          | 698.00 MHz           |
|                                              | Design power capacity in use                                         | 100.0 %              |
|                                              | Other Antenna Type                                                   | N/A                  |
|                                              | ERP: (Effective Radiated Power)<br>.....                             | 20.0 kW              |
|                                              | Manufacturer                                                         |                      |
|                                              | Model                                                                | TFU-8WB-1-<br>R C160 |
|                                              | Year                                                                 | 2017                 |

|  |                               |                                                                                       |
|--|-------------------------------|---------------------------------------------------------------------------------------|
|  | Justification for New Antenna | A transition antenna is required to support the replacement of new top mount antenna. |
|--|-------------------------------|---------------------------------------------------------------------------------------|

## Interim Antenna

### Other Antenna Costs

| Section                         | Question                                                                                                    | Response |
|---------------------------------|-------------------------------------------------------------------------------------------------------------|----------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?                                                  | No       |
|                                 | Broadband or Single Channel?                                                                                | N/A      |
|                                 | Feed Line Size                                                                                              | N/A      |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No       |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?                                          | Yes      |

## Interim Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

| Section                            | Question                                        | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section                                          | Question                                                                   | Response          |
|--------------------------------------------------|----------------------------------------------------------------------------|-------------------|
| Existing Transmission Line Description           | Type of change                                                             | Utilize Existing  |
|                                                  | Use                                                                        | Primary (Main)    |
|                                                  | Description of Use                                                         | N/A               |
|                                                  | Ownership                                                                  | Owned             |
|                                                  | Owner                                                                      | N/A               |
|                                                  | Site                                                                       | N/A               |
|                                                  | Is the existing transmission line shared with another station or stations? | No                |
|                                                  | Is Transmission Line in operating condition?                               | Yes               |
| Existing Transmission Line Manufacturer and Type | Manufacturer                                                               | Dielectric        |
|                                                  | Type                                                                       | Rigid             |
|                                                  | Diameter                                                                   | 8 3/16 inches     |
|                                                  | Other Diameter                                                             | N/A               |
|                                                  | Segment Length                                                             | 20 inches         |
|                                                  | Other Segment Length                                                       | N/A               |
|                                                  | Number of parallel runs                                                    | 1                 |
|                                                  | Length                                                                     | 1100 feet per run |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| Name             | Description                                                                |
|------------------|----------------------------------------------------------------------------|
| Feed line switch | Feedline switch to use between interim and main antenna                    |
| Line extension   | A need for 60 foot of additional line is required for the new installation |

Interim Transmission Line

New Transmission Line

| Section                     | Question                                | Response                                          |
|-----------------------------|-----------------------------------------|---------------------------------------------------|
| New Transmission Line Costs | Use                                     | Interim                                           |
|                             | Description of Use                      | N/A                                               |
|                             | Change Type                             | Purchase New                                      |
|                             | Type                                    | Flexible Air                                      |
|                             | Diameter                                | 3 inches                                          |
|                             | Segment Length                          | N/A                                               |
|                             | Other Segment Length                    |                                                   |
|                             | Number of parallel runs                 | 1                                                 |
|                             | Length                                  | 750 feet per run                                  |
|                             | Justification for New Transmission Line | We need to add a new line for the interim antenna |

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.



**Tower  
Equipment  
And  
Rigging  
Costs**

| Section                                  | Question                                              | Response |
|------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary  
Tower**

**Existing Tower**

| Section                                             | Question                                                | Response          |
|-----------------------------------------------------|---------------------------------------------------------|-------------------|
| Existing Tower Description                          | Type of change                                          | Modify Existing   |
|                                                     | Tower Use                                               | Primary (Main)    |
|                                                     | Description of Use                                      | N/A               |
|                                                     | Ownership                                               | Owned             |
|                                                     | Is this tower consider Complex?                         | No                |
|                                                     | Is this tower currently shared with any other stations? | No                |
|                                                     | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|                                                     | Others Types of Users                                   | N/A               |
|                                                     | Is tower documented for structural analysis?            | No                |
|                                                     | Is tower compliant with Rev G?                          | No                |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|                                                     | ASR Number                                              | 1006698           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)                                        | 43° 28' 14.0" N-  |
|                                                     | Longitude (NAD83)                                       | 083° 50' 36.0" W- |
|                                                     | Overall Structure Height                                | 1042.64 feet      |
|                                                     | Support Structure Height                                | 971.44 feet       |
|                                                     | Ground Elevation Above Mean Sea Level (AMSL)            | 584.97 feet       |
|                                                     |                                                         |                   |

|                  |                                          |
|------------------|------------------------------------------|
| Structure Type   | TOWER - Free Standing or Guyed Structure |
| Tower Owner      | MEREDITH CORPORATION<br>DBA = WNEM TV    |
| Date Constructed | 01/01/1984                               |

**Primary Tower**

**Tower Modification Costs**

| Section              | Question                                                   | Response                                               |
|----------------------|------------------------------------------------------------|--------------------------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious Reinforcements needed                          |

**Primary Tower**

**Tower Rigging Costs**

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional**

| Section                                                           | Question                                                                     | Response                                                                                                                                                    |
|-------------------------------------------------------------------|------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Services Costs<br/>Outside Project<br/>Management Services</b> | Do you require outside project management services?                          | Yes                                                                                                                                                         |
|                                                                   | Number of Hours                                                              | 20                                                                                                                                                          |
|                                                                   | Explanation                                                                  | We need outside project support to review quotes, project plans along with mapping and review of new antenna performance. Over sight of total installation. |
| <b>Outside RF consulting<br/>Engineering Services</b>             | Perform engineering study for new channel assignment and antenna development | Yes                                                                                                                                                         |
|                                                                   | Prepare engineering section of Form FCC Construction Permit Application      | Yes                                                                                                                                                         |
|                                                                   | For Auxiliary Facility                                                       | Yes                                                                                                                                                         |
|                                                                   | For Main Facility                                                            | Yes                                                                                                                                                         |
|                                                                   | Prepare engineering section of Form FCC License to Cover Application         | Yes                                                                                                                                                         |
|                                                                   | For Auxiliary Facility                                                       | Yes                                                                                                                                                         |
|                                                                   | For Main Facility                                                            | Yes                                                                                                                                                         |
|                                                                   | Prepare request for Special Temporary Authority                              | Yes                                                                                                                                                         |
|                                                                   | Quantity                                                                     | 1                                                                                                                                                           |
|                                                                   | Do you have Distributed Transmission System engineering services?            | N/A                                                                                                                                                         |
|                                                                   | Critical Facility                                                            | N/A                                                                                                                                                         |
|                                                                   | Terrain-Shielded Facility                                                    | N/A                                                                                                                                                         |

|                                                               |                                                                                            |     |
|---------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----|
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|                                                               | For Auxiliary Facility                                                                     | Yes |
|                                                               | For Main Facility                                                                          | Yes |
|                                                               | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                                               | For Auxiliary Facility                                                                     | Yes |
|                                                               | For Main Facility                                                                          | Yes |
|                                                               | Prepare request for Special Temporary Authority                                            | Yes |
|                                                               | Quantity                                                                                   | 1   |
|                                                               | NEPA Section 106 environmental review                                                      | Yes |
|                                                               | Environmental Assessment                                                                   | Yes |
|                                                               | ASR Modification                                                                           | No  |
|                                                               | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                                               | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                                               | Prepare or Review FCC Form 399 for Reimbursement                                           | Yes |
|                                                               | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering<br/>Services</b>                      | Comprehensive coverage verification via field study                                        | Yes |
|                                                               | RF exposure measurements                                                                   | Yes |
|                                                               | Additional Field Engineering Service                                                       | No  |
|                                                               | Number of Days                                                                             | N/A |
|                                                               | Justification                                                                              | N/A |

**Outside Other Professional Services Expenses Not Listed**  
**Professional Services Costs** Services not provided.

## Other Expenses

| Section                             | Question                                                                                                             | Response |
|-------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?                                                                                           | No       |
|                                     | Is Remediation needed?                                                                                               | No       |
| <b>Facility Expenses</b>            | Name                                                                                                                 | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed                                                            | N/A      |
|                                     | Name                                                                                                                 | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning                                                                                                         | No       |
|                                     | Non-zoning permits                                                                                                   | Yes      |
|                                     | BLM or NFS Coordination                                                                                              | No       |
|                                     | FCC Construction Permit Minor Change                                                                                 | Yes      |
|                                     | FCC License to Cover Application                                                                                     | Yes      |
|                                     | FCC Special Temporary Authority Application                                                                          | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?                                                                      | No       |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?                                                  | Yes      |

|                       |                                                               |
|-----------------------|---------------------------------------------------------------|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---------------------------------------------------------------|

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                                                   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                                                       | Actual Cost | Actual Cost Justification |
|-------------------------------------------------------------------------------------------------------------------------------|-----------------------------|----------------|------------------------------------------------------------------------------------|-------------|---------------------------|
| Primary Transmitter PARALLAX HPTV-PARLX-U24                                                                                   | \$1,556,400.00              | \$1,134,579.00 |                                                                                    | \$0.00      |                           |
| Other Electrical Service: These costs are for the electrical work required to support the new Transmitter and Heat Exchanger. | <i>\$68,100.00</i>          | \$68,100.00    | N/A                                                                                | N/A         | N/A                       |
| Project managment and planning                                                                                                | <i>\$15,300.00</i>          | \$15,300.00    | This is the cost for transmitter site planning, visit and design. (quote attached) | N/A         | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW                                                                        | \$1,473,000.00              | \$1,051,179.00 | N/A                                                                                | \$0.00      | N/A                       |
| <b>Sub-total</b>                                                                                                              | \$1,556,400.00              | \$1,134,579.00 | N/A                                                                                | \$0.00      | N/A                       |
| <b>Total for all systems</b>                                                                                                  | \$3,504,808.30              | \$2,963,127.30 | N/A                                                                                | \$0.00      | N/A                       |

### Components

Information not provided.



## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                          | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| <b>Interim Antenna TFU-8WB-1-R C160</b>                                                              | <b>\$66,630.00</b>          | <b>\$66,300.00</b>  |                              | <b>\$0.00</b> |                           |
| Sweep test of existing antenna                                                                       | \$6,730.00                  | \$6,400.00          | N/A                          | N/A           | N/A                       |
| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 20 horizontally polarized                      | <i>\$59,900.00</i>          | \$59,900.00         | N/A                          | \$0.00        | N/A                       |
| <b>Primary Antenna TFU-31ETT/VP-R 4C140</b>                                                          | <b>\$308,530.00</b>         | <b>\$278,943.00</b> |                              | <b>\$0.00</b> |                           |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00                | \$262,245.00        | N/A                          | N/A           | N/A                       |
| Sweep test of existing antenna                                                                       | \$6,730.00                  | \$6,400.00          | N/A                          | N/A           | N/A                       |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                     | \$12,300.00                 | \$10,298.00         | N/A                          | N/A           | N/A                       |
| <b>Sub-total</b>                                                                                     | <b>\$375,160.00</b>         | <b>\$345,243.00</b> | N/A                          | <b>\$0.00</b> | N/A                       |

|                              |                |                |     |        |     |
|------------------------------|----------------|----------------|-----|--------|-----|
| <b>Total for all systems</b> | \$3,504,808.30 | \$2,963,127.30 | N/A | \$0.00 | N/A |
|------------------------------|----------------|----------------|-----|--------|-----|

### Components

Information not provided.

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                     | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification                                                        | Actual Cost   | Actual Cost Justification |
|-------------------------------------------------|-----------------------------|-----------------------|-------------------------------------------------------------------------------------|---------------|---------------------------|
| <b>Interim Transmission Line</b>                | <b>\$44,250.00</b>          | <b>\$42,836.00</b>    |                                                                                     | <b>\$0.00</b> |                           |
| Flexible Air Transmission Line - dielectric, 3" | \$44,250.00                 | \$42,836.00           | Line length required to feed interim antenna                                        | N/A           | N/A                       |
| <b>Primary Transmission Line</b>                | <b>\$46,586.30</b>          | <b>\$46,586.30</b>    |                                                                                     | <b>\$0.00</b> |                           |
| Line extension                                  | <i>\$10,486.30</i>          | \$10,486.30           | N/A                                                                                 | N/A           | N/A                       |
| Feed line switch                                | <i>\$36,100.00</i>          | \$36,100.00           | Antenna switch needed for Interim to main switching during testing and installation | N/A           | N/A                       |
| <b>Sub-total</b>                                | <b>\$90,836.30</b>          | <b>\$89,422.30</b>    | <b>N/A</b>                                                                          | <b>\$0.00</b> | <b>N/A</b>                |
| <b>Total for all systems</b>                    | <b>\$3,504,808.30</b>       | <b>\$2,963,127.30</b> | <b>N/A</b>                                                                          | <b>\$0.00</b> | <b>N/A</b>                |

### Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                                                | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification    | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------------------------------------------------------------------------|-----------------------------|----------------|---------------------------------|-------------|---------------------------|
| Primary Tower TOWER                                                                                                        | \$1,288,800.00              | \$1,218,800.00 |                                 | \$0.00      |                           |
| Serious tower reinforcement /modifications                                                                                 | \$1,052,000.00              | \$1,000,000.00 | N/A                             | N/A         | N/A                       |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$16,000.00    | N/A                             | N/A         | N/A                       |
| Tall Tower (greater than 500')                                                                                             | \$210,500.00                | \$202,800.00   | Added costs due to line removal | N/A         | N/A                       |
| Sub-total                                                                                                                  | \$1,288,800.00              | \$1,218,800.00 | N/A                             | \$0.00      | N/A                       |
| Total for all systems                                                                                                      | \$3,504,808.30              | \$2,963,127.30 | N/A                             | \$0.00      | N/A                       |

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                          | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--------------------------------------------------------------------------------------|-----------------------------|---------------------|------------------------------|---------------|---------------------------|
| <b>Outside Professional Services</b>                                                 | <b>\$163,845.00</b>         | <b>\$153,245.00</b> |                              | <b>\$0.00</b> |                           |
| Project management of the transition                                                 | \$3,160.00                  | \$3,000.00          | N/A                          | N/A           | N/A                       |
| Prepare and or review reimbursement form                                             | \$2,630.00                  | \$2,500.00          | N/A                          | N/A           | N/A                       |
| Address transition timing and coordination issues w/ other stations and wireless     | \$2,630.00                  | \$500.00            | N/A                          | N/A           | N/A                       |
| Perform engineering study for new channel assignment and antenna development         | \$7,360.00                  | \$7,000.00          | N/A                          | N/A           | N/A                       |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00                  | \$3,000.00          | N/A                          | N/A           | N/A                       |

|                                                                                                                               |            |            |     |     |     |
|-------------------------------------------------------------------------------------------------------------------------------|------------|------------|-----|-----|-----|
| RF Consulting Engineer Fees-<br>Aux Antenna:<br>Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                             | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees-<br>Aux Antenna:<br>Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization                                                                           | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Attorney Fees -<br>Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                         | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

|                                                                                                                                |                |                |     |        |     |
|--------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|-----|--------|-----|
| Attorney Fees -<br>Prepare and File<br>FCC Form 2100<br>(main), License<br>to Cover<br>Application                             | \$2,365.00     | \$2,250.00     | N/A | N/A    | N/A |
| Attorney Fees -<br>Prepare and File<br>request for<br>Special<br>Temporary<br>Authorization                                    | \$3,680.00     | \$3,500.00     | N/A | N/A    | N/A |
| NEPA Section<br>106<br>environmental<br>review, if needed                                                                      | \$6,310.00     | \$6,000.00     | N/A | N/A    | N/A |
| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or for<br>certain<br>structures over<br>450 feet | \$10,520.00    | \$10,000.00    | N/A | N/A    | N/A |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed                                                     | \$84,200.00    | \$79,995.00    | N/A | N/A    | N/A |
| RF Exposure<br>Measurements                                                                                                    | \$21,050.00    | \$20,000.00    | N/A | N/A    | N/A |
| <b>Sub-total</b>                                                                                                               | \$163,845.00   | \$153,245.00   | N/A | \$0.00 | N/A |
| <b>Total for all<br/>systems</b>                                                                                               | \$3,504,808.30 | \$2,963,127.30 | N/A | \$0.00 | N/A |

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                             | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification                                       | Actual Cost   | Actual Cost Justification |
|-----------------------------------------------------------------------------------------|-----------------------------|--------------------|--------------------------------------------------------------------|---------------|---------------------------|
| <b>Other Expenses</b>                                                                   | <b>\$29,767.00</b>          | <b>\$21,838.00</b> |                                                                    | <b>\$0.00</b> |                           |
| FCC Filing Fees<br>- Form 2100<br>minor change<br>CP application                        | \$1,110.00                  | \$1,070.00         | N/A                                                                | N/A           | N/A                       |
| FCC Filing Fees<br>- Form 2100<br>license to cover<br>application                       | \$335.00                    | \$325.00           | N/A                                                                | N/A           | N/A                       |
| DTV Medical<br>Facility<br>Notification                                                 | \$11,550.00                 | \$3,676.00         | N/A                                                                | N/A           | N/A                       |
| FCC Filing Fees<br>- Special<br>Temporary<br>Authorization<br>request                   | \$195.00                    | \$190.00           | N/A                                                                | N/A           | N/A                       |
| Non-zoning<br>permits                                                                   | <i>\$5,000.00</i>           | \$5,000.00         | N/A                                                                | N/A           | N/A                       |
| Disposal Costs<br>(for equipment<br>and other<br>waste, net of<br>any salvage<br>value) | <i>\$1,577.00</i>           | \$1,577.00         | Dumpster<br>and trash<br>removal for<br>construction.              | N/A           | N/A                       |
| MVPD<br>Notification of<br>Channel Change                                               | <i>\$0.00</i>               | \$0.00             | N/A                                                                | N/A           | N/A                       |
| Equipment<br>Delivery and<br>Handling<br>Charges                                        | <i>\$10,000.00</i>          | \$10,000.00        | The main<br>antenna<br>delivery<br>was not<br>included on<br>quote | N/A           | N/A                       |



|                                                         |                |                |     |        |     |
|---------------------------------------------------------|----------------|----------------|-----|--------|-----|
| Develop and air announcement of upcoming channel change | <b>\$0.00</b>  | \$0.00         | N/A | N/A    | N/A |
| <b>Sub-total</b>                                        | \$29,767.00    | \$21,838.00    | N/A | \$0.00 | N/A |
| <b>Total for all systems</b>                            | \$3,504,808.30 | \$2,963,127.30 | N/A | \$0.00 | N/A |

## Components

Information not provided.

|                  |                       |                             |                |
|------------------|-----------------------|-----------------------------|----------------|
| Cost Information | Grand Total           |                             |                |
|                  |                       | Predetermined Cost Estimate | Estimated Cost |
|                  |                       |                             | Actual Cost    |
|                  | Total for all systems | \$3,504,808.30              | \$2,963,127.30 |
|                  |                       |                             | \$0.00         |

|                      |                                                                                                                                                                                                                    |          |
|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| Reimbursement Status | Question                                                                                                                                                                                                           | Response |
|                      | The facility has ceased operating on its pre-auction channel.                                                                                                                                                      | No       |
|                      | Construction of final facilities or all necessary modifications are complete.                                                                                                                                      | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Response |
|---------------|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>                                                                                                                                                       |          |
|               |                                             | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|  |                                                                                                                                                                                                                                   |                                                                                                        |
|--|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------|
|  | <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |                                                                                                        |
|  | <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>                                                                         | <p><b>Larence K. Oaks</b><br/> <i>Vice President of Technology Meredith corp</i></p> <p>07/11/2017</p> |

## Attachments