

(REFERENCE COPY - Not for submission)

FCC Form 399: Incentive Auction Relocation Reimbursement Fund System

File Number: **0000027862** | FRN: **0001842509** | Facility ID: **41458**
 Repack Channel: **33 (UHF)** | Entity: **Broadcaster** | Filing Status: **Submitted**
 Date Submitted: **07/28/2017**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
MIAMI VALLEY BROADCASTING CORPORATION Doing Business As: MIAMI VALLEY BROADCASTING CORPORATION	Sr. Director of Technology & Plant Operations 1611 SOUTH MAIN STREET DAYTON, OH 45409 United States	+1 (937) 743-6703	dave.thomas@coxinc.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Dave Thomas <i>Senior Director Technology and Plant Operation Miami Valley Broadcasting Corporation</i>	Dave Thomas 1611 South Main St Dayton, OH 45409 United States	+1 (937) 743-6703	dave.thomas@coxinc.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		There is space in the transmitter building for the new Main and Aux transmitters after building modification is complete. WHIO TV will run the current main transmitter to the Aux Antenna during the installation of the New Main Transmitter.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Back-Up Tranmsitter
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2008
	Type	Solid state
	IOT Power Type	
	Description	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	14 kw
	Other Transmitter Type	

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Description of Use	Back-up Transmitter
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-24
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	16 kw
	Other Transmitter Type	
	Justification for New Transmitter	Current Diamond CD transmitter cannot be retuned to new channel 33.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	No
	Power	
	Rigid Conduit and Wiring	No
	Size	
	Length	
	Other Electrical Service	Yes
	Description	Install (1) 400A distribution panel and (1) 150 KVA Transformer
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	
Channel 14 Costs	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

**Auxiliary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Description	
	Power capacity	40.2 kw
	Solid State Cooling	
	Solid State Power Capacity	
	Other Transmitter Type	

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Description of Use	
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-90
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	56.4 kw
	Other Transmitter Type	
	Justification for New Transmitter	Current Sigma CD transmitter cannot be retuned to new channel 33.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No

	Power	
	Rigid Conduit and Wiring	No
	Size	
	Length	
	Other Electrical Service	Yes
	Description	Install (1) 1200A Distribution panel and (1) 300KVA transformer
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	15 tons
	Other Size	
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	2270.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Back-up Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side-mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.00 kW

Manufacturer	
Model	TFU- 28DSC-R CT3
Year	2004

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Back-up Antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side-mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	854.00 kW
	Manufacturer	

Model	ATW26HS3-HSO-33H
Year	2017
Justification for New Antenna	Current antenna cannot be retuned to new channel 33.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Rigging Aux Antenna	Rigging Aux Antenna - remove old and install new antenna
Aux Antenna Sweep 1	Aux Antenna Sweep 1- will reuse line check to make sure can handle full power transmitter.
Aux Antenna Sweep 2	Aux Antenna Sweep 2- will reuse line made repairs from sweep 1 - verify line at full power

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top-mount single
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.00 kW

Manufacturer	
Model	TFU- 30GTH-R 4C130
Year	2008

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top-mount single
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	854.00 kW
	Manufacturer	

Model	ATW24HS3- HTO-33H
Year	2017
Justification for New Antenna	Current antenna cannot be retuned to new channel 33.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Additional Main Ant sweep	Additional Main Ant sweep - will reuse line during repack. This is the initial sweep for line prior to removing current antenna.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line	Existing Transmission Line		
	Section	Question	Response
Existing Transmission Line Description		Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type		Manufacturer	Dielectric
		Type	Rigid
		Diameter	6 1/8 inches
		Segment Length	19 ½ '
		Other Segment Length	
		Number of parallel runs	1
		Length	1200 feet per run

Primary Transmission Line	Other Transmission Line Expenses Not Listed		
	Information not provided.		

**Auxiliary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Auxiliary (Backup)
	Description of Use	Feeds Aux Antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	960 feet per run

**Auxiliary
Transmission
Line**

Other Transmission Line Expenses Not Listed

Name	Description
New gaskets, seals, watchbands, for full power operation	New gaskets, seals, watchbands - needed to make Aux line usable during new main antenna install - sweep showed that line could not take full power at time of sweep

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1016460
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 44' 02.0" N-
	Longitude (NAD83)	084° 44' 53.0" W-
	Overall Structure Height	1098.80 feet
	Support Structure Height	1018.69 feet
	Ground Elevation Above Mean Sea Level (AMSL)	950.12 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	IWG Towers Assets II, LLC
	Date Constructed	01/01/1953

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
14245	WHKO	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
STRUCTURAL ANALYSIS DESIGN	STRUCTURAL ANALYSIS DESIGN

Outside Professional Services Costs

Section	Question	Response	
Outside Project Management Services	Do you require outside project management services?		
	Number of Hours	N/A	
	Explanation	N/A	
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes	
	Prepare engineering section of Form FCC Construction Permit Application	Yes	
	For Auxiliary Facility	N/A	
	For Main Facility	Yes	N /A
	Prepare engineering section of Form FCC License to Cover Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	
	Prepare request for Special Temporary Authority	No	
	Quantity	N/A	
	Do you have Distributed Transmission System engineering services?	N/A	
	Critical Facility	N/A	
	Terrain-Shielded Facility	N/A	
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	
	Prepare and file Form FCC License to Cover Application	Yes	
	For Auxiliary Facility	Yes	
	For Main Facility	Yes	

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside
Professional
Services
Costs**

Other Professional Services Expenses Not Listed

Name	Description
RF Consultant Pattern, Transmitter, Antenna	RF Consultant Pattern, Transmitter, Antenna

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-90	\$1,873,163.00	\$1,700,142.61		\$0.00	
Other -- Building Addition Size: 2270.0	<i>\$49,427.00</i>	\$49,427.00	Building Renovation for new transmitter area - Quote attached	N/A	N/A
15 Ton system	\$53,000.00	\$50,820.00	Additional cooling needed where new main & aux transmitters will be located - quote attached.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,700,000.00	\$1,535,614.61	Current Sigma CD TX cannot be retuned - letter from Gates Air attached. Quote for both IOT TX and Solid State TX attached - will go with Solid State TX since its cheaper	N/A	N/A

Switchgear - industrial 800 amp	\$36,300.00	\$29,845.00	Quote attached	N/A	N/A
Other Electrical Service: Install (1) 1200A Distribution panel and (1) 300KVA transformer	<i>\$34,436.00</i>	\$34,436.00	Quote attached	N/A	N/A
Auxiliary Transmitter ULXTE-24	\$707,133.00	\$631,471.84		\$0.00	
Other Electrical Service: Install (1) 400A distribution panel and (1) 150 KVA Transformer	<i>\$20,833.00</i>	\$20,833.00	Quote attached	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$650,000.00	\$587,441.84	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$36,300.00	\$23,197.00	Quote attached	N/A	N/A
Sub-total	\$2,580,296.00	\$2,331,614.45	N/A	\$0.00	N/A
Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW24HS3-HTO-33H	\$247,800.00	\$266,741.19		\$0.00	
Additional Main Ant sweep	<i>\$6,400.00</i>	\$6,400.00	Widelity cost - sweep line after new antenna installed.	N/A	N/A
Sweep test of existing antenna	\$6,400.00	\$6,400.00	Sweep line prior to repack	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$235,000.00	\$253,941.19	Price from ERI for antenna model# ATW24HS3-HTO-33H - see attached quote includes mount.	N/A	N/A
Auxiliary Antenna ATW26HS3-HSO-33H	\$406,828.13	\$402,578.01		\$0.00	
Aux Antenna Sweep 2	<i>\$6,400.00</i>	\$6,400.00	Widelity cost - made repairs from aux sweep 1 tested full power for repack.	N/A	N/A

Aux Antenna Sweep 1	<i>\$6,400.00</i>	\$6,400.00	Widelity cost - sweep aux line after antenna install	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$22,000.00	\$17,749.88	N/A	N/A	N/A
Sweep test of existing antenna	\$6,400.00	\$6,400.00	Sweep Aux check for full power use during repack	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 854 kW input, directional,, horizontally polarized	<i>\$210,478.13</i>	\$210,478.13	see attached quote	N/A	N/A
Rigging Aux Antenna	<i>\$150,150.00</i>	\$150,150.00	Quote attached FYI -No place to add in rigging cost section	N/A	N/A
Sub-total	\$654,628.13	\$669,319.20	N/A	\$0.00	N/A
Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Auxiliary Transmission Line	\$53,124.00	\$53,124.00		\$0.00	
New gaskets, seals, watchbands, for full power operation	<i>\$53,124.00</i>	\$53,124.00	Repairs from Aux RF sweep 1	N/A	N/A
Sub-total	\$53,124.00	\$53,124.00	N/A	\$0.00	N/A
Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,499,577.16	\$1,749,685.16		\$0.00	
STRUCTURAL ANALYSIS DESIGN	<i>\$33,264.66</i>	\$33,264.66	Structural analysis quote 1- \$23,612 (attached) Structural analysis quote 2 - \$9,652 (attached)	N/A	N/A
Tall Tower (greater than 500')	\$200,000.00	\$149,892.00	Tower modification estimate attached	N/A	N/A
Serious tower reinforcement /modifications	\$1,000,000.00	\$1,300,216.00	This is from a quote received from ERI on 5/23/17 totaling \$1,450,108 - quote is uploaded	N/A	N/A
Tower Helicopter Lift	<i>\$241,312.50</i>	\$241,312.50	Quote attached	N/A	N/A

Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$1,499,577.16	\$1,749,685.16	N/A	\$0.00	N/A
Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$136,250.00	\$136,250.00		\$0.00	
RF Consultant Pattern, Transmitter, Antenna	<i>\$30,000.00</i>	\$30,000.00	RF Consultant Costs	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,000.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,000.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,000.00	\$2,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,500.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,000.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,250.00	\$2,250.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$80,000.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$136,250.00	\$136,250.00	N/A	\$0.00	N/A

Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A
------------------------------	----------------	----------------	-----	--------	-----

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$96,825.00	\$96,825.00		\$0.00	
MVPD Notification of Channel Change	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$325.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,000.00	\$11,000.00	N/A	N/A	N/A
Local Zoning	<i>\$55,000.00</i>	\$55,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Sub-total	\$96,825.00	\$96,825.00	N/A	\$0.00	N/A
Total for all systems	\$5,020,700.29	\$5,036,817.81	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$5,020,700.29	\$5,036,817.81	\$0.00

Construction Status	Question	Response
	Is construction complete?	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Rob Rohr <i>Senior Vice President and General Manager</i></p> <p>07/28/2017</p>

Attachments