



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **57832** | Service: **DTV** | Call **WTVR-TV** | Channel: **23 (UHF)** |
ID: | Sign:
File **0000028059**
Number:
FRN: **0002710192** | Date **07/26**
Submitted: **/2017**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|----------------------|------------------------------|---------------------------------|
| WTVR LICENSE, LLC Doing Business As: WTVR LICENSE, LLC | Bill Sewell 3301 WEST BROAD STREET RICHMOND, VA 23230 United States | +1 (757) 446-1329 | bill. sewell@wtkr. com | Limited Liability Company |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|----------------------------|
| Bill Vanduyndhoven , Vanduyndhov . <i>Director of Engineering</i> <i>operations</i> <i>Tribune Broadcasting</i> | Bill Vanduyndhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States | +1 (404) 312- 8693 | BillV@Tribunemedia. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | American tower is replacing the shared combiner system to accommodate the repacked stations. Replace the WTVR Transmitter |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|--|--|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Auxiliary (Backup) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | Axcera |
| | Model | Inovator HU500BD |
| | | |

| | |
|----------------------------|-------------|
| Year | 2008 |
| Type | Solid State |
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 5 kW |

Auxiliary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|------------------------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 30 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | Yes |
| | Exciter Type | Single frequency agile |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |
| | Description | N/A |

| | | |
|--|---|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | DCX-1 |
| | Year | 2002 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 25 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 32 kW |
| | Justification for New Transmitter | Current transmitter can not be re-tuned as stated by the manufacturer. One step up from minimum size is ULXTE-50 |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 200.0 feet |

| | | |
|--|---|-----|
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

**Primary
Antenna****Existing Antenna Information**

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Owner | American Tower |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Top |
| | Polarization | Horizontal |
| | Type | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels | 14 |
| | Design power capacity in use | 90.0 % |

| | |
|--|-----------------------|
| Lower Limit | 470.00 MHz |
| Upper Limit | 700.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 1500.0 kW |
| Manufacturer | Dielectric |
| Model | TUD-05-14 /70H-1-B |
| Year | 2002 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 74416 | WRIC-TV |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|---------------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|--|------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Type | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |

Enter a list of RF channel numbers.

| RF Channel Number |
|-------------------|
| 28 |
| 23 |

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

| Section | Question | Response |
|---|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | No |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional Services Costs

| Section | Question | Response |
|---|--|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 200 |
| | Explanation | Landlord management services for shares antenna system modification |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | | |
|---|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | | |

| | | |
|--|---------------|-----|
| | Justification | N/A |
|--|---------------|-----|

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| | |
|-----------------------|---|
| Other Expenses | Other Expenses Not Listed Information not provided. |
|-----------------------|---|

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Primary Transmitter ULXTE-50 | \$1,029,223.00 | \$1,026,423.00 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 32 kW | <i>\$971,423.00</i> | \$971,423.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$5,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp /208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Auxiliary Transmitter Inovator HU500BD | \$158,850.00 | \$36,000.00 | | \$0.00 | |
| Single frequency agile exciter | \$21,050.00 | \$15,000.00 | N/A | N/A | N/A |
| 30 kW mask filter | \$32,600.00 | \$6,000.00 | N/A | N/A | N/A |
| UHF and VHF - minor banding issues | \$105,200.00 | \$15,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,188,073.00 | \$1,062,423.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,907,298.00 | \$1,216,323.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna TUD- 05-14/70H-1-B | \$637,930.00 | \$86,400.00 | | \$0.00 | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| UHF - High Power Top Mount (200- 1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$637,930.00 | \$86,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,907,298.00 | \$1,216,323.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

| | | | | | | |
|-------------------------|--|------------------------------------|-----------------------|-------------------------------------|--------------------|----------------------------------|
| Cost Information | Outside Professional Services | | | | | |
| | Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics). | | | | | |
| | Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
| | Outside Professional Services | \$64,745.00 | \$51,500.00 | | \$0.00 | |
| | RF Exposure Measurements | \$21,050.00 | \$10,000.00 | N/A | N/A | N/A |
| | Project management of the transition | \$31,600.00 | \$30,000.00 | N/A | N/A | N/A |
| | Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| | Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| | Prepare engineering section of FCC Form 2100 | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

(main), License
to Cover
Application

| | | | | | |
|------------------------------|----------------|----------------|-----|--------|-----|
| Sub-total | \$64,745.00 | \$51,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,907,298.00 | \$1,216,323.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| Other Expenses | \$16,550.00 | \$16,000.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | <i>\$0.00</i> | \$0.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$16,550.00 | \$16,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,907,298.00 | \$1,216,323.00 | N/A | \$0.00 | N/A |

Components

Information not provided.

| | | | |
|-------------------------|------------------------------|------------------------------------|-----------------------|
| Cost Information | Grand Total | | |
| | | Predetermined Cost Estimate | Estimated Cost |
| | | | Actual Cost |
| | Total for all systems | \$1,907,298.00 | \$1,216,323.00 |
| | | | \$0.00 |

| | | |
|-----------------------------|--|-----------------|
| Reimbursement Status | Question | Response |
| | The facility has ceased operating on its pre-auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|--|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the | |

signal of a
broadcaster that
changes channels
(MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Bill
Vanduynhoven**
*Director of
Engineering
Operations*

07/26/2017

Attachments