



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **13602** | Service: **DTV** | Call **WEDH** | Channel: **45 (UHF)** |
ID:
File **0000028127**
Number:
FRN: **0003574662** | Date **08/22**
Submitted: **/2017**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CONNECTICUT PUBLIC BROADCASTING, INC.	Meg Sakellarides 1049 ASYLUM AVENUE HARTFORD, CT 06105 United States	+1 (860) 278-5310	MSAKELLARIDES@CPTV.ORG	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Purchase of a new transmitter, new transmission line, and new antenna. Retuning of the existing transmitter to the new channel is cost-prohibitive. Interim antenna and transmission line are planned during transition to main antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX Paragon MSDC-IOT
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	36 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Parallax 40kW UHF Cooled
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	40 kW
	Justification for New Transmitter	1) Comark has indicated that retuning the existing transmitter, coupled with the rental of a temporary transmitter, would be higher than the Widelity cost; 2) the temporary rental transmitter would reduce WEDH's public service to its community.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and wiring for 480 3-phase.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No

	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Project Expenses	Other services
Mask Filter	8-Pole Mask Filter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	490.0 kW

Manufacturer	
Model	TFU- 16DSC-R C170
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	365.0 kW
	Manufacturer	

Model	TFU-16DSC-R C170
Year	2019
Justification for New Antenna	Existing antenna is single channel and is channel-specific. Justification for side mount brackets: antenna is top-mounted on candelabra tower but is side mounted in the bottom of the stack and side mounted brackets are required (see attached quote).

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A

	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Primary Antenna

Other Antenna Cost Not Listed

Name	Description
Project Expenses	Other services
Reducer	6-75 x 7-75

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	665.00 MHz
	Design power capacity in use	95.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1500.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2020

	Justification for New Antenna	Interim antenna is necessary for broadcast operation during tower work for 3 stations.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
31
20
45

**Interim
Antenna**

Other Antenna Cost Not Listed
Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1480 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1480 feet per run
	Justification for New Transmission Line	Current shared transmission line is no longer supported by manufacturer and will not work on new channel.

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Name	Description
Project Expenses	Other services

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1450 feet per run
	Justification for New Transmission Line	Transmission line for temporary operation of 3 stations during antenna changes.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	41° 42' 13.0" N-
	Longitude (NAD83)	072° 49' 55.0" W-
	Overall Structure Height	1338.89 feet
	Support Structure Height	1291.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	COMMUNICATIONS SITE MANAGEMENT, LLC
	Date Constructed	09/01/1984

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
14050	WCCT-TV	DTV
147	WTIC-TV	DTV
1910	WRCH	FM
66465	WTIC-FM	FM
1900	WZMX	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower Lease	Additional tower rent expense for interim antenna and transmission line necessary during transition.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Project management services by the transmitter manufacturer and tower landlord.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	Field Engineering required for RF study for a nearby AM directional system.

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name		Description
Engineering and Administrative		Internal Project Management
Insurance		Builder's Risk during construction
Site Security		Hire of outside security to secure the site during construction

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Parallax 40kW UHF Cooled	\$1,580,519.60	\$1,213,686.60		\$0.00	
Other Electrical Service: Labor and materials to accomplish either modification of existing electrical service or new electrical service and new wiring for new transmitter and wiring for 480 3-phase.	<i>\$24,625.00</i>	\$24,625.00	See attached vendor quote supporting estimate.	N/A	N/A
Project Expenses	<i>\$57,794.60</i>	\$57,794.60	See attachment for detailed description and estimate.	N/A	N/A
Mask Filter	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$10,100.00	\$9,600.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,106,667.00	See COMARK quote and additional narrative with support and explanation for purchase of new Solid State transmitter.	N/A	N/A
Sub-total	\$1,580,519.60	\$1,213,686.60	N/A	\$0.00	N/A
Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A

Components

Information not provided.

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU- WB16	\$138,630.00	\$132,400.00		\$0.00	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$12,000.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1500 kW input, directional,, horizontally polarized	<i>\$34,000.00</i>	\$34,000.00	In resubmission on 8/22/17, item has been reduced to 1 /3 the initially submitted amount for sharing of cost with WTIC and WCCT.	N/A	N/A
Primary Antenna TFU- 16DSC-R C170	\$259,258.00	\$243,098.00		\$0.00	

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$180,000.00	N/A	N/A	N/A
Project Expenses	\$23,738.00	\$23,738.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,520.00	Antenna is top-mounted on candelabra tower but is side mounted in the bottom of the stack of the candelabra and therefore side-mounted brackets are required (see attached quote from Dielectric).	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$13,200.00	N/A	N/A	N/A
Reducer	\$2,240.00	\$2,240.00	See attached quote from Dielectric supporting cost.	N/A	N/A

Sub-total	\$397,888.00	\$375,498.00	N/A	\$0.00	N/A
Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$336,400.00	\$80,000.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8" broadband	\$336,400.00	\$80,000.00	In resubmission on 8/22/17, item has been reduced to 1 /3 the initially submitted amount for sharing of cost with WTIC and WCCT.	N/A	N/A
Primary Transmission Line	\$446,200.00	\$277,000.00		\$0.00	
Rigid Transmission Line - copper, 7 3/16"	\$429,200.00	\$260,000.00	N/A	N/A	N/A
Project Expenses	<i>\$17,000.00</i>	\$17,000.00	See attached worksheet supporting transmission line project expenses.	N/A	N/A
Sub-total	\$782,600.00	\$357,000.00	N/A	\$0.00	N/A
Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$758,620.00	\$459,020.00		\$0.00	
Tower Lease	<i>\$167,020.00</i>	\$167,020.00	See attached explanation and estimate for COMSITE tower lease cost.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and /or stacked antennas)	\$421,000.00	\$200,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$80,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Sub-total	\$758,620.00	\$459,020.00	N/A	\$0.00	N/A
Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$162,020.00	\$153,250.00		\$0.00	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Project management of the transition	\$15,800.00	\$15,000.00	N/A	N/A	N/A
Additional Field Engineering Service, 2 Days	\$4,000.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Sub-total	\$162,020.00	\$153,250.00	N/A	\$0.00	N/A

Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A
------------------------------	----------------	----------------	-----	--------	-----

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$250,506.40	\$228,516.40		\$0.00	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$30,016.40</i>	\$30,016.40	See attached quotes from D'Amato and Tri-S for justification.	N/A	N/A
Local Zoning	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Site Security	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Insurance	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Engineering and Administrative	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$11,000.00</i>	\$11,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$69,000.00</i>	\$69,000.00	See attachment for detailed justification.	N/A	N/A
AM Pattern Disturbance -- Remedy	\$21,050.00	\$0.00	Disallowed by FCC as it is duplicated by a request from WTIC.	N/A	N/A

Non-zoning permits	\$10,000.00	\$10,000.00	N/A	N/A	N/A
AM Pattern Disturbance -- Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$250,506.40	\$228,516.40	N/A	\$0.00	N/A
Total for all systems	\$3,932,154.00	\$2,786,971.00	N/A	\$0.00	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,932,154.00	\$2,786,971.00
			\$0.00

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Meg Sakellarides <i>Chief Financial Officer</i></p> <p>08/22/2017</p>

Attachments