

Federal (REFERENCE COPY - Not for submission) Communications Transmission

Transition Plan Progress Report

 File Number:
 0000032618
 Submit Date:
 10/10/2017
 Call Sign:
 KENS
 Facility ID:
 26304
 FRN:
 0003801594
 State:

 Texas
 City:
 SAN ANTONIO
 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 10/10/2017
 Filing Status:

 Active
 Filing Status
 Filing Status
 Filing Status
 Filing Status

General Information

Section	Question	Response	
Filing Information	Filing Type	Quarterly	
	Year	2017	
	Quarter	Third Quarter	
AttachmentsAre attachments (other than associated schedules) being filed with this application?		No	

Applicant Information

Applicant Name, Type, and Contact Information

	Phone	Email	Туре
aw Department EGNA Inc.	+1 (703) 873- 6600	lawdept@tegna. com	Corporation
950 Jones Branch rive IcLean, VA 22107			
E F	EGNA Inc. 950 Jones Branch ive	EGNA Inc. 6600 50 Jones Branch rive cLean, VA 22107	EGNA Inc. 6600 com 50 Jones Branch rive cLean, VA 22107

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact Representatives (2)	Contact Name	Address	Phone	Email	Contact Type
	Ann Bobeck , Esq . Legal Representative Covington & Burling, LLP	Ann Bobeck One CityCenter, 850 Tenth Street, NW Washington, DC 20001 United States	+1 (202) 662- 5719	FCCParalegals@cov. com	Legal Representative
	Jeffrey Johnson Vice President Projects TEGNA Inc.	Jeffrey Johnson 7950 Jones Branch Drive McLean, VA 22102 United States	+1 (703) 873- 6736	jsjohnson@tegna. com	Technical Representative

<section-header></section-header>	Section	Question	Response	
	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No	
		The Station has requested FAA approval for its post-auction facility.		
		The Station has received FAA approval for its post-auction facility.		
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes	
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	No	
		Please Explain: Scope of project is still being completed. The station will notify the appropriate local agencies when the scope is complete as it pertains to permits.		
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility		
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes	
		RF studies have been started	Yes	
		RF studies have been completed	Yes	
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes	
		Structural tower studies have been started	Yes	
		Structural tower studies have been completed	Yes	

Station Equipment	Section	Question	Response	
	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	No	
		Main Facility Transmitter	No	
		Main Facility Transmission line	No	
		Main Facility Mask Filter and/or RF Combiner	No	
		Auxiliary antenna and related equipment	No	
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Towers and Antenna	Section	Question	Response
	Towers Construction and Antenna Installation	Does the Station's post-auction facility require tower construction/modification work?	No
		Does construction of the Station's post-auction facility require construction of a new tower or substantial modification of an existing tower?	
		Has all necessary tower work been scheduled?	
		Has all necessary tower work been completed?	
		Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline?	Yes
	Auxiliary Antenna	Does the Station require use of a new auxiliary antenna system?	Yes
		Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	No
		Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?	
		Has the Station started testing on its new auxiliary antenna system?	
		Has the Station completed all testing on its new auxiliary antenna system such that it may now cease broadcasting on its pre-auction channel?	
	Post-auction Facility	Has the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?	No
		Has the Station completed all tower work?	No
		Has the Station completed all in-building (equipment) work?	No
		Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?	Yes
		Please Explain: We are the bottom antenna on a 2 antenna stack. If the other to does not meet the proposed timeline it twill impact our ability to	•
		Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?	No
	Pre-auction Channel	Has the Station ceased broadcasting on its pre-auction channel?	No
	Pre-auction Channel	Has the Station ceased broadcasting on its pre-auction	No

	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Jeffrey S. Johnson Vice President, Projects 10/10/2017

Information not provided.

Attachments