



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **53921** | Service: **DTV** | Call **WXII-TV** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000026725**
Number:
FRN: **0002538445** | Date **03/06**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
HEARST PROPERTIES INC. Doing Business As: Hearst Properties Inc.	P.O. BOX 1800 RALEIGH, NC 27602 United States	+1 (919) 839- 0300	mprak@brookspierce. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	see attached document

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	Yes
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3100P2
	Year	2001
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	42 kW

**Facility ID's and Call Signs of
all stations with whom the
transmitter is shared.**

Facility ID	Call Sign
35385	WCWG

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38 kW
	Justification for New Transmitter	Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	transmitter installation electrical service
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax	transmitter sales tax
Transmitter de-install	remove old transmitter
Electrical Accessories	manufacturer required surge protection
Shipping	transmitter shipping
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	815.0 kW

	Manufacturer	
	Model	TFU-30-DSC-R04
	Year	2001

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
35385	WCWG

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	640.0 kW
	Manufacturer	

Model	TFU-30-DSC-R04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Additional RF components	transformer, elbow & custom line section
Sales Tax	antenna sales tax

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	62.3 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	815.0 kW
	Manufacturer	
	Model	TFU-24WB- 1-R C160
	Year	2019

	Justification for New Antenna	The proposed interim antenna is broadband and can be used for both pre and post transition channels and is required to facilitate a smooth and on-time transition to the assigned post-transition channel.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Impedence Transformer	transformer to match antenna to transmission line
Sales Tax	antenna sales tax

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line****Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	650 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
35385	WCWG

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

Interim **New Transmission Line**
Transmission Line Section

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Line required to support interim antenna

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line Name

Name	Description
Sales Tax	transmission line sales tax

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1008241
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	36° 22' 31.0" N-
	Longitude (NAD83)	080° 22' 25.0" W-
	Overall Structure Height	682.73 feet
	Support Structure Height	579.39 feet

	Ground Elevation Above Mean Sea Level (AMSL)	2399.91 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Hearst Properties Inc.
	Date Constructed	01/01/1953

Other Types of Users

Users

NOAA Wthr Radio

Commercial 2way

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Tower site clearing	Remove trees and other objects to allow tower modifications and guy wire replacements
Power line relocation	Relocate power lines - needed to perform tower modifications
Transmitter Site Land Survey	Land survey required for relocating power lines
Tower Consulting	tower consulting and tower project management

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-60	\$1,778,067.00	\$1,349,890.00		\$333,183.77	
Additional RF components	<i>\$67,893.00</i>	\$67,893.00	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A	N/A
Shipping	<i>\$11,000.00</i>	\$11,000.00	transmitter shipping per attached GatesAir quote	N/A	N/A
Electrical Accessories	<i>\$1,943.00</i>	\$1,943.00	manufacturer required surge protection	N/A	N/A
Transmitter de-install	<i>\$22,779.00</i>	\$22,779.00	removal of old transmitter per GatesAir quote	N/A	N/A

Other Electrical Service: transmitter installation electrical service	\$85,400.00	\$85,400.00	Transmitter installation electrical service See attached quote	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$8,473.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,073,150.00	GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$333,183.77	N/A
Sales Tax	\$79,252.00	\$79,252.00	transmitter sales tax per attached GatesAir quote	N/A	N/A
Sub-total	\$1,778,067.00	\$1,349,890.00	N/A	\$333,183.77	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Actual Information	
Description	File Name
Additional RF components	Information not provided.
Shipping	Information not provided.
Electrical Accessories	Information not provided.
Transmitter de-install	Information not provided.

Other Electrical Service: transmitter installation electrical service	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<div> <div> Component Description: Amount: </div> <div> Transmitter 2nd deposit \$215,264.19 </div> </div> <div> <div> Component Description: Amount: </div> <div> Transmitter 1st deposit \$117,919.58 </div> </div>
Sales Tax	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB-1-R C160	\$198,823.50	\$196,763.50		\$164,482.64	
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized	<i>\$160,480.00</i>	\$160,480.00	antenna cost per attached Dielectric quote	\$164,482.64	Progress payments include accessories not itemized.
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$11,970.00	see interim antenna quote	\$0.00	N/A
Sales Tax	<i>\$11,576.00</i>	\$11,576.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A

Impedence Transformer	\$727.50	\$727.50	required to match antenna to transmission line	\$0.00	N/A
Shipping	\$5,610.00	\$5,610.00	antenna shipping per attached GatesAir quote	\$0.00	N/A
Primary Antenna TFU-30-DSC-R04	\$253,140.00	\$249,408.00		\$108,429.75	
Sales Tax	\$14,486.00	\$14,486.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Additional RF components	\$6,532.00	\$6,532.00	custom line section, elbow & custom line section. Lines 4, 13 & 14 on attached Dielectric quote	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized	\$179,625.00	\$179,625.00	antenna price per attached Dielectric quote	\$108,429.75	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,298.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	N/A	\$0.00	N/A
Shipping	\$10,317.00	\$10,317.00	antenna shipping	\$0.00	N/A
Sub-total	\$451,963.50	\$446,171.50	N/A	\$272,912.39	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Actual Information	
Description	File Name

UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized	<div> <div> Component Description: </div> <div> WXII Dielectric Interim Antenna payment 1&2 equals 45% see invoice terms 82,241.32 </div> </div> <div> Amount: </div> <div> <div> Component Description: </div> <div> WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32 </div> </div> <div> Amount: </div> <div> \$82,241.32 </div>
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Sales Tax	Information not provided.
Impedence Transformer	Information not provided.
Shipping	Information not provided.
Sales Tax	Information not provided.
Additional RF components	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized	<div> <div> Component Description: </div> <div> WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75 </div> </div> <div> Amount: </div> <div> \$108,429.75 </div>

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Shipping	Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$121,147.00	\$90,939.70		\$77,213.44	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$116,000.00	\$85,792.70	see interim antenna quote	\$77,213.44	N/A
Sales Tax	<i>\$5,147.00</i>	\$5,147.00	estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$121,147.00	\$90,939.70	N/A	\$77,213.44	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Rigid Transmission Line - copper, 6 1/8" broadband	<div> <div>Component Description:</div> <div>WXII Dielectric Interim transmission line payments 10% down and 35% with order equals 45% 38,606.72</div> </div> <div> <div>Amount:</div> <div>\$38,606.72</div> </div>
	<div> <div>Component Description:</div> <div>WXII Dielectric Interim Transmission line payment 45% prior to delivery 38,606.72</div> </div> <div> <div>Amount:</div> <div>\$38,606.72</div> </div>
Sales Tax	Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,623,794.95	\$1,408,584.95		\$590,345.78	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,800.00	N/A
Transmitter Site Land Survey	<i>\$18,500.00</i>	\$18,500.00	Land Survey required for power line relocation	\$15,058.00	N/A
Tower site clearing	<i>\$12,000.00</i>	\$12,000.00	Remove items blocking power line relocation and tower modifications.	\$12,000.00	N/A
Power line relocation	<i>\$101,444.95</i>	\$101,444.95	Power line relocation required for tower modifications (guy wire replacement)	\$101,444.95	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$350,000.00	N/A	N/A	N/A

Serious tower reinforcement /modifications	\$1,052,000.00	\$908,390.00	TCI Tower Modification Quote attached	\$454,195.00	N/A
Tower Consulting	\$6,250.00	\$6,250.00	tower consulting estimate per attached quote	\$847.83	N/A
Sub-total	\$1,623,794.95	\$1,408,584.95	N/A	\$590,345.78	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	Component Description:
	WXII Tower Geotechnical study invoice. Supporting quote provided.
	Amount:
	\$5,400.00
	Component Description:
	WXII Geotechnical study access road invoice
	Amount:
	\$1,400.00
Transmitter Site Land Survey	Component Description:
	Invoice for land survey required for power line relocation. Supporting quote provided.
	Amount:
	\$15,058.00

Tower site clearing	<div> <div>Component Description:</div> <div>removal of tower blocking power line relocation. supporting quote provided.</div> </div> <div> <div>Amount:</div> <div>\$12,000.00</div> </div>
Power line relocation	<div> <div>Component Description:</div> <div>invoice for power line relocation. Supporting quote provided.</div> </div> <div> <div>Amount:</div> <div>\$101,444.95</div> </div>
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.

Serious tower reinforcement /modifications	<table> <tr> <td data-bbox="716 176 1023 210">Component Description:</td><td data-bbox="1157 176 1374 725"> Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf". </td></tr> <tr> <td data-bbox="716 736 825 763">Amount:</td><td data-bbox="1157 736 1303 763">\$352,995.00</td></tr> </table>	Component Description:	Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf".	Amount:	\$352,995.00
Component Description:	Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf".				
Amount:	\$352,995.00				
Tower Consulting	<table> <tr> <td data-bbox="716 873 1023 907">Component Description:</td><td data-bbox="1157 873 1374 1220"> WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8-28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf". </td></tr> <tr> <td data-bbox="716 1232 825 1263">Amount:</td><td data-bbox="1157 1232 1303 1263">\$101,200.00</td></tr> </table>	Component Description:	WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8-28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf".	Amount:	\$101,200.00
Component Description:	WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8-28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf".				
Amount:	\$101,200.00				

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$82,300.00	\$78,350.00		\$23,912.50	
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,712.50	N/A
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,600.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$82,300.00	\$78,350.00	N/A	\$23,912.50	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Actual Information	
Description	File Name
Perform engineering study for new channel assignment and antenna development	<p>Component Description: WXII RF Consulting engineering study invoice 2</p> <p>Amount: \$650.00</p> <p>Component Description: WXII RF Consulting engineering study invoice 1</p> <p>Amount: \$1,062.50</p>
Transmitter Site Survey	<p>Component Description: WXII Field Service Gates Air, 7/25/2016 \$20,600</p> <p>Amount: \$20,600.00</p>
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.

ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> Component Description: </div> <div> WXII RF Consulting prepare CP engineering </div> </div> <div> Amount: </div> <div> \$1,600.00 </div>
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$48,690.00	\$47,085.00		\$0.00	
MVPD Notification of Channel Change	<i>\$2,500.00</i>	\$2,500.00	need BP quote	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	need BP quote	N/A	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	antenna storage estimate. See attached Dielectric document.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$10,000.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
Sub-total	\$48,690.00	\$47,085.00	N/A	\$0.00	N/A
Total for all systems	\$4,105,962.45	\$3,421,021.15	N/A	\$1,297,567.88	N/A

Components

Information not provided.

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,105,962.45	\$3,421,021.15	\$1,297,567.88

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Drain <i>Hearst Television SVP Chief Financial Officer</i></p> <p>03/06/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Douglas Durkee <i>Hearst Television Manager of Spectrum Repack</i></p> <p>03/06/2018</p>

Attachments