



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **53921** | Service: **DTV** | Call **WXII-TV** | Channel: **16 (UHF)** |  
ID: | Sign:  
File **0000026725**  
Number:  
FRN: **0002538445** | Date **03/06**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant   | Address  | Phone                    | Email                      | Applicant Type |
|---|--|--------------------------|----------------------------|----------------|
| <b>HEARST PROPERTIES INC.</b><br>Doing Business As:<br>Hearst Properties Inc. | P.O. BOX<br>1800<br>RALEIGH,<br>NC 27602<br>United<br>States | +1 (919)<br>839-<br>0300 | mprak@brookspierce.<br>com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address | Phone | Email |
|--|---------|-------|-------|
| The Preparer is same as the reimbursement contact. |         |       |       |

## Broadcaster Information and Transition Plan

| Question | Response |
|----------|----------|
|----------|----------|

|  |                       |
|--|-----------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No                    |
| Briefly describe transition plan   | see attached document |

## Transmitters

| Section                             | Question                                  | Response |
|-------------------------------------|---|----------|
| <b>Transmitter Related Expenses</b> | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response                 |
|---|--|--------------------------|
| <b>Existing Transmitter Description</b>           | Type of change   | Purchase<br>New          |
|   | Use  | Primary<br>(Main)        |
|   | Description of Use   | N/A                      |
|   | Ownership  | Owned                    |
|   | Owner  | N/A                      |
|   | Site   | N/A                      |
|   | Is this transmitter currently shared with another station? | Yes                      |
|   | Is this transmitter currently in operating condition?      | Yes                      |
| <b>Existing Transmitter Manufacturer and Type</b> | Manufacturer   |                          |
|   | Model  | Sigma<br>CD3100P2        |
|   | Year   | 2001                     |
|   | Type   | Inductive<br>Output Tube |
|   | IOT Power Type   | Two                      |
|   | Power Capacity   | 42 kW                    |

**Facility ID's and Call Signs of  
all stations with whom the  
transmitter is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 35385       | WCWG      |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-60   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 38 kW  |
|                 | Justification for New Transmitter         | Existing IOT transmitter cannot be converted to post-transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached Comark IOT Transmitter quote. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section  | Question  | Response   |
|--|---|--|
| <b>Electrical Service</b>  | Service Entrance (3 phases 800A 208V)   | No   |
|  | Switchgear (industrial 800 amp)   | No   |
|  | Transformer (480V)  | Yes  |
|  | Power   | 300 kVA  |
|  | Rigid Conduit and Wiring  | No   |
|  | Size  | N/A  |
|  | Length  | N/A  |
|  | Other Electrical Service  | Yes  |
|  | Description   | transmitter<br>installation<br>electrical<br>service |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No   |
|  | Type  | N/A  |
|  | Size  | N/A  |
|  | Other Size  | N/A  |
| <b>Transmitter Building<br/>Addition/Modification or<br/>Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No   |
|  | Size  | N/A  |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A  |
|  | Is a channel 14 Mask Filer needed?  | N/A  |
|  | Is additional field engineering time needed?  | N/A  |
|  | Number of Days  | N/A  |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name                     | Description   |
|--------------------------|---|
| Sales Tax                | transmitter sales tax   |
| Transmitter de-install   | remove old transmitter  |
| Electrical Accessories   | manufacturer required surge protection  |
| Shipping                 | transmitter shipping  |
| Additional RF components | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section   | Question   | Response           |
|---|--|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | Yes                |
|   | Is the existing antenna directional?                             | No                 |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 815.0 kW           |
|   |  |                    |



|  |              |                |
|--|--------------|----------------|
|  | Manufacturer |                |
|  | Model        | TFU-30-DSC-R04 |
|  | Year         | 2001           |

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

| Facility ID | Call Sign |
|-------------|-----------|
| 35385       | WCWG      |

## Primary Antenna

### New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | Yes             |
|                                    | Is antenna directional?  | No              |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 640.0 kW        |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TFU-30-DSC-R04   |
| Year                          | 2019   |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response            |
|------------------------------------|---|---------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                    | Type  |                     |
|                                    | Number of channels supported  | N/A                 |
|                                    | Frequencies of channels supported   | N/A                 |
|                                    | Frequency   | N/A                 |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                 |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | Yes                 |
|                                    | Broadband or Single Channel?  | Single Channel      |
|                                    | Feed Line Size  | 6 1/8 inches inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes                 |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name                            | Description                              |
|---------------------------------|--|
| <b>Shipping</b>                 | antenna shipping                         |
| <b>Additional RF components</b> | transformer, elbow & custom line section |
| <b>Sales Tax</b>                | antenna sales tax                        |

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response              |
|--|--|-----------------------|
| <b>New Antenna Description</b>               | Use  | Interim               |
|  | Description of Use   | N/A                   |
|  | Change Type  | Purchase<br>New       |
|  | Ownership  | Owned                 |
|  | Owner  | N/A                   |
|  | Is antenna shared?   | Yes                   |
|  | Is antenna directional?  | Yes                   |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                    |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power            |
|  | Mounting   | Side Mount            |
|  | Antenna position in stack  | Not in Stack          |
|  | Polarization   | Horizontal            |
|  | Type   | Broadband<br>Slot     |
|  | Number of Stations Supported   | 1                     |
|  | Number of Panels/Bays  | 24                    |
|  | Lower Limit  | 470.00 MHz            |
|  | Upper Limit  | 698.00 MHz            |
|  | Design power capacity in use   | 62.3 %                |
|  | Other Antenna Type   | N/A                   |
|  | ERP: (Effective Radiated Power)<br>.....                             | 815.0 kW              |
|  | Manufacturer   |                       |
|  | Model  | TFU-24WB-<br>1-R C160 |
|  | Year   | 2019                  |

|  |                               |  |
|--|-------------------------------|--|
|  | Justification for New Antenna | The proposed interim antenna is broadband and can be used for both pre and post transition channels and is required to facilitate a smooth and on-time transition to the assigned post-transition channel. |
|--|-------------------------------|--|

## Interim Antenna

### Other Antenna Costs

| Section                            | Question  | Response     |
|------------------------------------|---|--------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?                                | No           |
|                                    | Type  |              |
|                                    | Number of channels supported  | N/A          |
|                                    | Frequencies of channels supported   | N/A          |
|                                    | Frequency   | N/A          |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?       | N/A          |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                  | Yes          |
|                                    | Broadband or Single Channel?  | B            |
|                                    | Feed Line Size  | 6 1/8 inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for an antenna? | No           |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

| Name                         | Description                                       |
|------------------------------|---|
| <b>Shipping</b>              | antenna shipping                                  |
| <b>Impedence Transformer</b> | transformer to match antenna to transmission line |
| <b>Sales Tax</b>             | antenna sales tax                                 |

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line**

**Existing Transmission Line**

| Section  | Question   | Response         |
|--|--|------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing |
|  | Use  | Primary (Main)   |
|  | Description of Use   | N/A              |
|  | Ownership  | Owned            |
|  | Owner  | N/A              |
|  | Site   | N/A              |
|  | Is the existing transmission line shared with another station or stations? | Yes              |
|  | Is Transmission Line in operating condition?                               | Yes              |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric       |
|  | Type   | Rigid            |
|  | Diameter   | 6 1/8 inches     |
|  | Other Diameter   | N/A              |
|  | Segment Length   | 20 inches        |
|  | Other Segment Length   | N/A              |
|  | Number of parallel runs  | 1                |
|  | Length   | 650 feet per run |

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**



| Facility ID | Call Sign |
|-------------|-----------|
| 35385       | WCWG      |

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**  
Information not provided.

**Interim Transmission Line**      **New Transmission Line**

| Section                            | Question                                | Response                                 |
|------------------------------------|---|--|
| <b>New Transmission Line Costs</b> | Use                                     | Interim                                  |
|                                    | Description of Use                      | N/A                                      |
|                                    | Change Type                             | Purchase New                             |
|                                    | Type                                    | Rigid                                    |
|                                    | Diameter                                | 6 1/8 inches                             |
|                                    | Segment Length                          | Broadband                                |
|                                    | Other Segment Length                    |  |
|                                    | Number of parallel runs                 | 1  |
|                                    | Length                                  | 500 feet per run                         |
|                                    | Justification for New Transmission Line | Line required to support interim antenna |

**Interim Transmission Line**      **Other Transmission Line Expenses Not Listed**

| Name      | Description                 |
|-----------|-----------------------------|
| Sales Tax | transmission line sales tax |

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response            |
|---|---|---------------------|
| Existing Tower Description                          | Type of change  | Modify Existing     |
|   | Tower Use   | Primary (Main)      |
|   | Description of Use                                      | N/A                 |
|   | Ownership   | Owned               |
|   | Is this tower consider Complex?                         | Terrain Constrained |
|   | Is this tower currently shared with any other stations? | Yes                 |
|   | One or more FM, AM or TV radio broadcaster(s)           | No                  |
|   | Others Types of Users                                   | Yes                 |
|   | Is tower documented for structural analysis?            | Yes                 |
|   | Is tower compliant with Rev G?                          | No                  |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes                 |
|   | ASR Number  | 1008241             |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 36° 22' 31.0" N-    |
|   | Longitude (NAD83)                                       | 080° 22' 25.0" W-   |
|   | Overall Structure Height                                | 682.73 feet         |
|   | Support Structure Height                                | 579.39 feet         |
|   |   |                     |

|  |  |  |
|--|--|--|
|  | Ground Elevation Above Mean Sea Level (AMSL) | 2399.91 feet                             |
|  | Structure Type                               | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner                                  | Hearst Properties Inc.                   |
|  | Date Constructed                             | 01/01/1953                               |

### Other Types of Users

#### Users

NOAA Wthr Radio

Commercial 2way

### Primary Tower

#### Tower Modification Costs

| Section              | Question   | Response                          |
|----------------------|--|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious Reinforcements needed     |

### Primary Tower

#### Tower Rigging Costs

| Section                      | Question                          | Response            |
|------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs          | Complex Tower                     | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No                  |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

| Name                         | Description   |
|------------------------------|---|
| Tower site clearing          | Remove trees and other objects to allow tower modifications and guy wire replacements |
| Power line relocation        | Relocate power lines - needed to perform tower modifications                          |
| Transmitter Site Land Survey | Land survey required for relocating power lines                                       |
| Tower Consulting             | tower consulting and tower project management   |

**Outside  
Professional  
Services  
Costs**

| Section   | Question   | Response |
|---|--|----------|
| <b>Outside Project Management Services</b>            | Do you require outside project management services?                          | No       |
|   | Number of Hours  | N/A      |
|   | Explanation  | N/A      |
| <b>Outside RF consulting Engineering Services</b>     | Perform engineering study for new channel assignment and antenna development | Yes      |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare request for Special Temporary Authority                              | Yes      |
|   | Quantity   | 2        |
|   | Do you have Distributed Transmission System engineering services?            | N/A      |
|   | Critical Facility  | N/A      |
|   | Terrain-Shielded Facility  | N/A      |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                    | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   | Prepare and file Form FCC License to Cover Application                       | Yes      |
|   | For Auxiliary Facility   | No       |
|   | For Main Facility  | Yes      |
|   |  |          |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 2   |
|                                      | NEPA Section 106 environmental review  | No  |
|                                      | Environmental Assessment   | No  |
|                                      | ASR Modification   | Yes |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | No  |
|                                      | RF exposure measurements   | Yes |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

| Name                    | Description   |
|-------------------------|---|
| Transmitter Site Survey | Transmitter planning survey & transmitter building drawings |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No       |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |   |
|-----------------------|---|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b><br>Information not provided. |
|-----------------------|---|



## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification  | Actual Cost  | Actual Cost Justification |
|------------------------------|-----------------------------|----------------|---|--------------|---------------------------|
| Primary Transmitter ULXTE-60 | \$1,778,067.00              | \$1,349,890.00 |   | \$333,183.77 |                           |
| Additional RF components     | <i>\$67,893.00</i>          | \$67,893.00    | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. | N/A          | N/A                       |
| Shipping                     | <i>\$11,000.00</i>          | \$11,000.00    | transmitter shipping per attached GatesAir quote  | N/A          | N/A                       |
| Electrical Accessories       | <i>\$1,943.00</i>           | \$1,943.00     | manufacturer required surge protection  | N/A          | N/A                       |
| Transmitter de-install       | <i>\$22,779.00</i>          | \$22,779.00    | removal of old transmitter per GatesAir quote   | N/A          | N/A                       |

|   |                           |                |  |                |     |
|---|---------------------------|----------------|--|----------------|-----|
| Other Electrical Service: transmitter installation electrical service | <i><b>\$85,400.00</b></i> | \$85,400.00    | Transmitter installation electrical service See attached quote   | N/A            | N/A |
| Transformer 3 phase /480v - 300 KVA                                   | \$36,800.00               | \$8,473.00     | N/A  | N/A            | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW                | \$1,473,000.00            | \$1,073,150.00 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. | \$333,183.77   | N/A |
| Sales Tax   | <i><b>\$79,252.00</b></i> | \$79,252.00    | transmitter sales tax per attached GatesAir quote  | N/A            | N/A |
| <b>Sub-total</b>  | \$1,778,067.00            | \$1,349,890.00 | N/A  | \$333,183.77   | N/A |
| <b>Total for all systems</b>  | \$4,105,962.45            | \$3,421,021.15 | N/A  | \$1,297,567.88 | N/A |

## Components

| Actual Information       |                           |
|--------------------------|---------------------------|
| Description              | File Name                 |
| Additional RF components | Information not provided. |
| Shipping                 | Information not provided. |
| Electrical Accessories   | Information not provided. |
| Transmitter de-install   | Information not provided. |

|   |   |
|---|---|
| Other Electrical Service:<br>transmitter installation<br>electrical service | Information not provided.   |
| Transformer 3 phase/480v -<br>300 KVA                                       | Information not provided.   |
| UHF - Liquid Cooled Solid<br>State Transmitter 35 - 50 kW                   | <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> Transmitter 2nd<br/>deposit<br/>\$215,264.19 </div> </div> <div> <div> <b>Component Description:</b><br/><br/> <b>Amount:</b> </div> <div> Transmitter 1st<br/>deposit<br/>\$117,919.58 </div> </div> |
| Sales Tax   | Information not provided.   |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification                           |
|---|-----------------------------|---------------------|---|---------------------|---|
| <b>Interim Antenna TFU-24WB-1-R C160</b>  | <b>\$198,823.50</b>         | <b>\$196,763.50</b> |   | <b>\$164,482.64</b> |   |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized | <i>\$160,480.00</i>         | \$160,480.00        | antenna cost per attached Dielectric quote  | \$164,482.64        | Progress payments include accessories not itemized. |
| Sweep test of existing antenna  | \$6,730.00                  | \$6,400.00          | N/A   | \$0.00              | N/A   |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)                                   | \$13,700.00                 | \$11,970.00         | see interim antenna quote   | \$0.00              | N/A   |
| Sales Tax   | <i>\$11,576.00</i>          | \$11,576.00         | estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75% | N/A                 | N/A   |

|                                       |                           |                     |   |                     |     |
|---------------------------------------|---------------------------|---------------------|---|---------------------|-----|
| Impedence Transformer                 | <b><i>\$727.50</i></b>    | \$727.50            | required to match antenna to transmission line  | \$0.00              | N/A |
| Shipping                              | <b><i>\$5,610.00</i></b>  | \$5,610.00          | antenna shipping per attached GatesAir quote  | \$0.00              | N/A |
| <b>Primary Antenna TFU-30-DSC-R04</b> | <b>\$253,140.00</b>       | <b>\$249,408.00</b> |   | <b>\$108,429.75</b> |     |
| Sales Tax                             | <b><i>\$14,486.00</i></b> | \$14,486.00         | estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75%     | N/A                 | N/A |
| Additional RF components              | <b><i>\$6,532.00</i></b>  | \$6,532.00          | custom line section, elbow & custom line section. Lines 4, 13 & 14 on attached Dielectric quote | \$0.00              | N/A |
| Sweep test of existing antenna        | \$6,730.00                | \$6,400.00          | N/A   | \$0.00              | N/A |

|  |                            |                |   |                |     |
|--|----------------------------|----------------|---|----------------|-----|
| UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized | <b><i>\$179,625.00</i></b> | \$179,625.00   | antenna price per attached Dielectric quote | \$108,429.75   | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)       | \$12,300.00                | \$10,298.00    | N/A   | \$0.00         | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost)     | \$23,150.00                | \$21,750.00    | N/A   | \$0.00         | N/A |
| Shipping   | <b><i>\$10,317.00</i></b>  | \$10,317.00    | antenna shipping                            | \$0.00         | N/A |
| <b>Sub-total</b>   | \$451,963.50               | \$446,171.50   | N/A   | \$272,912.39   | N/A |
| <b>Total for all systems</b>   | \$4,105,962.45             | \$3,421,021.15 | N/A   | \$1,297,567.88 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

|  |   |                                      |   |                       |                     |                                      |  |                       |                    |
|--|---|--------------------------------------|---|-----------------------|---------------------|--------------------------------------|--|-----------------------|--------------------|
| <p>UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized</p> | <table> <tr> <td data-bbox="710 103 1145 405"> <p><b>Component Description:</b></p> </td><td data-bbox="1145 103 1428 405"> <p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32</p> </td></tr> <tr> <td data-bbox="710 405 1145 483"> <p><b>Amount:</b></p> </td><td data-bbox="1145 405 1428 483"> <p>\$82,241.32</p> </td></tr> <tr> <td data-bbox="710 483 1145 824"> <p><b>Component Description:</b></p> </td><td data-bbox="1145 483 1428 824"> <p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32</p> </td></tr> <tr> <td data-bbox="710 824 1145 925"> <p><b>Amount:</b></p> </td><td data-bbox="1145 824 1428 925"> <p>\$82,241.32</p> </td></tr> </table> | <p><b>Component Description:</b></p> | <p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32</p>   | <p><b>Amount:</b></p> | <p>\$82,241.32</p>  | <p><b>Component Description:</b></p> | <p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32</p> | <p><b>Amount:</b></p> | <p>\$82,241.32</p> |
| <p><b>Component Description:</b></p>   | <p>WXII Dielectric Interim Antenna payment 1&amp;2 equals 45% see invoice terms 82,241.32</p>   |                                      |   |                       |                     |                                      |  |                       |                    |
| <p><b>Amount:</b></p>  | <p>\$82,241.32</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p><b>Component Description:</b></p>   | <p>WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p><b>Amount:</b></p>  | <p>\$82,241.32</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Sweep test of existing antenna</p>  | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)</p>                                   | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Sales Tax</p>   | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Impedence Transformer</p>   | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Shipping</p>  | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Sales Tax</p>   | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Additional RF components</p>  | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>Sweep test of existing antenna</p>  | <p>Information not provided.</p>  |                                      |   |                       |                     |                                      |  |                       |                    |
| <p>UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized</p>                        | <table> <tr> <td data-bbox="710 1675 1145 1977"> <p><b>Component Description:</b></p> </td><td data-bbox="1145 1675 1428 1977"> <p>WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75</p> </td></tr> <tr> <td data-bbox="710 1977 1145 2078"> <p><b>Amount:</b></p> </td><td data-bbox="1145 1977 1428 2078"> <p>\$108,429.75</p> </td></tr> </table>   | <p><b>Component Description:</b></p> | <p>WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75</p> | <p><b>Amount:</b></p> | <p>\$108,429.75</p> |                                      |  |                       |                    |
| <p><b>Component Description:</b></p>   | <p>WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75</p>   |                                      |   |                       |                     |                                      |  |                       |                    |
| <p><b>Amount:</b></p>  | <p>\$108,429.75</p>   |                                      |   |                       |                     |                                      |  |                       |                    |

|  |                           |
|--|---------------------------|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)   | Information not provided. |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. |
| Shipping   | Information not provided. |



Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification  | Actual Cost    | Actual Cost Justification |
|--|-----------------------------|----------------|---|----------------|---------------------------|
| Interim Transmission Line                          | \$121,147.00                | \$90,939.70    |   | \$77,213.44    |                           |
| Rigid Transmission Line - copper, 6 1/8" broadband | \$116,000.00                | \$85,792.70    | see interim antenna quote   | \$77,213.44    | N/A                       |
| Sales Tax  | <i>\$5,147.00</i>           | \$5,147.00     | estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75% | N/A            | N/A                       |
| Primary Transmission Line                          | \$0.00                      | \$0.00         |   | \$0.00         |                           |
| Sub-total  | \$121,147.00                | \$90,939.70    | N/A   | \$77,213.44    | N/A                       |
| Total for all systems                              | \$4,105,962.45              | \$3,421,021.15 | N/A   | \$1,297,567.88 | N/A                       |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

|   |  |
|---|--|
| Rigid Transmission Line -<br>copper, 6 1/8" broadband | <div><div><b>Component Description:</b></div><div>WXII Dielectric<br/>Interim<br/>transmission line<br/>payments 10%<br/>down and 35%<br/>with order equals<br/>45% 38,606.72</div></div> <div><div><b>Amount:</b></div><div>\$38,606.72</div></div> |
| Sales Tax   | Information not provided.  |

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification  | Actual Cost         | Actual Cost Justification |
|---|-----------------------------|-----------------------|---|---------------------|---------------------------|
| <b>Primary Tower TOWER</b>  | <b>\$1,623,794.95</b>       | <b>\$1,408,584.95</b> |   | <b>\$590,345.78</b> |                           |
| Structural engineering tower load study for well documented tower                     | \$12,600.00                 | \$12,000.00           | N/A   | \$6,800.00          | N/A                       |
| Transmitter Site Land Survey  | <i>\$18,500.00</i>          | \$18,500.00           | Land Survey required for power line relocation                                | \$15,058.00         | N/A                       |
| Tower site clearing   | <i>\$12,000.00</i>          | \$12,000.00           | Remove items blocking power line relocation and tower modifications.          | \$12,000.00         | N/A                       |
| Power line relocation   | <i>\$101,444.95</i>         | \$101,444.95          | Power line relocation required for tower modifications (guy wire replacement) | \$101,444.95        | N/A                       |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00                | \$350,000.00          | N/A   | N/A                 | N/A                       |

|  |                   |                |  |                |     |
|--|-------------------|----------------|--|----------------|-----|
| Serious tower reinforcement /modifications | \$1,052,000.00    | \$908,390.00   | TCI Tower Modification Quote attached        | \$454,195.00   | N/A |
| Tower Consulting                           | <i>\$6,250.00</i> | \$6,250.00     | tower consulting estimate per attached quote | \$847.83       | N/A |
| <b>Sub-total</b>                           | \$1,623,794.95    | \$1,408,584.95 | N/A  | \$590,345.78   | N/A |
| <b>Total for all systems</b>               | \$4,105,962.45    | \$3,421,021.15 | N/A  | \$1,297,567.88 | N/A |

## Components

| Actual Information  |  |
|---|--|
| Description   | File Name  |
| Structural engineering tower load study for well documented tower | <b>Component Description:</b>  |
|   | WXII Tower Geotechnical study invoice. Supporting quote provided.                      |
|   | <b>Amount:</b>   |
|   | \$5,400.00   |
|   | <b>Component Description:</b>  |
|   | WXII Geotechnical study access road invoice  |
|   | <b>Amount:</b>   |
|   | \$1,400.00   |
| Transmitter Site Land Survey                                      | <b>Component Description:</b>  |
|   | Invoice for land survey required for power line relocation. Supporting quote provided. |
|   | <b>Amount:</b>   |
|   | \$15,058.00  |

|   |  |
|---|--|
| Tower site clearing   | <div> <div>Component Description:</div> <div>removal of tower blocking power line relocation. supporting quote provided.</div> </div> <div> <div>Amount:</div> <div>\$12,000.00</div> </div> |
| Power line relocation   | <div> <div>Component Description:</div> <div>invoice for power line relocation. Supporting quote provided.</div> </div> <div> <div>Amount:</div> <div>\$101,444.95</div> </div>              |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided.  |

|   |                               |   |
|---|-------------------------------|---|
| Serious tower reinforcement<br>/modifications | <b>Component Description:</b> | Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17-050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf". |
|   | <b>Amount:</b>                | \$352,995.00  |
|   | <b>Component Description:</b> | WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8-28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf".   |
|   | <b>Amount:</b>                | \$101,200.00  |
| Tower Consulting                              | <b>Component Description:</b> | WXII Tower consultant travel invoice for on-site visit. NOTE: One half of airfare and full lodging.   |
|   | <b>Amount:</b>                | \$847.83  |

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification   | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|--------------------|--|--------------------|---------------------------|
| <b>Outside Professional Services</b>   | <b>\$82,300.00</b>          | <b>\$78,350.00</b> |  | <b>\$23,912.50</b> |                           |
| Perform engineering study for new channel assignment and antenna development   | \$7,360.00                  | \$7,000.00         | N/A  | \$1,712.50         | N/A                       |
| Transmitter Site Survey  | <i>\$20,600.00</i>          | \$20,600.00        | Transmitter planning survey & transmitter building drawings per attached quote | \$20,600.00        | N/A                       |
| RF Exposure Measurements   | \$21,050.00                 | \$20,000.00        | N/A  | N/A                | N/A                       |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00                  | \$2,000.00         | N/A  | N/A                | N/A                       |
| ASR modification (prepare FCC Form 854)  | \$2,105.00                  | \$2,000.00         | N/A  | N/A                | N/A                       |

|   |            |            |     |            |     |
|---|------------|------------|-----|------------|-----|
| Attorney Fees<br>- Prepare and<br>File request<br>for Special<br>Temporary<br>Authorization               | \$7,360.00 | \$7,000.00 | N/A | N/A        | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application     | \$2,365.00 | \$2,250.00 | N/A | N/A        | N/A |
| Attorney Fees<br>- Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application  | \$5,260.00 | \$5,000.00 | N/A | N/A        | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization   | \$4,100.00 | \$3,000.00 | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>License to<br>Cover<br>Application    | \$1,580.00 | \$1,500.00 | N/A | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00 | \$3,000.00 | N/A | \$1,600.00 | N/A |
| Prepare and<br>or review<br>reimbursement<br>form   | \$2,630.00 | \$2,500.00 | N/A | N/A        | N/A |



|  |                |                |     |                |     |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00     | \$2,500.00     | N/A | N/A            | N/A |
| <b>Sub-total</b>   | \$82,300.00    | \$78,350.00    | N/A | \$23,912.50    | N/A |
| <b>Total for all systems</b>   | \$4,105,962.45 | \$3,421,021.15 | N/A | \$1,297,567.88 | N/A |

## Components

| Actual Information   |   |
|--|---|
| Description  | File Name   |
| Perform engineering study for new channel assignment and antenna development   | <p><b>Component Description:</b> WXII RF Consulting engineering study invoice 2</p> <p><b>Amount:</b> \$650.00</p> <p><b>Component Description:</b> WXII RF Consulting engineering study invoice 1</p> <p><b>Amount:</b> \$1,062.50</p> |
| Transmitter Site Survey  | <p><b>Component Description:</b> WXII Field Service Gates Air, 7/25/2016 \$20,600</p> <p><b>Amount:</b> \$20,600.00</p>   |
| RF Exposure Measurements   | Information not provided.   |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.   |

|  |  |
|--|--|
| ASR modification (prepare FCC Form 854)  | Information not provided.  |
| Attorney Fees - Prepare and File request for Special Temporary Authorization           | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.  |
| Prepare request for Special Temporary Authorization                                    | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | <div> <div> <b>Component Description:</b> </div> <div> WXII RF Consulting prepare CP engineering </div> </div> <div> <b>Amount:</b> </div> <div> \$1,600.00 </div> |
| Prepare and or review reimbursement form   | Information not provided.  |
| Address transition timing and coordination issues w/ other stations and wireless       | Information not provided.  |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost     | Estimated Cost Justification                                | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|--------------------|---|---------------|---------------------------|
| <b>Other Expenses</b>                                     | <b>\$48,690.00</b>          | <b>\$47,085.00</b> |   | <b>\$0.00</b> |                           |
| MVPD Notification of Channel Change                       | <i>\$2,500.00</i>           | \$2,500.00         | need BP quote   | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change   | <i>\$2,500.00</i>           | \$2,500.00         | need BP quote   | N/A           | N/A                       |
| Equipment Storage   | <i>\$30,500.00</i>          | \$30,500.00        | antenna storage estimate. See attached Dielectric document. | N/A           | N/A                       |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                    | \$190.00           | N/A   | N/A           | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                    | \$325.00           | N/A   | N/A           | N/A                       |
| DTV Medical Facility Notification                         | \$11,550.00                 | \$10,000.00        | N/A   | N/A           | N/A                       |

|   |                |                |     |                |     |
|---|----------------|----------------|-----|----------------|-----|
| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application | \$1,110.00     | \$1,070.00     | N/A | N/A            | N/A |
| <b>Sub-total</b>  | \$48,690.00    | \$47,085.00    | N/A | \$0.00         | N/A |
| <b>Total for all<br/>systems</b>                                    | \$4,105,962.45 | \$3,421,021.15 | N/A | \$1,297,567.88 | N/A |

## Components

Information not provided.

| Cost Information | Grand Total           |                             |                |                |
|------------------|-----------------------|-----------------------------|----------------|----------------|
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost    |
|                  | Total for all systems | \$4,105,962.45              | \$3,421,021.15 | \$1,297,567.88 |

| Reimbursement<br>Status | Question   | Response |
|-------------------------|--|----------|
|                         | The facility has ceased operating on its pre-auction channel.  | No       |
|                         | Construction of final facilities or all necessary modifications are complete.  | No       |
|                         | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>John Drain</b><br/> <i>Hearst<br/> Television<br/> SVP Chief<br/> Financial<br/> Officer</i></p> <p>03/06/2018</p> |



| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).  |          |
|               |  | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|  |   |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |   |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>  | <p><b>Douglas Durkee</b><br/> <i>Hearst Television</i><br/> <i>Manager of Spectrum Repack</i></p> <p>03/06/2018</p> |

## Attachments