



(REFERENCE COPY - Not for submission)

# FCC Form 399: Incentive Auction Relocation Reimbursement Fund System

File Number: **0000027842** | FRN: **0001842491** | Facility ID: **74070**  
Repack Channel: **19 (UHF)** | Entity: **Broadcaster** | Filing Status: **Submitted**  
Date Submitted: **04/16/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WSOC TELEVISION, LLC</b> Doing Business As: WSOC TELEVISION, LLC	Director of Engineering /Operations 1901 North Tryon Street CHARLOTTE, NC 28206 United States	+1 (704) 335-4732	ted.hand@coxinc.com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Ted Hand</b> <i>Director of Engineering Operations</i> <i>WSOC Television, LLC</i>	Ted Hand 1901 North Tryon Street Charlotte, NC 28206 United States	+1 (704) 335-4732	ted.hand@coxinc.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WSOC will install main transmitter first while operating on the auxiliary transmitter /antenna, then install the auxiliary system.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DHD60P2
	Year	2009
	Type	Solid state
	IOT Power Type	
	Description	
	Power capacity	
	Solid State Cooling	Air
	Solid State Power Capacity	15 kw
	Other Transmitter Type	

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Description of Use	Auxiliary to Main
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	16 kw
	Other Transmitter Type	
Justification for New Transmitter	Current transmitter will not tune to channel 19	

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	Yes
	Description	Wiring for water pumps and mask filter blowers
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

**Auxiliary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Combiner</b>	Use to combine WSOC Aux with WAXN Aux. Shared with WAXN-TV
<b>Coax Switch</b>	Coaxial switch use to switch from main to aux

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	
	Ownership	Owned
	Owner	
	Site	
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	CD3200P2 Sigma
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Three
	Description	
	Power capacity	55 kw
	Solid State Cooling	
	Solid State Power Capacity	
	Other Transmitter Type	

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Description of Use	
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid state
	IOT Power Type	
	Other	
	Power capacity	
	Solid State Cooling	Liquid
	Solid State Power Capacity	47.2 kw
	Other Transmitter Type	
Justification for New Transmitter	Current transmitter is tuned for channel 34 and will not be tuned to channel 19	

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes

	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet
	Other Electrical Service	Yes
	Description	Wiring for water pumps and mask filter blowers
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	
	Size	
	Other Size	
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	320.0 square feet
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	
	Is a channel 14 Mask Filer needed?	
	Is additional field engineering time needed?	
	Number of Days	

**Primary Transmitter**      **Other Transmitter Cost Not Listed**

Name	Description
<b>RF Hanging Supplies</b>	Equipment to hang new mask filters and wave guide
<b>Plumbing Supplies</b>	Plumbing supplies for liquid cooled transmitter
<b>Distilled Water</b>	Distilled water for cooling system





**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	
	Is the existing antenna directional?	
	Is antenna in operating condition?	
	Is antenna located on or in close proximity to an antenna farm?	
<b>Existing Antenna Manufacturer and Type</b>	Class	
	Mounting	
	Antenna position in stack	
	Polarization	
	Type	
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	
Manufacturer		

Model	
Year	

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Top-mount stacked
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	48
	Lower Limit	476.00 MHz
	Upper Limit	608.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	720.00 kW
Manufacturer		

Model	TUP-04-12-1 (S)
Year	1999
Justification for New Antenna	There are no antenna expenses. Bug in web site. Was told by Jeff Newman at 202-418-2046 to enter dummy antenna with zero cost 7/10/17 2:05pm eastern.

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes



**Auxiliary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 1/2 '
	Other Segment Length	
	Number of parallel runs	1
	Length	585 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
12793	WAXN-TV

**Auxiliary  
Transmission  
Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	585 feet per run
	Justification for New Transmission Line	current line will not work at new channel 19

**Auxiliary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

Information not provided.

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1050 feet per run

**Primary  
Transmission  
Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1050 feet per run
	Justification for New Transmission Line	Current line is 19 1/2' and will not work for new channel 19

**Primary  
Transmission  
Line**      **Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004745
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 15' 42.0" N-
	Longitude (NAD83)	080° 43' 37.0" W-
	Overall Structure Height	1082.01 feet
	Support Structure Height	970.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	855.96 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	IWG Towers Assets II, LLC
Date Constructed	01/31/2000

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
12793	WAXN-TV	DTV

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	25
	Explanation	Project Manager to coordinate crew and materials on site. Design interior RF design
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	No
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	2
	Justification	Combined Auxiliary antenna will have to be field tuned

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.



**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,554,800.00</b>	<b>\$1,613,351.47</b>		<b>\$1,258,091.45</b>	
Distilled Water	<i>\$1,300.00</i>	\$1,300.00	N/A	N/A	N/A
Plumbing Supplies	<i>\$3,200.00</i>	\$3,200.00	N/A	N/A	N/A
RF Hanging Supplies	<i>\$6,500.00</i>	\$6,500.00	N/A	N/A	N/A
Other -- Building Addition Size: 320.0	<i>\$20,600.00</i>	\$20,600.00	N/A	N/A	N/A
Other Electrical Service: Wiring for water pumps and mask filter blowers	<i>\$35,600.00</i>	\$35,600.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$6,250.00	N/A	N/A	N/A
Transformer 3 phase /480v - 500 KVA	\$47,100.00	\$46,000.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,434,000.00	\$1,493,901.47	Based on actual Gates Air quote. Attached are quotes from Gates Air and Comark's for an IOT transmitter. Also attached is a letter from Gates Air statement on re tuning of IOT transmitters.	\$1,258,091.45	N/A
<b>Auxiliary Transmitter ULXTE-30</b>	<b>\$694,500.00</b>	<b>\$678,250.00</b>		<b>\$417,743.24</b>	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$666,000.00	\$650,000.00	N/A	\$417,743.24	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$6,250.00	N/A	N/A	N/A
Other Electrical Service: Wiring for water pumps and mask filter blowers	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Coax Switch	<i>\$4,700.00</i>	\$4,700.00	N/A	N/A	N/A

Combiner	<i>\$7,300.00</i>	\$7,300.00	This is half the cost. Shared with WAXN-TV	N/A	N/A
<b>Sub-total</b>	\$2,249,300.00	\$2,291,601.47	N/A	\$1,675,834.69	N/A
<b>Total for all systems</b>	\$3,796,708.00	\$3,718,631.97	N/A	\$1,966,983.12	N/A

## Components

Actual Information	
Description	File Name
Distilled Water	Information not provided.
Plumbing Supplies	Information not provided.
RF Hanging Supplies	Information not provided.
Other -- Building Addition Size: 320.0	Information not provided.
Other Electrical Service: Wiring for water pumps and mask filter blowers	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 500 KVA	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p><b>Component Description:</b> 1/3 down payment of WSOC-TV MAIN transmitter</p> <p><b>Amount:</b> \$497,967.16</p>
	<p><b>Component Description:</b> Re-submitting with PO &amp; invoice combined</p> <p><b>Amount:</b> \$262,157.13</p>
	<p><b>Component Description:</b> Re-submit of invoice &amp; quote. Incorrect amount entered the first time. This is corrected amount.</p> <p><b>Amount:</b> \$497,967.16</p>
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	<p><b>Component Description:</b> 1/3 down payment of WSOC-TV AUX transmitter</p> <p><b>Amount:</b> \$208,871.62</p>
	<p><b>Component Description:</b> Re-submit with PO &amp; Invoice</p> <p><b>Amount:</b> \$208,871.62</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Other Electrical Service: Wiring for water pumps and mask filter blowers	Information not provided.
Coax Switch	Information not provided.
Combiner	Information not provided.

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TUP-04-12-1 (S)</b>	<b>\$247,050.00</b>	<b>\$383,587.50</b>		<b>\$176,799.38</b>	
Sweep test of existing antenna	\$6,550.00	\$0.00	Dummy enter per Jeff Newman 202-418-2046	\$4,185.00	Actual is lower than estimated
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$240,500.00	\$383,587.50	Actual price of antenna and elbow complex based on quote from Dielectric LLC	\$172,614.38	N/A
<b>Sub-total</b>	<b>\$247,050.00</b>	<b>\$383,587.50</b>	N/A	<b>\$176,799.38</b>	N/A
<b>Total for all systems</b>	<b>\$3,796,708.00</b>	<b>\$3,718,631.97</b>	N/A	<b>\$1,966,983.12</b>	N/A

**Components**

Actual Information	
Description	File Name
Sweep test of existing antenna	<p><b>Component Description:</b> Reimbursement for Engineering Contract work.</p> <p><b>Amount:</b> \$4,185.00</p>

---

UHF - High Power Top  
Mount (200-1000 kW), One  
station antenna,  
horizontally polarized

**Component Description:**

This is for antenna  
and elbow complex  
down payment  
(45%)(Items 1 &  
3)...Item 2 is  
removed as non-  
reimb.

**Amount:**

\$172,614.38

---



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$297,150.00</b>	<b>\$196,927.00</b>		<b>\$93,315.15</b>	
Rigid Transmission Line - copper, 7 3/16"	\$297,150.00	\$196,927.00	N/A	\$93,315.15	N/A
<b>Auxiliary Transmission Line</b>	<b>\$115,245.00</b>	<b>\$112,320.00</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$115,245.00	\$112,320.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$412,395.00</b>	<b>\$309,247.00</b>	N/A	<b>\$93,315.15</b>	N/A
<b>Total for all systems</b>	<b>\$3,796,708.00</b>	<b>\$3,718,631.97</b>	N/A	<b>\$1,966,983.12</b>	N/A

**Components**

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 7 3/16"	<p><b>Component Description:</b> Transmission Line, hangers, field service (45% down)</p> <p><b>Amount:</b> \$93,315.15</p>
Rigid Transmission Line - copper, 6 1/8"	Information not provided.

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower TOWER</b>	<b>\$205,000.00</b>	<b>\$200,000.00</b>		<b>\$0.00</b>	
Tall Tower (greater than 500')	\$205,000.00	\$200,000.00	This is half the cost. The other half is on WAXN-TV's form.	N/A	N/A
<b>Sub-total</b>	<b>\$205,000.00</b>	<b>\$200,000.00</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$3,796,708.00</b>	<b>\$3,718,631.97</b>	N/A	<b>\$1,966,983.12</b>	N/A

**Components**

Information not provided.

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$151,660.00</b>	<b>\$163,971.00</b>		<b>\$21,033.90</b>	
Additional Field Engineering Service, 2 Days	<i>\$17,500.00</i>	\$17,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,305.00	\$2,521.00	Cost is based on actual invoice from Lawyers office	\$2,521.00	Cost is based on Actual invoice received from Lawyers office.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,100.00	\$4,000.00	N/A	\$3,177.30	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,120.00	\$5,000.00	N/A	\$4,812.60	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,535.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,050.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,070.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,170.00	\$22,200.00	Actual Engineering Cost. See attached.	\$10,523.00	Actual is less than Estimated. This invoice is for work with WSOC and WAXN. Requesting 50% for WSOC
Project management of the transition	\$3,850.00	\$3,750.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,560.00	\$2,500.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$81,900.00	\$80,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$20,500.00	\$20,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$151,660.00	\$163,971.00	N/A	\$21,033.90	N/A
<b>Total for all systems</b>	\$3,796,708.00	\$3,718,631.97	N/A	\$1,966,983.12	N/A

### Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 2 Days	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<p><b>Component Description:</b> Full Payment of Invoice for Legal Services for WSOC-TV repack</p> <p><b>Amount:</b> \$2,521.00</p>

Attorney Fees - Aux  
Antenna, prepare and File  
Form 2100 Construction  
Permit or License  
Application

**Component Description:**

Re-submit of  
invoice after  
removal of non-  
reimbursable item.

New amount  
requested

**Amount:**

\$299.20

**Component Description:**

Full payment of  
invoice for legal  
services for  
WSOC-TV repack.

**Amount:**

\$1,421.20

**Component Description:**

Full payment of  
invoice for legal  
services for  
WSOC-TV repack.

**Amount:**

\$419.80

**Component Description:**

Full payment of  
invoice for legal  
services for  
WSOC-TV repack.

**Amount:**

\$1,336.30

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Full payment of invoice for legal services for WSOC-TV repack.</p> <p><b>Amount:</b> \$1,933.50</p> <p><b>Component Description:</b> Full payment of invoice for legal services for WSOC-TV repack.</p> <p><b>Amount:</b> \$358.10</p> <p><b>Component Description:</b> Full Payment of invoice for legal services for WSOC-TV repack.</p> <p><b>Amount:</b> \$2,521.00</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b> Requesting 50% of invoice WSOC</p> <p><b>Amount:</b> \$10,523.00</p>
<p>Project management of the transition</p>	<p>Information not provided.</p>

Prepare and or review reimbursement form	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
RF Exposure Measurements	Information not provided.



**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$27,353.00</b>	<b>\$27,095.00</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$7,500.00</i>	\$7,500.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,100.00</i>	\$1,100.00	N/A	N/A	N/A
Equipment Storage	<i>\$2,600.00</i>	\$2,600.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$3,500.00</i>	\$3,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$333.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,070.00	\$1,070.00	N/A	N/A	N/A

---

DTV Medical Facility Notification	\$11,250.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$27,353.00	\$27,095.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$3,796,708.00	\$3,718,631.97	N/A	\$1,966,983.12	N/A

---

### Components

Information not provided.

Cost Information	Grand Total		
	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,796,708.00	\$3,718,631.97	\$1,966,983.12

Construction Status	Question	Response
	Is construction complete?	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>t H</b> <i>Director of Engineering /Operations</i></p> <p>04/16/2018</p>

**Attachments**