

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility	<b>81507</b>	Service:	<b>DTV</b>	Call	<b>KPXJ</b>	Channel:	<b>32 (UHF)</b>
ID:		Sign:					
File	<b>0000028338</b>						
Number:							
FRN:	<b>0020203246</b>	Date	<b>05/03</b>				
		Submitted:	<b>/2018</b>				

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>KTBS, LLC</b>	PO Box 44227	+1 (318)	dcassidy@ktbs.	Limited
Doing Business As:	SHREVEPORT,	861-5800	com	Liability
KTBS, LLC	LA 71134			Company
	United States			

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Hariton</b>	Sam Hariton	+1 (339) 222-	sam.hariton@widelity.
<i>Widelity, Inc.</i>	4031 University Drive	8107	com
	Suite 100		
	Fairfax, VA 22030		
	United States		

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	KPXJ is planning a direct like-for-like swap on all equipment. KPXJ's new equipment will include upgraded equipment to add VPOL capability. See Narrative for details.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary  
Transmitter****Add Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup & Interim
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	ULXTD-60
	Year	2016
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	34.6 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	A replacement transmitter is necessary to maintain KPXJ's current redundancy.

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	The new auxiliary transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCXP-2 Paragon
	Year	2005
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47.2 kW
	Justification for New Transmitter	The existing transmitter is capable of being retuned, however doing so would require disconnecting the transmitter to have it retuned on site. The retuning process was quoted to take 16 to 20 weeks and during this time the transmitter would be unavailable

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A



	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary  
Transmitter

Other Transmitter Cost Not Listed

Name	Description
Combiner 5 ton HVAC	The Combiner will need its own dedicated Cooling only HVAC
Building Reconfiguration	The existing building will need to be reconfigured (walls removed/added) to allow for the new transmitter combiner configuration
Relocating Ground equipment	Relocating existing equipment for other stations to make room for new transmitter

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	TFU- 30DSC-R S20000
Year	2006

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW
	Manufacturer	

Model	TFU-30DSC /VP-R S200
Year	2017
Justification for New Antenna	A New antenna is necessary because the existing antenna cannot support the new channel. Additionally, KPXJ needs to replace the un-used bottom-stack antenna at the top of the tower due to structural limitations.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes

	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
32
21
28

**Primary Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	512.00 MHz
	Upper Limit	584.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	800.0 kW
	Manufacturer	
	Model	TFU-24WB C160
	Year	2017



Justification for New Antenna	This broadband antenna will cover KTBS's channel 28, as well both KPXJ's pre-transition channel 21 and post-transition channel 32. This will drastically reduce the risk of delays or risk of KPXJ not being able to transition channels on schedule.
-------------------------------	---

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	6 1/8 inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
21
28
32

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1731 feet per run

**Primary  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1760 feet per run
	Justification for New Transmission Line	The existing line is not capable of supporting the new channel. Additionally, the new main antenna will be installed in a different location than the existing main antenna.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Interim  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	1560 feet per run
	Justification for New Transmission Line	The interim line is needed to connect the combiner system on the ground with the new interim antenna. The Line needs to support two stations of power as well as be broadband to allow all channel combinations to operate on the same line.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.



**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1020877
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	32° 41' 08.5" N-
	Longitude (NAD83)	093° 56' 00.6" W-
	Overall Structure Height	1825.77 feet
	Support Structure Height	1822.48 feet
	Ground Elevation Above Mean Sea Level (AMSL)	249.01 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	KTBS, LLC
Date Constructed	06/25/2013

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
1304	KRMD-FM	FM
35652	KTBS-TV	DTV

## Primary Tower

### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

## Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Field Verifications	Field Verification for Actual mechanicals for existing antennas prior to antenna ordering.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	2562
	Explanation	See attached Narrative
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	20
	Justification	Field investigation of tower site and building status will be needed in order to design and scope project.

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

None were provided.

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,660,383.33</b>	<b>\$1,956,802.30</b>		<b>\$0.00</b>	
Relocating Ground equipment	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Building Reconfiguration	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Combiner 5 ton HVAC	<i>\$15,333.33</i>	\$15,333.33	See attached TSG Quote "Sec 1 Main TX" line 63	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,772,218.97	See attached TSG Quote "Sec 1 Main TX"	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A



Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	\$75,000.00	\$75,000.00	N/A	N/A	N/A
<b>Auxiliary Transmitter ULXTE-72</b>	<b>\$1,584,800.00</b>	<b>\$1,769,583.04</b>		<b>\$0.00</b>	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,659,583.04	See attached TSG Quote "Sec 2 Aux TX"	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A

Other Electrical Service: The new auxiliary transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<b>\$75,000.00</b>	\$75,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$3,245,183.33	\$3,726,385.34	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$7,051,334.33	\$8,610,409.87	N/A	\$717,987.05	N/A

## Components

Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24WB C160	\$333,040.00	\$492,768.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 800 kW input, horizontally polarized	<i>\$200,000.00</i>	\$200,000.00	N/A	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$246,368.00	Based on Quote.	N/A	N/A
<b>Primary Antenna TFU-30DSC /VP-R S200</b>	<b>\$523,990.00</b>	<b>\$498,100.00</b>		<b>\$0.00</b>	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$120,000.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$857,030.00</b>	<b>\$990,868.00</b>	<b>N/A</b>	<b>\$0.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$7,051,334.33</b>	<b>\$8,610,409.87</b>	<b>N/A</b>	<b>\$717,987.05</b>	<b>N/A</b>

## Components

Information not provided.

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$361,920.00</b>	<b>\$539,143.35</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8" broadband	\$361,920.00	\$539,143.35	See attached TSG "Sec 9 Interim Coax" price quote;	N/A	N/A
<b>Primary Transmission Line</b>	<b>\$355,520.00</b>	<b>\$565,433.18</b>		<b>\$0.00</b>	
Rigid Transmission Line - copper, 6 1/8"	\$355,520.00	\$565,433.18	See attached TSG "Sec 7 Main Coax" price quote;	N/A	N/A
<b>Sub-total</b>	<b>\$717,440.00</b>	<b>\$1,104,576.53</b>	N/A	<b>\$0.00</b>	N/A
<b>Total for all systems</b>	<b>\$7,051,334.33</b>	<b>\$8,610,409.87</b>	N/A	<b>\$717,987.05</b>	N/A

### Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$1,490,600.00	\$2,077,840.00		\$671,650.40	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$1,060,840.00	Based on quote from installation Vendor.	\$109,291.20	N/A
Serious tower reinforcement /modifications	\$1,052,000.00	\$1,000,000.00	N/A	\$550,339.20	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$12,020.00	N/A
Field Verifications	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$1,490,600.00	\$2,077,840.00	N/A	\$671,650.40	N/A
Total for all systems	\$7,051,334.33	\$8,610,409.87	N/A	\$717,987.05	N/A

Components

Actual Information	
Description	File Name

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <b>Component Description:</b> Repack Antenna Installation</div> <div> <b>Amount:</b> \$109,291.20</div>
Serious tower reinforcement /modifications	<div> <b>Component Description:</b> Tower Modifications</div> <div> <b>Amount:</b> \$550,339.20</div>
	<div> <b>Component Description:</b> Tower modification</div> <div> <b>Amount:</b> \$28,800.00</div>
Structural engineering tower load study for well documented tower	<div> <b>Component Description:</b> Analysis prepared for one additional Load Case to determine conformance with the ANSI/TIA/EIA Standard 222-G</div> <div> <b>Amount:</b> \$1,800.00</div>
	<div> <b>Component Description:</b> Tower Analysis</div> <div> <b>Amount:</b> \$8,420.00</div>
	<div> <b>Component Description:</b> Second Tower Analysis</div> <div> <b>Amount:</b> \$1,800.00</div>
Field Verifications	Information not provided.



## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$607,001.00</b>	<b>\$577,550.00</b>		<b>\$46,336.65</b>	
Additional Field Engineering Service, 20 Days	<i>\$40,000.00</i>	\$40,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,475.00	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$375.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$404,796.00	\$384,300.00	N/A	\$38,486.65	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,500.00	N/A
<b>Sub-total</b>	\$607,001.00	\$577,550.00	N/A	\$46,336.65	N/A
<b>Total for all systems</b>	\$7,051,334.33	\$8,610,409.87	N/A	\$717,987.05	N/A

## Components

Actual Information	
Description	File Name
Additional Field Engineering Service, 20 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<div> <b>Component Description:</b> Attorney fees to assist with Post Auction Repack </div> <div> <b>Amount:</b> \$950.00 </div> <div> <b>Component Description:</b> Attorney Fees for Regarding Channel Change </div> <div> <b>Amount:</b> \$525.00 </div>
Prepare request for Special Temporary Authorization	Information not provided.

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div>           Attorney Fees Associated with FCC Form 399 \$375.00         </div>
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div>           Engineering Work for Construction Permit \$1,750.00         </div>
Perform engineering study for new channel assignment and antenna development	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div>           Engineering RF Analysis \$650.00         </div>
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="694 100 1085 403"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 100 1428 403"> <p>Attorney fees for Public Notice Reminder and Filings</p> <p>\$250.00</p> </td></tr> <tr> <td data-bbox="694 403 1085 705"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 403 1428 705"> <p>Attorney Fees Associated with Reimbursements</p> <p>\$625.00</p> </td></tr> <tr> <td data-bbox="694 705 1085 1019"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 705 1428 1019"> <p>Attorney fees for discussing Channel Reassignment, Cores Registration and Form 1876</p> <p>\$1,625.00</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney fees for Public Notice Reminder and Filings</p> <p>\$250.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney Fees Associated with Reimbursements</p> <p>\$625.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney fees for discussing Channel Reassignment, Cores Registration and Form 1876</p> <p>\$1,625.00</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney fees for Public Notice Reminder and Filings</p> <p>\$250.00</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney Fees Associated with Reimbursements</p> <p>\$625.00</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney fees for discussing Channel Reassignment, Cores Registration and Form 1876</p> <p>\$1,625.00</p>						
<p>Project management of the transition</p>	<table> <tr> <td data-bbox="694 1019 1085 1265"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 1019 1428 1265"> <p>Legal services</p> <p>\$1,375.00</p> </td></tr> <tr> <td data-bbox="694 1265 1085 1512"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 1265 1428 1512"> <p>Legal services</p> <p>\$1,625.00</p> </td></tr> <tr> <td data-bbox="694 1512 1085 1624"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 1512 1428 1624"> <p>Professional services</p> <p>\$35,486.65</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Legal services</p> <p>\$1,375.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Legal services</p> <p>\$1,625.00</p>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Professional services</p> <p>\$35,486.65</p>
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Legal services</p> <p>\$1,375.00</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Legal services</p> <p>\$1,625.00</p>						
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Professional services</p> <p>\$35,486.65</p>						
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="694 1624 1085 1921"> <p><b>Component Description:</b></p> <p><b>Amount:</b></p> </td><td data-bbox="1085 1624 1428 1921"> <p>Attorney Fees associated with Construction Permit</p> <p>\$3,500.00</p> </td></tr> </table>	<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney Fees associated with Construction Permit</p> <p>\$3,500.00</p>				
<p><b>Component Description:</b></p> <p><b>Amount:</b></p>	<p>Attorney Fees associated with Construction Permit</p> <p>\$3,500.00</p>						

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$134,080.00</b>	<b>\$133,190.00</b>		<b>\$0.00</b>	
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$5,000.00</i>	\$5,000.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$50,000.00</i>	\$50,000.00	See attached TSG "Sec 11 Other Expenses" quote, item 9;	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$20,000.00</i>	\$20,000.00	See attached TSG "Sec 11 Other Expenses" quote, Item 11;	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	\$0.00	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A

Equipment Storage	<b>\$20,000.00</b>	\$20,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$134,080.00	\$133,190.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$7,051,334.33	\$8,610,409.87	N/A	\$717,987.05	N/A

## Components

Information not provided.



<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$7,051,334.33	\$8,610,409.87
			\$717,987.05

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Dale Edward Cassidy</b>  <i>Chief Engineer</i></p> <p>05/03/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Dale Edward Cassidy</b>  <i>Chief Engineer</i></p> <p>05/03/2018</p>

## Attachments