



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **29712** | Service: **DTV** | Call **WCWJ** | Channel: **20 (UHF)** |
ID: | Sign:
File **0000027958**
Number:
FRN: **0002161107** | Date **05/03**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
GRAHAM MEDIA GROUP, FLORIDA. INC. Doing Business As: GRAHAM MEDIA GROUP, FLORIDA. INC.	James Lowery 4 BROADCAST PLACE JACKSONVILLE, FL 32207 United States	+1 (904) 393- 9871	jlowery@wjxt. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
William T Godfrey , Jr. . <i>Consulting Engineers Kessler and Gehman Associates, Inc.</i>	William T. Godfrey, Jr. Kessler and Gehman Associates, Inc. 507-D NW 60th Street Gainesville, FL 32607 United States	+1 (352) 332-3157	jeff@kesslerandgehman. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		The WCWJ tower must be replaced due to the repack. Instead of building a new tower, it will be dismantled & WCWJ will collocate with WJXT. An interim antenna, transmitter & line are required to operate at alternate site during dismantle of WCWJ tower.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Auxiliary
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2005
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.8 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMU9
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.8 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment.

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Disconnect existing transmitter and connect new transmitter after installation
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line.
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3140P2CF
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	34.0 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO- 40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61.0 kW
	Justification for New Transmitter	ERP: 1000 kW (1st Priority Station) RMS Gain: 18.9 Azimuth Gain: 1.39 TX Line Loss: 0.812 Mask Filter Loss: 0.931 Combiner Loss: 0.933 H-pol Only TPO: 54.0 kW (THU9EVO- 36) 1 Step Up: THU9EVO- 40 Upgrade: THU9EVO- 48

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	500.0 feet
	Other Electrical Service	Yes
	Description	Other electrical services required since WCWJ is moving to the WJXT site and will have to be interfaces with the electrical in the WJXT transmitter building.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A

Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**

Name	Description
Switch	Switch to Combiner Interconnect 8-3/16" 75 ohm.
Standby Exciter and Switch	Standby Exciter with Automatic Change Over Switch.
50 kW Reject Load	Outside heat exchanger kit: \$4,812.50. See Rohde & Schwarz quote.
8-Pole Mask Filter	WCWJ-D20 is located less than 1 km from WJAX-D19 (1st adjacent stations).

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	THU9EVO-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.0 kW
	Justification for New Transmitter	A new transmitter for an interim facility at an alternate site is necessary to keep station on the air while the WCWJ tower is being dismantled and for the duration of the assigned phase. H-pol only TPO: 30.4 kW Required TX: THU9EVO-20

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	500 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	500.0 feet
	Other Electrical Service	Yes
	Description	Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only

	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	450.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Required Extra Glycose	Extra glycose and hose accessories kit - 30 meters.
Back-up Generator	A temporary generator is required at the interim site while the WCWJ tower is being dismantled.
Cooling Pumps Stacking Kit	Required to meet spacing requirements in transmitter building.
Split Configuration	Transmitter split configuration kit to provide required space in in interim container. Cost is \$3,950.00. See Rohde & Schwarz quote.
50 kW Reject Load	Outside heat exchanger kit: \$10,112.50. See Rohde & Schwarz quote.
Additional RF Components	Required to split cabinets in order to meet spacing requirements in transmitter building.
Transmitter Interconnect	TX output to container in antenna interconnect kit 6-50: \$9,600. See Rohde & Schwarz quote.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	863.0 kW

Manufacturer	
Model	TFU- 28GTH-R 6T170
Year	2008

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	497.00 MHz
	Upper Limit	509.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	
	Model	TFU-24GTH /VP-R TC O6SP

Year	2018
Justification for New Antenna	The existing main antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. The antenna is an upgrade; however, it will result in an overall system savings for the FCC since it will be shared with WJXT.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	8 3/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
18
20

Primary
Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800
Extension Pole	MOUNTING POLE FOR TOP MOUNTING ANTENNA IN ORDER TO MAINTAIN FAA HEIGHT.
Antenna adapter	ANTENNA WEDDING CAKE MOUNTING ADAPTER.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	863.0 kW
	Manufacturer	
	Model	TFU- 25ETT-R O6T170

Year	2018
Justification for New Antenna	An interim antenna is necessary to keep station on the air at an alternate site while the WCWJ tower is being dismantled and while the primary antenna is built-out and throughout duration of assigned phase.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim
Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1005 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1155 feet per run

	Justification for New Transmission Line	The power rating for 7-3/16" line is not capable of handling the power required for WJXT and WCWJ shared operation. The line is considered an upgrade; however, it will result in an overall system savings since WCWJ and WJXT stations will share the costs.
--	---	--

Primary

Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Shipping	Shipping Cost: \$9,800

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	1100 feet per run
	Justification for New Transmission Line	Interim transmission line is necessary in order to keep WCWJ on the air during primary antenna replacement and for the duration of the assigned phase. This will be at an alternate site since the tower has to be dismantled.

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Shipping	Shipping Cost: \$5,400

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary
Tower**

Add Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	Interim Tower (InSite)
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1016457
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 36.0" N-
	Longitude (NAD83)	081° 33' 57.0" W-
	Overall Structure Height	1001.63 feet
	Support Structure Height	950.78 feet

	Ground Elevation Above Mean Sea Level (AMSL)	25.92 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	IWG Towers Assets II, LLC
	Date Constructed	07/01/1988

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Name	Description
------	-------------

Interim Tower Lease	Monthly lease expenses at alternate site (InSite Tower) to support the top-mount interim antenna, TX line and STL for up to 21 months (see attached quote).
Remove Interim Equipment	Interim tower must be rigged a second time after assigned phase is complete to have the interim antenna, interim line, STL dish and waveguide removed from tower and disposed. Old pre-auction top-mount antenna reinstalled for FAA height.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1025608
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 16' 37.0" N-
	Longitude (NAD83)	081° 33' 46.0" W-
	Overall Structure Height	1013.77 feet
	Support Structure Height	944.87 feet
	Ground Elevation Above Mean Sea Level (AMSL)	32.81 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	Graham Media Group, Florida, Inc.
	Date Constructed	11/15/1967

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Helicopter Site Staging Requirement	Erickson Incorporated requires a 200 x 200 ft staging area for the helicopter lift. See attached quote to clear the site.
Foundation Expansion	In order to support the loading for WCWJ to collocate with WJXT on the WJXT tower, the guy wire anchor foundations must be reinforced (expanded).

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	945.00 feet
	Justification for New Tower	A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G, such as required for this repack. The analysis states that tower cannot be upgraded to comply with the standards (see attached structural analysis).

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Helicopter Site Staging Requirement	See attached quotes. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat.
Tower Mapping	Tower mapping cost shared with WJXT related to WCWJ moving to the WJXT tower

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	945.00 feet
	Justification for New Tower	A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G, such as required for this repack. The analysis states that tower cannot be upgraded to comply with the standards (see attached structural analysis).

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	Yes

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Helicopter Site Staging Requirement	See attached quotes. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat.
Tower Mapping	Tower mapping cost shared with WJXT related to WCWJ moving to the WJXT tower

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1500
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes

Number of Days	45
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Osborn Engineering Examination of Interim Site	Professional Services - review existing drawings, design interim transmitter building, prepare conceptual site plan layout, prepare construction documents, provide construction administration services (shared cost with WJXT).
Topographic Survey	Required for new interim transmitter building container (shared cost with WJXT).
Intermod Study at Interim Site	Tower owner requires an intermod study (see attached quote from InSite Towers, LLC)
Osborn Engineering Main Transmitter Facility	Professional Services - main transmitter facility site assessment consisting of on-site laser scanning of both the interior and exterior of the WJXT main transmitter facility (shared costs with WJXT).

Environmental Impact Study	Study conducted due to presence of visible mold in existing interim building. Building determined to be uninhabitable (shared cost with WJXT).
Geotechnical Report	Required for new interim transmitter building container (shared cost with WJXT).

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
STL System	Microwave dish required for interim studio to transmitter link (STL) to be operated up to 21 months. Receiver, waveguide, licensing, etc. required for interim STL. See attached STL quotes.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter THU9EVO-20	\$1,728,256.00	\$1,595,356.03		\$0.00	
Transmitter Interconnect	<i>\$9,600.00</i>	\$9,600.00	See attached Rohde & Schwarz quote	N/A	N/A
Additional RF Components	<i>\$17,550.00</i>	\$17,550.00	RF Components for 2+2 cabinets to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WCWJ interim transmitter.	N/A	N/A
50 kW Reject Load	<i>\$10,112.50</i>	\$10,112.50	See attached Rohde & Schwarz quote	N/A	N/A
Split Configuration	<i>\$3,950.00</i>	\$3,950.00	See attached Rohde & Schwarz quote	N/A	N/A

Cooling Pumps Stacking Kit	\$2,500.00	\$2,500.00	Required to meet space requirements in interim transmitter container (building). See Rohde & Schwarz quotes for WCWJ interim transmitter.	N/A	N/A
Back-up Generator	\$132,500.00	\$132,500.00	Back-up generator to be shared at interim site with WCWJ and WJXT. Cost of back-up generator is \$265,00; however, shared cost is \$132,500 (see attached back-up generator quote from Olympian Generators)	N/A	N/A
Required Extra Glycose	\$12,000.00	\$12,000.00	See Rohde & Schwarz quote for WCWJ interim transmitter.	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	N/A	N/A

Other -- Building Addition Size: 450.0	\$254,643.50	\$254,643.50	Attached letter from InSite Tower (interim tower) states that new building must be provided. Attached quotes from Osborn Engineering & Advantage Structures for a new 450 sq ft building is \$509,287 (\$444,940 + \$64,347). Shared costs equates to \$254,643.50.	N/A	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A

Other Electrical Service: Other electrical services will be required for transmitter building at the alternate site for the interim facility to operate while the tower is being dismantled and through the assigned phase. See lease, bldg & elec quotes.	\$25,000.00	\$25,000.00	Jacksonville Electric Authority (JEA) services must be retained in order to modify on-site transformer to provide required service to new interim building (container).	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$26,000.00	\$24,500.00	N/A	N/A	N/A
Transformer 3 phase /480v - 500 KVA	\$48,400.00	\$46,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$830,000.03	See attached Rohde & Schwarz quote. See justification box in transmitter section for TPO calculations and transmitter selection justification.	N/A	N/A
Primary Transmitter THU9EVO-40	\$2,189,912.50	\$1,663,212.50		\$0.00	
8-Pole Mask Filter	\$177,200.00	\$177,200.00	8-pol mask filter required due to 1st-adjacent station issue. See attached Rohde & Schwarz quote.	N/A	N/A
50 kW Reject Load	\$4,812.50	\$4,812.50	Outside heat exchanger kit: \$4,812.50. See Rohde & Schwarz quote.	N/A	N/A
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Switch	\$30,000.00	\$30,000.00	N/A	N/A	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A

Other Electrical Service: Other electrical services required since WCWJ is moving to the WJXT site and will have to be interfaces with the electrical in the WJXT transmitter building.	\$25,000.00	\$25,000.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$26,000.00	\$24,500.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$20,000.00	See attached Rohde & Schwarz quote.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$1,283,400.00	See attached Rohde & Schwarz quote. See justification box in transmitter section for TPO calculations and transmitter selection justification.	N/A	N/A

Auxiliary Transmitter TMU9	\$301,200.00	\$249,465.01		\$0.00	
Standby Exciter and Switch	\$25,000.00	\$25,000.00	N/A	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$74,565.01	See attached Rohde & Schwarz quote.	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Other Electrical Service: Disconnect existing transmitter and connect new transmitter after installation	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	N/A	N/A
Sub-total	\$4,219,368.50	\$3,508,033.54	N/A	\$0.00	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Information not provided.

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-25ETT- R O6T170	\$275,830.00	\$221,912.00		\$95,450.40	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$194,728.00	See attached Dielectric Quote.	\$87,627.60	N/A
Shipping	<i>\$9,800.00</i>	\$9,800.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	See attached Dielectric Quote.	\$4,942.80	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,880.00	N/A
Primary Antenna TFU-24GTH /VP-R TC O6SP	\$376,877.50	\$319,077.50		\$0.00	

New combiner, cost per channel (without antenna)	\$84,200.00	\$40,000.00	Shared cost with WJXT	N/A	N/A
UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	\$175,046.50	\$175,046.50	Cost: \$350,093; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$175,046.50. See attached Dielectric Quote.	N/A	N/A
Shipping	\$4,900.00	\$4,900.00	Cost: \$9,800; however, it is shared cost with WJXT therefore, cost for WCWJ is \$4,900. See attached Dielectric Quote.	N/A	N/A
Antenna adapter	\$10,736.00	\$10,736.00	Cost: \$21,472; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$10,736. See attached Dielectric Quote.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$3,200.00	Shared cost with WJXT	N/A	N/A

Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	\$18,950.00	\$8,880.00	Cost: \$17,760; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$8,880. See attached Dielectric Quote.	N/A	N/A
Extension Pole	\$76,315.00	\$76,315.00	Cost: \$152,630; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$76,315. See attached Dielectric Quote.	N/A	N/A
Sub-total	\$652,707.50	\$540,989.50	N/A	\$95,450.40	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	<p>Component Description:</p> <p>Inv MAN00266 WCWJ Interim TX antenna 45% down payment UL20180503jgv1</p> <p>Amount:</p> <p>\$87,627.60</p>
Shipping	Information not provided.

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	<p>Component Description:</p> <p>Inv MAN00266 WCWJ Interim elbow complex 45% down payment UL20180503jgv1</p> <p>Amount:</p> <p>\$4,942.80</p>
Sweep test of existing antenna	<p>Component Description:</p> <p>Inv MAN00266 WCWJ Interim sweep test 45% down payment UL20180503jgv1</p> <p>Amount:</p> <p>\$2,880.00</p>
New combiner, cost per channel (without antenna)	Information not provided.
UHF - High Power Top Mount Two Station antenna elliptically or circularly polarized	Information not provided.
Shipping	Information not provided.
Antenna adapter	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.
Extension Pole	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$227,600.00	\$167,515.50		\$72,951.98	
Shipping	<i>\$5,400.00</i>	\$5,400.00	N/A	N/A	N/A
Rigid Transmission Line - copper, 6 1/8"	\$222,200.00	\$162,115.50	See Dielectric quote for WCWJ interim facility.	\$72,951.98	N/A
Primary Transmission Line	\$465,745.00	\$150,537.20		\$0.00	
Rigid Transmission Line - copper, 8 3/16" broadband	\$460,845.00	\$145,637.20	Cost: \$291,274.40; however, it is shared cost with WJXT, therefore, cost for WCWJ is \$145,637.20. See attached Dielectric Quote.	N/A	N/A
Shipping	<i>\$4,900.00</i>	\$4,900.00	Shipping Cost is \$9,800; however, it is a shared expense with WJXT; therefore, WCWJ shipping cost is	N/A	N/A

Sub-total	\$693,345.00	\$318,052.70	N/A	\$72,951.98	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Actual Information	
Description	File Name
Shipping	Information not provided.
Rigid Transmission Line - copper, 6 1/8"	<p>Component Description: Inv MAN00266 WCWJ Interim line 45% down payment UL20180503jgv1</p> <p>Amount: \$72,951.98</p>
Rigid Transmission Line - copper, 8 3/16" broadband	Information not provided.
Shipping	Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,259,128.00	\$1,209,176.00		\$3,687.50	
Helicopter Site Staging Requirement	<i>\$75,000.00</i>	\$75,000.00	Clearing required in preparation to dismantlement of the WCWJ tower (instead of building a new tower).	N/A	N/A
Tower Mapping	<i>\$25,000.00</i>	\$25,000.00	N/A	\$3,687.50	N/A
New tower	<i>\$0.00</i>	\$0.00	Cost of new replacement tower for WCWJ is \$2,586,115.00 (see ERI quote). WCWJ tower will be dismantled and WCWJ will collocate with WJXT providing significant cost-savings to the FCC.	N/A	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$371,048.00	A recent structural analysis indicates that the tower fails when changes are made that invoke EIA-222-G. The analysis states that tower cannot be upgraded to comply with the standards. Instead of building a new tower, it will be dismantled. See ERI quote.	N/A	N/A
Tower Helicopter Lift	\$738,128.00	\$738,128.00	Instead of building a new tower, the WCWJ tower will be dismantled. See attached ERI quote. This cost is for the helicopter lifts required (17 days) to dismantle the tower which has a 37 percent guy radius and guy wires that cross residential streets.	N/A	N/A
Auxiliary Tower TOWER	\$775,400.00	\$557,500.00		\$2,000.00	

Remove Interim Equipment	\$200,000.00	\$200,000.00	Interim tower must be rigged after assigned phase is complete in order to have interim antenna, line, STL & waveguide removed from tower and disposed. Old pre-auction top-mount antenna belonging to tower owner must be reinstalled to maintain FAA height.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$100,000.00	Shared expense with WJXT	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$75,000.00	Shared cost with WJXT	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,500.00	Shared cost with WJXT	N/A	N/A

Interim Tower Lease	\$168,000.00	\$168,000.00	See attached InSite Tower LLC quote. Costs are based on leasing space on the interim tower for 21 months at \$8,000 per month.	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$2,000.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$2,000.00	N/A
Primary Tower	\$1,070,942.00	\$711,465.00		\$0.00	
Tower Helicopter Lift	\$73,500.00	\$73,500.00	See attached Erickson quote for \$147,000. The WJXT tower has history of using helicopter lifts since it is a complex candelabra. Shared expense with WJXT; therefore cost is \$73,500.	N/A	N/A
Foundation Expansion	\$91,642.00	\$91,642.00	Quote is for \$183,284. Shared expense with WJXT; therefore WCWJ cost is \$91642.	N/A	N/A

Helicopter Site Staging Requirement	\$37,500.00	\$37,500.00	See attached clearing quote for \$75,000. Erickson Inc. requires a 200 x 200 ft clearing for lifts and the only way to achieve this is to have the area clear-cut and also requires a Strong Plank Steel Mat. Shared expense with WJXT is \$37,500.	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$283,823.00	Actual costs: \$477,646 for main antenna install. Since main antenna is shared with WJXT, the main antenna install cost for WCWJ is \$238,823. See attached ERI quote.	N/A	N/A

Major tower reinforcement /modifications	\$421,000.00	\$200,000.00	Costs for WCWJ tower mods are a shared expense with WJXT.	N/A	N/A
Sub-total	\$3,105,470.00	\$2,478,141.00	N/A	\$5,687.50	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Actual Information	
Description	File Name
Helicopter Site Staging Requirement	Information not provided.
Tower Mapping	<p>Component Description: Inv: WCWJ Tower mapping UL20180227 50% to WCWJ 50% to WJXT</p> <p>Amount: \$3,687.50</p>
New tower	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Tower Helicopter Lift	Information not provided.
Remove Interim Equipment	Information not provided.
Tall Tower (greater than 500')	Information not provided.
Minor tower reinforcement /modifications	Information not provided.

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Interim Tower Lease	Information not provided.
Structural engineering tower load study for well documented tower	<div> <div> Component Description: </div> <div> Inv: WJXT Structural Analysis UL20180301 50% to WJXT 50% to WCWJ </div> </div> <div> Amount: </div> <div> \$2,000.00 </div>
Tower Helicopter Lift	Information not provided.
Foundation Expansion	Information not provided.
Helicopter Site Staging Requirement	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.
Major tower reinforcement /modifications	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$554,335.00	\$523,875.00		\$2,257.50	
Geotechnical Report	<i>\$2,035.00</i>	\$2,035.00	Shared cost with WJXT	N/A	N/A
Environmental Impact Study	<i>\$2,420.00</i>	\$2,420.00	Shared cost with WJXT	N/A	N/A
Osborn Engineering Main Transmitter Facility	<i>\$8,590.00</i>	\$8,590.00	Shared cost with WJXT.	N/A	N/A
Intermod Study at Interim Site	<i>\$500.00</i>	\$500.00	See attached InSite Tower LLC quote for required study. Shared cost with WJXT.	N/A	N/A
Topographic Survey	<i>\$870.00</i>	\$870.00	Shared cost with WJXT	N/A	N/A
Osborn Engineering Examination of Interim Site	<i>\$51,710.00</i>	\$51,710.00	Shared cost with WJXT. See attached Osborn Engineering quote.	N/A	N/A

Additional Field Engineering Service, 45 Days	\$90,000.00	\$90,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	Shared expense with WJXT	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$237,000.00	\$225,000.00	N/A	\$2,257.50	N/A
Sub-total	\$554,335.00	\$523,875.00	N/A	\$2,257.50	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Actual Information	
Description	File Name
Geotechnical Report	Information not provided.
Environmental Impact Study	Information not provided.
Osborn Engineering Main Transmitter Facility	Information not provided.

Intermod Study at Interim Site	Information not provided.
Topographic Survey	Information not provided.
Osborn Engineering Examination of Interim Site	Information not provided.
Additional Field Engineering Service, 45 Days	Information not provided.
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.
NEPA Section 106 environmental review, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<div> <div> Component Description: </div> <div> Inv: WCWJ Project Management UL20180227 50% to WCWJ 50% to WJXT </div> </div> <div> <div> Amount: </div> <div> \$2,257.50 </div> </div>

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$192,507.88	\$191,952.88		\$0.00	
STL System	<i>\$43,762.88</i>	\$43,762.88	STL required at interim site. See attached STL quotes from Vernick Technology, Inc. and Data Flow Communications. Costs are \$87,525.75 (\$51,930.75 + \$35,595 - see attached quotes). Shared cost for WCWJ and WJXT is \$43,762.75.	N/A	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$192,507.88	\$191,952.88	N/A	\$0.00	N/A
Total for all systems	\$9,417,733.88	\$7,561,044.62	N/A	\$176,347.38	N/A

Components

Information not provided.

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$9,417,733.88	\$7,561,044.62	\$176,347.38

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/03/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Jeffrey C Gehman <i>Engineering Associate</i></p> <p>05/03/2018</p>

Attachments