



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **16940** | Service: **DTV** | Call **KBCA** | Channel: **26 (UHF)** |  
ID: | Sign:  
File **0000028049**  
Number:  
FRN: **0014881114** | Date **05/14**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                             | Address                             | Phone    | Email                   | Applicant Type            |
|---------------------------------------|-------------------------------------|----------|-------------------------|---------------------------|
| <b>WILDERNESS COMMUNICATIONS, LLC</b> | 3501 NORTHWEST EVANGELINE           | +1 (337) | eddie@delta-network.com | Limited Liability Company |
| Doing Business As:                    | THRUWAY                             | 896-     |                         |                           |
| WILDERNESS COMMUNICATIONS, LLC        | CARENCRO, LA 70520<br>United States | 1600     |                         |                           |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant                                                                                      | Address                                                         | Phone             | Email                      |
|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------|-------------------|----------------------------|
| <b>Arthur Lee Clardy , III .</b><br><i>Director of Engineering<br/>Delta Media Corporation</i> | Lee Clardy<br>PO Box 159<br>Carencro, LA 70520<br>United States | +1 (337) 896-1600 | lclardy@deltamediacorp.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question                                                                                                                                                                                                                                                                                                                                                     | Response                                                                                                                                                                                 |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No                                                                                                                                                                                       |
| Briefly describe transition plan                                                                                                                                                                                                                                                                                                                             | Existing CH 41 RF system is not capable of re-tuning to new channel. Existing transmitter no longer supported by manufacturer. Need to purchase new antenna, RF filters and transmitter. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|-------------------------------------------|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section                                    | Question                                                   | Response                 |
|--------------------------------------------|------------------------------------------------------------|--------------------------|
| Existing Transmitter Description           | Type of change                                             | Purchase<br>New          |
|                                            | Use                                                        | Primary<br>(Main)        |
|                                            | Description of Use                                         | N/A                      |
|                                            | Ownership                                                  | Owned                    |
|                                            | Owner                                                      | N/A                      |
|                                            | Site                                                       | N/A                      |
|                                            | Is this transmitter currently shared with another station? | No                       |
|                                            | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter Manufacturer and Type | Manufacturer                                               |                          |
|                                            | Model                                                      | CST II                   |
|                                            | Year                                                       | 2002                     |
|                                            | Type                                                       | Inductive<br>Output Tube |
|                                            | IOT Power Type                                             | Two                      |
|                                            | Power Capacity                                             | 60 kW                    |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response                                                                                                                                              |
|-----------------|-------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use                                       | Primary (Main)                                                                                                                                        |
|                 | Change Type                               | Purchase New                                                                                                                                          |
|                 | Is this a request for upgraded equipment? | Yes                                                                                                                                                   |
|                 | Manufacturer                              |                                                                                                                                                       |
|                 | Model                                     | Parallax U13                                                                                                                                          |
|                 | Transmitter Type                          | Solid State                                                                                                                                           |
|                 | Solid State Cooling                       | Liquid Cooled                                                                                                                                         |
|                 | Solid State Power capacity                | 21 kW                                                                                                                                                 |
|                 | Justification for New Transmitter         | Advanced Broadcast Systems is no longer providing support for their transmitter products. Please see attached response to transmitter power question. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | Yes      |
|                    | Transformer (480V)                    | Yes      |
|                    |                                       |          |

|                                                                            |                                                                                               |              |
|----------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|--------------|
|                                                                            | Power                                                                                         | 150 kVA      |
|                                                                            | Rigid Conduit and Wiring                                                                      | Yes          |
|                                                                            | Size                                                                                          | 2.0 inches   |
|                                                                            | Length                                                                                        | 100.0 feet   |
|                                                                            | Other Electrical Service                                                                      | No           |
|                                                                            | Description                                                                                   | N/A          |
| <b>HVAC Service</b>                                                        | Does the replacement transmitter require HVAC Service?                                        | Yes          |
|                                                                            | Type                                                                                          | Cooling Only |
|                                                                            | Size                                                                                          | 10 tons      |
|                                                                            | Other Size                                                                                    | N/A          |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No           |
|                                                                            | Size                                                                                          | N/A          |
| <b>Channel 14 Costs</b>                                                    | Is an RF Consulting Engineer needed?                                                          | N/A          |
|                                                                            | Is a channel 14 Mask Filer needed?                                                            | N/A          |
|                                                                            | Is additional field engineering time needed?                                                  | N/A          |
|                                                                            | Number of Days                                                                                | N/A          |

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

| Name                                         | Description                                     |
|----------------------------------------------|-------------------------------------------------|
| <b>Louisiana State and Local Sales Taxes</b> | Louisiana State and Local Sales Tax rate at 10% |

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

**Primary  
Antenna**

**Existing Antenna Information**

| Section                                           | Question                                                         | Response           |
|---------------------------------------------------|------------------------------------------------------------------|--------------------|
| <b>Existing Antenna<br/>Description</b>           | Type of change                                                   | Purchase<br>New    |
|                                                   | Antenna Use                                                      | Primary<br>(Main)  |
|                                                   | Description of Use                                               | N/A                |
|                                                   | Ownership                                                        | Owned              |
|                                                   | Owner                                                            | N/A                |
|                                                   | Site                                                             | N/A                |
|                                                   | Is the existing antenna shared with another station or stations? | No                 |
|                                                   | Is the existing antenna directional?                             | Yes                |
|                                                   | Is antenna in operating condition?                               | Yes                |
|                                                   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| <b>Existing Antenna<br/>Manufacturer and Type</b> | Class                                                            | Full Power         |
|                                                   | Mounting                                                         | Top Mount          |
|                                                   | Antenna position in stack                                        | Not in Stack       |
|                                                   | Polarization                                                     | Horizontal         |
|                                                   | Type                                                             | Slotted<br>Coaxial |
|                                                   | Number of Stations Supported                                     | N/A                |
|                                                   | Number of Panels                                                 | N/A                |
|                                                   | Design power capacity in use                                     | N/A                |
|                                                   | Lower Limit                                                      | N/A                |
|                                                   | Upper Limit                                                      | N/A                |
|                                                   | Other Antenna Type                                               | N/A                |
|                                                   | ERP: (Effective Radiated Power)<br>.....                         | 1000.0 kW          |
|                                                   |                                                                  |                    |

|              |                      |
|--------------|----------------------|
| Manufacturer |                      |
| Model        | ATW30H3-<br>HTC4-41H |
| Year         | 2004                 |

---

**Primary  
Antenna**

**New Antenna Costs**

| Section                                       | Question                                                             | Response           |
|-----------------------------------------------|----------------------------------------------------------------------|--------------------|
| <b>New Antenna<br/>Description</b>            | Use                                                                  | Primary<br>(Main)  |
|                                               | Description of Use                                                   | N/A                |
|                                               | Change Type                                                          | Purchase<br>New    |
|                                               | Is this a request for upgraded equipment?                            | Yes                |
|                                               | Ownership                                                            | Owned              |
|                                               | Owner                                                                | N/A                |
|                                               | Is antenna shared?                                                   | No                 |
|                                               | Is antenna directional?                                              | Yes                |
|                                               | Will antenna be located on or in close proximity to an antenna farm? | No                 |
|                                               |                                                                      |                    |
| <b>New Antenna<br/>Manufacturer and Types</b> | Class                                                                | Full Power         |
|                                               | Mounting                                                             | Top Mount          |
|                                               | Antenna position in stack                                            | Not in Stack       |
|                                               | Polarization                                                         | Elliptical         |
|                                               | Type                                                                 | Slotted<br>Coaxial |
|                                               | Number of Stations Supported                                         | N/A                |
|                                               | Number of Panels/Bays                                                | N/A                |
|                                               | Lower Limit                                                          | N/A                |
|                                               | Upper Limit                                                          | N/A                |
|                                               | Design power capacity in use                                         | N/A                |
|                                               | Other Antenna Type                                                   | N/A                |
|                                               | ERP: (Effective Radiated Power)<br>.....                             | 1000.0 kW          |
|                                               | Manufacturer                                                         |                    |
|                                               |                                                                      |                    |

|                               |                                                                                                                                      |
|-------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| Model                         | TFU-22ETT<br>/VP-R 2C255<br>(SP)                                                                                                     |
| Year                          | 2018                                                                                                                                 |
| Justification for New Antenna | The existing<br>channel 41<br>antenna is<br>not capable<br>of being re-<br>tuned or re-<br>manufactured<br>for use on<br>channel 26. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question                                                                              | Response                  |
|------------------------------------|---------------------------------------------------------------------------------------|---------------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?                                          | No                        |
|                                    | Type                                                                                  |                           |
|                                    | Number of channels supported                                                          | N/A                       |
|                                    | Frequencies of channels supported                                                     | N/A                       |
|                                    | Frequency                                                                             | N/A                       |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                       |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | Yes                       |
|                                    | Broadband or Single Channel?                                                          | Single Channel            |
|                                    | Feed Line Size                                                                        | 6 1/8<br>inches<br>inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | No                        |

|                                 |                                                                                                             |     |
|---------------------------------|-------------------------------------------------------------------------------------------------------------|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?                                          | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name                                         | Description                                                           |
|----------------------------------------------|-----------------------------------------------------------------------|
| <b>50 to 75 OHM Transformer</b>              | 50 to 75 OHM Transformer for connection from existing line to antenna |
| <b>Louisiana State and Local Sales Taxes</b> | Louisiana State and Local Sales Tax rate at 10%                       |
| <b>Shipping And Offloading</b>               | Shipping and handling costs for antenna                               |

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question                                                             | Response              |
|----------------------------------------------|----------------------------------------------------------------------|-----------------------|
| <b>New Antenna Description</b>               | Use                                                                  | Interim               |
|                                              | Description of Use                                                   | N/A                   |
|                                              | Change Type                                                          | Purchase<br>New       |
|                                              | Ownership                                                            | Owned                 |
|                                              | Owner                                                                | N/A                   |
|                                              | Is antenna shared?                                                   | No                    |
|                                              | Is antenna directional?                                              | Yes                   |
|                                              | Will antenna be located on or in close proximity to an antenna farm? | No                    |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class                                                                | Full Power            |
|                                              | Mounting                                                             | Side Mount            |
|                                              | Antenna position in stack                                            | Not in Stack          |
|                                              | Polarization                                                         | Horizontal            |
|                                              | Type                                                                 | Slotted<br>Coaxial    |
|                                              | Number of Stations Supported                                         | N/A                   |
|                                              | Number of Panels/Bays                                                | N/A                   |
|                                              | Lower Limit                                                          | N/A                   |
|                                              | Upper Limit                                                          | N/A                   |
|                                              | Design power capacity in use                                         | N/A                   |
|                                              | Other Antenna Type                                                   | N/A                   |
|                                              | ERP: (Effective Radiated Power)<br>.....                             | 1000.0 kW             |
|                                              | Manufacturer                                                         |                       |
|                                              | Model                                                                | TFU-24WB-<br>1-R S230 |
|                                              | Year                                                                 | 2018                  |

|  |                               |                                                                                                               |
|--|-------------------------------|---------------------------------------------------------------------------------------------------------------|
|  | Justification for New Antenna | Need to use an interim antenna to maintain over the air programming while the main antenna is being replaced. |
|--|-------------------------------|---------------------------------------------------------------------------------------------------------------|

**Interim  
Antenna**

**Other Antenna Costs**

| Section                         | Question                                                                                                    | Response      |
|---------------------------------|-------------------------------------------------------------------------------------------------------------|---------------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?                                                  | Yes           |
|                                 | Broadband or Single Channel?                                                                                | B             |
|                                 | Feed Line Size                                                                                              | 4 1/16 inches |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | Yes           |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No            |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?                                          | Yes           |

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                            | Question                                        | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section                                          | Question                                                                   | Response             |
|--------------------------------------------------|----------------------------------------------------------------------------|----------------------|
| Existing Transmission Line Description           | Type of change                                                             | Utilize Existing     |
|                                                  | Use                                                                        | Primary (Main)       |
|                                                  | Description of Use                                                         | N/A                  |
|                                                  | Ownership                                                                  | Owned                |
|                                                  | Owner                                                                      | N/A                  |
|                                                  | Site                                                                       | N/A                  |
|                                                  | Is the existing transmission line shared with another station or stations? | No                   |
|                                                  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission Line Manufacturer and Type | Manufacturer                                                               | Electronics Research |
|                                                  | Type                                                                       | Rigid                |
|                                                  | Diameter                                                                   | 6 1/8 inches         |
|                                                  | Other Diameter                                                             | N/A                  |
|                                                  | Segment Length                                                             | 19 3/4 inches        |
|                                                  | Other Segment Length                                                       | N/A                  |
|                                                  | Number of parallel runs                                                    | 1                    |
|                                                  | Length                                                                     | 1020 feet per run    |

Primary Transmission Line

Other Transmission Line Expenses Not Listed

| Name                                  | Description                                                                      |
|---------------------------------------|----------------------------------------------------------------------------------|
| Dehydrator System                     | Dehydrator system to pressurize interim transmission line.                       |
| Sweep Test Existing Transmission Line | Sweep test Existing transmission line to determine suitability for RF channel 26 |

Interim Transmission Line

New Transmission Line

| Section                     | Question                                | Response                                            |
|-----------------------------|-----------------------------------------|-----------------------------------------------------|
| New Transmission Line Costs | Use                                     | Interim                                             |
|                             | Description of Use                      | N/A                                                 |
|                             | Change Type                             | Purchase New                                        |
|                             | Type                                    | Flexible Air                                        |
|                             | Diameter                                | 4 inches                                            |
|                             | Segment Length                          | N/A                                                 |
|                             | Other Segment Length                    |                                                     |
|                             | Number of parallel runs                 | 1                                                   |
|                             | Length                                  | 810 feet per run                                    |
|                             | Justification for New Transmission Line | Need transmission line to use with interim antenna. |

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question                                              | Response |
|------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section                                             | Question                                                | Response          |
|-----------------------------------------------------|---------------------------------------------------------|-------------------|
| Existing Tower Description                          | Type of change                                          | Modify Existing   |
|                                                     | Tower Use                                               | Primary (Main)    |
|                                                     | Description of Use                                      | N/A               |
|                                                     | Ownership                                               | Leased            |
|                                                     | Is this tower consider Complex?                         | No                |
|                                                     | Is this tower currently shared with any other stations? | Yes               |
|                                                     | One or more FM, AM or TV radio broadcaster(s)           | No                |
|                                                     | Others Types of Users                                   | Yes               |
|                                                     | Is tower documented for structural analysis?            | Unknown           |
|                                                     | Is tower compliant with Rev G?                          | Unknown           |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|                                                     | ASR Number                                              | 1231316           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)                                        | 30° 54' 17.4" N-  |
|                                                     | Longitude (NAD83)                                       | 092° 37' 28.9" W- |
|                                                     | Overall Structure Height                                | 999.99 feet       |
|                                                     | Support Structure Height                                | 996.71 feet       |
|                                                     | Ground Elevation Above Mean Sea Level (AMSL)            | 142.06 feet       |

|  |                  |                                          |
|--|------------------|------------------------------------------|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | Delta Media Corp.                        |
|  | Date Constructed | 04/28/2005                               |

### Other Types of Users

#### Users

Cellular

### Primary Tower

### Tower Modification Costs

| Section              | Question                                                   | Response                          |
|----------------------|------------------------------------------------------------|-----------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor Reinforcements needed       |

### Primary Tower

### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | N/A      |
| Helicopter Services Required | Are helicopter services required? | No       |

### Primary Tower

### Other Tower Expenses Not Listed

| Name | Description |
|------|-------------|
|------|-------------|

|                                 |                                                                                                                                                                   |
|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Crane and Crane Operator</b> | Will require the rental of a crane to lift the new antenna off the truck transportation at the site. Then place the antenna in position for rigging and hoisting. |
| <b>Road Preparation</b>         | Half-mile ingress and egress must be made capable of handling heavy truck transportation into and out of the tower site.                                          |
| <b>Staging Area Preparation</b> | Staging area has to be prepared for tower rigging to hoist old antenna down and new antenna up.                                                                   |

**Outside  
Professional**

| Section                                                           | Question                                                                     | Response                                                                                                                                                               |
|-------------------------------------------------------------------|------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Services Costs<br/>Outside Project<br/>Management Services</b> | Do you require outside project management services?                          | Yes                                                                                                                                                                    |
|                                                                   | Number of Hours                                                              | 200                                                                                                                                                                    |
|                                                                   | Explanation                                                                  | Wilderness Communications engineering staff also works for 16 stations licensed to different licensees and significant project management assistance will be required. |
| <b>Outside RF<br/>consulting<br/>Engineering Services</b>         | Perform engineering study for new channel assignment and antenna development | Yes                                                                                                                                                                    |
|                                                                   | Prepare engineering section of Form FCC Construction Permit Application      | Yes                                                                                                                                                                    |
|                                                                   | For Auxiliary Facility                                                       | No                                                                                                                                                                     |
|                                                                   | For Main Facility                                                            | Yes                                                                                                                                                                    |
|                                                                   | Prepare engineering section of Form FCC License to Cover Application         | Yes                                                                                                                                                                    |
|                                                                   | For Auxiliary Facility                                                       | No                                                                                                                                                                     |
|                                                                   | For Main Facility                                                            | Yes                                                                                                                                                                    |
|                                                                   | Prepare request for Special Temporary Authority                              | Yes                                                                                                                                                                    |
|                                                                   | Quantity                                                                     | 1                                                                                                                                                                      |
|                                                                   | Do you have Distributed Transmission System engineering services?            | N/A                                                                                                                                                                    |
|                                                                   | Critical Facility                                                            | N/A                                                                                                                                                                    |
|                                                                   | Terrain-Shielded Facility                                                    | N/A                                                                                                                                                                    |

|                                                               |                                                                                            |     |
|---------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----|
| <b>Attorney and Other<br/>Outside Consulting<br/>Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|                                                               | For Auxiliary Facility                                                                     | No  |
|                                                               | For Main Facility                                                                          | Yes |
|                                                               | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                                               | For Auxiliary Facility                                                                     | No  |
|                                                               | For Main Facility                                                                          | Yes |
|                                                               | Prepare request for Special Temporary Authority                                            | Yes |
|                                                               | Quantity                                                                                   | 1   |
|                                                               | NEPA Section 106 environmental review                                                      | No  |
|                                                               | Environmental Assessment                                                                   | No  |
|                                                               | ASR Modification                                                                           | Yes |
|                                                               | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                                               | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                                               | Prepare or Review FCC Form 399 for Reimbursement                                           | Yes |
|                                                               | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering<br/>Services</b>                      | Comprehensive coverage verification via field study                                        | Yes |
|                                                               | RF exposure measurements                                                                   | Yes |
|                                                               | Additional Field Engineering Service                                                       | No  |
|                                                               | Number of Days                                                                             | N/A |
|                                                               | Justification                                                                              | N/A |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name                        | Description                                                                                                                                                              |
|-----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| General Contractor          | A Louisiana licensed and insured commercial general contractor will be retained to provide project management as well as general construction services for this project. |
| Outside Accounting Services | An independent accounting firm to provide oversight and assistance with compliance and reporting as required for this project.                                           |

**Other  
Expenses**

| Section                             | Question                                                                                                             | Response |
|-------------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?                                                                                           | No       |
|                                     | Is Remediation needed?                                                                                               | No       |
| <b>Facility Expenses</b>            | Name                                                                                                                 | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed                                                            | N/A      |
|                                     | Name                                                                                                                 | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning                                                                                                         | Yes      |
|                                     | Non-zoning permits                                                                                                   | Yes      |
|                                     | BLM or NFS Coordination                                                                                              | No       |
|                                     | FCC Construction Permit Minor Change                                                                                 | No       |
|                                     | FCC License to Cover Application                                                                                     | Yes      |
|                                     | FCC Special Temporary Authority Application                                                                          | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?                                                                      | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?                                                  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

| Name                        | Description                                                                                                                                  |
|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|
| Tower Lights and Controller | There is a possibility that the tower lighting system may need to be changed due to some unforeseen failure after changing the main antenna. |

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                            | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|--------------------------------------------------------|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Primary Transmitter Parallax U13                       | \$1,129,660.00              | \$852,610.00   |                              | \$457,963.02 |                           |
| Louisiana State and Local Sales Taxes                  | <i>\$77,510.00</i>          | \$77,510.00    | N/A                          | \$39,591.42  | N/A                       |
| 10 Ton system                                          | \$38,900.00                 | \$37,000.00    | N/A                          | N/A          | N/A                       |
| 2.0" Rigid Conduit and Wiring                          | <i>\$2,500.00</i>           | \$2,500.00     | N/A                          | N/A          | N/A                       |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00                | \$675,000.00   | N/A                          | \$418,371.60 | N/A                       |
| Switchgear - industrial 800 amp                        | \$38,200.00                 | \$36,300.00    | N/A                          | N/A          | N/A                       |
| Transformer 3 phase /480v - 150 KVA                    | \$25,550.00                 | \$24,300.00    | N/A                          | N/A          | N/A                       |
| Sub-total                                              | \$1,129,660.00              | \$852,610.00   | N/A                          | \$457,963.02 | N/A                       |
| Total for all systems                                  | \$2,698,573.50              | \$2,287,428.50 | N/A                          | \$539,948.11 | N/A                       |

Components

| Actual Information Description | File Name |
|--------------------------------|-----------|
|--------------------------------|-----------|

|                                                        |                                                                                                                                                   |
|--------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| Louisiana State and Local Sales Taxes                  | <p><b>Component Description:</b> 10% Louisiana State and Local sales taxes due on this invoice</p> <p><b>Amount:</b> \$39,591.42</p>              |
| 10 Ton system                                          | Information not provided.                                                                                                                         |
| 2.0" Rigid Conduit and Wiring                          | Information not provided.                                                                                                                         |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | <p><b>Component Description:</b> 60% due to manufacturer of total contract price for transmitter equipment</p> <p><b>Amount:</b> \$418,371.60</p> |
| Switchgear - industrial 800 amp                        | Information not provided.                                                                                                                         |
| Transformer 3 phase/480v - 150 KVA                     | Information not provided.                                                                                                                         |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                           | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification            | Actual Cost   | Actual Cost Justification |
|-------------------------------------------------------------------------------------------------------|-----------------------------|---------------------|-----------------------------------------|---------------|---------------------------|
| <b>Interim Antenna TFU-24WB-1-R S230</b>                                                              | <b>\$271,520.00</b>         | <b>\$269,490.00</b> |                                         | <b>\$0.00</b> |                           |
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized | <i>\$230,690.00</i>         | \$230,690.00        | Please see attached vendor's quotation. | N/A           | N/A                       |
| Sweep test of existing antenna                                                                        | \$6,730.00                  | \$6,400.00          | N/A                                     | N/A           | N/A                       |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)                          | \$10,950.00                 | \$10,400.00         | N/A                                     | N/A           | N/A                       |
| Side mount brackets for high power antennas (if not included in antenna base cost)                    | \$23,150.00                 | \$22,000.00         | N/A                                     | N/A           | N/A                       |

|                                                                                                      |                     |                     |                                                                                                                                                                                                                                                    |                    |     |
|------------------------------------------------------------------------------------------------------|---------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|-----|
| <b>Primary Antenna TFU-22ETT /VP-R 2C255 (SP)</b>                                                    | <b>\$363,185.00</b> | <b>\$258,255.00</b> |                                                                                                                                                                                                                                                    | <b>\$76,498.20</b> |     |
| Sweep test of existing antenna                                                                       | \$6,730.00          | \$6,400.00          | N/A                                                                                                                                                                                                                                                | \$2,880.00         | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                     | \$12,300.00         | \$11,700.00         | N/A                                                                                                                                                                                                                                                | \$4,942.80         | N/A |
| 50 to 75 OHM Transformer                                                                             | <b>\$5,265.00</b>   | \$5,265.00          | N/A                                                                                                                                                                                                                                                | \$1,895.40         | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00        | \$185,500.00        | Wilderness elected to purchase an upgraded antenna per paragraph 624 of the Broadcast Incentive Auction Report and Order. The attachment provided is a quotation for a horizontally polarized antenna plus a line item for the vertical component. | \$66,780.00        | N/A |

|                                       |                    |                |     |              |     |
|---------------------------------------|--------------------|----------------|-----|--------------|-----|
| Shipping And Offloading               | <b>\$25,000.00</b> | \$25,000.00    | N/A | N/A          | N/A |
| Louisiana State and Local Sales Taxes | <b>\$24,390.00</b> | \$24,390.00    | N/A | N/A          | N/A |
| <b>Sub-total</b>                      | \$634,705.00       | \$527,745.00   | N/A | \$76,498.20  | N/A |
| <b>Total for all systems</b>          | \$2,698,573.50     | \$2,287,428.50 | N/A | \$539,948.11 | N/A |

## Components

| Actual Information Description                                                                        | File Name                                                                          |
|-------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, horizontally polarized | Information not provided.                                                          |
| Sweep test of existing antenna                                                                        | Information not provided.                                                          |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)                          | Information not provided.                                                          |
| Side mount brackets for high power antennas (if not included in antenna base cost)                    | Information not provided.                                                          |
| Sweep test of existing antenna                                                                        | <b>Component Description:</b> 45% Installment Payment<br><b>Amount:</b> \$2,880.00 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                      | <b>Component Description:</b> 45% Installment Payment<br><b>Amount:</b> \$4,942.80 |

|                                                                                                      |                                                                                                                             |
|------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|
| 50 to 75 OHM Transformer                                                                             | <div> <div>Component Description:</div> <div>45% Installment Payment</div> <div>Amount:</div> <div>\$1,895.40</div> </div>  |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | <div> <div>Component Description:</div> <div>45% Installment Payment</div> <div>Amount:</div> <div>\$66,780.00</div> </div> |
| Shipping And Offloading                                                                              | Information not provided.                                                                                                   |
| Louisiana State and Local Sales Taxes                                                                | Information not provided.                                                                                                   |

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                     | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost  | Actual Cost Justification |
|-------------------------------------------------|-----------------------------|----------------|------------------------------|--------------|---------------------------|
| Interim Transmission Line                       | \$59,940.00                 | \$56,700.00    |                              | \$0.00       |                           |
| Flexible Air Transmission Line - dielectric, 4" | \$59,940.00                 | \$56,700.00    | N/A                          | N/A          | N/A                       |
| Primary Transmission Line                       | \$7,500.00                  | \$7,500.00     |                              | \$2,136.89   |                           |
| Sweep Test Existing Transmission Line           | \$2,500.00                  | \$2,500.00     | N/A                          | \$2,136.89   | N/A                       |
| Dehydrator System                               | \$5,000.00                  | \$5,000.00     | N/A                          | N/A          | N/A                       |
| Sub-total                                       | \$67,440.00                 | \$64,200.00    | N/A                          | \$2,136.89   | N/A                       |
| Total for all systems                           | \$2,698,573.50              | \$2,287,428.50 | N/A                          | \$539,948.11 | N/A                       |

Components

| Actual Information                              |                           |
|-------------------------------------------------|---------------------------|
| Description                                     | File Name                 |
| Flexible Air Transmission Line - dielectric, 4" | Information not provided. |

|                                          |                                                                                                                                                                             |
|------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Sweep Test Existing<br>Transmission Line | <div> <div>Component Description:</div> <div>Engineering Services to perform a line sweep to evaluate for new channel</div> <div>Amount:</div> <div>\$2,136.89</div> </div> |
| Dehydrator System                        | Information not provided.                                                                                                                                                   |

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                       | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification                | Actual Cost  | Actual Cost Justification |
|-------------------------------------------------------------------|-----------------------------|----------------|---------------------------------------------|--------------|---------------------------|
| Primary Tower TOWER                                               | \$485,308.50                | \$466,208.50   |                                             | \$0.00       |                           |
| Road Preparation                                                  | <i>\$30,217.50</i>          | \$30,217.50    | Please see attached contractor's quotation. | N/A          | N/A                       |
| Staging Area Preparation                                          | <i>\$58,991.00</i>          | \$58,991.00    | Please see attached contractor's quotation. | N/A          | N/A                       |
| Crane and Crane Operator                                          | <i>\$15,000.00</i>          | \$15,000.00    | N/A                                         | N/A          | N/A                       |
| Tall Tower (greater than 500')                                    | \$210,500.00                | \$200,000.00   | N/A                                         | N/A          | N/A                       |
| Minor tower reinforcement /modifications                          | \$158,000.00                | \$150,000.00   | N/A                                         | N/A          | N/A                       |
| Structural engineering tower load study for well documented tower | \$12,600.00                 | \$12,000.00    | N/A                                         | N/A          | N/A                       |
| Sub-total                                                         | \$485,308.50                | \$466,208.50   | N/A                                         | \$0.00       | N/A                       |
| Total for all systems                                             | \$2,698,573.50              | \$2,287,428.50 | N/A                                         | \$539,948.11 | N/A                       |

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                            | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification                                                                                                           | Actual Cost       | Actual Cost Justification |
|----------------------------------------------------------------------------------------|-----------------------------|---------------------|----------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------|
| <b>Outside Professional Services</b>                                                   | <b>\$218,480.00</b>         | <b>\$214,250.00</b> |                                                                                                                                        | <b>\$3,350.00</b> |                           |
| Outside Accounting Services                                                            | <i>\$7,500.00</i>           | \$7,500.00          | N/A                                                                                                                                    | \$0.00            | N/A                       |
| General Contractor                                                                     | <i>\$35,000.00</i>          | \$35,000.00         | Please see attachment with copy State of Louisiana Contractors License including statement that a contractor is required by state law. | N/A               | N/A                       |
| RF Exposure Measurements                                                               | \$21,050.00                 | \$20,000.00         | N/A                                                                                                                                    | N/A               | N/A                       |
| Prepare request for Special Temporary Authorization                                    | \$2,050.00                  | \$3,000.00          | N/A                                                                                                                                    | N/A               | N/A                       |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00                  | \$5,000.00          | N/A                                                                                                                                    | N/A               | N/A                       |

|                                                                                                                            |             |             |     |            |     |
|----------------------------------------------------------------------------------------------------------------------------|-------------|-------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                                        | \$2,365.00  | \$2,250.00  | N/A | N/A        | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations                                                | \$4,210.00  | \$4,000.00  | N/A | N/A        | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization                                               | \$3,680.00  | \$7,000.00  | N/A | N/A        | N/A |
| ASR modification (prepare FCC Form 854)                                                                                    | \$2,105.00  | \$2,000.00  | N/A | N/A        | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00  | \$2,000.00  | N/A | N/A        | N/A |
| Comprehensive coverage verification via field study, if needed                                                             | \$84,200.00 | \$80,000.00 | N/A | N/A        | N/A |
| Perform engineering study for new channel assignment and antenna development                                               | \$7,360.00  | \$7,000.00  | N/A | \$1,850.00 | N/A |

|                                                                                      |                |                |     |              |     |
|--------------------------------------------------------------------------------------|----------------|----------------|-----|--------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | \$1,580.00     | \$1,500.00     | N/A | N/A          | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00     | \$3,000.00     | N/A | \$1,500.00   | N/A |
| Address transition timing and coordination issues w/ other stations and wireless     | \$2,630.00     | \$2,500.00     | N/A | N/A          | N/A |
| Prepare and or review reimbursement form                                             | \$2,630.00     | \$2,500.00     | N/A | N/A          | N/A |
| Project management of the transition                                                 | \$31,600.00    | \$30,000.00    | N/A | N/A          | N/A |
| <b>Sub-total</b>                                                                     | \$218,480.00   | \$214,250.00   | N/A | \$3,350.00   | N/A |
| <b>Total for all systems</b>                                                         | \$2,698,573.50 | \$2,287,428.50 | N/A | \$539,948.11 | N/A |

## Components

| Actual Information          |                                                                                                                    |
|-----------------------------|--------------------------------------------------------------------------------------------------------------------|
| Description                 | File Name                                                                                                          |
| Outside Accounting Services | <p><b>Component Description:</b> Accounting services split between 2 facilities</p> <p><b>Amount:</b> \$555.00</p> |

|                                                                                                                            |                                                                                                                                                                                                                                                                                                  |
|----------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| General Contractor                                                                                                         | Information not provided.                                                                                                                                                                                                                                                                        |
| RF Exposure Measurements                                                                                                   | Information not provided.                                                                                                                                                                                                                                                                        |
| Prepare request for Special Temporary Authorization                                                                        | Information not provided.                                                                                                                                                                                                                                                                        |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | Information not provided.                                                                                                                                                                                                                                                                        |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application                                         | Information not provided.                                                                                                                                                                                                                                                                        |
| Attorney Fees - Negotiation of lease and other matters for shared locations                                                | Information not provided.                                                                                                                                                                                                                                                                        |
| Attorney Fees - Prepare and File request for Special Temporary Authorization                                               | Information not provided.                                                                                                                                                                                                                                                                        |
| ASR modification (prepare FCC Form 854)                                                                                    | Information not provided.                                                                                                                                                                                                                                                                        |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided.                                                                                                                                                                                                                                                                        |
| Comprehensive coverage verification via field study, if needed                                                             | Information not provided.                                                                                                                                                                                                                                                                        |
| Perform engineering study for new channel assignment and antenna development                                               | <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> Consulting engineer fees<br/> \$1,025.00 </div> </div> <div> <div> <b>Component Description:</b><br/> <b>Amount:</b> </div> <div> RF Consulting Engineer study for new channel assignment<br/> \$825.00 </div> </div> |

|                                                                                      |                                                                                                                                                                                                                        |
|--------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application    | Information not provided.                                                                                                                                                                                              |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <div> <div> <b>Component Description:</b> </div> <div> RF Consulting Engineer fee to prepare engineer section FCC Form 2100, Construction Permit App </div> </div> <div> <b>Amount:</b> </div> <div> \$1,500.00 </div> |
| Address transition timing and coordination issues w/ other stations and wireless     | Information not provided.                                                                                                                                                                                              |
| Prepare and or review reimbursement form                                             | Information not provided.                                                                                                                                                                                              |
| Project management of the transition                                                 | Information not provided.                                                                                                                                                                                              |

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                              | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification            | Actual Cost   | Actual Cost Justification |
|--------------------------------------------------------------------------|-----------------------------|---------------------|-----------------------------------------|---------------|---------------------------|
| <b>Other Expenses</b>                                                    | <b>\$162,980.00</b>         | <b>\$162,415.00</b> |                                         | <b>\$0.00</b> |                           |
| Tower Lights and Controller                                              | <i>\$94,400.00</i>          | \$94,400.00         | Please see attached vendor's quotation. | N/A           | N/A                       |
| MVPD Notification of Channel Change                                      | <i>\$2,500.00</i>           | \$2,500.00          | N/A                                     | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change                  | <i>\$2,500.00</i>           | \$2,500.00          | N/A                                     | N/A           | N/A                       |
| Equipment Storage                                                        | <i>\$5,000.00</i>           | \$5,000.00          | N/A                                     | N/A           | N/A                       |
| Equipment Delivery and Handling Charges                                  | <i>\$25,000.00</i>          | \$25,000.00         | N/A                                     | N/A           | N/A                       |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$15,000.00</i>          | \$15,000.00         | N/A                                     | N/A           | N/A                       |
| Non-zoning permits                                                       | <i>\$5,000.00</i>           | \$5,000.00          | N/A                                     | N/A           | N/A                       |
| Local Zoning                                                             | <i>\$1,500.00</i>           | \$1,500.00          | N/A                                     | N/A           | N/A                       |

|                                                                       |                |                |     |              |     |
|-----------------------------------------------------------------------|----------------|----------------|-----|--------------|-----|
| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request | \$195.00       | \$190.00       | N/A | N/A          | N/A |
| DTV Medical<br>Facility<br>Notification                               | \$11,550.00    | \$11,000.00    | N/A | N/A          | N/A |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application  | \$335.00       | \$325.00       | N/A | N/A          | N/A |
| <b>Sub-total</b>                                                      | \$162,980.00   | \$162,415.00   | N/A | \$0.00       | N/A |
| <b>Total for all<br/>systems</b>                                      | \$2,698,573.50 | \$2,287,428.50 | N/A | \$539,948.11 | N/A |

## Components

Information not provided.

|                  |                       |                             |                |              |
|------------------|-----------------------|-----------------------------|----------------|--------------|
| Cost Information | Grand Total           |                             |                |              |
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost  |
|                  | Total for all systems | \$2,698,573.50              | \$2,287,428.50 | \$539,948.11 |

|                      |                                                                                                                                                                                                                    |          |
|----------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| Reimbursement Status | Question                                                                                                                                                                                                           | Response |
|                      | The facility has ceased operating on its pre-auction channel.                                                                                                                                                      | No       |
|                      | Construction of final facilities or all necessary modifications are complete.                                                                                                                                      | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Response |
|---------------|---------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>                                                                                                                                                       |          |
|               |                                             | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|                                                                                                                                                                                                                                   |                                                                                               |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |                                                                                               |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>                                                                         | <p><b>Arthur Lee Clardy , III .</b><br/> <i>Director of Engineering</i></p> <p>05/14/2018</p> |

| Certification | Section                                            | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Response |
|---------------|----------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).                                                                |          |
|               |                                                    | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol> |          |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

|                                                                                                                                                                                                                                                                                                                                                                    |                                                                                               |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> |                                                                                               |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>                                                                                                                                                                                                          | <p><b>Arthur Lee Clardy , III .</b><br/> <i>Director of Engineering</i></p> <p>05/14/2018</p> |

## Attachments