

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility 168834 Service: DCA Call WDVB-CD Channel:

ID: Sign:

23 (UHF) File 0000054226

Number:

FRN: **0004346060** Date **09/27** 

Submitted: /2018

# Applicant Information

### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
TRINITY CHRISTIAN CENTER OF SANTA ANA, INC. Doing Business As: Trinity Broadcasting Network	Colby M. May, Esq. PO Box 11949 SANTA ANA, CA 92711 United States	+1 (714) 832- 2950	CMMAY@MAYLAWOFFICES. COM	Not-for- Profit

## Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

### Preparer Contact Information

### **Preparer Contact Name and Information**

The Preparer is same as the reimbursement contact.

### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WDVB is not sharing facilities in the traditional sense; however, we have a CSA with WTBY (Facility ID 67993). Plan is to replace old transmitter (not retunable) and use modified antenna system

### **Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

## Primary Transmitter

## **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
Existing Transmitter Manufacturer and Type	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
	Manufacturer	
	Model	SBP 6000W Analog Transmitter / AT7001 Exciter
	Year	2003
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

## Primary Transmitter

### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMU9-1200
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Existing transmitter could not be retuned

## Primary Transmitter

### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Primary Transmitter

**Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Class A
Manufacturer and Type	Mounting	Side Moun
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	4
	Design power capacity in use	40.0 %
	Lower Limit	470.00 MH

Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	7.0 kW
Manufacturer	PSI
Model	PSIUP-23
Year	2011

### Primary Antenna

## **Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

### Primary Antenna

### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	_

### Primary Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower
Equipment
And
Rigging
Costs

Section	Section Question	
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

### Outside Professional

Section	Question	Response
Al Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	40
	Explanation	Management of any work at Empire State Building requires extensive coordination
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No

	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
		•

Number of Days	N/A
Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services ©pstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	No
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD  Notification of a Channel Change?	No

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost** Information

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TMU9-1200	\$126,000.00	\$90,000.00		\$79,965.26	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$90,000.00	N/A	\$79,965.26	N/A
Sub-total	\$126,000.00	\$90,000.00	N/A	\$79,965.26	N/A
Total for all systems	\$272,605.00	\$181,395.00	N/A	\$79,965.26	N/A

### Components

Actual Information Description	File Name	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Component Description: Amount:	Installation invoice \$21,230.63
	Component Description: Amount:	Commissioning and Testing Invoice \$5,004.81
	Component Description: Amount:	Transmitter Invoice \$53,729.82

# **Cost** Information

### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna PSIUP-23	\$38,070.00	\$12,500.00		\$0.00	
UHF - Lower Power Side Mount, Class A One Station antenna basic	\$26,300.00	\$7,500.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	\$5,040.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$38,070.00	\$12,500.00	N/A	\$0.00	N/A
Total for all systems	\$272,605.00	\$181,395.00	N/A	\$79,965.26	N/A

### Components

Information not provided.

## Cost Transmission Line

**Information** Information not provided.

## Cost Tower Equipment and Rigging Costs

**Information** Information not provided.

# **Cost** Information

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Professional Services         S4,210.00         \$4,000.00         N/A         N/A <t< th=""><th>Description</th><th></th><th></th><th>Cost</th><th></th><th>Actual Cost</th></t<>	Description			Cost		Actual Cost
Negotiation of lease and other matters for shared locations           Prepare engineering section of FCC Form 2100 (main), License to Cover Application         \$3,155.00         \$2,500.00         N/A         \$0.00         N/A           Prepare engineering section of FCC Form 2100 (main), Construction Permit Application         \$3,155.00         \$2,500.00         N/A         \$0.00         N/A	Professional	\$107,090.00	\$77,500.00		\$0.00	
engineering section of FCC Form 2100 (main), License to Cover Application  Prepare \$3,155.00 \$2,500.00 N/A \$0.00 N/A engineering section of FCC Form 2100 (main), Construction Permit Application  Project \$6,320.00 \$6,000.00 N/A N/A N/A management of	Negotiation of lease and other matters for shared	\$4,210.00	\$4,000.00	N/A	N/A	N/A
engineering section of FCC Form 2100 (main), Construction Permit Application  Project \$6,320.00 \$6,000.00 N/A N/A N/A management of	engineering section of FCC Form 2100 (main), License to Cover	\$1,580.00	\$1,000.00	N/A	N/A	N/A
management of	engineering section of FCC Form 2100 (main), Construction Permit	\$3,155.00	\$2,500.00	N/A	\$0.00	N/A
	management of	\$6,320.00	\$6,000.00	N/A	N/A	N/A

Total for all systems	\$272,605.00	\$181,395.00	N/A	\$79,965.26	N/A
Sub-total	\$107,090.00	\$77,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$4,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$60,000.00	N/A	N/A	N/A

## Components

Actual Information Description	File Name
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:  Amount:	Engineering invoice for repack CP (note invoice includes 2 stations - only claiming the amount here for WDVB) \$1,250.00
Project management of the transition	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

# **Cost** Information

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$1,445.00	\$1,395.00		\$0.00	
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$1,445.00	\$1,395.00	N/A	\$0.00	N/A
Total for all systems	\$272,605.00	\$181,395.00	N/A	\$79,965.26	N/A

### Components

Information not provided.

# Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$272,605.00	\$181,395.00	\$79,965.26

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

# Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John B. Casoria , Esq. . Assistant

09/27/2018

Secretary

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John B Casoria , Esq. . Assistant Secretary

09/27/2018

### **Attachments**