



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **55055** | Service: **DCA** | Call **KXTQ-CD** | Channel: **24 (UHF)** |
ID: | Sign:
File **0000028433**
Number:
FRN: **0018223693** | Date **05/21**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
RAMAR COMMUNICATIONS, INC. Doing Business As: RAMAR COMMUNICATIONS, INC.	Brad Moran 9800 UNIVERSITY AVENUE PO BOX 3757 LUBBOCK, TX 79452 United States	+1 (806) 748-9300	bmoran@ramarcom.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tee Thomas <i>Chief Engineer</i> <i>Ramar Communications</i>	Tee Thomas PO Box 3757 Lubbock, TX 79452 United States	+1 (806) 548-1280	tthomas@ramarcom.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Replace the existing transmitter to allow necessary and sufficient power to be supplied to the new combiner network to make ERP.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	1.2 kw
	Year	2015
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.2 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	1.6 KW UHS Solid State
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.6 kW
	Justification for New Transmitter	Increased power required to provide adequate power from the new combiner network.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A

	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
New channel combiner	channel 23 combiner required for new repack channel

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	No

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	No

Tower Equipment And Rigging Costs	Section	Question	Response
	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional Services Costs	Section	Question	Response
	Outside Project Management Services	Do you require outside project management services?	No
		Number of Hours	N/A
		Explanation	N/A
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A

	Justification	N/A
--	---------------	-----

Outside Other Professional Services Expenses Not Listed
Professional Services Costs Services provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed
	Information not provided.

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter 1.6 KW UHS Solid State	\$193,900.00	\$95,000.00		\$77,993.38	
New channel combiner	<i>\$29,000.00</i>	\$29,000.00	N/A	\$12,525.50	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$51,000.00	N/A	\$50,583.50	N/A
10 Ton system	\$38,900.00	\$15,000.00	N/A	\$14,884.38	N/A
Sub-total	\$193,900.00	\$95,000.00	N/A	\$77,993.38	N/A
Total for all systems	\$258,940.00	\$153,569.00	N/A	\$92,043.38	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

New channel combiner	Component Description: Original invoice was not changed. Pursuant to RFAS File Number 28433, a new scanned file is being submitted with the original invoice, vendor quote and a purchase order. Invoice amount was left at zero in order to not over inflate the actual cost. Amount: N/A Component Description: Full reimbursement for combiner Amount: \$12,525.50
----------------------	---

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<table> <tr> <td data-bbox="708 174 1015 210">Component Description:</td><td data-bbox="1150 174 1358 244">Full cost of KXTQ 2KW transmitter</td></tr> <tr> <td data-bbox="708 255 815 291">Amount:</td><td data-bbox="1150 255 1283 291">\$50,583.50</td></tr> <tr> <td data-bbox="708 394 1015 430">Component Description:</td><td data-bbox="1150 394 1358 1021">Original invoice was not changed. Pursuant to RFAS File Number 28433, a new scanned file is being submitted with the original invoice, vendor quote and a purchase order. Invoice amount was left at zero in order to not over inflate the actual cost.</td></tr> <tr> <td data-bbox="708 1032 815 1068">Amount:</td><td data-bbox="1150 1032 1198 1068">N/A</td></tr> </table>	Component Description:	Full cost of KXTQ 2KW transmitter	Amount:	\$50,583.50	Component Description:	Original invoice was not changed. Pursuant to RFAS File Number 28433, a new scanned file is being submitted with the original invoice, vendor quote and a purchase order. Invoice amount was left at zero in order to not over inflate the actual cost.	Amount:	N/A
Component Description:	Full cost of KXTQ 2KW transmitter								
Amount:	\$50,583.50								
Component Description:	Original invoice was not changed. Pursuant to RFAS File Number 28433, a new scanned file is being submitted with the original invoice, vendor quote and a purchase order. Invoice amount was left at zero in order to not over inflate the actual cost.								
Amount:	N/A								
10 Ton system	<table> <tr> <td data-bbox="708 1205 1015 1240">Component Description:</td><td data-bbox="1150 1205 1358 1514">10 ton HVAC unit needed for cooling both transmitters during interim period. Includes invoice, PO and estimate from vendor.</td></tr> <tr> <td data-bbox="708 1525 815 1561">Amount:</td><td data-bbox="1150 1525 1283 1561">\$14,884.38</td></tr> </table>	Component Description:	10 ton HVAC unit needed for cooling both transmitters during interim period. Includes invoice, PO and estimate from vendor.	Amount:	\$14,884.38				
Component Description:	10 ton HVAC unit needed for cooling both transmitters during interim period. Includes invoice, PO and estimate from vendor.								
Amount:	\$14,884.38								

Cost Information **Antennas**
Information not provided.

Cost Information **Transmission Line**
Information not provided.

Cost Information **Tower Equipment and Rigging Costs**
Information not provided.

Cost Information	Outside Professional Services				
	Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).				
Description		Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost Actual Cost Justification
Outside Professional Services		\$42,350.00	\$45,250.00		\$11,816.00
RF Exposure Measurements		\$21,050.00	\$20,000.00	N/A	N/A N/A
Prepare and or review reimbursement form		\$2,630.00	\$2,500.00	N/A	N/A N/A
Address transition timing and coordination issues w/ other stations and wireless		\$2,630.00	\$2,500.00	N/A	N/A N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,637.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$10,000.00	Final attorney fees for prepping and filing Form 2100 CP were more than originally expected. The additional \$5,000 requested will cover the remaining invoices submitted.	\$9,178.50	Actual costs were greater than the estimated costs
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Sub-total	\$42,350.00	\$45,250.00	N/A	\$11,816.00	N/A
Total for all systems	\$258,940.00	\$153,569.00	N/A	\$92,043.38	N/A

Components

Actual Information		
Description	File Name	
RF Exposure Measurements	Information not provided.	
Prepare and or review reimbursement form	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Full cost of services provided \$2,637.50
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description: Amount:	Reimbursement of full cost of invoice \$1,187.50

Attorney Fees - Prepare
and File FCC Form 2100
(main), Construction
Permit Application

Component Description:	Legal fees concerning the prepping and filing of CP for repack of KXTQ
Amount:	\$4,589.50

Component Description:	Attorneys Fees
Amount:	\$9,178.50

Component Description:	Legal fees concerning the prepping and filing of CP for repack of KXTQ
Amount:	\$2,480.00

Component Description:	Legal fees concerning the prepping and filing of CP for repack of KXTQ
Amount:	\$372.00

Component Description:	Legal fees concerning the prepping and filing of CP for repack of KXTQ
Amount:	\$1,303.00

Component Description:	Legal fees concerning the prepping and filing of CP for repack of KXTQ
Amount:	\$434.00

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$22,690.00	\$13,319.00		\$2,234.00	
DTV Medical Facility Notification	\$11,550.00	\$2,234.00	N/A	\$2,234.00	N/A
MVPD Notification of Channel Change	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

Sub-total	\$22,690.00	\$13,319.00	N/A	\$2,234.00	N/A
Total for all systems	\$258,940.00	\$153,569.00	N/A	\$92,043.38	N/A

Components

Actual Information Description	File Name
DTV Medical Facility Notification	Component Description: Notification to medical facilities regarding frequency change Amount: \$2,234.00
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$258,940.00	\$153,569.00	\$92,043.38

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Keith Kerr CFO 05/21/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Keith Kerr CFO 05/21/2018

Attachments