



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **72123** | Service: **DTV** | Call **WWJ-TV** | Channel: **21 (UHF)** |
ID: | Sign:
File **0000026787**
Number:
FRN: **0003482189** | Date **05/31**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
CBS BROADCASTING INC. Doing Business As: CBS BROADCASTING INC.	Daniel G. Ryson 1725 DeSales St. NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4074	dryson@cbs.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Daniel G. Ryson <i>Associate Director of Spectrum Management</i> CBS	Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States	+1 (202) 457-4075	dryson@cbs.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	New channel 21 TFU-18 antenna and 6-1 /8" line to be installed on the south arm of candelabra. Tower owner providing interim broad band antenna system to be leased.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	SigmaCD- 2200P2
	Year	1999
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	46 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38.4 kW
	Justification for New Transmitter	GatesAir Won't Re-tune (See Exhibit 1). IOT replacement is more expensive (See Exhibit 2A). Proposed replacement is less expensive (Exhibit 3B). See also May 2018 Statement.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Various Main Site Electrical Work (See Exhibit 4).
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
State Sales Tax	Michigan Sales Tax of 6% on all products and services shown on Exhibit 3B.
GatesAir Site Survey	Advanced Site Survey Services. Includes as-built and future layout drawings. See Exhibit 3B Item F.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	425.0 kW

Manufacturer	
Model	TFU-18GTH
Year	1998

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	264.0 kW
	Manufacturer	
	Model	TFU-18GTH

	Year	2018
	Justification for New Antenna	Existing antenna cannot be retuned.

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Leased
	Owner	American Tower Corporation
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	8
	Lower Limit	407.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	0.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	264.0 kW
	Manufacturer	
	Model	TFU-24 WB /VP-C160

	Year	2018
	Justification for New Antenna	Required for continued operation while main WWJ-TV antenna is replaced.

Interim Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	7 3/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Enter a list of RF channel numbers.

RF Channel Number
44
21
43

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
New Electrical Panel	New HVAC electrical sub-panel for new AC unit required for the repack combiner area fed off of existing 480/208 main panel. This equipment is required to provide the existing power to the HVAC unit.
Nitrogen Generator	Nitrogen Generator Upgrade. See Exhibit 7A.
Combiner Cage	24X20 fenced combiner cage area materials and installation. See Exhibit 7A
Install Combiner	Cost is for installing and proofing combiner.
Conduit	This cost includes 200 L/F of 2" conduit and conductor to adequately supply the HVAC unit.
Interim Tower Rental	ATC site and tower rental Required for station to minimize on-air disruption, maintain coverage, and complete the tower work in a safe, timely manner. See Exhibit 7A.
Interim Antenna Rigging	Cost is for the labor to remove the old side-mount analog channel 62 antenna and waveguide, install the new transmission line, and install interim antenna.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1150 feet per run
	Justification for New Transmission Line	Existing line segment length cannot be used on new channel.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
RF Accessories	Coaxial Switch, Switch Controller, Dummy Load, etc. See Exhibit 9, Item C.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	7 3/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	995 feet per run
	Justification for New Transmission Line	Material costs for 995 foot 7-3/16" Broadband transmission line, three (3) elbows and a nitrogen generator for pressurization control on the line.

Interim Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Interim Coax Switch	Coaxial switch between interim transmitter and interim antenna combiner. Permits transmitter testing. (See Exhibit 3B, Items D and G.)
TX Line to Interim Combiner	Horizontal run of transmission line between transmitter and interim combiner. (See Exhibit 7A, last Page. Please disregard identical Items shown on Exhibit 3A, Items I and K.)

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1003429
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 26' 52.5" N-
	Longitude (NAD83)	083° 10' 23.1" W-
	Overall Structure Height	1086.93 feet
	Support Structure Height	1012.13 feet
	Ground Elevation Above Mean Sea Level (AMSL)	662.07 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	06/11/1999

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
6592	WKQI	FM
6056	WRCJ-FM	FM
59592	WJLB	FM
16817	WTVS	DTV
74211	WMYD	DTV
59952	WDTW-FM	FM
6594	WNIC	FM

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Permit Drawing Packages	Construction drawing packages for Tower and Ground Permits.
Structural Engineering	Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment (see Exhibit 6).

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	250
	Explanation	Company lacks internal resources.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Site Coordination Meeting	Meeting to coordinate efforts among broadcasters, tower owner, and tower contractor.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Deinstall Old Transmitter	Deinstallation of present primary transmitter. (See Exhibit 3A Item G.)

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTED-60	\$1,625,834.31	\$1,524,783.17		\$424,059.72	
GatesAir Site Survey	<i>\$9,685.80</i>	\$9,685.80	GatesAir Advanced Site Survey. Provides as-built and proposed facility layout drawings. (See Exhibit 3B, Item F.)	N/A	N/A
State Sales Tax	<i>\$89,429.51</i>	\$89,429.51	6% Michigan State Sales Tax on products and services shown on Exhibit 3B.	N/A	N/A
Other Electrical Service: Various Main Site Electrical Work (See Exhibit 4).	<i>\$53,719.00</i>	\$53,719.00	Various primary transmitter site electrical work. (See Exhibit 4)	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,371,948.86	Please see May 2018 Statement and Exhibit 3B, Items A, B, C, and H.	\$424,059.72	N/A
Sub-total	\$1,625,834.31	\$1,524,783.17	N/A	\$424,059.72	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Actual Information	
Description	File Name
GatesAir Site Survey	Information not provided.
State Sales Tax	Information not provided.
Other Electrical Service: Various Main Site Electrical Work (See Exhibit 4).	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<p>Component Description: 1/3 Down payment for ULXTE-60 Main Transmitter.</p> <p>Amount: \$424,059.72</p>

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-24 WB /VP-C160	\$301,213.00	\$276,766.00		\$0.00	
Interim Antenna Rigging	<i>\$55,000.00</i>	\$55,000.00	Cost is for the labor to remove the old side-mount analog channel 62 antenna and waveguide and install new line and interim antenna. See Exhibit 7A.	N/A	N/A
Interim Tower Rental	<i>\$57,600.00</i>	\$57,600.00	Rental fee for tower and ground space to support interim antenna, combiner, and interim transmitter. See Exhibit 7A.	N/A	N/A

Conduit	\$833.00	\$833.00	This cost includes 200 L/F of 2" conduit and conductor to adequately supply the HVAC unit (see Exhibit 7A).	N/A	N/A
Install Combiner	\$8,333.00	\$8,333.00	Cost is for installing and proofing combiner. See Exhibit 7A Page 3.	N/A	N/A
Combiner Cage	\$5,000.00	\$5,000.00	24x20' fenced combiner cage area materials and installation with 10' privacy slats. See Exhibit 7A.	N/A	N/A
Nitrogen Generator	\$5,000.00	\$5,000.00	Please see Exhibit 7A	N/A	N/A
New Electrical Panel	\$1,667.00	\$1,667.00	New HVAC electrical sub-panel for new AC unit required for the repack combiner area HVAC unit and combiner monitoring (see Exhibit 7A).	N/A	N/A

Elbow complex, broadband, at antenna input, per 7 3/16. feedline (if needed)	\$16,850.00	\$3,333.00	Pro-rata share (see Exhibit 7A).	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$76,667.00	Pro-rata share (see Exhibit 7A).	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$3,333.00	See Exhibit 7A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 264 kW input, directional,, elliptically or circularly polarized	\$60,000.00	\$60,000.00	Pro-rata share (see Exhibit 7A).	N/A	N/A
Primary Antenna TFU-18GTH	\$296,230.00	\$167,396.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$160,996.00	Exhibit 5 Items 1 and 2, minus \$16,950 cost of V-Pol.	N/A	N/A

Sub-total	\$597,443.00	\$444,162.00	N/A	\$0.00	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$417,247.54	\$163,522.54		\$0.00	
Interim Coax Switch	<i>\$51,022.54</i>	\$51,022.54	Coaxial switch between interim transmitter and combiner. Permits off-air testing of interim transmitter. Includes Installation. (See Exhibit 3B, Items D and G.)	N/A	N/A
TX Line to Interim Combiner	<i>\$34,890.00</i>	\$34,890.00	Horizontal run of transmission line between transmitter and interim combiner. Includes Installation. (See Exhibit 7A, last page.)	N/A	N/A

Rigid Transmission Line - copper, 7 3/16" broadband	\$331,335.00	\$77,610.00	Pro-rata Material costs for 995 foot 7-3/16" Broadband transmission line and three (3) elbows (see Exhibit 7A).	N/A	N/A
Primary Transmission Line	\$340,932.42	\$252,598.12		\$0.00	
RF Accessories	\$74,132.42	\$74,132.42	Coaxial Switch, Switch Controller, Dummy Load, etc. See Exhibit 9, Item C.	N/A	N/A
Rigid Transmission Line - copper, 6 1/8" broadband	\$266,800.00	\$178,465.70	Required for new antenna (see Exhibit 5).	N/A	N/A
Sub-total	\$758,179.96	\$416,120.66	N/A	\$0.00	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$621,033.00	\$428,000.00		\$0.00	
Permit Drawing Packages	<i>\$9,400.00</i>	\$9,400.00	Permit drawing packages for tower (\$4,700) and building A&E. See Exhibit 6A.	N/A	N/A
Structural Engineering	<i>\$6,333.00</i>	\$6,333.00	Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. Cost decreased since last estimate. See Exhibit 6A.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$4,000.00	Cost for plumb and tension after customer installation is complete. See Exhibit 6A.	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$8,267.00	Cost decreased from prior estimate. See Exhibit 6A.	N/A	N/A
Sub-total	\$621,033.00	\$428,000.00	N/A	\$0.00	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$87,775.00	\$65,083.00		\$0.00	
Site Coordination Meeting	<i>\$2,500.00</i>	\$2,500.00	Meeting to coordinate efforts between broadcasters, tower owner, and tower contractors.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$3,333.00	RF Exposure measurements. See Exhibit 7A.	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$250.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Project management of the transition	\$39,500.00	\$37,500.00	Company lacks internal resources.	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Sub-total	\$87,775.00	\$65,083.00	N/A	\$0.00	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,139.80	\$76,539.80		\$0.00	
Deinstall Old Transmitter	<i>\$21,844.80</i>	\$21,844.80	Complete disconnection of Harris Sigma CD transmitter and move to staging area on site. (See Exhibit 3B, Item I.)	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$5,000.00</i>	\$5,000.00	Local permits and drawings. See ATC quotes.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$17,300.00	\$17,300.00	Primary transmitter shipping. See Exhibit 3B, Page 1.	N/A	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$83,139.80	\$76,539.80	N/A	\$0.00	N/A
Total for all systems	\$3,773,405.07	\$2,954,688.63	N/A	\$424,059.72	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$3,773,405.07	\$2,954,688.63
			\$424,059.72

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>05/31/2018</p>

Attachments