

Federal Communications Commission (REFERENCE COPY - Not for submission)

Transition Plan Progress Report

 File Number:
 0000057039
 Submit Date:
 07/09/2018
 Call Sign:
 WUND-TV
 Facility ID:
 69292
 FRN:
 0001910066

 State:
 North Carolina
 City:
 EDENTON
 EDENTON
 Facility ID:
 69292
 FRN:
 001910066
 Filing Status:

 Service:
 DTV
 Purpose:
 Transition Plan Progress Report
 Status:
 Received
 Status Date:
 07/09/2018
 Filing Status:

 Active
 Filing Status
 Filing Status
 Filing Status
 Filing Status

General Information

Section	Question	Response
Filing Information	Filing Type	Quarterly
	Year	2018
	Quarter	Second Quarter
Attachments	Are attachments (other than associated schedules) being filed with this application?	Yes

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
University of North Carolina Doing Business As: University of North Carolina	PO Box 14900 Research Triangle Park, NC 27709 United States	+1 (919) 549- 7000	fcc_notice@unctv. org	Government Entity

Authorization Holder Name

Check box if the Authorization Holder name is being updated because of the sale (or transfer of control) of the Authorization(s) to another party and for which proper Commission approval has not been received or proper notification provided.

Contact	Contact Name	Address	Phone	Email	Contact Type
Representatives (3)	Stephen Hartzell Brooks, Pierce et al.	Stephen Hartzell 150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 839- 0300	shartzell@brookspierce. com	Legal Representative
	Donald W Smith University of North Carolina	Donald Smith PO Box 14900 Research Triangle Park, NC 27709 United States	+1 (919) 549- 7025	dsmith@unctv.org	Technical Representative
	Marcus W Trathen Brooks, Pierce et al.	Marcus Trathen 150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 839- 0300	mtrathen@brookspierce. com	Legal Representative

Permits and	Section	Question	Response
Tower Studies	Approval and Permits	Does the Station require FAA approval (e.g., completion of FAA Form 7460-1 and a "No Hazard Determination") in order to construct its post-auction facility?	No
		The Station has requested FAA approval for its post-auction facility.	
		The Station has received FAA approval for its post-auction facility.	
		Does the Station require Federal, State, and/or local permits, and/or a review of environmental impact, for its post-auction facility?	Yes
		Station has requested necessary Federal, State and/or local permits and/or review of environmental impact for its post-auction facility	No
		Please Explain: State construction approval is required. See attached narrative	for details.
		Station has received necessary Federal, State, and/or local permits and/or review of environmental impact for its post-auction facility	
	Tower Studies	Are radio frequency (RF) studies required in order for the Station to construct its post-auction facility?	Yes
		RF studies have been started	Yes
		RF studies have been completed	Yes
		Are structural tower studies required in order for the Station to construct its post-auction facility?	Yes
		Structural tower studies have been started	No
		Structural tower studies have been completed	

Station	Section	Question	Response	
Equipment	Station Equipment	The Station has placed orders for the following equipment, if required:		
		Main Facility Antenna	No	
		Main Facility Transmitter	Yes	
		Main Facility Transmission line	Not Applicable	
		Main Facility Mask Filter and/or RF Combiner	Yes	
	Auxiliary antenna and related equipment	No		
		Does the Station anticipate that it will receive all necessary equipment in time to meet the construction deadline for the Station's main facility?	Yes	
		Has Station received all required new broadcast equipment (antenna, transmitter, etc.) necessary to begin construction?	No	

Antenna Towers Construction and Antenna installation Does the Station's post-auction facility require tower construction/modification work? Yes Dees construction of the Station's post-auction facility require construction of a new tower or substantial modification of a new tower or substantial modification of an existing tower? No Has all necessary tower work been scheduled? Image: Construction deadline? Image: Construction deadline? Dees the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: Post-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate changes can be made to that antenna system. No Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of	wers and	Section	Question	Response		
require construction of a new tower or substantial modification of an existing tower? Inclusion of an existing tower? Has all necessary tower work been scheduled? Inclusion Has all necessary tower work been completed? Inclusion Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: Poest-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate changes can be made to that antenna system. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system?	tenna			Yes		
Has all necessary tower work been completed? No Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: Post-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate changes can be made to that antenna system. Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? No			require construction of a new tower or substantial	No		
Does the Station anticipate that all tower work, including antenna installation, will be completed in time to meet its construction deadline? No Please Explain: Post-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate changes can be made to that antenna system. Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? Las the Station started testing on its new auxiliary antenna system?			Has all necessary tower work been scheduled?			
Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No			Has all necessary tower work been completed?			
Post-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate changes can be made to that antenna system. Auxiliary Antenna Yes Auxiliary Antenna Does the Station require use of a new auxiliary antenna system? Yes Has the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system? No Has the Station started testing on its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna			antenna installation, will be completed in time to meet its	No		
system?NoHas the Station started all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?NoHas the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?SolutionHas the Station started testing on its new auxiliary antenna system?Has the Station started testing on its new auxiliary antenna system?			Post-transition operations will begin using an interim antenna. That system will be installed prior to the deadline. Once pre-transition channel operations have ended, appropriate			
necessary equipment upgrades to commence testing of its new auxiliary antenna system?Has the Station completed all outside tower work and made all necessary equipment upgrades to commence testing of its new auxiliary antenna system?Has the Station started testing on its new auxiliary antenna system?		Auxiliary Antenna		Yes		
all necessary equipment upgrades to commence testing of its new auxiliary antenna system? Has the Station started testing on its new auxiliary antenna system?			necessary equipment upgrades to commence testing of its	No		
system?			all necessary equipment upgrades to commence testing of			
Has the Station completed all testing on its new auxiliary						
antenna system such that it may now cease broadcasting on its pre-auction channel?			antenna system such that it may now cease broadcasting on			
Post-auction FacilityHas the Station completed all work, including construction, modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on its post-auction facility?No		Post-auction Facility	modification and/or installation, related to construction of its post-auction facility such that it is ready to begin testing on	No		
Has the Station completed all tower work? No			Has the Station completed all tower work?	No		
Has the Station completed all in-building (equipment) work? No			Has the Station completed all in-building (equipment) work?	No		
Does the Station have other issues that must be addressed before it can fully construct and/or operate its post-auction facility?Yes			before it can fully construct and/or operate its post-auction	Yes		
Please Explain: The licensee must follow purchasing guidelines stipulated by the State of North Carolina. See the attached narrative.			The licensee must follow purchasing guidelines stipulated by the	ne State of North Carolina.		
Has the Station completed all construction work on its post- auction facility that is necessary to complete an application for a license to cover that facility?No			auction facility that is necessary to complete an application	No		
Pre-auction Channel Has the Station ceased broadcasting on its pre-auction No channel? No		Pre-auction Channel		No		

Certification	Section	Question	Response
	General Certification Statements	The Applicant waives any claim to the use of any particular frequency or of the electromagnetic spectrum as against the regulatory power of the United States because of the previous use of the same, whether by authorization or otherwise, and requests an Authorization in accordance with this application (See Section 304 of the Communications Act of 1934, as amended.).	
		The Applicant certifies that neither the Applicant nor any other party to the application is subject to a denial of Federal benefits pursuant to §5301 of the Anti-Drug Abuse Act of 1988, 21 U.S.C. §862, because of a conviction for possession or distribution of a controlled substance. This certification does not apply to applications filed in services exempted under §1.2002(c) of the rules, 47 CFR . See §1. 2002(b) of the rules, 47 CFR §1.2002(b), for the definition of "party to the application" as used in this certification §1.2002 (c). The Applicant certifies that all statements made in this application and in the exhibits, attachments, or documents incorporated by reference are material, are part of this application, and are true, complete, correct, and made in good faith.	
	Authorized Party to Sign	 FAILURE TO SIGN THIS APPLICATION MAY RESULT IN DISMISSAL OF THE APPLICATION AND FORFEITURE OF ANY FEES PAID Upon grant of this application, the Authorization Holder may be subject to certain construction or coverage requirements. Failure to meet the construction or coverage requirements will result in automatic cancellation of the Authorization. Consult appropriate FCC regulations to determine the construction or coverage requirements that apply to the type of Authorization requested in this application. WILLFUL FALSE STATEMENTS MADE ON THIS FORM OR ANY ATTACHMENTS ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. Code, Title 18, §1001) AND/OR REVOCATION OF ANY STATION AUTHORIZATION (U.S. Code, Title 47, §312(a)(1)), AND/OR FORFEITURE (U.S. Code, Title 47, §503). 	
		I certify that this application includes all required and relevant attachments.	Yes
		I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Thomas Brooks Skinner Associate General Manager and General Counsel
			07/09/2018

Attachments	
-------------	--

File Name	Uploaded By	Attachment Type	Description
Transition Progress Report Attachment WUND.pdf	Applicant	All Purpose	WUND-TV 2nd Quarter 2018 Transition Narrative