



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **34167** | Service: **DTV** | Call **WBKI** | Channel: **16 (UHF)** |
ID: | Sign:
File **0000028610**
Number:
FRN: **0003189248** | Date **08/24**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
INDEPENDENCE TELEVISION COMPANY	Keith Wilkowski 624 MUHAMMAD ALI BOULEVARD LOUISVILLE, KY 40203 United States	+1 (419) 277-6006	kwilkowski@blockcommunications.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines . The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	No
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CZ1000
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1 kW
	Justification for New Transmitter	Our present Aux transmitters are no longer supported for repair or retuning by the manufacturer.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	100.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Switch	We will need an additional RF switch for the AUX transmitter.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCX Millineum
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	43.15 kW
	Justification for New Transmitter	WMYO was originally assigned 487KwERP. It was determined we would receive at least 1% interference and was given the opportunity to increase power. We were authorized to increase our power to 725kw. The additional costs are due to the increase in ERP.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
---------	----------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Two transmitters, main and aux, need to be wired simultaneously.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
------	-------------

Installation and proof	Installation of transmitter and proof of performance
Mask Filter	ATSC Mask filter Kit
RF Accessories	Dielectric 4 port switch with controller and cable, 80 kW liquid cooled RF load
Demolition	To prepare for the installation of the new transmitters, we will be required to remove two beam transformers filled with mineral oil.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Auxiliary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	10000.0 kW
	Manufacturer	

	Model	TFU-32DSB-R04TC
	Year	2005

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
28476	WDRB

**Auxiliary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Aux/Standby
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	487.0 kW
	Manufacturer	
	Model	ATW19H3-ESO-16H

Year	2018
Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant (Elliptical) antenna.

Auxiliary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes
-------------------	--	-----

**Auxiliary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-32-GTH-R-06
Year	2009

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
28476	WDRB

Primary Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	487.0 kW
	Manufacturer	
	Model	ATW21H3-ETO-16H
	Year	2018

	Justification for New Antenna	Require new antenna due to new frequency allocation. Costs listed reflect a \$15,500.00 up charge for ATSC 3.0 compliant (Elliptical) antenna.
--	-------------------------------	--

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Auxiliary Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Feed sAux antenna
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
28476	WDRB

**Auxiliary
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	Feeds new Aux antenna
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1040 feet per run
	Justification for New Transmission Line	Required due to new frequency allocations.

**Auxiliary
Transmission Line**

Other Transmission Line Expenses Not Listed

Name	Description
Dehydrator	New dehydrator required for the six and an eighth inch line

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1043 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
28476	WDRB

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1123 feet per run
	Justification for New Transmission Line	Required due to new frequency allocation.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Line Name	Description
Dehydrator	New Dehydrator required for the seven and three sixteenth inch line

**Tower
Equipment
And Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
Transmission line designs	Design drawings of transmission lines
Installation services	Installation of two WMYO antennas and two WMYO feedlines. Remove old equipment from existing tower and mount on new tower.
Purchase six and one eighth inch hangers	Utilized to hang six and one eighth inch feedline
Fence removal and installation	Costs for removing existing fence and installing new fence around new tower and guy anchors.
Asphalt repair	Funds needed to repair the existing asphalt surface of the tower area after construction,
Electric	Provide electricity to base of tower for lighting and ENG antennas
State taxes	State taxes at 7% for the new tower
Demolition	Removal of old tower and all apparatuses not utilized
Foundation	Concrete work for pier and anchors
Rental of heavy equipment	Rental of a Sky-jack to off load transmitters and other equipment
Shipping Freight	Freight charges for tower components
Purchase seven and three sixteenth inch hangers	Utilized to hang seven and three sixteenth inch feedline
Install tower and ice bridge	Charges for the installation of the tower and new ice bridge

Primary
Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	Yes
	Height	999.99 feet
	Justification for New Tower	The FCC allocated us two frequencies that aren't adjacent to each other (16 & 32). This combination will require 4 antennas and 4 feedlines. The existing tower will not support that much weight. We request to construct a new tower with a "T" top design.

Primary
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
------	-------------

Transmission line designs	Design drawings of transmission lines
Installation services	Installation of two WMYO antennas and two WMYO feedlines. Remove old equipment from existing tower and mount on new tower.
Purchase six and one eighth inch hangers	Utilized to hang six and one eighth inch feedline
Fence removal and installation	Costs for removing existing fence and installing new fence around new tower and guy anchors.
Asphalt repair	Funds needed to repair the existing asphalt surface of the tower area after construction,
Electric	Provide electricity to base of tower for lighting and ENG antennas
State taxes	State taxes at 7% for the new tower
Demolition	Removal of old tower and all apparatuses not utilized
Foundation	Concrete work for pier and anchors
Rental of heavy equipment	Rental of a Sky-jack to off load transmitters and other equipment
Shipping Freight	Freight charges for tower components
Purchase seven and three sixteenth inch hangers	Utilized to hang seven and three sixteenth inch feedline
Install tower and ice bridge	Charges for the installation of the tower and new ice bridge

**Outside
Professional
Services
Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	14
	Justification	Taking signal level measurements of predetermined radials which will be used to compare after transition.

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Existing-Tower inspection	Coast to Coast Tower Performed a tower inspection for us

RF Consultant D. Everist	RF Consultant that files Engineering Studies for WMYO/WDRB
Advanced site survey GA999TS	Site survey performed by transmitter manufacturer
Structural Engineering Analysis	Mark Malouf performed a total of three (to date) Structural Tower analysis for WMYO /WDRB

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
------	-------------

Project management fees internal

Cost of station personnel man hours working on repack planning

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost
Primary Transmitter ULXTE-72	\$1,761,383.89	\$1,567,476.34		\$465,232
RF Accessories	<i>\$49,363.80</i>	\$49,363.80	Per GatesAir quote Q-57423	\$16,454
Mask Filter	<i>\$73,329.59</i>	\$73,329.59	Larger mask filter, due to increase in power from 487kw to 725kw. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$24,443
Installation and proof	<i>\$81,690.50</i>	\$81,690.50	Installation costs have increased due to increase in power from 487kw to 725kw. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$27,230
Other Electrical Service: Two transmitters, main and aux, need to be wired simultaneously.	<i>\$37,500.00</i>	\$37,500.00	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,303,193.63	A larger transmitter is required to accommodate the power increase from 487kwERP to 725kwERP. This item is referenced in the recent uploaded attachment entitled: GatesAir Proposal GA_00024362_WMYO_ULXTE-72	\$392,771
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$12,998.82	N/A	\$4,332.1
Demolition	\$4,500.00	\$4,500.00	N/A	N/A
Auxiliary Transmitter UAXTE-2R37	\$182,279.00	\$138,723.00		\$0.00
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$83,794.00	N/A	N/A
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A
RF Switch	\$28,129.00	\$28,129.00	N/A	N/A
Sub-total	\$1,943,662.89	\$1,706,199.34	N/A	\$465,232
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,20

Components

Actual Information	Description	File Name
--------------------	-------------	-----------

RF Accessories	Component Description: Primary Transmitter, RF Accessories Amount: \$16,454.60
Mask Filter	Component Description: Primary Transmitter, Mask Filter Amount: \$24,443.20
Installation and proof	Component Description: Primary Transmitter, Installation and Proof of Performance Amount: \$27,230.17
Other Electrical Service: Two transmitters, main and aux, need to be wired simultaneously.	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Primary Transmitter Amount: \$392,771.28
Transformer 3 phase/480v - 300 KVA	Component Description: Primary Transmitter, Electrical Amount: \$4,332.94
Demolition	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Information not provided.
Transformer 3 phase/480v - 150 KVA	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

RF Switch	Information not provided.
-----------	---------------------------

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW21H3-ETO-16H	\$315,390.00	\$194,842.00		\$106,947.47	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$156,250.00	N/A	\$100,149.75	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$1,387.50	N/A
Elbow complex, single channel, at antenna input, per 7 3 /16. feedline (if needed)	\$13,900.00	\$27,192.00	This is the price quoted by ERI for all the elbows in the line (12). Actual cost may change after we pay for the transmission line design.	\$5,410.22	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Auxiliary Antenna ATW19H3-ESO-16H	\$274,440.00	\$193,565.00		\$4,455.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$14,850.00	N/A	\$4,455.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$8,065.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	\$227,000.00	\$159,250.00	N/A	\$0.00	N/A
Sub-total	\$589,830.00	\$388,407.00	N/A	\$111,402.47	N/A
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,203.22	N/A

Components

Actual Information Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<p>Component Description: Primary Antenna - UHF High Power Top Mount</p> <p>Amount: \$100,149.75</p>
Sweep test of existing antenna	<p>Component Description: Primary Antenna - Sweep Test</p> <p>Amount: \$1,387.50</p>
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	<p>Component Description: Primary Antenna - Elbow Complex 7 3 /16"</p> <p>Amount: \$5,410.22</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Amount:	Auxiliary Antenna - Side Mount Brackets \$4,455.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF - Lower Power Side Mount, One station antenna -- 200-500 kW, elliptically or circularly polarized	Component Description: Amount:	Auxiliary Antenna - Lower Power Side Mount, One Station \$43,125.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$336,640.00	\$300,052.00		\$92,864.75	
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$2,797.35	N/A
Rigid Transmission Line - copper, 7 3/16"	\$325,670.00	\$289,082.00	N/A	\$90,067.40	N/A
Auxiliary Transmission Line	\$221,050.00	\$150,398.00		\$45,005.46	
Rigid Transmission Line - copper, 6 1/8"	\$210,080.00	\$139,428.00	N/A	\$42,208.11	N/A
Dehydrator	<i>\$10,970.00</i>	\$10,970.00	N/A	\$2,797.35	N/A
Sub-total	\$557,690.00	\$450,450.00	N/A	\$137,870.21	N/A
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,203.22	N/A

Components

Actual Information Description	File Name
Dehydrator	<div><div>Component Description:</div><div>Amount:</div><div>Primary Transmission Line - Dehydrator \$2,797.35</div></div>

Rigid Transmission Line - copper, 7 3/16"	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Primary Transmission Line - Rigid Transmission Line - Copper 7 3/16"</div> <div>\$90,067.40</div> </div>
Rigid Transmission Line - copper, 6 1/8"	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Auxiliary Transmission Line - Rigid Transmission Line - Copper 6 1/8"</div> <div>\$42,208.11</div> </div>
Dehydrator	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> <div>Auxiliary Transmission Line - Dehydrator</div> <div>\$2,797.35</div> </div>

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$2,791,185.00	\$2,580,686.00		\$381,513.15	
New tower	<i>\$1,250,000.00</i>	\$1,250,000.00	N/A	\$143,553.00	N/A
Install tower and ice bridge	<i>\$625,000.00</i>	\$625,000.00	N/A	\$205,875.15	N/A
Shipping Freight	<i>\$11,696.00</i>	\$11,696.00	N/A	N/A	N/A
State taxes	<i>\$134,843.00</i>	\$134,843.00	N/A	N/A	N/A
Foundation	<i>\$200,000.00</i>	\$200,000.00	N/A	\$21,660.00	N/A
Asphalt repair	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Rental of heavy equipment	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Installation services	<i>\$89,286.00</i>	\$89,286.00	N/A	\$7,650.00	N/A
Purchase six and one eighth inch hangers	<i>\$28,838.00</i>	\$28,838.00	N/A	N/A	N/A
Fence removal and installation	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Electric	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A
Transmission line designs	<i>\$9,250.00</i>	\$9,250.00	N/A	\$2,775.00	N/A
Demolition	<i>\$160,715.00</i>	\$160,715.00	N/A	N/A	N/A

Purchase seven and three sixteenth inch hangers	\$56,057.00	\$56,057.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$1.00	Cost reflected in new tower expense	N/A	N/A
Sub-total	\$2,791,185.00	\$2,580,686.00	N/A	\$381,513.15	N/A
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,203.22	N/A

Components

Actual Information Description	File Name
New tower	Component Description: Construct New Tower - New Tower Amount: \$143,553.00
Install tower and ice bridge	Component Description: Construct New Tower - Install Tower and Ice Bridge Amount: \$205,875.15
Shipping Freight	Information not provided.
State taxes	Information not provided.
Foundation	Component Description: Construct New Tower - Foundation Amount: \$21,660.00
Asphalt repair	Information not provided.
Rental of heavy equipment	Information not provided.

Installation services	<div> <div>Component Description:</div> <div>Construct New Tower - Installation Services</div> </div> <div> <div>Amount:</div> <div>\$7,650.00</div> </div>
Purchase six and one eighth inch hangers	Information not provided.
Fence removal and installation	Information not provided.
Electric	Information not provided.
Transmission line designs	<div> <div>Component Description:</div> <div>Construct New Tower - Transmission Line Designs</div> </div> <div> <div>Amount:</div> <div>\$2,775.00</div> </div>
Demolition	Information not provided.
Purchase seven and three sixteenth inch hangers	Information not provided.
Tall Tower (greater than 500')	Information not provided.

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$203,264.00	\$196,999.00		\$8,185.20	
Structural Engineering Analysis	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Advanced site survey GA999TS	<i>\$9,599.00</i>	\$9,599.00	N/A	\$8,185.20	N/A
RF Consultant D. Everist	<i>\$50,000.00</i>	\$50,000.00	N/A	N/A	N/A
Additional Field Engineering Service, 14 Days	<i>\$11,650.00</i>	\$11,650.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Existing-Tower inspection	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Sub-total	\$203,264.00	\$196,999.00	N/A	\$8,185.20	N/A
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,203.22	N/A

Components

Actual Information Description	File Name
Structural Engineering Analysis	Information not provided.
Advanced site survey GA999TS	Component Description: Site survey Amount: \$8,185.20
RF Consultant D. Everist	Information not provided.
Additional Field Engineering Service, 14 Days	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.

Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Existing-Tower inspection	Information not provided.

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$43,080.00	\$35,515.00		\$0.00	
Local Zoning	<i>\$7,000.00</i>	\$7,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Non-zoning permits	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$4,000.00</i>	\$4,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A

Project management fees internal	\$15,000.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$43,080.00	\$35,515.00	N/A	\$0.00	N/A
Total for all systems	\$6,128,711.89	\$5,358,256.34	N/A	\$1,104,203.22	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$6,128,711.89	\$5,358,256.34
			\$1,104,203.22

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).

5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.

7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Gary Schroder ,
Schroder .
Chief Engineer

08/24/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a)(1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .

6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.

7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Gary Schroder , Schroder . <i>Chief Engineer</i></p> <p>08/24/2018</p>

Attachments