



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **61217** | Service: **DTV** | Call **WNKY** | Channel: **24 (UHF)** |  
ID: | Sign:  
File **0000025350**  
Number:  
FRN: **0026650200** | Date **08/26**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>MARQUEE BROADCASTING KENTUCKY, INC.</b> Doing Business As: MMK LICENSE LLC	Patricia R Lane 4400 BROOKEVILLE ROAD BROOKEVILLE, MD 20833 United States	+1 (301) 661- 9610	patricia_lane@marqueebroadcasting. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Patricia R Lane</b> <i>President</i> <i>Marquee</i> <i>Broadcasting</i> <i>Kentucky, Inc.</i>	4400 Brookeville Road Brookeville, MD 20833 United States	+1 (301) 661-9610	patricia_lane@marqueebroadcasting. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter, antenna, feedline, and strengthen tower to hold new antenna and comply with Rev G. Detailed transition plan attached.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	HX HU5000AD
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	THU9evo-3
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	4.9 kW
	Justification for New Transmitter	Existing transmitter is not frequency agile. New transmitter will allow coordination with linked stations during testing phase and ensure the station meets the deadline for converting to its new channel.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Estimated electrical and building modifications required to install new transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	120.0 kW

Manufacturer	
Model	SWMP16PN /16
Year	2009

---



Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	120.0 kW
	Manufacturer	
	Model	Pending

Year	2019
Justification for New Antenna	Existing antenna will not support operation on the new channel. Pending completion of tower study, the plan is to mount the new antenna above the existing one, allowing for testing of new channel prior to conversion deadline.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A

	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	575 feet per run
	Justification for New Transmission Line	Plan to install new antenna and feedline above existing antenna, which eliminates the need for interim facilities.

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1042998
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	37° 02' 05.5" N-
	Longitude (NAD83)	086° 10' 40.9" W-
	Overall Structure Height	501.96 feet
	Support Structure Height	499.99 feet
	Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	MMK License LLC
Date Constructed	10/04/2016

### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Tower Rigging	Tower rigging for installation of new antenna and feedline



**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	Project management and coordination of tower strengthening, installation of new equipment, and testing.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

## Outside

## Professional

## Other Professional Services Expenses Not Listed

Services Costs		Description
Name		
Site Survey		Transition assessment
Site prep		Return trip for site prep, etc.

<b>Additional Legal Services</b>	Miscellaneous repack related services
----------------------------------	---------------------------------------

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other  
Expenses

Other Expenses Not Listed

Name	Description
Lease Negotiations	Estimate for legal work related to negotiating with tenants on tower

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-3	\$308,500.00	\$247,790.26		\$118,810.26	
Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	<i>\$35,000.00</i>	\$35,000.00	Transformer 3 phase / 480v 300 kVA	N/A	N/A

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$212,790.26	Original transmitter is being replaced with a lower cost Anywave transmitter. System components and installation materials are obtained from various sources. See explanation uploaded as "WNKY Main Transmitter Updated Quote Explanation. pdf"	\$118,810.26	N/A
<b>Sub-total</b>	\$308,500.00	\$247,790.26	N/A	\$118,810.26	N/A
<b>Total for all systems</b>	\$994,381.80	\$757,852.06	N/A	\$162,145.06	N/A

## Components

Actual Information	
Description	File Name
Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW		
	<b>Component Description:</b>	Deposit for Main Transmitter Installation Kit
	<b>Amount:</b>	\$2,700.00
	<b>Component Description:</b>	Deposit for Main Transmitter RF System
	<b>Amount:</b>	\$26,358.16
	<b>Component Description:</b>	Deposit for Main Transmitter.
	<b>Amount:</b>	\$72,180.00
	<b>Component Description:</b>	Final Payment for RF System Components
	<b>Amount:</b>	\$17,572.10



Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna Pending	\$96,130.00	\$91,400.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Used Widelity estimate	N/A	N/A
Sub-total	\$96,130.00	\$91,400.00	N/A	\$0.00	N/A
Total for all systems	\$994,381.80	\$757,852.06	N/A	\$162,145.06	N/A

Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$33,925.00	\$32,200.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$33,925.00	\$32,200.00	N/A	N/A	N/A
Sub-total	\$33,925.00	\$32,200.00	N/A	\$0.00	N/A
Total for all systems	\$994,381.80	\$757,852.06	N/A	\$162,145.06	N/A

Components

Information not provided.

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower GTOWER</b>	<b>\$461,100.00</b>	<b>\$301,860.00</b>		<b>\$21,860.00</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$21,860.00	See attached quote from ERI.	\$21,860.00	N/A
Tower Rigging	<i>\$80,000.00</i>	\$80,000.00	Preliminary estimate pending completion of tower mapping and structural analysis. To be updated.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$0.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$200,000.00	Installing second antenna and feedline, which eliminates the need for interim facilities, and strengthening tower to meet Rev G.	N/A	N/A
<b>Sub-total</b>	<b>\$461,100.00</b>	<b>\$301,860.00</b>	<b>N/A</b>	<b>\$21,860.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$994,381.80</b>	<b>\$757,852.06</b>	<b>N/A</b>	<b>\$162,145.06</b>	<b>N/A</b>

## Components

Actual Information		
Description	File Name	
Structural engineering tower load study for well documented tower	<b>Component Description:</b>	Final payment for tower study.
	<b>Amount:</b>	\$10,930.00
	<b>Component Description:</b>	50% deposit for tower mapping and structural study.
	<b>Amount:</b>	\$10,930.00
Tower Rigging	Information not provided.	
Tall Tower (greater than 500')	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$52,646.80</b>	<b>\$48,276.80</b>		<b>\$21,474.80</b>	
Project management of the transition	\$12,640.00	\$12,000.00	N/A	\$7,912.50	N/A
Additional Legal Services	<i>\$4,100.00</i>	\$4,100.00	Estimate 10 hours of additional legal services to review forms and associated emails and phone calls.	\$1,949.00	N/A
Site prep	<i>\$8,400.00</i>	\$8,400.00	N/A	N/A	N/A
Site Survey	<i>\$2,526.80</i>	\$2,526.80	N/A	\$2,526.80	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,376.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,980.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,942.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,788.00	See detailed description on Garvey Schubert Barer invoices.
<b>Sub-total</b>	\$52,646.80	\$48,276.80	N/A	\$21,474.80	N/A
<b>Total for all systems</b>	\$994,381.80	\$757,852.06	N/A	\$162,145.06	N/A

## Components

**Actual Information**

**Description**

**File Name**

Project management of the transition

**Component Description:** Project Management Fees for June and July, 2018. NOTE - the invoice is 2 pages long.

**Amount:** \$1,275.00

**Component Description:** Project Management fees.

**Amount:** \$675.00

**Component Description:** Project Management in January 2018.

**Amount:** \$225.00

**Component Description:** Project Management fees. Revised per admin request.

**Amount:** \$750.00

**Component Description:** Project Management Fees for May 2018.

**Amount:** \$1,162.50

**Component Description:** Project Management

**Amount:** \$975.00

**Component Description:** Project management fees. Added detail to invoice per fund admin request.

**Amount:** \$2,850.00



Additional Legal Services	<b>Component Description:</b> To correct typo on Form number. <b>Amount:</b> \$287.00
	<b>Component Description:</b> Repack related legal services. <b>Amount:</b> \$432.00
	<b>Component Description:</b> Review post auction transition status report (form 387) <b>Amount:</b> \$150.00
	<b>Component Description:</b> Repack Related Legal fees. <b>Amount:</b> \$756.00
	<b>Component Description:</b> Repack related legal fees. <b>Amount:</b> \$270.00
	<b>Component Description:</b> Repack related legal fees. <b>Amount:</b> \$54.00
Site prep	Information not provided.
Site Survey	<b>Component Description:</b> Cover letter explaining site survey <b>Amount:</b> \$2,526.80
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Form 2100 legal fees.	
	<b>Amount:</b> \$432.00	
	<b>Component Description:</b> Form 2100 legal fees.	
	<b>Amount:</b> \$1,944.00	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<b>Component Description:</b> Final antenna analysis and file CP	
	<b>Amount:</b> \$2,980.00	
Perform engineering study for new channel assignment and antenna development	<b>Component Description:</b> Work related to new antenna study	
	<b>Amount:</b> \$786.25	
	<b>Component Description:</b> Work on antenna and structural compatibility	
	<b>Amount:</b> \$786.25	
	<b>Component Description:</b> Review of FCC notification and filing process related to new channel	
	<b>Amount:</b> \$370.00	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Prepare and or review reimbursement form		
	<b>Component Description:</b>	Legal fees.
	<b>Amount:</b>	\$1,080.00
	<b>Component Description:</b>	Legal fees.
	<b>Amount:</b>	\$216.00
	<b>Component Description:</b>	Review and revise 399 form to correct licensee information, post sale. Attorney fee.
	<b>Amount:</b>	\$492.00

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$42,080.00	\$36,325.00		\$0.00	
Lease Negotiations	\$2,000.00	\$2,000.00	Preliminary estimate pending tower inspection. Cost of legal work related to negotiating changes in leases with existing tenants on tower.	N/A	N/A
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	Legal review and coordination of notices.	N/A	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	Production of announcements	N/A	N/A
Equipment Delivery and Handling Charges	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Local Zoning	\$0.00	\$0.00	N/A	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$6,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A
<b>Sub-total</b>	\$42,080.00	\$36,325.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$994,381.80	\$757,852.06	N/A	\$162,145.06	N/A

## Components

Information not provided.

**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$994,381.80	\$757,852.06	\$162,145.06

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.



<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Edward J Murlatt</b> <i>Project Manager</i></p> <p>08/26/2018</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Edward J Murlatt</b>  <i>Project Manager</i></p> <p>08/26/2018</p>

## Attachments