



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **64550** | Service: **DTV** | Call **WQOW** | Channel: **25 (UHF)** |
ID: | Sign:
File **0000027502**
Number:
FRN: **0030885057** | Date **09/27**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WXOW-WQOW LICENSE, LLC Doing Business As: WXOW-WQOW LICENSE, LLC	Brady Dreasler P.O. BOX 909 QUINCY, IL 62306 United States	+1 (217) 223- 5100	bdreasler@quincyinc. com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Tony zumMallen <i>President</i> <i>QCommunications,</i> <i>LLC</i>	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcom1. com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		Transition from ch15 to ch25 will allow the use of the current antenna however the transmission line will require modifications.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Diamond
	Year	2001
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	16 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	20 kW
	Justification for New Transmitter	Necessary to facilitate the channel reassignment. Existing Transmitter is not tunable per manufacturer.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	300.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Survey - TX	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.
Transmitter-Disconnect	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.
Securirty - Site	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.
Transmitter training	Transmitter training - offsite - 1 week in duration at mfg site.

Transmitter Site Preperation	Site Preparation for Repack Interim and Main Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews plans
-------------------------------------	---

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	32
	Design power capacity in use	50.0 %
	Lower Limit	470.00 MHz

	Upper Limit	698.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	200.0 kW
	Manufacturer	Dielectric
	Model	TUP-SP4-8-1
	Year	2000

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim

	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2017

Justification for New Antenna	6-14-18-ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	993 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Disconnect Interior RF	Disconnect interior transmission line and filters from existing configuration and move within the building to make way for new facilities.
Refurbish Transmission Line	Refurbish instead of replace. Per Resonant Results, Ltd, Field Report.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	19 ½ '
	Other Segment Length	
	Number of parallel runs	1
	Length	975 feet per run

	Justification for New Transmission Line	6-14-18- ZEROED all Interim facility EST pricing per call with Raphael Sznajder. The 399 tool will not DELETE the TX, ANT or LINE. Deleting returns an error message. WQOW will not be requiring an INTERIM due to an engineering work around.
--	---	---

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	44° 47' 59.0" N-
	Longitude (NAD83)	091° 27' 57.0" W-
	Overall Structure Height	961.00 feet
	Support Structure Height	888.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	888.00 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Gray Television Group, Inc.
	Date Constructed	09/25/1956

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
STRUCTURAL ENGINEERING	TOWER ANALYSIS

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	614
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description
Legal General Repack issues	See uploaded- QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399
Quarterly reporting	Preparation and submittal of the FCC required quarterly report 387 by attorney.
Vendor Travel Expenses	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-40	\$940,000.00	\$896,800.00		\$591,950.72	
Transmitter Site Preperation	<i>\$6,500.00</i>	\$6,500.00	Site Preparation for RepackMain Transmitter installation Performing work that is not in the installation SOW on site to prepare for the GatesAir installation crew arrival to ensure there are no delays to the installation crews installation pl	\$6,500.00	N/A
Transmitter training	<i>\$3,300.00</i>	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A

Security - Site	\$17,500.00	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
Transmitter-Disconnect	\$20,000.00	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	N/A	N/A
Site Survey - TX	\$20,000.00	\$20,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$7,500.00	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A

Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$34,118.94	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$650,000.00	N/A	\$538,134.28	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	\$5,697.50	N/A
Sub-total	\$940,000.00	\$896,800.00	N/A	\$591,950.72	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information	
Description	File Name
Transmitter Site Preperation	Component Description: WQOW- MAIN SITE PREP - INV QC18-056 Amount: \$6,500.00
Transmitter training	Information not provided.
Securirty - Site	Information not provided.
Transmitter-Disconnect	Information not provided.

Site Survey - TX	Component Description: WQOW-SITE SURVEY-INV- QC18-029 Amount: \$7,500.00
25 Ton system	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
Switchgear - industrial 800 amp	Component Description: Gates WQOW - quote Q-59383 - RF Access - C inv Amount: \$17,059.47 Component Description: WQOW - MAIN TX INV- TE10004378-2 quote Q-59383 - RF Access - C inv Amount: \$17,059.47
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	Component Description: WQOW- MAIN TX -INV TE10004378- 2 LINES A B and E - see Q59383 Amount: \$269,067.14 Component Description: DEP ON MAIN TX WQOW - A B and E - see Q59383 Amount: \$269,067.14

Service entrance 3 phase /800 amp/208 volt	Component Description: Gates WQOW - TX quote Q-59383 Electric - D Electric Amount: \$2,848.75
	Component Description: WQOW - MAIN TX INV- TE10004378-2 Q- 59383 LINE D Electric- 5-29 - correct amount. Amount: \$2,848.75

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$135,490.00	\$0.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$0.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	N/A	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	N/A	N/A	N/A
Primary Antenna TUP-SP4-8-1	\$253,730.00	\$241,400.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$235,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$389,220.00	\$241,400.00	N/A	\$0.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$138,450.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 4 1/16"	\$138,450.00	\$0.00	N/A	N/A	N/A
Primary Transmission Line	\$163,900.00	\$163,900.00		\$0.00	
Disconnect Interior RF	<i>\$12,500.00</i>	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	N/A	N/A

Refurbish Transmission Line	\$151,400.00	\$151,400.00	Per Resonant Results, Ltd, Field Report 2/17/17 the transmission line can be refurbished to operate on the new channel allocation. Cost estimate is for 950' tower and sweep test and Plumb and Tensioning.	N/A	N/A
Sub-total	\$302,350.00	\$163,900.00	N/A	\$0.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$222,500.00	\$212,000.00		\$5,750.00	
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
STRUCTURAL ENGINEERING	<i>\$12,000.00</i>	\$12,000.00	Structural engineering to determine if tower will hold interim antenna and new config at current requirements	\$5,750.00	N/A
Sub-total	\$222,500.00	\$212,000.00	N/A	\$5,750.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	Information not provided.
STRUCTURAL ENGINEERING	Component Description: WQOW-TOWER TECH-INV-17-116 Amount: \$5,750.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$238,810.00	\$228,258.00		\$70,822.88	
Vendor Travel Expenses	<i>\$13,408.00</i>	\$13,408.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17003	\$1,927.18	N/A
Quarterly reporting	<i>\$5,000.00</i>	\$5,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A
Legal General Repack issues	<i>\$10,000.00</i>	\$10,000.00	see exhibit memo - QMI Repack Invoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399	\$4,077.20	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,506.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,970.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,400.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$97,012.00	\$92,100.00	N/A	\$55,942.50	N/A
Sub-total	\$238,810.00	\$228,258.00	N/A	\$70,822.88	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information
Description

File Name

Vendor Travel Expenses	<table> <tr> <td data-bbox="705 174 1011 208">Component Description:</td><td data-bbox="1145 174 1378 322">WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015</td></tr> <tr> <td data-bbox="705 336 813 369">Amount:</td><td data-bbox="1145 336 1241 369">\$817.07</td></tr> <tr> <td data-bbox="705 474 1011 508">Component Description:</td><td data-bbox="1145 474 1353 703">WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015</td></tr> <tr> <td data-bbox="705 716 813 750">Amount:</td><td data-bbox="1145 716 1264 750">\$1,110.11</td></tr> </table>	Component Description:	WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015	Amount:	\$817.07	Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015	Amount:	\$1,110.11												
Component Description:	WQOW-PM- TRAVEL EXP - INV QC17-143 - ITEMS 1010-1015																				
Amount:	\$817.07																				
Component Description:	WQOW-PM TRAVEL - INV 1THRU3-18 - INV QC18-048 LINES 1010,1014 AND 1015																				
Amount:	\$1,110.11																				
Quarterly reporting	Information not provided.																				
Legal General Repack issues	<table> <tr> <td data-bbox="705 958 1011 992">Component Description:</td><td data-bbox="1145 958 1378 1032">General Legal- OCT17-WQOW-inv</td></tr> <tr> <td data-bbox="705 1041 813 1075">Amount:</td><td data-bbox="1145 1041 1241 1075">\$322.28</td></tr> <tr> <td data-bbox="705 1180 1011 1214">Component Description:</td><td data-bbox="1145 1180 1366 1288">WQOW-BROOKS- MAY18-INV 3953761</td></tr> <tr> <td data-bbox="705 1296 813 1330">Amount:</td><td data-bbox="1145 1296 1241 1330">\$445.50</td></tr> <tr> <td data-bbox="705 1435 1011 1469">Component Description:</td><td data-bbox="1145 1435 1358 1509">General Legal - SEPT-WQOW-inv</td></tr> <tr> <td data-bbox="705 1518 813 1552">Amount:</td><td data-bbox="1145 1518 1225 1552">\$80.57</td></tr> <tr> <td data-bbox="705 1657 1011 1691">Component Description:</td><td data-bbox="1145 1657 1358 1765">WQOW-BROOKS AUG18 INV 3957121</td></tr> <tr> <td data-bbox="705 1774 813 1807">Amount:</td><td data-bbox="1145 1774 1241 1807">\$148.50</td></tr> <tr> <td data-bbox="705 1912 1011 1946">Component Description:</td><td data-bbox="1145 1912 1374 2020">WQOW-BROOKS - JULY18 INV 3955734</td></tr> <tr> <td data-bbox="705 2029 813 2063">Amount:</td><td data-bbox="1145 2029 1241 2063">\$495.00</td></tr> </table>	Component Description:	General Legal- OCT17-WQOW-inv	Amount:	\$322.28	Component Description:	WQOW-BROOKS- MAY18-INV 3953761	Amount:	\$445.50	Component Description:	General Legal - SEPT-WQOW-inv	Amount:	\$80.57	Component Description:	WQOW-BROOKS AUG18 INV 3957121	Amount:	\$148.50	Component Description:	WQOW-BROOKS - JULY18 INV 3955734	Amount:	\$495.00
Component Description:	General Legal- OCT17-WQOW-inv																				
Amount:	\$322.28																				
Component Description:	WQOW-BROOKS- MAY18-INV 3953761																				
Amount:	\$445.50																				
Component Description:	General Legal - SEPT-WQOW-inv																				
Amount:	\$80.57																				
Component Description:	WQOW-BROOKS AUG18 INV 3957121																				
Amount:	\$148.50																				
Component Description:	WQOW-BROOKS - JULY18 INV 3955734																				
Amount:	\$495.00																				

Component Description:	General Legal- JULY17-WQOW-inv
Amount:	\$275.00

Component Description:	General Legal- NOV17-WQOW-inv
Amount:	\$221.57

Component Description:	WQOW-BROOKS- MAR18 INV- 3951198
Amount:	\$445.50

Component Description:	General Legal - AUG17-WQOW-inv
Amount:	\$117.85

Component Description:	WQOW-BROOKS- JUNE18- INV 3954664
Amount:	\$1,287.00

Component Description:	WQOW-BROOKS LEGAL INV 3952581-APRIL18
Amount:	\$297.00

Component Description:	WQOW-BROOKS- LEGAL JAN-18- INV 3949056
Amount:	\$297.00

Component Description:	General Legal- JUNE17 - WQOW inv
Amount:	\$266.44

	Component Description: Amount:	General Legal- MAY17-WQOW \$190.85
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td data-bbox="703 174 1011 210">Component Description:</td><td data-bbox="1147 174 1321 244">Legal-WQOW-NOV17-inv</td></tr> <tr> <td data-bbox="703 255 815 291">Amount:</td><td data-bbox="1147 255 1230 291">\$94.00</td></tr> <tr> <td data-bbox="703 394 1011 430">Component Description:</td><td data-bbox="1147 394 1377 463">LEGAL AUGUST17 - WQOW</td></tr> <tr> <td data-bbox="703 474 815 510">Amount:</td><td data-bbox="1147 474 1243 510">\$470.00</td></tr> <tr> <td data-bbox="703 613 1011 649">Component Description:</td><td data-bbox="1147 613 1347 683">LEGAL - JULY17 WQOW</td></tr> <tr> <td data-bbox="703 694 815 730">Amount:</td><td data-bbox="1147 694 1265 730">\$1,861.00</td></tr> <tr> <td data-bbox="703 833 1011 869">Component Description:</td><td data-bbox="1147 833 1335 902">LEGAL-MAY17-WQOW</td></tr> <tr> <td data-bbox="703 913 815 949">Amount:</td><td data-bbox="1147 913 1243 949">\$453.00</td></tr> <tr> <td data-bbox="703 1052 1011 1088">Component Description:</td><td data-bbox="1147 1052 1359 1122">LEGAL APRIL17 - WQOW</td></tr> <tr> <td data-bbox="703 1133 815 1169">Amount:</td><td data-bbox="1147 1133 1243 1169">\$517.00</td></tr> <tr> <td data-bbox="703 1272 1011 1308">Component Description:</td><td data-bbox="1147 1272 1321 1341">Legal-WQOW-OCT17-inv</td></tr> <tr> <td data-bbox="703 1352 815 1388">Amount:</td><td data-bbox="1147 1352 1243 1388">\$329.00</td></tr> <tr> <td data-bbox="703 1491 1011 1527">Component Description:</td><td data-bbox="1147 1491 1347 1561">LEGAL JUNE17-WQOW</td></tr> <tr> <td data-bbox="703 1572 815 1608">Amount:</td><td data-bbox="1147 1572 1243 1608">\$359.00</td></tr> <tr> <td data-bbox="703 1711 1011 1747">Component Description:</td><td data-bbox="1147 1711 1340 1780">LEGAL-WQOW-SEPT17</td></tr> <tr> <td data-bbox="703 1792 815 1827">Amount:</td><td data-bbox="1147 1792 1243 1827">\$423.00</td></tr> </table>	Component Description:	Legal-WQOW-NOV17-inv	Amount:	\$94.00	Component Description:	LEGAL AUGUST17 - WQOW	Amount:	\$470.00	Component Description:	LEGAL - JULY17 WQOW	Amount:	\$1,861.00	Component Description:	LEGAL-MAY17-WQOW	Amount:	\$453.00	Component Description:	LEGAL APRIL17 - WQOW	Amount:	\$517.00	Component Description:	Legal-WQOW-OCT17-inv	Amount:	\$329.00	Component Description:	LEGAL JUNE17-WQOW	Amount:	\$359.00	Component Description:	LEGAL-WQOW-SEPT17	Amount:	\$423.00
Component Description:	Legal-WQOW-NOV17-inv																																
Amount:	\$94.00																																
Component Description:	LEGAL AUGUST17 - WQOW																																
Amount:	\$470.00																																
Component Description:	LEGAL - JULY17 WQOW																																
Amount:	\$1,861.00																																
Component Description:	LEGAL-MAY17-WQOW																																
Amount:	\$453.00																																
Component Description:	LEGAL APRIL17 - WQOW																																
Amount:	\$517.00																																
Component Description:	Legal-WQOW-OCT17-inv																																
Amount:	\$329.00																																
Component Description:	LEGAL JUNE17-WQOW																																
Amount:	\$359.00																																
Component Description:	LEGAL-WQOW-SEPT17																																
Amount:	\$423.00																																
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.																																

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: CP APPLICATION-WQOW - LOHNES ENGR Amount: \$1,970.00
Perform engineering study for new channel assignment and antenna development	Component Description: NEW CHANNEL ASSIGN ENGR-LOHNES INV-WQOW Amount: \$2,400.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	Component Description: WQOW-PM-1THRU3 18 - INV QC18-048 Amount: \$9,562.50 Component Description: WQOW - QCOMM PM 4THRU7-18 INV QC18-069 Amount: \$18,660.00 Component Description: WQOW-PM- SEPT-DEC-17- INV QC18-019 Amount: \$12,270.00 Component Description: WQOW-PM-INV- QC17-143 - ITEM 4004 Amount: \$15,450.00

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$60,995.00	\$60,395.00		\$2,950.00	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Required FCC notification.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$8,000.00</i>	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$10,000.00</i>	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6-months on site. Potential hazardous waste management issues.	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

Develop and air announcement of upcoming channel change	\$15,000.00	\$15,000.00	Required FCC announcements and good will public relations must we upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	\$0.00	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Sub-total	\$60,995.00	\$60,395.00	N/A	\$2,950.00	N/A
Total for all systems	\$3,137,275.00	\$1,802,753.00	N/A	\$671,473.60	N/A

Components

Actual Information
Description

File Name

MVPD Notification of Channel Change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
DTV Medical Facility Notification	Component Description: WQOW-RF NOTE- MEDICAL - INV 1059 Amount: \$2,950.00

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,137,275.00	\$1,802,753.00	\$671,473.60

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	BRADY DREASLER <i>CORPORATE DIRECTOR OF ENGINEERING</i> 09/27/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	BRADY DREASLER <i>CORPORATE DIRECTOR OF ENGINEERING</i> 09/27/2018

Attachments