



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **74176** | Service: **DTV** | Call **WVVA** | Channel: **17 (UHF)** |  
ID:  
File **0000027484**  
Number:  
FRN: **0018223693** | Date **10/05**  
Submitted: **/2018**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WVVA LICENSE, LLC</b> Doing Business As: WVVA LICENSE, LLC	P.O. BOX 909 QUINCY, IL 62306 United States	+1 (217) 223-5100	bdreasler@quincyinc. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Tony zumMallen</b> <i>QCommunications, LLC</i>	Tony zumMallen 705B SE Melody LN #314 Lees Summit, MO 64063 United States	+1 (816) 729- 1177	tony@qcom1. com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Transition from ch 46 to ch 17 and will need an antenna, transmitter and associated gear and systems. The station will need an interim transmitter and antenna system to provide continuous service during the transition.

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Power CD
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	47 kW
	Justification for New Transmitter	IOT transmitter is not tunable per the manufacturer.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A

<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	25 tons
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Disconnect existing Transmitter</b>	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.
<b>Site Survey - TX</b>	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.
<b>Sales Tax Equipment-Main TX</b>	Sales tax for equipment- Main transmitter- per quote
<b>Transmitter - Training</b>	Transmitter training - offsite - 1 week in duration at mfg site.
<b>Security - Site</b>	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Interim facility is required to avoid station silence during transition, no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable. 10-5-18 - AMENDED 399 TO REFLECT TX CHANGE DUE TO ENGR MOD.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
---------	----------	----------

<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	400.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
Sales Tax-EQ	Est sales tax for equipment per quote

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Omni- Directional
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	TFU-24JTH-R-04
Year	2006

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	18
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	545.0 kW
	Manufacturer	

Model	TFU18-JTT /VP-R04
Year	2017
Justification for New Antenna	Existing antenna is not tunable to new channel assignment. Adding Vertical component to Primary antenna and do not know of any upgraded pricing as of time of filing.

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches

<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	300.0 kW
	Manufacturer	
	Model	TFU-8WB-R
	Year	2017

	Justification for New Antenna	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.
--	-------------------------------	---

## Interim Antenna

### Other Antenna Costs

Section	Question	Response
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Name	Description
FREIGHT-MFG EQ	FREIGHT FROM MFG TO STAGING

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	176 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	176 feet per run
	Justification for New Transmission Line	Existing line will not operate on new channel assignment per Dielectric sweep test.

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Disconnect existing Interior RF components</b>	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.

**Interim  
Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	200 feet per run
	Justification for New Transmission Line	Interim facility is required to avoid prolonged period of station silence during transition, and station currently has no aux facility to use for interim operation. Extended silent period during transition to new channel is unreasonable.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1254053
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 15' 21.1" N-
	Longitude (NAD83)	081° 10' 53.3" W-
	Overall Structure Height	166.66 feet
	Support Structure Height	124.34 feet

	Ground Elevation Above Mean Sea Level (AMSL)	3669.25 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WVVA Television, Inc.
	Date Constructed	09/18/2006

**Primary Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Terrain constrained
Helicopter Services Required	Are helicopter services required?	No

**Primary Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	934
	Explanation	Scope & significance of project (QMI has multiple stations repacked) require outside management services to augment existing internal personnel to assist turnkey management of and ensure timely and safe execution of channel relocation.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	4
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes

RF exposure measurements	No
Additional Field Engineering Service	No
Number of Days	N/A
Justification	N/A

Outside  
Professional

Other Professional Services Expenses Not Listed

Services Costs Name	Description
General Repack Legal Services	See atached Memo - QMI INInvoice Memo for Shared Legal Expenses (Matter 104411 00054) for Form 399
Quarterly reporting	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.
Vendor Travel expenses	Vendor Travel expenses for working in the field on behalf of the station for the Repack project

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-30	\$1,209,017.76	\$1,060,074.90		\$409,987.32	
UHF - Air Cooled Solid State Transmitter 10 - 12 kW	\$336,500.00	\$197,357.14	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$197,357.14	N/A
Sales Tax-EQ	<i>\$35,824.70</i>	\$35,824.70	Sales tax-INTERIM TX per Gates Q-73720	\$11,941.38	N/A
UHF - Air Cooled Solid State Transmitter 19.2 kW	<i>\$640,593.06</i>	\$640,593.06	This is to amend the 399 Interim TX to more closely replicate the existing station contour during the interim operations that was paid on 3-28-18.	\$197,357.14	N/A
UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	N/A	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	\$0.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$3,331.66	N/A
<b>Primary Transmitter ULXTE-72</b>	<b>\$1,809,088.75</b>	<b>\$1,726,788.75</b>		<b>\$934,163.09</b>	
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$7,763.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$29,760.38	N/A
Security - Site	<b>\$17,500.00</b>	\$17,500.00	This site requires security once the new transmission line and equipment arrive on site to be installed. Estimated length of 4-6 weeks.	N/A	N/A
Transmitter - Training	<b>\$3,300.00</b>	\$3,300.00	Transmitter training - offsite - 1 week in duration at mfg site.	N/A	N/A
Sales Tax Equipment- Main TX	<b>\$78,988.75</b>	\$78,988.75	est sales tax for main tx equipment per quote Q- 73721	\$26,329.58	N/A

Site Survey - TX	<b>\$25,000.00</b>	\$25,000.00	Site survey and report are required to be performed before the new transmitter and components installation plan can be finalized.	\$14,000.00	N/A
Disconnect existing Transmitter	<b>\$20,000.00</b>	\$20,000.00	Disconnect transmitter and components from existing configuration and move within building to make way for new facilities.	N/A	N/A
25 Ton system	\$91,500.00	\$87,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$856,310.13	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$3,018,106.51</b>	<b>\$2,786,863.65</b>	<b>N/A</b>	<b>\$1,344,150.41</b>	<b>N/A</b>

<b>Total for all systems</b>	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information		
Description	File Name	
UHF - Air Cooled Solid State Transmitter 10 - 12 kW	<b>Component Description:</b>	WVVA-GATES-INTERIM TX INV-GO10004797-1 LINES A,B AND D.
	<b>Amount:</b>	\$197,357.14
Sales Tax-EQ	<b>Component Description:</b>	WVVA- GATES-INTERIM-SALES TAX-INV GO10004797-1
	<b>Amount:</b>	\$11,941.38
UHF - Air Cooled Solid State Transmitter 19.2 kW	<b>Component Description:</b>	WVVA-GATES-INV 2ND INV GO10004797-2 LINES A B AND D- q-73720
	<b>Amount:</b>	\$197,357.14
UHF inside RF system including switching	Information not provided.	
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

Switchgear - industrial 800 amp	<b>Component Description:</b>	WVVA-GATES INT 2ND INV GO10004797-2 ULXTE-30 LINE C
	<b>Amount:</b>	\$1,665.83
	<b>Component Description:</b>	WVVA-GATES- INTERIM ELEC- INV GO10004797- 1 LINE C.
	<b>Amount:</b>	\$1,665.83
Transformer 3 phase/480v - 300 KVA	<b>Component Description:</b>	WVVA GATES MAIN 2ND INV GO10004796-2- LINE D
	<b>Amount:</b>	\$3,881.50
	<b>Component Description:</b>	WVVA-Gates- Main-Elec- INV GO10004796-1, LINE D
	<b>Amount:</b>	\$3,881.50
Switchgear - industrial 800 amp	<b>Component Description:</b>	WVVA GATES 2ND INV GO10004796-2 LINE C
	<b>Amount:</b>	\$14,880.19
	<b>Component Description:</b>	WVVA-Gates- Main-RF-INV GO10004796-1, LINE C
	<b>Amount:</b>	\$14,880.19
Security - Site	Information not provided.	
Transmitter - Training	Information not provided.	

Sales Tax Equipment-Main TX	<b>Component Description:</b> WVVA-Gates-Main-tx-sales-tax-GO10004796-1 <b>Amount:</b> \$26,329.58
Site Survey - TX	<b>Component Description:</b> WVVA-SURVEY-INV-QC18-031 <b>Amount:</b> \$14,000.00
Disconnect existing Transmitter	Information not provided.
25 Ton system	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	<b>Component Description:</b> WVVA-GATES MAIN- 2ND INV GO10004796-2 - LINE A B E AND CHANGE ORDER TO MASK Q-77979 <b>Amount:</b> \$436,245.43  <b>Component Description:</b> WVVA-Gates-MAIN-TX - INV GO10004796-1 LINE- A, B and E <b>Amount:</b> \$420,064.70
Service entrance 3 phase /800 amp/208 volt	Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-R	\$616,817.50	\$90,952.50		\$47,152.50	
FREIGHT- MFG EQ	\$2,227.50	\$2,227.50	FREIGHT EQ MFG TO STAGING PER INVOICE-93049	\$2,227.50	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$4,492.50	***System Notice: Estimate adjusted and locked because line has been superseded.*** ***TOOL ERASED EST PRICE AND ALL PREVIOUS TRANSACTION FOR THE INTERIM ANTENNA	\$4,492.50	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$20,216.25	***System Notice: Estimate adjusted and locked because line has been superseded.***	\$20,216.25	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$20,216.25	***System Notice: Estimate adjusted and locked because line has been superseded.***	\$20,216.25	N/A
<b>Primary Antenna TFU18-JTT /VP-R04</b>	<b>\$205,690.00</b>	<b>\$204,400.00</b>		<b>\$74,392.88</b>	

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF - High Power Top Mount One Station antenna elliptically or circularly polarized	<b>\$180,000.00</b>	\$180,000.00	per Catalog of costs for replacement antenna. 399 tool did not populate a standard predetermined cost. Not sure why this is a standardized antenna replacement. Lowered to the Catalog min \$180,000	\$66,126.38	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$2,880.00	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$5,386.50	N/A
<b>Sub-total</b>	\$822,507.50	\$295,352.50	N/A	\$121,545.38	N/A
<b>Total for all systems</b>	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A

## Components

Actual Information	
Description	File Name
FREIGHT-MFG EQ	<p><b>Component Description:</b> WVVA-DIE-ANT-INTERIM-SALES TAX- PER INV-93049 LINE 19 - ADDED ORDER CONF 488001</p> <p><b>Amount:</b> \$2,227.50</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<p><b>Component Description:</b> WVVA-DIE-ANT-INV 93049 LINE 1</p> <p><b>Amount:</b> \$4,492.50</p>
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<p><b>Component Description:</b> INTERIM ANT-LINE1 WVVA</p> <p><b>Amount:</b> \$20,216.25</p>
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	<p><b>Component Description:</b> WVVA-INTERIM ANT line 1- 2nd 45 percent inv</p> <p><b>Amount:</b> \$20,216.25</p>

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	
UHF - High Power Top Mount One Station antenna elliptically or circularly polarized	<b>Component Description:</b>  <b>Amount:</b>	MAIN ANTENNA DEPOSIT INV 10 PERCENT WVVA \$14,694.75  MAIN ANT DEPOSIT 35 PERCENT INV WVVA \$51,431.63
Sweep test of existing antenna	<b>Component Description:</b>  <b>Amount:</b>	SWEEP MAIN ANTENNA DEPOSIT INV WVVA \$2,240.00  SWEEP MAIN ANT DEPOSIT INV 10 PERCENT WVVA \$640.00
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<b>Component Description:</b>  <b>Amount:</b>	ELBOW MAIN DEPOSIT INV 35 PERCENT WVVA \$4,189.50  ELBOW - DEPOSIT 10 PERCENT WVVA \$1,197.00

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$14,800.00	\$14,000.00		\$11,171.50	
Flexible Air Transmission Line - dielectric, 4"	\$14,800.00	\$14,000.00	N/A	\$11,171.50	N/A
Primary Transmission Line	\$48,052.00	\$46,292.00		\$5,307.75	
Rigid Transmission Line - copper, 6 1/8"	\$35,552.00	\$33,792.00	N/A	\$5,307.75	N/A
Disconnect existing Interior RF components	\$12,500.00	\$12,500.00	Disconnect interior RF transmission line and filters from existing configuration and move within the building to make way for new facilities.	N/A	N/A
Sub-total	\$62,852.00	\$60,292.00	N/A	\$16,479.25	N/A
Total for all systems	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

Flexible Air Transmission Line - dielectric, 4"	<div> <b>Component Description:</b> INTERIM LINE INV 45 PERCENT-LINES 2 AND 18 </div> <div> <b>Amount:</b> \$5,027.18 </div>
	<div> <b>Component Description:</b> WVVA- INTERIM LINE - 2nd 45 percent inv- lines 2 and 18 </div> <div> <b>Amount:</b> \$5,027.18 </div>
	<div> <b>Component Description:</b> WVVA DIE-LINE- EQ-INV 93049 LINES 2 AND 18- FINAL. TOOL ZEROED OUT INTERIM ANT </div> <div> <b>Amount:</b> \$1,117.14 </div>
Rigid Transmission Line - copper, 6 1/8"	<div> <b>Component Description:</b> MAIN LINE - DEPOSIT 10 PERCENT INV WVVA </div> <div> <b>Amount:</b> \$5,307.75 </div>
	<div> <b>Component Description:</b> MAIN LINE DEPOSIT 35 PERCENT INV WVVA </div> <div> <b>Amount:</b> \$18,577.13 </div>
Disconnect existing Interior RF components	Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$591,600.00	\$562,000.00		\$4,920.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$4,920.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Sub-total	\$591,600.00	\$562,000.00	N/A	\$4,920.00	N/A
Total for all systems	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A

Components

Actual Information	
Description	File Name

Structural engineering tower load study for well documented tower	<table> <tr> <td data-bbox="722 174 1029 208"><b>Component Description:</b></td><td data-bbox="1163 174 1370 286">               WVVA- TOWER MAP - FORD INV 206593             </td></tr> <tr> <td data-bbox="722 297 831 331"><b>Amount:</b></td><td data-bbox="1163 297 1281 331">\$3,120.00</td></tr> <tr> <td data-bbox="722 432 1029 465"><b>Component Description:</b></td><td data-bbox="1163 432 1356 544">               WVVA-PJFORD ANALYSIS- INV 206072             </td></tr> <tr> <td data-bbox="722 555 831 589"><b>Amount:</b></td><td data-bbox="1163 555 1281 589">\$1,800.00</td></tr> </table>	<b>Component Description:</b>	WVVA- TOWER MAP - FORD INV 206593	<b>Amount:</b>	\$3,120.00	<b>Component Description:</b>	WVVA-PJFORD ANALYSIS- INV 206072	<b>Amount:</b>	\$1,800.00
<b>Component Description:</b>	WVVA- TOWER MAP - FORD INV 206593								
<b>Amount:</b>	\$3,120.00								
<b>Component Description:</b>	WVVA-PJFORD ANALYSIS- INV 206072								
<b>Amount:</b>	\$1,800.00								
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.								
Minor tower reinforcement /modifications	Information not provided.								

**Cost  
Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$318,637.00</b>	<b>\$302,815.00</b>		<b>\$44,170.30</b>	
Vendor Travel expenses	<i>\$21,965.00</i>	\$21,965.00	Reimbursable Vendor Travel expenses for working in the field on behalf of the station for the Repack project - see quote for estimated expenses. QC-17010	\$1,449.41	N/A
Quarterly reporting	<i>\$7,000.00</i>	\$7,000.00	Preparation and submittal of the FCC required quarterly report 387 by PM and attorney.	N/A	N/A
General Repack Legal Services	<i>\$10,000.00</i>	\$10,000.00	See attached memo-QMI Repack Invoice Memo for Shared Legal Expenses (Matter 10441100054) for Form 399-	\$1,296.89	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$14,720.00	\$14,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$8,200.00	\$6,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$3,519.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$147,572.00	\$140,100.00	N/A	\$37,905.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
<b>Sub-total</b>	\$318,637.00	\$302,815.00	N/A	\$44,170.30	N/A
<b>Total for all systems</b>	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A

## Components

Actual Information	
Description	File Name
Vendor Travel expenses	<p><b>Component Description:</b> WVVA- PM-Travel exp -Items- 1010,1014,1015 - INV QC17-148</p> <p><b>Amount:</b> \$1,449.41</p>
Quarterly reporting	Information not provided.
General Repack Legal Services	

**Component Description:** Brooks-WVVA-  
General JULY17-  
inv 3942230 - ONE  
SEVENTH SEE  
MEMO

**Amount:** \$275.00

**Component Description:** WVVA - BROOKS  
JULY18 INV  
3955736

**Amount:** \$99.00

**Component Description:** Brooks-WVVA-  
General OCT17  
inv- first 6 are at  
322.28 last 1 of 7  
WVVA is at 322.32  
to be to the penny  
for inv 3945578

**Amount:** \$322.32

**Component Description:** WVVA-BROOKS-  
MAY18 -  
INV3953763

**Amount:** \$49.50

**Component Description:** WVVA-BROOKS-  
INV-3951200-  
MAR18

**Amount:** \$49.50

**Component Description:** Brooks-General-  
MAY17-GEN INV  
3940170 -ONE  
SEVENTH- SEE  
MEMO

**Amount:** \$190.85

<b>Component Description:</b>	Brooks-WVVA- General JUNE17 inv 3941325 - ONE SEVENTH SEE MEMO
<b>Amount:</b>	\$266.44

<b>Component Description:</b>	WVVA BROOKS AUG18 - INV 3957123
<b>Amount:</b>	\$198.00

<b>Component Description:</b>	WBNG-BROOKS APRIL18 INV 3952583
<b>Amount:</b>	\$99.00

<b>Component Description:</b>	Brooks-WVVA- General-AUG17 inv
<b>Amount:</b>	\$117.85

<b>Component Description:</b>	BROOKS-WVVA- JAN-18 INV 3949058
<b>Amount:</b>	\$49.50

<b>Component Description:</b>	Brooks WVVA- General -NOV17 inv 3946865 - first 6 are at 221.57 WVVA is the last of 7 and is at 221.58 to be to the penny for the inv.
<b>Amount:</b>	\$221.58

<b>Component Description:</b>	Brooks-WVVA General SEPT17 inv 3944708
<b>Amount:</b>	\$90.64

Comprehensive coverage verification via field study, if needed	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> ENGR- CP - INV  \$1,970.00 </div> </div>

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td><b>Component Description:</b></td><td>LEGAL 4-17-INV</td></tr> <tr> <td><b>Amount:</b></td><td>\$470.00</td></tr> <tr> <td><b>Component Description:</b></td><td>LEGAL JULY17 WVVA</td></tr> <tr> <td><b>Amount:</b></td><td>\$1,626.00</td></tr> <tr> <td><b>Component Description:</b></td><td>LEGAL JUNE17 WVVA</td></tr> <tr> <td><b>Amount:</b></td><td>\$359.00</td></tr> <tr> <td><b>Component Description:</b></td><td>LEGAL SEPT17 WVVA</td></tr> <tr> <td><b>Amount:</b></td><td>\$141.00</td></tr> <tr> <td><b>Component Description:</b></td><td>LEGAL AUG17</td></tr> <tr> <td><b>Amount:</b></td><td>\$470.00</td></tr> <tr> <td><b>Component Description:</b></td><td>LEGAL MAY17 WVVA</td></tr> <tr> <td><b>Amount:</b></td><td>\$453.00</td></tr> </table>	<b>Component Description:</b>	LEGAL 4-17-INV	<b>Amount:</b>	\$470.00	<b>Component Description:</b>	LEGAL JULY17 WVVA	<b>Amount:</b>	\$1,626.00	<b>Component Description:</b>	LEGAL JUNE17 WVVA	<b>Amount:</b>	\$359.00	<b>Component Description:</b>	LEGAL SEPT17 WVVA	<b>Amount:</b>	\$141.00	<b>Component Description:</b>	LEGAL AUG17	<b>Amount:</b>	\$470.00	<b>Component Description:</b>	LEGAL MAY17 WVVA	<b>Amount:</b>	\$453.00
<b>Component Description:</b>	LEGAL 4-17-INV																								
<b>Amount:</b>	\$470.00																								
<b>Component Description:</b>	LEGAL JULY17 WVVA																								
<b>Amount:</b>	\$1,626.00																								
<b>Component Description:</b>	LEGAL JUNE17 WVVA																								
<b>Amount:</b>	\$359.00																								
<b>Component Description:</b>	LEGAL SEPT17 WVVA																								
<b>Amount:</b>	\$141.00																								
<b>Component Description:</b>	LEGAL AUG17																								
<b>Amount:</b>	\$470.00																								
<b>Component Description:</b>	LEGAL MAY17 WVVA																								
<b>Amount:</b>	\$453.00																								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>																								
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>																								
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>																								

Project management of the transition	<table> <tr> <td data-bbox="697 174 1010 208"><b>Component Description:</b></td><td data-bbox="1142 174 1315 286">WVVA-PM-8THRU12-INV QC18-023</td></tr> <tr> <td data-bbox="697 297 810 331"><b>Amount:</b></td><td data-bbox="1142 297 1262 331">\$8,602.50</td></tr> <tr> <td data-bbox="697 432 1010 465"><b>Component Description:</b></td><td data-bbox="1142 432 1310 504">PM-WVVA DEPOSIT INV</td></tr> <tr> <td data-bbox="697 515 810 548"><b>Amount:</b></td><td data-bbox="1142 515 1276 548">\$70,007.50</td></tr> <tr> <td data-bbox="697 649 1010 683"><b>Component Description:</b></td><td data-bbox="1142 649 1347 761">WVVA-QCOMM-PM 1THRU3-18 - INV QC18-051</td></tr> <tr> <td data-bbox="697 772 810 806"><b>Amount:</b></td><td data-bbox="1142 772 1262 806">\$7,875.00</td></tr> <tr> <td data-bbox="697 907 1010 940"><b>Component Description:</b></td><td data-bbox="1142 907 1378 1261">WVVA- PM-INV- QC17-148 - PM from Mar thru Aug- 17. Please delete previous INV QC17- 135, submitted as it is a deposit invoice submitted prior to the FAQ 12/20/17.</td></tr> <tr> <td data-bbox="697 1272 810 1305"><b>Amount:</b></td><td data-bbox="1142 1272 1276 1305">\$18,412.50</td></tr> <tr> <td data-bbox="697 1406 1010 1440"><b>Component Description:</b></td><td data-bbox="1142 1406 1347 1518">WVVA - QCOMM PM 4THRU7-180 INV QC18-065</td></tr> <tr> <td data-bbox="697 1529 810 1563"><b>Amount:</b></td><td data-bbox="1142 1529 1262 1563">\$3,015.00</td></tr> </table>	<b>Component Description:</b>	WVVA-PM-8THRU12-INV QC18-023	<b>Amount:</b>	\$8,602.50	<b>Component Description:</b>	PM-WVVA DEPOSIT INV	<b>Amount:</b>	\$70,007.50	<b>Component Description:</b>	WVVA-QCOMM-PM 1THRU3-18 - INV QC18-051	<b>Amount:</b>	\$7,875.00	<b>Component Description:</b>	WVVA- PM-INV- QC17-148 - PM from Mar thru Aug- 17. Please delete previous INV QC17- 135, submitted as it is a deposit invoice submitted prior to the FAQ 12/20/17.	<b>Amount:</b>	\$18,412.50	<b>Component Description:</b>	WVVA - QCOMM PM 4THRU7-180 INV QC18-065	<b>Amount:</b>	\$3,015.00
<b>Component Description:</b>	WVVA-PM-8THRU12-INV QC18-023																				
<b>Amount:</b>	\$8,602.50																				
<b>Component Description:</b>	PM-WVVA DEPOSIT INV																				
<b>Amount:</b>	\$70,007.50																				
<b>Component Description:</b>	WVVA-QCOMM-PM 1THRU3-18 - INV QC18-051																				
<b>Amount:</b>	\$7,875.00																				
<b>Component Description:</b>	WVVA- PM-INV- QC17-148 - PM from Mar thru Aug- 17. Please delete previous INV QC17- 135, submitted as it is a deposit invoice submitted prior to the FAQ 12/20/17.																				
<b>Amount:</b>	\$18,412.50																				
<b>Component Description:</b>	WVVA - QCOMM PM 4THRU7-180 INV QC18-065																				
<b>Amount:</b>	\$3,015.00																				
Perform engineering study for new channel assignment and antenna development	<table> <tr> <td data-bbox="697 1697 1010 1731"><b>Component Description:</b></td><td data-bbox="1142 1697 1378 1769">ENGR NEW CH ASSIGN WVVA INV</td></tr> <tr> <td data-bbox="697 1780 810 1814"><b>Amount:</b></td><td data-bbox="1142 1780 1262 1814">\$2,100.00</td></tr> </table>	<b>Component Description:</b>	ENGR NEW CH ASSIGN WVVA INV	<b>Amount:</b>	\$2,100.00																
<b>Component Description:</b>	ENGR NEW CH ASSIGN WVVA INV																				
<b>Amount:</b>	\$2,100.00																				

**Cost  
Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$60,080.00</b>	<b>\$59,515.00</b>		<b>\$0.00</b>	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	Required FCC notification.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$15,000.00</i>	\$15,000.00	Required FCC announcements and good will public relations must be upheld. The production airing and disseminating of these announcements are fundamental to our operations.	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	Expecting multiple staggered equipment deliveries from different vendors and need to store and stage new equipment prior to installation date. Anticipate from 6-24 months of storage time.	N/A	N/A

Equipment Delivery and Handling Charges	<b>\$8,000.00</b>	\$8,000.00	Transport, forklift rental and handling fees from staging area to transmitter site.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<b>\$10,000.00</b>	\$10,000.00	Rent 40 yard dumpster with multiple pickups. Estimated 6-months on site. Potential hazardous waste management issues.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$60,080.00	\$59,515.00	N/A	\$0.00	N/A
<b>Total for all systems</b>	\$4,873,783.01	\$4,066,838.15	N/A	\$1,531,265.34	N/A

## Components

Information not provided.

**Cost  
Information**

**Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,873,783.01	\$4,066,838.15	\$1,531,265.34

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<b>Submission of Estimated Expenses Statements</b>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**BRADY  
DREASLER**  
*CORPORATE  
DIRECTOR  
OF  
ENGINEERING*

10/05/2018

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>BRADY DREASLER CORPORATE DIRECTOR OF ENGINEERING</b></p> <p>10/05/2018</p>

## Attachments