



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **57292** | Service: **DTV** | Call **WAAY-TV** | Channel: **17 (UHF)**  
 ID: | Sign:  
 File **0000027628**  
 Number:  
 FRN: **0025852393** | Date **01/22**  
 Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>ALABAMA TV LICENSE COMPANY, LLC</b>	3282 NORTHSIDE PARKWAY SUITE 275 ATLANTA, GA 30327 United States	+1 (470) 355- 1944	jburgett@wileyrein. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>Yes</p>
<p>Briefly describe transition plan</p>	<p>WAAY (post ch. 17, Phase 2) &amp; WZDX (pre ch. 41/post ch. 18, Phase 8) to re-use shared antenna. WAAY to install new transmitter &amp; constant impedance mask filter for shared 17/41 operations until Phase 8, then will implement shared 17/18 operations.</p>

<b>Transmitters</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>
	<p><b>Transmitter Related Expenses</b></p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Auxiliary  
Transmitter****Add Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Ranger
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	.5 kW

**Auxiliary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE1
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	.6 kW
	Justification for New Transmitter	Existing aux /backup transmitter cannot be re-channeled to meet repack channel assignment and is no longer supported by manufacturer.

**Auxiliary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches

	Length	1000.0 feet
	Other Electrical Service	Yes
	Description	Connect power panel to Aux transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Quantum
	Year	2002
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	30 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-16
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	10.8 kW
	Justification for New Transmitter	Primary transmitter cannot be re-channeled to meet repack channel assignment and is no longer supported by manufacturer.

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches

	Length	1000.0 feet
	Other Electrical Service	Yes
	Description	Connecting power panel to new transmitter
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.



**Antennas**

Section	Question	Response
<b>Antenna Related Expenses</b>	Do you have antenna related expenses?	Yes

**Primary  
Antenna****Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	American Tower
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Is antenna located on or in close proximity to an antenna farm?	No
	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	70
Design power capacity in use	50.0 %	

Lower Limit	470.00 MHz
Upper Limit	860.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power) .....	700.0 kW
Manufacturer	Dielectric
Model	TUD-S5B-14/70H-1-T
Year	2001

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
57292	WAAY-TV
28119	WZDX

**Primary Antenna**

**Adjustment to Existing Antenna**

Section	Question	Response
<b>Sweep Test of Existing Antenna</b>	Do you need a sweep test of existing antenna?	Yes

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A

**Enter a list of RF channel numbers.**

**RF Channel Number**

17

18

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

<b>Name</b>	<b>Description</b>
<b>Combiner Installation</b>	Cost to install the new channel 17 combiner module in existing broadband combiner system
<b>Combiner Interconnects</b>	6-1/8", 3-1/8", & 4-1/16" combiner interconnects required to connect new channel 17 combiner module

<b>Transmission Line</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>
	<b>Transmission Line Related Expenses</b>		Do you have transmission line related expenses?

<b>Tower Equipment And Rigging Costs</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>
	<b>Tower Equipment or Rigging Costs Changes</b>		Do you have tower equipment or rigging costs changes?

<b>Outside Professional Services Costs</b>	<b>Section</b>	<b>Question</b>	<b>Response</b>	
	<b>Outside Project Management Services</b>		Do you require outside project management services?	Yes
			Number of Hours	37
			Explanation	Manage combiner ordering, shipping, installation, and testing
	<b>Outside RF consulting Engineering Services</b>		Perform engineering study for new channel assignment and antenna development	Yes
			Prepare engineering section of Form FCC Construction Permit Application	Yes
			For Auxiliary Facility	No
			For Main Facility	Yes
			Prepare engineering section of Form FCC License to Cover Application	Yes
			For Auxiliary Facility	No
		For Main Facility	Yes	
		Prepare request for Special Temporary Authority	No	
	Quantity	N/A		

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification
---------------

N/A
-----

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
RF System Test	Testing of the combiner to ensure all frequencies are tuned for optimal patterns.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.



**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter ULXTE-16</b>	<b>\$500,500.00</b>	<b>\$476,000.00</b>		<b>\$393,455.77</b>	
Other Electrical Service: Connecting power panel to new transmitter	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
1.5" Rigid Conduit and Wiring	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$470,000.00	N/A	\$393,455.77	N/A
<b>Auxiliary Transmitter UAXTE1</b>	<b>\$89,957.35</b>	<b>\$89,957.35</b>		<b>\$71,907.11</b>	
1.5" Rigid Conduit and Wiring	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A

UHF - Air Cooled Solid State Transmitter . 6 kW	<b><i>\$83,957.35</i></b>	\$83,957.35	See Attachment "WAAY - Gates Air UAXTE 1 Auxiliary Transmitter Invoice and Quote.pdf" showing total with estimated shipping and taxes included.	\$71,907.11	N/A
Other Electrical Service: Connect power panel to Aux transmitter	<b><i>\$3,000.00</i></b>	\$3,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$590,457.35	\$565,957.35	N/A	\$465,362.88	N/A
<b>Total for all systems</b>	\$1,030,693.35	\$727,932.35	N/A	\$583,082.88	N/A

### Components

Actual Information	
Description	File Name
Other Electrical Service: Connecting power panel to new transmitter	Information not provided.
1.5" Rigid Conduit and Wiring	Information not provided.

<p>UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW</p>	<p><b>Component Description:</b> WAAY-Primary Transmitter (ULXTE-16). Request does not include cost for shipping and taxes, which will be requested when these expenses are incurred. See Attachment "WAAY-GatesAir ULXTE-16 Primary Transmitter Invoice and Quote (submitted 4.23.2018).pdf."</p> <p><b>Amount:</b> \$393,455.77</p>
<p>1.5" Rigid Conduit and Wiring</p>	<p>Information not provided.</p>
<p>UHF - Air Cooled Solid State Transmitter .6 kW</p>	<p><b>Component Description:</b> WAAY - Auxiliary Transmitter (UAXTE-1R37). Request does not include estimated costs for shipping and taxes, which will be requested with a separate invoice when these expenses are incurred.</p> <p><b>Amount:</b> \$71,907.11</p>
<p>Other Electrical Service: Connect power panel to Aux transmitter</p>	<p>Information not provided.</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TUD-S5B-14 /70H-1-T</b>	<b>\$372,525.00</b>	<b>\$94,595.00</b>		<b>\$94,595.00</b>	
Combiner Interconnects	<i>\$24,305.00</i>	\$24,305.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$24,305.00	N/A
Combiner Installation	<i>\$10,290.00</i>	\$10,290.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$10,290.00	N/A

Sweep test of existing antenna	\$6,730.00	\$5,000.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$5,000.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	\$247,000.00	\$0.00	N/A	\$0.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$55,000.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$55,000.00	N/A
<b>Sub-total</b>	\$372,525.00	\$94,595.00	N/A	\$94,595.00	N/A
<b>Total for all systems</b>	\$1,030,693.35	\$727,932.35	N/A	\$583,082.88	N/A

## Components

Actual Information	
Description	File Name
Combiner Interconnects	<p><b>Component Description:</b> Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b> \$24,305.00</p>
Combiner Installation	<p><b>Component Description:</b> Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b> \$10,290.00</p>
Sweep test of existing antenna	<p><b>Component Description:</b> Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b> \$5,000.00</p>

<p>UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized</p>	<p>Information not provided.</p>				
<p>New combiner, cost per channel (without antenna)</p>	<table> <tr> <td data-bbox="710 286 1141 761"> <p><b>Component Description:</b></p> </td> <td data-bbox="1141 286 1428 761"> <p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> </td> </tr> <tr> <td data-bbox="710 761 1141 862"> <p><b>Amount:</b></p> </td> <td data-bbox="1141 761 1428 862"> <p>\$55,000.00</p> </td> </tr> </table>	<p><b>Component Description:</b></p>	<p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p>	<p><b>Amount:</b></p>	<p>\$55,000.00</p>
<p><b>Component Description:</b></p>	<p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p>				
<p><b>Amount:</b></p>	<p>\$55,000.00</p>				

**Cost Information** **Transmission Line**  
Information not provided.

**Cost Information** **Tower Equipment and Rigging Costs**  
Information not provided.

**Cost Information** **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$35,826.00</b>	<b>\$36,055.00</b>		<b>\$22,305.00</b>	
Prepare and or review reimbursement form	\$2,630.00	\$4,305.00	See Wiley Rein Invoice	\$4,305.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A



Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$2,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$5,000.00	N/A

Project management of the transition	\$5,846.00	\$5,500.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$5,500.00	N/A
RF System Test	<i>\$5,000.00</i>	\$5,000.00	Estimated cost shown is WAAY-TV's total cost for shared American Tower project. See Attachment "American Tower Invoice for Shared Project (revised)."	\$5,000.00	N/A
<b>Sub-total</b>	\$35,826.00	\$36,055.00	N/A	\$22,305.00	N/A
<b>Total for all systems</b>	\$1,030,693.35	\$727,932.35	N/A	\$583,082.88	N/A

### Components

Actual Information Description	File Name
--------------------------------	-----------

<p>Prepare and or review reimbursement form</p>	<p><b>Component Description:</b> TC w/K. Laguatan re: revisions to Form 399 repack reimbursement; prepare Form 399 re: change in transition plan</p> <p><b>Amount:</b> \$4,305.00</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p><b>Component Description:</b> Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b> \$2,500.00</p>

<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b></p> <p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b></p> <p>\$5,000.00</p>
<p>Project management of the transition</p>	<p><b>Component Description:</b></p> <p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b></p> <p>\$5,500.00</p>
<p>RF System Test</p>	<p><b>Component Description:</b></p> <p>Actual Cost requested is WAAY-TV's total cost for shared American Tower project. See "American Tower Invoice for Shared Project (revised)."</p> <p><b>Amount:</b></p> <p>\$5,000.00</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$31,885.00</b>	<b>\$31,325.00</b>		<b>\$820.00</b>	
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	N/A	\$820.00	N/A
Develop and air announcement of upcoming channel change	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$31,885.00</b>	<b>\$31,325.00</b>	<b>N/A</b>	<b>\$820.00</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$1,030,693.35</b>	<b>\$727,932.35</b>	<b>N/A</b>	<b>\$583,082.88</b>	<b>N/A</b>

## Components

Actual Information Description	File Name
MVPD Notification of Channel Change	<p><b>Component Description:</b> WAAY MVPD Notifications</p> <p><b>Amount:</b> \$820.00</p>
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$1,030,693.35	\$727,932.35	\$583,082.88

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert S. Prather , Jr**  
.  
*CEO*

01/22/2019

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert S. Prather , Jr</b> . <i>CEO</i></p> <p>01/22/2019</p>

**Attachments**