



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **71325** | Service: **DTV** | Call **WDBB** | Channel: **14 (UHF)** |
ID: | Sign:
File **000028866**
Number:
FRN: **0004999660** | Date **01/09**
Submitted: **/2019**

Applicant Information Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WDBB-TV, INC. Doing Business As: WDBB-TV, INC.	Lisa Asher 2000 W. 41ST STREET BALTIMORE, MD 21211 United States	+1 (410) 662-9688	LAsher@cunninghambroadcasting.com	Corporation

Reimbursement Contact Information Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . <i>Lerman Senter PLLC</i>	Paul A. Cicelski, Esq. 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 416-6756	pcicelski@lermansenter.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Quantum
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	17.7 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	10

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW

Manufacturer	
Model	TFU- 26ETT-R CT160 DC
Year	2004

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	317.0 kW
Manufacturer		

Model	TFU-24ETT /VP-R CT160
Year	2017
Justification for New Antenna	Old antenna is a single channel antenna that cannot be used for the new post-auction channel.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	8 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	598.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	100.0 kW
	Manufacturer	
	Model	TFU-8WB- 1-R
Year	2017	

Justification for New Antenna	Interim antenna to be used to stay on the air while the main antenna undergoes construction for the post-auction channel change.
-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	B
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Owner	WTTO, Inc.
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	Other
	Other Diameter	9 3/16 inches
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2040 feet per run

Primary Transmission Line **Other Transmission Line Expenses Not Listed**
 Information not provided.

Interim Transmission Line **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	NEED

Interim Transmission Line **Other Transmission Line Expenses Not Listed**
 Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1035175
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 28' 51.0" N-
	Longitude (NAD83)	087° 24' 03.0" W-
	Overall Structure Height	1999.98 feet
	Support Structure Height	1937.97 feet
	Ground Elevation Above Mean Sea Level (AMSL)	674.86 feet

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	WTTO, INC
Date Constructed	03/01/1986

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	470
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	Yes	
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed

Outside

Professional Information not provided.

Services

Costs

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

**Cost
Information**

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-30	\$1,037,660.00	\$964,920.69		\$0.00	
Additional field engineering time, 10-30 days	\$63,100.00	\$60,000.00	N/A	N/A	N/A
Channel 14 Mask Filter	\$189,500.00	\$180,000.00	N/A	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$628,620.69	See Response to August 28 Inquiry.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Sub-total	\$1,037,660.00	\$964,920.69	N/A	\$0.00	N/A

Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A
------------------------------	----------------	----------------	-----	--------------	-----

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-1-R	\$143,930.00	\$90,464.00		\$48,728.84	
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	\$103,100.00	\$51,664.00	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$41,320.86	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$10,400.00	N/A	\$7,407.98	Second item should be removed.

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Primary Antenna TFU-24ETT /VP-R CT160	\$311,480.00	\$262,815.00		\$0.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$241,915.00	See Response to August 28 Inquiry.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	\$15,250.00	\$14,500.00	N/A	N/A	N/A
Sub-total	\$455,410.00	\$353,279.00	N/A	\$48,728.84	N/A
Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A

Components

Actual Information	
Description	File Name
UHF - Lower Power Side Mount, One Station antenna . medium power (50-200 kW), elliptically or circularly polarized	<p>Component Description: Credit Memo - 2019-01-02-WDBB</p> <p>Amount: (\$10,343.14)</p> <p>Component Description: Antennas cost</p> <p>Amount: \$51,664.00</p>
Sweep test of existing antenna	Information not provided.
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	<p>Component Description: Antenna cost reduced by 20.02%. #25006</p> <p>Amount: \$3,291.98</p> <p>Component Description: Elbow complex.</p> <p>Amount: \$4,116.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Information not provided.
Sweep test of existing antenna	Information not provided.
Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed)	Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$97,800.00	\$93,000.00		\$141,704.01	
Rigid Transmission Line - copper, 4 1/16" broadband	\$97,800.00	\$93,000.00	See Response to August 28 Inquiry.	\$141,704.01	Second item should be removed.
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$97,800.00	\$93,000.00	N/A	\$141,704.01	N/A
Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 4 1/16" broadband	Component Description:
	Amount:
	Component Description:
	Amount:

Rigid transmission line.

\$78,733.20

Transmission line cost reduced by 20.02%. #25006

\$62,970.81

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$5,000.00	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$5,000.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$5,000.00	N/A
Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A

Components

Actual Information	
Description	File Name
Major tower reinforcement /modifications	<p>Component Description: Site development for tower related cost. #1016</p> <p>Amount: \$5,000.00</p>

Tall Tower (greater than 500')	Information not provided.
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$220,150.00	\$208,250.00		\$21,309.45	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	See Response to August 28 Inquiry.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,447.79	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,640.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,047.50	N/A
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$13,952.24	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$220,150.00	\$208,250.00	N/A	\$21,309.45	N/A
Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A

Components

Actual Information	
Description	File Name
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p>Information not provided.</p>								
<p>NEPA Section 106 environmental review, if needed</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Negotiation of lease and other matters for shared locations</p>	<p>Information not provided.</p>								
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table border="0"> <tr> <td data-bbox="710 1025 1023 1059">Component Description:</td> <td data-bbox="1155 1025 1378 1216">Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</td> </tr> <tr> <td data-bbox="710 1267 826 1301">Amount:</td> <td data-bbox="1155 1267 1241 1301">\$99.92</td> </tr> <tr> <td data-bbox="710 1406 1023 1440">Component Description:</td> <td data-bbox="1155 1406 1378 1597">Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</td> </tr> <tr> <td data-bbox="710 1648 826 1682">Amount:</td> <td data-bbox="1155 1648 1257 1682">\$122.00</td> </tr> </table>	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759	Amount:	\$99.92	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289	Amount:	\$122.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759								
Amount:	\$99.92								
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289								
Amount:	\$122.00								

<p>Prepare and or review reimbursement form</p>	<p>Component Description: Legal services cost.</p> <p>Amount: \$115.00</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</p> <p>Amount: \$869.30</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.</p> <p>Amount: \$152.01</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289</p> <p>Amount: \$1,311.48</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Component Description: Consulting engineering cost.</p> <p>Amount: \$2,640.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Consulting engineering cost.</p> <p>Amount: \$2,047.50</p>

Project management of the transition

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$20.91

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$86.88

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690

Amount: \$446.87

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$32.35

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$20.65

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001

Amount: \$596.30

Component Description: Legal services
cost. #461825
Amount: \$630.20

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #1058
Amount: \$187.24

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 98
stations. #467861
Amount: \$470.30

Component Description: Portion of general
repack matter
invoice attributable
to this station -
divided by 100
stations. #1090
Amount: \$176.70

Component Description: Legal services
cost. #464686
Amount: \$172.50

Component Description: Legal services
cost. #464344
Amount: \$177.90

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$818.59

Component Description: Legal services cost. #457860

Amount: \$373.80

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321

Amount: \$683.07

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1045

Amount: \$185.10

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.

Amount: \$30.47

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759

Amount: \$29.98

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$943.95

Component Description: Legal services cost, maximization work \$57.5 excluded. #467423

Amount: \$182.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$836.44

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$716.28

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026

Amount: \$801.57

Component Description: Legal Service Cost. #466735

Amount: \$57.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079

Amount: \$177.14

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1051

Amount: \$105.97

Component Description: Legal Service Cost. #467888

Amount: \$50.00

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069

Amount: \$246.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$999.04

Component Description: Legal services cost. #460955

Amount: \$288.10

	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378</p> <p>Amount: \$576.96</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086</p> <p>Amount: \$275.35</p> <p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567</p> <p>Amount: \$566.48</p> <p>Component Description: Legal Service Cost. #465220</p> <p>Amount: \$240.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$103,696.00	\$103,131.00		\$0.00	
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$5,000.00</i>	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$28,050.00</i>	\$28,050.00	See Response to August 28 Inquiry.	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$28,566.00</i>	\$28,566.00	See Response to August 28 Inquiry.	N/A	N/A

Local Zoning	<i>\$20,000.00</i>	\$20,000.00	See Exhibit J.	N/A	N/A
Sub-total	\$103,696.00	\$103,131.00	N/A	\$0.00	N/A
Total for all systems	\$2,572,516.00	\$2,347,580.69	N/A	\$216,742.30	N/A

Components

Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,572,516.00	\$2,347,580.69	\$216,742.30

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li data-bbox="758 772 1053 1176">1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. <li data-bbox="758 1198 1037 1444">2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. <li data-bbox="758 1467 1045 1747">3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Lisa Asher
Secretary

01/09/2019

Certification	Section	Question	Response
	<p>Submission of Actual Cost Documentation Statements</p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

Lisa Asher
Secretary

01/09/2019

Attachments