



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **62207** | Service: **DTV** | Call **WIYC** | Channel: **19 (UHF)** |  
ID: | Sign:  
File **0000068174**  
Number:  
FRN: **0031406812** | Date **03/26**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant                               | Address  | Phone             | Email          | Applicant Type |
|---|--|-------------------|----------------|----------------|
| <b>WOODS COMMUNICATIONS CORPORATION</b> | MICHAEL CARROLL ONE WCOV AVENUE MONTGOMERY, AL 36111 United States | +1 (334) 288-7020 | MIKEC@WCOV.COM | Corporation    |
| Doing Business As:                      |  |                   |                |                |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address   | Phone             | Email          |
|--|---|-------------------|----------------|
| <b>Michael Carroll</b><br><i>Chief Engineer Woods Communications</i> | Michael Carroll<br>One WCOV Ave<br>Montgomery, AL<br>36111<br>United States | +1 (334) 288-7024 | mikec@wcov.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No   |
| Briefly describe transition plan   | WIYC Ch.48, Troy, AL has been reassigned to Ch19. The Ch 19 operation will employ a new antenna to be side-mounted to the existing WIYC tower in lieu of the existing Ch. 48 antenna. No change in the antenna location will take place. |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response               |
|---|--|------------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New        |
|   | Use  | Primary<br>(Main)      |
|   | Description of Use   | N/A                    |
|   | Ownership  | Owned                  |
|   | Owner  | N/A                    |
|   | Site   | N/A                    |
|   | Is this transmitter currently shared with another station? | No                     |
|   | Is this transmitter currently in operating condition?      | Yes                    |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                        |
|   | Model  | InnovatorHX<br>HU500AD |
|   | Year   | 2011                   |
|   | Type   | Solid State            |
|   | Solid State Cooling  | Air Cooled             |
|   | Solid State Power Capacity                                 | 2 kW                   |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | UAXTE-4R37   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 2.4 kW   |
|                 | Justification for New Transmitter         | New transmitter is required as old transmitter will not work on new channel. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response  |
|--------------------|---------------------------------------|-----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No        |
|                    | Switchgear (industrial 800 amp)       | No        |
|                    | Transformer (480V)                    | Yes       |
|                    | Power                                 | 300 kVA   |
|                    | Rigid Conduit and Wiring              | Yes       |
|                    | Size                                  | 2 inches  |
|                    | Length                                | 50.0 feet |

|  |   |     |
|--|---|-----|
|  | Other Electrical Service  | No  |
|  | Description   | N/A |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Interim  
Transmitter**

**New Transmitter Costs**

| Section         | Question                          | Response   |
|-----------------|-----------------------------------|--|
| New Transmitter | Use                               | Interim  |
|                 | Description of Use                | N/A  |
|                 | Change Type                       | Purchase   |
|                 | Manufacturer                      |  |
|                 | Model                             | UAXTE-4  |
|                 | Transmitter Type                  | Solid State  |
|                 | Solid State Cooling               | Air Cooled   |
|                 | Solid State Power capacity        | 2.5 kW   |
|                 | Justification for New Transmitter | A new transmitter is required as the old transmitter will not work on new channel. |

**Interim  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    | Power                                 | N/A      |
|                    | Rigid Conduit and Wiring              | No       |
|                    | Size                                  | N/A      |
|                    | Length                                | N/A      |
|                    | Other Electrical Service              | No       |
|                    |                                       |          |

|  |   |     |
|--|---|-----|
|  | Description   | N/A |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A |
|  | Size  | N/A |
|  | Other Size  | N/A |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A |
|  | Is a channel 14 Mask Filer needed?  | N/A |
|  | Is additional field engineering time needed?  | N/A |
|  | Number of Days  | N/A |
| <b>Inside RF System</b>  | Is an additional interior RF system required to support this interim transmitter?             | Yes |

## Interim

## Transmitter

### Other Transmitter Cost Not Listed

Information not provided.

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Full Power         |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Top                |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)<br>.....                         | 50.0 kW            |
|   |  |                    |

|              |             |
|--------------|-------------|
| Manufacturer |             |
| Model        | DIE,TLP-24C |
| Year         | 2011        |

---

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Full Power      |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 27.6 kW         |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|  |                               |                                      |
|--|-------------------------------|--------------------------------------|
|  | Model                         | ANT TLP-24B                          |
|  | Year                          | 2019                                 |
|  | Justification for New Antenna | Existing antenna can not be retuned. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No       |
|                                    | Type  |          |
|                                    | Number of channels supported  | N/A      |
|                                    | Frequencies of channels supported   | N/A      |
|                                    | Frequency   | N/A      |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A      |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                    | Broadband or Single Channel?  | N/A      |
|                                    | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No       |
| <b>Pattern Scatter Analysis</b>    | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes      |
| <b>Sweep Test</b>                  | Do you require the sweep testing of transmission line and antenna?  | Yes      |

| Primary<br>Antenna | Other Antenna Cost Not Listed |
|--------------------|-------------------------------|
|                    | Information not provided.     |

**Interim  
Antenna**

**New Antenna Costs**

| Section                                      | Question   | Response           |
|--|--|--------------------|
| <b>New Antenna Description</b>               | Use  | Interim            |
|  | Description of Use   | N/A                |
|  | Change Type  | Purchase<br>New    |
|  | Ownership  | Owned              |
|  | Owner  | N/A                |
|  | Is antenna shared?   | No                 |
|  | Is antenna directional?  | Yes                |
|  | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| <b>New Antenna<br/>Manufacturer and Type</b> | Class  | Full Power         |
|  | Mounting   | Side Mount         |
|  | Antenna position in stack  | Not in Stack       |
|  | Polarization   | Horizontal         |
|  | Type   | Slotted<br>Coaxial |
|  | Number of Stations Supported   | N/A                |
|  | Number of Panels/Bays  | N/A                |
|  | Lower Limit  | N/A                |
|  | Upper Limit  | N/A                |
|  | Design power capacity in use   | N/A                |
|  | Other Antenna Type   | N/A                |
|  | ERP: (Effective Radiated Power)<br>.....                             | 27.6 kW            |
|  | Manufacturer   |                    |
|  | Model  | ANT TLP-<br>24B    |
|  | Year   | 2018               |

|  |                               |   |
|--|-------------------------------|---|
|  | Justification for New Antenna | Required as the main antenna and line are replaced. |
|--|-------------------------------|---|

**Interim  
Antenna**

**Other Antenna Costs**

| Section                         | Question  | Response |
|---------------------------------|---|----------|
| <b>Elbow Complex</b>            | Do you require the separate purchase of the Elbow Complex?  | No       |
|                                 | Broadband or Single Channel?  | N/A      |
|                                 | Feed Line Size  | N/A      |
| <b>Side Mount Brackets</b>      | Do you require the separate purchase of side mount brackets for an antenna?                                 | No       |
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No       |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | No       |

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

| Section                               | Question  | Response |
|---------------------------------------|---|----------|
| Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary**  
**Transmission Line**

**Existing Transmission Line**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmission Line Description</b>           | Type of change   | Purchase New      |
|   | Use  | Primary (Main)    |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is the existing transmission line shared with another station or stations? | No                |
|   | Is Transmission Line in operating condition?                               | Yes               |
| <b>Existing Transmission Line Manufacturer and Type</b> | Manufacturer   |                   |
|   | Type   | Rigid             |
|   | Diameter   | 6 1/8 inches      |
|   | Other Diameter   | N/A               |
|   | Segment Length   | 20 inches         |
|   | Other Segment Length   | N/A               |
|   | Number of parallel runs  | 1                 |
|   | Length   | 1200 feet per run |

Primary  
Transmission Line

New Transmission Line

| Section                     | Question                                  | Response                                   |
|-----------------------------|---|--|
| New Transmission Line Costs | Use                                       | Primary (Main)                             |
|                             | Description of Use                        | N/A  |
|                             | Change Type                               | Purchase New                               |
|                             | Is this a request for upgraded equipment? | No   |
|                             | Type                                      | Rigid                                      |
|                             | Diameter                                  | 6 1/8 inches                               |
|                             | Other Diameter                            | N/A  |
|                             | Segment Length                            | 20 inches                                  |
|                             | Other Segment Length                      | N/A  |
|                             | Number of parallel runs                   | 1  |
|                             | Length                                    | 1200 feet per run                          |
|                             | Justification for New Transmission Line   | Old line will not work with new frequency. |

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Interim** **New Transmission Line**  
**Transmission Line**

| Section                            | Question                                | Response   |
|------------------------------------|---|--|
| <b>New Transmission Line Costs</b> | Use                                     | Interim  |
|                                    | Description of Use                      | N/A  |
|                                    | Change Type                             | Purchase New   |
|                                    | Type                                    | Flexible Air   |
|                                    | Diameter                                | 3 inches   |
|                                    | Segment Length                          | N/A  |
|                                    | Other Segment Length                    |  |
|                                    | Number of parallel runs                 | 1  |
|                                    | Length                                  | 700 feet per run                                     |
|                                    | Justification for New Transmission Line | used for interim system during Full power build out. |

**Interim** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response          |
|---|---|-------------------|
| Existing Tower Description                          | Type of change  | Modify Existing   |
|   | Tower Use   | Primary (Main)    |
|   | Description of Use                                      | N/A               |
|   | Ownership   | Owned             |
|   | Is this tower consider Complex?                         |                   |
|   | Is this tower currently shared with any other stations? | No                |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A               |
|   | Others Types of Users                                   | N/A               |
|   | Is tower documented for structural analysis?            | Yes               |
|   | Is tower compliant with Rev G?                          | No                |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|   | ASR Number  | 1210049           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 32° 03' 36.5" N-  |
|   | Longitude (NAD83)                                       | 085° 57' 01.8" W- |
|   | Overall Structure Height                                | 999.99 feet       |
|   | Support Structure Height                                | 999.99 feet       |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 567.91 feet       |

|  |                  |  |
|--|------------------|--|
|  | Structure Type   | TOWER - Free Standing or Guyed Structure |
|  | Tower Owner      | WIYC, Inc.                               |
|  | Date Constructed | 10/11/2000                               |

### Primary Tower

#### Tower Modification Costs

| Section              | Question   | Response   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Serious Reinforcements needed                          |

### Primary Tower

#### Tower Rigging Costs

| Section                      | Question                          | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs          | Complex Tower                     | Other    |
| Helicopter Services Required | Are helicopter services required? | No       |

### Primary Tower

#### Other Tower Expenses Not Listed

| Name                      | Description  |
|---------------------------|--|
| Tower Modifications       | Modification to tower to be in compliance with Rev G |
| Structural Analysis       | Structural Analysis for Tower                        |
| Tower Modification Design | Tower modification Design                            |

|                             |   |
|-----------------------------|---|
| <b>Tower Geotech Report</b> | Geo Report for Tower                        |
| <b>Tower Mapping-TIA</b>    | Tower Mapping and TIA Inspection for Tower. |

**Outside  
Professional Services Costs**

| Section   | Question   | Response |
|---|--|----------|
| <b>Outside Project Management Services</b>            | Do you require outside project management services?                          | No       |
|   | Number of Hours  | N/A      |
|   | Explanation  | N/A      |
| <b>Outside RF consulting Engineering Services</b>     | Perform engineering study for new channel assignment and antenna development | Yes      |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes      |
|   | For Auxiliary Facility   | Yes      |
|   | For Main Facility  | Yes      |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes      |
|   | For Auxiliary Facility   | Yes      |
|   | For Main Facility  | Yes      |
|   | Prepare request for Special Temporary Authority                              | Yes      |
|   | Quantity   | 1        |
|   | Do you have Distributed Transmission System engineering services?            | N/A      |
|   | Critical Facility  | N/A      |
|   | Terrain-Shielded Facility  | N/A      |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                    | Yes      |
|   | For Auxiliary Facility   | Yes      |
|   | For Main Facility  | Yes      |
|   | Prepare and file Form FCC License to Cover Application                       | Yes      |
|   | For Auxiliary Facility   | Yes      |
|   | For Main Facility  | Yes      |
|   |  |          |

|                                      |  |     |
|--------------------------------------|--|-----|
|                                      | Prepare request for Special Temporary Authority  | Yes |
|                                      | Quantity   | 1   |
|                                      | NEPA Section 106 environmental review  | No  |
|                                      | Environmental Assessment   | No  |
|                                      | ASR Modification   | No  |
|                                      | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                      | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|                                      | Prepare or Review FCC Form 399 for Reimbursement   | No  |
|                                      | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| <b>RF Field Engineering Services</b> | Comprehensive coverage verification via field study  | Yes |
|                                      | RF exposure measurements   | No  |
|                                      | Additional Field Engineering Service   | No  |
|                                      | Number of Days   | N/A |
|                                      | Justification  | N/A |

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**

If wireless is not provided.

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | No       |
|                                     | Non-zoning permits   | No       |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | No       |
|                                     | FCC License to Cover Application   | No       |
|                                     | FCC Special Temporary Authority Application  | No       |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

|                       |                                  |
|-----------------------|----------------------------------|
| <b>Other Expenses</b> | <b>Other Expenses Not Listed</b> |
|                       | Information not provided.        |

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification                   | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|-----------------------|--|---------------|---------------------------|
| <b>Interim Transmitter UAXTE-4</b>                  | <b>\$273,500.00</b>         | <b>\$293,014.70</b>   |  | <b>\$0.00</b> |                           |
| UHF inside RF system including switching            | \$147,500.00                | \$170,000.00          | Taxes and shipping are included in final cost. | N/A           | N/A                       |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00                | \$123,014.70          | Shipping is included in final cost.            | N/A           | N/A                       |
| <b>Primary Transmitter UAXTE-4R37</b>               | <b>\$164,100.00</b>         | <b>\$160,164.70</b>   |  | <b>\$0.00</b> |                           |
| 2" Rigid Conduit and Wiring (Cost per foot)         | \$1,300.00                  | \$1,300.00            | N/A  | N/A           | N/A                       |
| Transformer 3 phase/480v - 300 KVA                  | \$36,800.00                 | \$35,850.00           | N/A  | N/A           | N/A                       |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00                | \$123,014.70          | Shipping included in final cost.               | N/A           | N/A                       |
| <b>Sub-total</b>                                    | <b>\$437,600.00</b>         | <b>\$453,179.40</b>   | <b>N/A</b>                                     | <b>\$0.00</b> | <b>N/A</b>                |
| <b>Total for all systems</b>                        | <b>\$4,501,327.14</b>       | <b>\$4,397,246.54</b> | <b>N/A</b>                                     | <b>\$0.00</b> | <b>N/A</b>                |

### Components

Information not provided.

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|---------------|---------------------------|
| <b>Interim Antenna ANT TLP-24B</b>   | <b>\$31,000.00</b>          | <b>\$31,000.00</b>    |                              | <b>\$0.00</b> |                           |
| UHF - High Power, Side Mount, basic slot antenna, 28 kW input, directional,, horizontally polarized    | <i>\$31,000.00</i>          | \$31,000.00           | N/A                          | N/A           | N/A                       |
| <b>Primary Antenna ANT TLP-24B</b>   | <b>\$50,932.14</b>          | <b>\$50,612.14</b>    |                              | <b>\$0.00</b> |                           |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00                  | \$5,120.00            | N/A                          | N/A           | N/A                       |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,550.00            | N/A                          | N/A           | N/A                       |
| UHF - High Power, Side Mount, basic slot antenna, 28 kW input, directional,, horizontally polarized    | <i>\$38,942.14</i>          | \$38,942.14           | N/A                          | N/A           | N/A                       |
| <b>Sub-total</b>   | <b>\$81,932.14</b>          | <b>\$81,612.14</b>    | N/A                          | <b>\$0.00</b> | N/A                       |
| <b>Total for all systems</b>   | <b>\$4,501,327.14</b>       | <b>\$4,397,246.54</b> | N/A                          | <b>\$0.00</b> | N/A                       |

## Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Interim<br>Transmission<br>Line                          | \$41,300.00                    | \$54,000.00       |  | \$0.00         |                              |
| Flexible Air<br>Transmission<br>Line - dielectric,<br>3" | \$41,300.00                    | \$54,000.00       | Cost<br>includes<br>line and all<br>accessories<br>needed for<br>installation. | N/A            | N/A                          |
| Primary<br>Transmission<br>Line                          | \$242,400.00                   | \$236,400.00      |  | \$0.00         |                              |
| Rigid<br>Transmission<br>Line - copper, 6<br>1/8"        | \$242,400.00                   | \$236,400.00      | N/A  | N/A            | N/A                          |
| Sub-total  | \$283,700.00                   | \$290,400.00      | N/A  | \$0.00         | N/A                          |
| Total for all<br>systems                                 | \$4,501,327.14                 | \$4,397,246.54    | N/A  | \$0.00         | N/A                          |

Components

Information not provided.

## Cost Information

### Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|---------------|---------------------------|
| <b>Primary Tower TOWER</b>   | <b>\$3,547,300.00</b>       | <b>\$3,507,100.00</b> |                              | <b>\$0.00</b> |                           |
| Tower Modifications  | <i>\$2,000,000.00</i>       | \$2,000,000.00        | N/A                          | N/A           | N/A                       |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                 | \$25,600.00           | N/A                          | N/A           | N/A                       |
| Tower Modification Design  | <i>\$15,000.00</i>          | \$15,000.00           | N/A                          | N/A           | N/A                       |
| Tower Geotech Report   | <i>\$11,000.00</i>          | \$11,000.00           | N/A                          | N/A           | N/A                       |
| Tower Mapping-TIA  | <i>\$15,000.00</i>          | \$15,000.00           | N/A                          | N/A           | N/A                       |
| Structural Analysis  | <i>\$7,000.00</i>           | \$7,000.00            | N/A                          | N/A           | N/A                       |
| Complex Tower (includes, for example, those with candelabras and /or stacked antennas)                                     | \$421,000.00                | \$409,500.00          | N/A                          | N/A           | N/A                       |
| Serious tower reinforcement /modifications   | \$1,052,000.00              | \$1,024,000.00        | N/A                          | N/A           | N/A                       |

|                              |                |                |     |        |     |
|------------------------------|----------------|----------------|-----|--------|-----|
| <b>Sub-total</b>             | \$3,547,300.00 | \$3,507,100.00 | N/A | \$0.00 | N/A |
| <b>Total for all systems</b> | \$4,501,327.14 | \$4,397,246.54 | N/A | \$0.00 | N/A |

## Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost  | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|--------------------|------------------------------------|----------------|------------------------------|
| <b>Outside<br/>Professional<br/>Services</b>   | <b>\$117,545.00</b>            | <b>\$32,005.00</b> |                                    | <b>\$0.00</b>  |                              |
| Perform<br>engineering<br>study for new<br>channel<br>assignment and<br>antenna<br>development   | \$7,360.00                     | \$7,170.00         | N/A                                | N/A            | N/A                          |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application  | \$3,155.00                     | \$3,070.00         | N/A                                | N/A            | N/A                          |
| RF Consulting<br>Engineer Fees-<br>Aux Antenna:<br>Prepare<br>engineering<br>section of FCC<br>Form 2100,<br>Construction<br>Permit<br>Application | \$2,105.00                     | \$2,050.00         | N/A                                | N/A            | N/A                          |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application  | \$1,580.00                     | \$1,535.00         | N/A                                | N/A            | N/A                          |

|  |            |            |     |     |     |
|--|------------|------------|-----|-----|-----|
| RF Consulting Engineer Fees-<br>Aux Antenna:<br>Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,535.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization  | \$2,050.00 | \$1,535.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                                     | \$5,260.00 | \$5,120.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application                         | \$4,210.00 | \$4,100.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application  | \$2,365.00 | \$2,305.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$3,680.00 | \$3,585.00 | N/A | N/A | N/A |

|  |                |                |     |        |     |
|--|----------------|----------------|-----|--------|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00    | \$0.00         | N/A | N/A    | N/A |
| <b>Sub-total</b>   | \$117,545.00   | \$32,005.00    | N/A | \$0.00 | N/A |
| <b>Total for all systems</b>                                   | \$4,501,327.14 | \$4,397,246.54 | N/A | \$0.00 | N/A |

## Components

Information not provided.

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost        | Estimated Cost Justification | Actual Cost   | Actual Cost Justification |
|---|-----------------------------|-----------------------|------------------------------|---------------|---------------------------|
| <b>Other Expenses</b>                                   | <b>\$33,250.00</b>          | <b>\$32,950.00</b>    |                              | <b>\$0.00</b> |                           |
| MVPD Notification of Channel Change                     | <i>\$3,000.00</i>           | \$3,000.00            | N/A                          | N/A           | N/A                       |
| Develop and air announcement of upcoming channel change | <i>\$1,200.00</i>           | \$1,200.00            | N/A                          | N/A           | N/A                       |
| Equipment Storage                                       | <i>\$15,000.00</i>          | \$15,000.00           | N/A                          | N/A           | N/A                       |
| Equipment Delivery and Handling Charges                 | <i>\$2,500.00</i>           | \$2,500.00            | N/A                          | N/A           | N/A                       |
| DTV Medical Facility Notification                       | \$11,550.00                 | \$11,250.00           | N/A                          | N/A           | N/A                       |
| <b>Sub-total</b>  | <b>\$33,250.00</b>          | <b>\$32,950.00</b>    | N/A                          | <b>\$0.00</b> | N/A                       |
| <b>Total for all systems</b>                            | <b>\$4,501,327.14</b>       | <b>\$4,397,246.54</b> | N/A                          | <b>\$0.00</b> | N/A                       |

### Components

Information not provided.

| Cost Information | Grand Total           |                             |                |             |
|------------------|-----------------------|-----------------------------|----------------|-------------|
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|                  | Total for all systems | \$4,501,327.14              | \$4,397,246.54 | \$0.00      |

| Reimbursement Status | Question   | Response |
|----------------------|--|----------|
|                      | The facility has ceased operating on its pre-auction channel.  | No       |
|                      | Construction of final facilities or all necessary modifications are complete.  | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>David Woods</b><br/><i>President</i></p> <p>03/26/2019</p> |

## Attachments