



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **18083** | Service: **DCA** | Call **KDBZ-CD** | Channel: **29 (UHF)**
ID: | Sign:
File **0000028055**
Number:
FRN: **0026809657** | Date **05/13**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
Sinclair Media Licensee, LLC Doing Business As: Sinclair Media Licensee, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgvtv.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski <i>Lerman Senter PLLC</i>	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Install new channel 29 transmitter and test before switchover date. At switchover date, connect new channel 29 transmitter to existing broadband panel antenna and begin operations.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	MX-1000
	Year	2007
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-3R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.8 kW
	Justification for New Transmitter	Manufacturer states existing transmitter cannot be re-tuned to new channel.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	Inside building work to add wire and conduit from breaker box to new transmitter.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna**Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	1
	Design power capacity in use	100.0 %
	Lower Limit	470.00 MHz

Upper Limit	862.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	15.0 kW
Manufacturer	Kathrein Scala
Model	KAT K723147
Year	2011

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses		Do you have transmission line related expenses?

Primary Transmission Line
Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Andrews
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	200 feet per run

Primary **Other Transmission Line Expenses Not Listed**
Transmission information not provided.
Line

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional
Services
Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Not enough experienced station personnel to manage this large of a project
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
Address transition timing and coordination issues w/ other stations and wireless providers	No	
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed

**Outside
Professional
Services
Costs**

Information not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter UAXTE-3R37	\$141,000.00	\$111,088.92		\$0.00	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$96,088.92	N/A	N/A	N/A
Other Electrical Service: Inside building work to add wire and conduit from breaker box to new transmitter.	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Sub-total	\$141,000.00	\$111,088.92	N/A	\$0.00	N/A
Total for all systems	\$291,430.00	\$255,323.92	N/A	\$15,557.11	N/A

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna KAT K723147	\$34,290.00	\$31,400.00		\$0.00	
UHF - Lower Power Side Mount, Class A One Station antenna -- basic	\$26,300.00	\$25,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, Class A broadband panel (cost per panel)	\$1,260.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$34,290.00	\$31,400.00	N/A	\$0.00	N/A
Total for all systems	\$291,430.00	\$255,323.92	N/A	\$15,557.11	N/A

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$291,430.00	\$255,323.92	N/A	\$15,557.11	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$53,950.00	\$51,250.00		\$13,107.11	
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$99.92	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$869.30	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	\$12,137.89	N/A
Sub-total	\$53,950.00	\$51,250.00	N/A	\$13,107.11	N/A
Total for all systems	\$291,430.00	\$255,323.92	N/A	\$15,557.11	N/A

Components

Actual Information	
Description	File Name
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</p> <p>Amount: \$99.92</p>

<p>Prepare and or review reimbursement form</p>	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759</p> <p>Amount: \$869.30</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Project management of the transition</p>	<p>Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093</p> <p>Amount: \$269.71</p> <p>Component Description: Legal Service Cost. #470221</p> <p>Amount: \$120.00</p> <p>Component Description: Legal Service Cost. #469680</p> <p>Amount: \$157.50</p> <p>Component Description: Legal Service Cost. #471611</p> <p>Amount: \$157.50</p>

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1111
Amount: \$159.58

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1090
Amount: \$176.70

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1079
Amount: \$177.14

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1105
Amount: \$216.88

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1098
Amount: \$238.07

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1114
Amount: \$242.25

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations.
#1086
Amount: \$275.35

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#471524
Amount: \$341.18

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations.
#468718
Amount: \$349.51

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#470237
Amount: \$436.37

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#467861
Amount: \$470.30

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#473506
Amount: \$421.40

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#1099
Amount: \$266.93

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#470923
Amount: \$479.53

Component Description: Portion of general repack matter invoice attributable to this station - divided by 100 stations.
#470321
Amount: \$198.52

Component Description: Portion of general repack matter invoice attributable to this station - divided by 99 stations.
#469573
Amount: \$446.03

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1051
Amount: \$105.97

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1055
Amount: \$243.38

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#465173
Amount: \$654.26

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1039
Amount: \$30.47

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1045
Amount: \$185.10

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#461759
Amount: \$29.98

Component Description: Legal Service
Cost. #467482
Amount: \$62.50

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#466690
Amount: \$446.87

Component Description: Legal Service
Cost. #465279
Amount: \$140.00

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1069
Amount: \$246.68

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#463026
Amount: \$801.57

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#467378
Amount: \$576.96

Component Description: Legal Service
Cost. #464286
Amount: \$140.00

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#464321
Amount: \$683.07

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#465001
Amount: \$596.30

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1063
Amount: \$262.29

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#463567
Amount: \$566.48

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.
#1078
Amount: \$215.68

Component Description: Legal Service
Cost. #464627
Amount: \$125.00

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.

#1072

Amount: \$237.64

Component Description: Portion of general repack matter invoice attributable to this station - divided by 98 stations.

#1058

Amount: \$187.24

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$62,190.00	\$61,585.00		\$2,450.00	
MVPD Notification of Channel Change	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$20,000.00</i>	\$20,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Local Zoning	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,450.00	N/A
Sub-total	\$62,190.00	\$61,585.00	N/A	\$2,450.00	N/A
Total for all systems	\$291,430.00	\$255,323.92	N/A	\$15,557.11	N/A

Components

Actual Information	
Description	File Name
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.
Equipment Storage	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.

FCC Filing Fees - Form 2100 minor change CP application	Information not provided.				
DTV Medical Facility Notification	<table><tr><td data-bbox="711 286 1145 327">Component Description:</td><td data-bbox="1145 286 1433 367">Medical notification cost. #1110</td></tr><tr><td data-bbox="711 412 1145 452">Amount:</td><td data-bbox="1145 412 1433 452">\$2,450.00</td></tr></table>	Component Description:	Medical notification cost. #1110	Amount:	\$2,450.00
Component Description:	Medical notification cost. #1110				
Amount:	\$2,450.00				

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$291,430.00	\$255,323.92	\$15,557.11

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**David B
Amy**
*Secretary
Sinclair
Television
Group Inc*

05/13/2019

Attachments