



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **25040** | Service: **DTV** | Call **WFFT-TV** | Channel: **20 (UHF)**  
ID: | Sign:  
File **0000027646**  
Number:  
FRN: **0025670134** | Date **06/05**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
FT. WAYNE TV LICENSE COMPANY, LLC	3282 NORTHSIDE PARKWAY SUITE 275 ATLANTA, GA 30327 United States	+1 (470) 355- 1944	jburgett@wileyrein. com	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Install new primary transmitter, top-mounted antenna and transmission line for operation on repack Channel 20 while continuing operations on current Channel 36 with existing primary transmitter, side-mounted antenna and transmission line.

## Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Millenium
	Year	2008
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	28 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Current primary transmitter cannot be re-channelled to meet repack channel assignment and is no longer supported by manufacturer. See attachment entitled "WFFT - Attachment 1."

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No

	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	60.0 feet
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## Primary Antenna

### Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	1000.0 kW

Manufacturer	
Model	TFU24JSC-RT120
Year	2008

---

Primary  
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	550.0 kW
	Manufacturer	

Model	ATW15H3-ETTX-20H
Year	2018
Justification for New Antenna	Current primary antenna cannot be re-tuned for use on repack channel. See attachment entitled "Primary Antenna Cost Summary."

## Primary Antenna

### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No

<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary**  
**Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	705 feet per run

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	850 feet per run
	Justification for New Transmission Line	New transmission line is required for installation of new primary top-mounted antenna. Repack channel necessitates a change in transmission line segment length.

Primary Transmission Line	Other Transmission Line Expenses Not Listed
Information not provided.	

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1034986
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	41° 06' 33.4" N-
	Longitude (NAD83)	085° 11' 42.2" W-
	Overall Structure Height	806.09 feet
	Support Structure Height	769.02 feet
	Ground Elevation Above Mean Sea Level (AMSL)	820.86 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	American Tower, LLC
Date Constructed	08/28/1979

### Other Types of Users

#### Users

T-Mobile

ATT

### Primary Tower

### Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Tower

### Other Tower Expenses Not Listed

Information not provided.

**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Assistance with all reimbursement filing, budget review, budget tracking, daisy-chain monitoring and all other activities necessary.
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Attorney Fees and Other Matters</b>	Legal Fees

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

<b>Other Expenses</b>	<b>Other Expenses Not Listed</b>
	Information not provided.

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$991,904.38	\$991,724.38		\$0.00	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	<i>\$988,784.38</i>	\$988,784.38	See attachments entitled "WFFT - Attachment 1" and "GatesAir Primary Transmitter Quote Q- 75734."	\$0.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$3,120.00	\$2,940.00	N/A	N/A	N/A
Sub-total	\$991,904.38	\$991,724.38	N/A	\$0.00	N/A
Total for all systems	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

Components

Information not provided.

Cost  
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna ATW15H3-ETTX-20H	\$296,230.00	\$209,250.00		\$62,775.00	
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$203,000.00	See attachment entitled "Primary Antenna Cost Summary."	\$60,900.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,250.00	N/A	\$1,875.00	N/A
Sub-total	\$296,230.00	\$209,250.00	N/A	\$62,775.00	N/A
Total for all systems	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

Components

Actual Information	
Description	File Name
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<div>Component Description: WFFT - Primary Antenna 30% Initial payment</div> <div>Amount: \$60,900.00</div>

Sweep test of existing antenna	<table><tr><td data-bbox="724 174 1038 210"><b>Component Description:</b></td><td data-bbox="1166 174 1358 327">WFFT - Primary Antenna system sweep. Initial 30% payment</td></tr><tr><td data-bbox="724 338 836 367"><b>Amount:</b></td><td data-bbox="1166 338 1286 367">\$1,875.00</td></tr></table>	<b>Component Description:</b>	WFFT - Primary Antenna system sweep. Initial 30% payment	<b>Amount:</b>	\$1,875.00
<b>Component Description:</b>	WFFT - Primary Antenna system sweep. Initial 30% payment				
<b>Amount:</b>	\$1,875.00				

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$171,700.00	\$132,804.10		\$39,841.23	
Rigid Transmission Line - copper, 6 1/8"	\$171,700.00	\$132,804.10	N/A	\$39,841.23	N/A
Sub-total	\$171,700.00	\$132,804.10	N/A	\$39,841.23	N/A
Total for all systems	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

Components

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8"	<div><div>Component Description:</div><div>WFFT - Primary Antenna Rigid Transmission Line (Copper 6-1/8"). 30% Initial payment</div><div>Amount:</div><div>\$39,841.23</div></div>

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$210,500.00	\$180,236.00		\$56,540.30	
Tall Tower (greater than 500')	\$210,500.00	\$180,236.00	N/A	\$56,540.30	N/A
Sub-total	\$210,500.00	\$180,236.00	N/A	\$56,540.30	N/A
Total for all systems	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

Components

Actual Information	
Description	File Name
Tall Tower (greater than 500')	<div><div>Component Description:</div><div>Amount:</div><div>Component Description:</div><div>Amount:</div></div> <div>WFFT- Installation cost for Primary Antenna and transmission line. 30% Initial payment \$54,070.80  Tower Climb \$2,469.50</div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$131,842.50</b>	<b>\$155,752.50</b>		<b>\$32,813.30</b>	
Attorney Fees and Other Matters	<i>\$12,852.50</i>	\$12,852.50	Wiley Rein LLP invoices #1436511, 1445758, 1457861, 1482489, 1478864, 1486740, 1494449	\$12,852.50	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,230.00	N/A
Project management of the transition	\$94,010.00	\$99,675.00	See Widelity Quote	\$14,198.30	N/A
Prepare and or review reimbursement form	\$2,630.00	\$21,975.00	Wiley Rein LLP invoices 1445758, 1453830 and 1457861	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$1,845.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,225.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,462.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
<b>Sub-total</b>	\$131,842.50	\$155,752.50	N/A	\$32,813.30	N/A
<b>Total for all systems</b>	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

## Components

**Actual Information**  
**Description**

**File Name**

Attorney Fees and Other Matters	<b>Component Description:</b>  <b>Amount:</b>	Total Professional Services, Total Disbursements \$1,131.25
	<b>Component Description:</b> <b>Amount:</b>	Legal services \$2,665.00
	<b>Component Description:</b>  <b>Amount:</b>	WFFT-TV, Ft. Wayne, IN Channel Repack \$2,715.00
	<b>Component Description:</b> <b>Amount:</b>	Professional Services \$2,036.25
	<b>Component Description:</b> <b>Amount:</b>	Legal services \$1,230.00
	<b>Component Description:</b> <b>Amount:</b>	Legal services \$2,255.00
	<b>Component Description:</b>  <b>Amount:</b>	Total Professional Services, Total Disbursements \$205.00
	<b>Component Description:</b> <b>Amount:</b>	Professional legal services \$615.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<div> <b>Component Description:</b> Professional services: Research, draft and file earth station registration; Email corr re construction permit grant; Email corr re repack deadline.         </div> <div> <b>Amount:</b> \$410.00         </div>
	<div> <b>Component Description:</b> WFFT-550- Attorney - Construction Permit Application (Main)         </div> <div> <b>Amount:</b> \$820.00         </div>
Project management of the transition	<div> <b>Component Description:</b> Project Management         </div> <div> <b>Amount:</b> \$2,562.20         </div>
	<div> <b>Component Description:</b> Project Management         </div> <div> <b>Amount:</b> \$1,930.80         </div>
	<div> <b>Component Description:</b> Project Management         </div> <div> <b>Amount:</b> \$2,098.55         </div>
	<div> <b>Component Description:</b> Project Management         </div> <div> <b>Amount:</b> \$3,714.80         </div>
	<div> <b>Component Description:</b> Project Management         </div> <div> <b>Amount:</b> \$3,891.95         </div>

<p>Prepare and or review reimbursement form</p>	<table> <tr> <td data-bbox="697 100 1114 324"><b>Component Description:</b></td><td data-bbox="1114 100 1428 324">WFFT-590-Prepare and/or Review Reimbursement Form</td></tr> <tr> <td data-bbox="697 324 1114 436"><b>Amount:</b></td><td data-bbox="1114 324 1428 436">\$6,355.00</td></tr> <tr> <td data-bbox="697 459 1114 571"><b>Component Description:</b></td><td data-bbox="1114 459 1428 571">Legal services</td></tr> <tr> <td data-bbox="697 571 1114 683"><b>Amount:</b></td><td data-bbox="1114 571 1428 683">\$3,280.00</td></tr> <tr> <td data-bbox="697 705 1114 902"><b>Component Description:</b></td><td data-bbox="1114 705 1428 902">WFFT-590-Prepare and/or Review Reimbursement Form</td></tr> <tr> <td data-bbox="697 795 1114 902"><b>Amount:</b></td><td data-bbox="1114 795 1428 902">\$9,840.00</td></tr> </table>	<b>Component Description:</b>	WFFT-590-Prepare and/or Review Reimbursement Form	<b>Amount:</b>	\$6,355.00	<b>Component Description:</b>	Legal services	<b>Amount:</b>	\$3,280.00	<b>Component Description:</b>	WFFT-590-Prepare and/or Review Reimbursement Form	<b>Amount:</b>	\$9,840.00
<b>Component Description:</b>	WFFT-590-Prepare and/or Review Reimbursement Form												
<b>Amount:</b>	\$6,355.00												
<b>Component Description:</b>	Legal services												
<b>Amount:</b>	\$3,280.00												
<b>Component Description:</b>	WFFT-590-Prepare and/or Review Reimbursement Form												
<b>Amount:</b>	\$9,840.00												
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<table> <tr> <td data-bbox="697 902 1114 1126"><b>Component Description:</b></td><td data-bbox="1114 902 1428 1126">For professional services rendered through November 30, 2018</td></tr> <tr> <td data-bbox="697 1126 1114 1238"><b>Amount:</b></td><td data-bbox="1114 1126 1428 1238">\$1,845.00</td></tr> </table>	<b>Component Description:</b>	For professional services rendered through November 30, 2018	<b>Amount:</b>	\$1,845.00								
<b>Component Description:</b>	For professional services rendered through November 30, 2018												
<b>Amount:</b>	\$1,845.00												
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="697 1238 1114 1373"><b>Component Description:</b></td><td data-bbox="1114 1238 1428 1373">Engineering consulting</td></tr> <tr> <td data-bbox="697 1373 1114 1485"><b>Amount:</b></td><td data-bbox="1114 1373 1428 1485">\$1,225.00</td></tr> </table>	<b>Component Description:</b>	Engineering consulting	<b>Amount:</b>	\$1,225.00								
<b>Component Description:</b>	Engineering consulting												
<b>Amount:</b>	\$1,225.00												
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="697 1485 1114 1664"><b>Component Description:</b></td><td data-bbox="1114 1485 1428 1664">WFFT - RF Engineering Consulting</td></tr> <tr> <td data-bbox="697 1664 1114 1776"><b>Amount:</b></td><td data-bbox="1114 1664 1428 1776">\$1,462.50</td></tr> </table>	<b>Component Description:</b>	WFFT - RF Engineering Consulting	<b>Amount:</b>	\$1,462.50								
<b>Component Description:</b>	WFFT - RF Engineering Consulting												
<b>Amount:</b>	\$1,462.50												
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												

Cost  
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$21,885.00	\$21,325.00		\$0.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Sub-total	\$21,885.00	\$21,325.00	N/A	\$0.00	N/A
Total for all systems	\$1,824,061.88	\$1,691,091.98	N/A	\$211,444.83	N/A

Components

Information not provided.

**Cost  
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,824,061.88	\$1,691,091.98	\$211,444.83

**Reimbursement Status**

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert S.  
Prather , Jr**  
.  
*CEO*

06/05/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert S. Prather , Jr</b> . <i>CEO</i></p> <p>06/05/2019</p>

## Attachments