



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **74173** | Service: **DTV** | Call **WVTM-TV** | Channel:
ID: | Sign:
7 (High VHF) | File **0000026837**
Number:
FRN: **0023890601** | Date **05/19**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WVTM Hearst Television Inc. Doing Business As: WVTM Hearst Television Inc.	150 Fayetteville Street Suite 1700 Raleigh, NC 27601 United States	+1 (919) 838-0300	mprak@brookspierce.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

Broadcaster Information and Transition Plan

Question	Response
----------	----------

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	see attached document

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main transmitter
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum PTCD1OP1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Auxiliary
Transmitter****New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Auxiliary
Transmitter****Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	250.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Shipping	transmitter shipping
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
Electrical Accessories	manufacturer required surge protection
Sales Tax	transmitter sales tax

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Platinum PTCD10P1- i
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	4 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE-6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	4.8 kW
	Justification for New Transmitter	Per original transmitter manufacturer, existing transmitter cannot be converted to post transition channel. See attached GatesAir EOL and HTV transmitter statements.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	300.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Sales Tax	transmitter sales tax
Additional RF components	Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.
Shipping	transmitter shipping
Electrical Accessories	Manufacturer required surge protection

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW

Manufacturer	
Model	THV-9A13 /VP-R-04
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW
	Manufacturer	

Model	THV-7A7 /VP-R 04
Year	2019
Justification for New Antenna	Current antenna is channel specific and cannot be used on post-transition channel. Antenna must be replaced.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	3 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Additional RF components	line size and impedance matching, & custom line section required for installation
Sales Tax	antenna sales tax
Shipping	antenna shipping

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	174.00 MHz
	Upper Limit	213.00 MHz
	Design power capacity in use	35.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	20.0 kW
	Manufacturer	
	Model	TLS-V8BB
	Year	2019

	Justification for New Antenna	WVTM does not own an auxiliary antenna. Therefore, an interim antenna is required to facilitate move to post-transition channel.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Shipping	antenna shipping
Sales Tax	antenna sales tax

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1180 feet per run

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	1010 feet per run
	Justification for New Transmission Line	transmission line required to support interim antenna

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Sales Tax	sales tax

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary
Tower**

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036003
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	33° 29' 26.0" N-
	Longitude (NAD83)	086° 47' 48.0" W-
	Overall Structure Height	1075.12 feet
	Support Structure Height	965.21 feet
	Ground Elevation Above Mean Sea Level (AMSL)	973.74 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WVTM Hearst Television Inc.
Date Constructed	04/24/1982

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Tower Consulting	Consulting for tower analysis and modification

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Non-Catalog legal expenses	Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues
Transmitter Site Survey	Transmitter planning survey & transmitter building drawings
Consulting-Project Management	Project consulting and project management

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
---------------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-6R44	\$199,912.50	\$199,612.50		\$127,085.31	
Electrical Accessories	<i>\$1,942.49</i>	\$1,942.49	manufacturer required surge protection	N/A	N/A
Shipping	<i>\$4,500.00</i>	\$4,500.00	transmitter shipping	N/A	N/A
Additional RF components	<i>\$30,812.32</i>	\$30,812.32	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<i>\$137,487.69</i>	\$137,487.69	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$127,085.31	N/A

2" Rigid Conduit and Wiring (Cost per foot)	\$7,800.00	\$7,500.00	N/A	N/A	N/A
Sales Tax	\$17,370.00	\$17,370.00	transmitter sales tax per attached GatesAir quote	N/A	N/A
Auxiliary Transmitter VAXTE-6R44	\$165,817.31	\$165,067.31		\$113,118.32	
Additional RF components	\$6,594.44	\$6,594.44	updated Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote.	N/A	N/A
High VHF - Air Cooled Solid State Transmitter 4.8 kW	\$124,994.38	\$124,994.38	updated GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition.	\$113,118.32	N/A
Sales Tax	\$14,786.00	\$14,786.00	transmitter sales tax per attached GatesAir quote	N/A	N/A

Electrical Accessories	\$1,942.49	\$1,942.49	manufacturer required surge protection	N/A	N/A
Shipping	\$4,500.00	\$4,500.00	shipping per GatesAir quote	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$13,000.00	\$12,250.00	N/A	N/A	N/A
Sub-total	\$365,729.81	\$364,679.81	N/A	\$240,203.63	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Actual Information	
Description	File Name
Electrical Accessories	Information not provided.
Shipping	Information not provided.
Additional RF components	Information not provided.
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<div> Component Description: Main transmitter 2nd deposit Amount: \$88,062.62 </div> <div> Component Description: WVTM main transmitter prior to ship Amount: \$21,578.69 </div> <div> Component Description: Main transmitter 1st deposit Amount: \$17,444.00 </div>

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Sales Tax	Information not provided.
Additional RF components	Information not provided.
High VHF - Air Cooled Solid State Transmitter 4.8 kW	<div> Component Description: WVTM aux transmitter prior to ship Amount: \$10,206.49 </div> <div> Component Description: Aux transmitter 2nd deposit Amount: \$88,062.62 </div> <div> Component Description: Aux transmitter 1st deposit Amount: \$14,849.21 </div>
Sales Tax	Information not provided.
Electrical Accessories	Information not provided.
Shipping	Information not provided.
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLS-V8BB	\$109,675.00	\$86,195.00		\$71,457.30	
Sales Tax	<i>\$6,798.00</i>	\$6,798.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Shipping	<i>\$0.00</i>	\$0.00	antenna shipping per attached Dielectric quote	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	N/A	\$0.00	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$72,997.00</i>	\$72,997.00	antenna cost per attached Dielectric quote	\$71,457.30	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A

Primary Antenna THV-7A7 /VP-R 04	\$350,500.00	\$349,594.00		\$145,902.60	
Sales Tax	\$29,134.00	\$29,134.00	estimated antenna sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Additional RF components	\$10,200.00	\$10,200.00	additional RF components required for antenna installation	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$7,024.00	N/A	\$0.00	N/A
High VHF - High Power Top Mount One Station elliptically or circularly polarized	\$289,228.00	\$289,228.00	antenna price for comparable replacement antenna per attached Dielectric quote	\$145,902.60	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Shipping	\$7,608.00	\$7,608.00	N/A	\$0.00	N/A
Sub-total	\$460,175.00	\$435,789.00	N/A	\$217,359.90	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Actual Information	
Description	File Name
Sales Tax	Information not provided.
Shipping	Information not provided.
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
High VHF - High Power Side Mount One Station horizontally polarized	<div> <div> Component Description: </div> <div> WVTM auxiliary antenna payment 2 </div> </div> <div> Amount: </div> <div> \$35,728.65 </div> <div> Component Description: </div> <div> WVTM Dielectric Interim Antenna payments 1&2 - 45%; \$35,728.65 </div> <div> Amount: </div> <div> \$35,728.65 </div>
Sweep test of existing antenna	Information not provided.
Sales Tax	Information not provided.
Additional RF components	Information not provided.
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Information not provided.
High VHF - High Power Top Mount One Station elliptically or circularly polarized	<div> <div> Component Description: </div> <div> WVTM Dielectric Main Antenna payments 1&2 - 45%; \$145,902.60 </div> </div> <div> Amount: </div> <div> \$145,902.60 </div>
Sweep test of existing antenna	Information not provided.

Shipping	Information not provided.
----------	---------------------------

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$154,320.00	\$119,896.00		\$98,096.40	
Rigid Transmission Line - copper, 4 1 /16"	\$143,420.00	\$108,996.00	N/A	\$98,096.40	N/A
Sales Tax	<i>\$10,900.00</i>	\$10,900.00	estimated transmission line sales tax based on Alabama state and local sales tax rate of 10%	N/A	N/A
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$154,320.00	\$119,896.00	N/A	\$98,096.40	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Rigid Transmission Line - copper, 4 1/16"	<table><tr><td data-bbox="705 100 1023 224">Component Description:</td><td data-bbox="1023 100 1430 224">WVTM auxiliary transmission line</td></tr><tr><td data-bbox="705 224 1023 347">Amount:</td><td data-bbox="1023 224 1430 347">payment 2 \$49,048.20</td></tr><tr><td data-bbox="705 347 1023 470">Component Description:</td><td data-bbox="1023 347 1430 470">WVTM Dielectric Interim</td></tr><tr><td data-bbox="705 470 1023 593"></td><td data-bbox="1023 470 1430 593">transmission line</td></tr><tr><td data-bbox="705 593 1023 725">Amount:</td><td data-bbox="1023 593 1430 725">payments 1&2 - 45%; \$49,048.20 \$49,048.20</td></tr></table>	Component Description:	WVTM auxiliary transmission line	Amount:	payment 2 \$49,048.20	Component Description:	WVTM Dielectric Interim		transmission line	Amount:	payments 1&2 - 45%; \$49,048.20 \$49,048.20
Component Description:	WVTM auxiliary transmission line										
Amount:	payment 2 \$49,048.20										
Component Description:	WVTM Dielectric Interim										
	transmission line										
Amount:	payments 1&2 - 45%; \$49,048.20 \$49,048.20										
Sales Tax	Information not provided.										

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$660,800.00	\$629,850.00		\$39,750.00	
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	\$12,000.00	N/A
Tower Consulting	<i>\$3,000.00</i>	\$3,000.00	estimated consulting fees	\$900.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$26,850.00	additional tower studies to confirm level of tower modifications needed	\$26,850.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Sub-total	\$660,800.00	\$629,850.00	N/A	\$39,750.00	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Actual Information	
Description	File Name

Major tower reinforcement /modifications	Component Description:	WVTM tower reinforcement analysis and design
	Amount:	\$10,500.00
	Component Description:	WVTM preliminary tower reinforcement analysis
	Amount:	\$1,500.00
Tower Consulting	Component Description:	WVTM tower consulting January 2019
	Amount:	\$400.00
	Component Description:	WVTM tower consulting Dec 2018
	Amount:	\$200.00
	Component Description:	WVTM tower consulting Sept-Oct 2018
	Amount:	\$100.00
	Component Description:	WVTM tower consulting May 2018
	Amount:	\$200.00

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description: Amount:	WVTM tower rigorous analysis 2 \$3,500.00
	Component Description: Amount:	WVTM Tower Mapping \$5,200.00
	Component Description: Amount:	WVTM tower structural analysis peer review \$6,900.00
	Component Description: Amount:	WVTM tower rigorous analysis 1 \$3,500.00
	Component Description: Amount:	WVTM Tower Engineering Evaluation invoice 2 \$3,875.00
	Component Description: Amount:	WVTM tower engineering evaluation 1 \$3,875.00
Tall Tower (greater than 500')	Information not provided.	

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$126,570.00	\$123,350.00		\$34,555.34	
Consulting-Project Management	<i>\$30,000.00</i>	\$30,000.00	estimate	\$1,862.14	N/A
Transmitter Site Survey	<i>\$20,600.00</i>	\$20,600.00	Transmitter planning survey & transmitter building drawings per attached quote	\$20,600.00	N/A
Non-Catalog legal expenses	<i>\$20,000.00</i>	\$20,000.00	Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition-related issues	\$5,810.21	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A

FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,819.02	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,425.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,750.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,288.97	N/A
Sub-total	\$126,570.00	\$123,350.00	N/A	\$34,555.34	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Actual Information
Description

File Name

Consulting-Project Management	Component Description: WVTM Kube 1 Amount: \$1,862.14
Transmitter Site Survey	Component Description: WVTM GatesAir transmitter site survey. PO attached to invoice. Supporting quote in Attachments. Amount: \$20,600.00
Non-Catalog legal expenses	Component Description: WVTM non-catalog legal 1 Amount: \$2,120.20 Component Description: WVTM non-catalog legal 2 Amount: \$3,690.01
RF Exposure Measurements	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:		WVTM Prepare and File FCC Form 2100, Construction Permit Application
	Amount:		\$764.50
	Component Description:		WVTM Prepare and File FCC Form 2100, Construction Permit Application 2
	Amount:		\$1,054.52
Prepare request for Special Temporary Authorization	Information not provided.		
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.		
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:		WVTM CP engineering section
	Amount:		\$1,425.00
Perform engineering study for new channel assignment and antenna development	Component Description:		WVTM CP engineering study 2
	Amount:		\$950.00
	Component Description:		WVTM CP engineering study 1
	Amount:		\$800.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.		

Prepare and or review reimbursement form	Component Description:	WVTM Prepare and /or review reimbursement
	Amount:	Form 399 2 \$300.07
	Component Description:	WVTM Prepare and /or review reimbursement
	Amount:	Form 399 \$988.90

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$48,690.00	\$47,085.00		\$0.00	
MVPD Notification of Channel Change	<i>\$2,500.00</i>	\$2,500.00	Attorney assistance in coordinating MVPD notification	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,500.00</i>	\$2,500.00	Attorney review to ensure FCC compliance	N/A	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for 1 year of antenna storage. See attached Dielectric document.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$10,000.00	N/A	N/A	N/A
Sub-total	\$48,690.00	\$47,085.00	N/A	\$0.00	N/A
Total for all systems	\$1,816,284.81	\$1,720,649.81	N/A	\$629,965.27	N/A

Components

Information not provided.

**Cost
Information****Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,816,284.81	\$1,720,649.81	\$629,965.27

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>John Drain <i>Hearst Television SVP Chief Financial Officer</i></p> <p>05/19/2019</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Douglas Durkee <i>Hearst Television Manager of Spectrum Repack</i></p> <p>05/19/2019</p>

Attachments