



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **46728** | Service: **DTV** | Call **WCAX-TV** | Channel: **20 (UHF)** |  
ID: | Sign:  
File **0000028424**  
Number:  
FRN: **0018223693** | Date **06/27**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>GRAY TELEVISION LICENSEE, LLC</b> Doing Business As: GRAY TELEVISION LICENSEE, LLC	WCAX PO Box 4508 ATLANTA, GA 30319 United States	+1 (404) 504-9828	robert.folliard@gray.tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Samuel Harington</b> <i>Widely</i>	4031 University Dr Ste. 100 Fairfax, VA 22030 United States	+1 (339) 222-8107	sam.hariton@widely.com

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WCAX-TV will transition from Channel 22 to the newly assigned Channel 20. This will impact WPTZ which shares the tower and antenna

**Transmitters**

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	PWR60D2
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTED-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38.4 kW
	Justification for New Transmitter	There is no room available to perform a retune of the existing IOT transmitter.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary  
Transmitter**

**Other Transmitter Cost Not Listed**

Information not provided.

**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-30
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	19.2 kW
	Justification for New Transmitter	Needed to broadcast during transition period because the existing IOT must be removed to allow for the installation of the interim transmitter.

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No

	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim  
Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
UHF Inside RF System	UHF Inside RF System including switching



**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	40
	Design power capacity in use	100.0 %
	Lower Limit	470.00 MHz

Upper Limit	710.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	443.0 kW
Manufacturer	Dielectric
Model	TUP-04 /C4SP-10 /40H-2-R
Year	2006

**Facility ID's and Call Signs of all stations with whom the antenna is shared.**

Facility ID	Call Sign
57476	WPTZ

**Primary Antenna**

**Adjustment to Existing Antenna**

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3
	Frequencies of channels supported	Upper and lower frequency
	Frequency	470.0 MHz - 698.0 MHz

**Primary  
Antenna****Other Antenna Cost Not Listed**

Name	Description
Lower Power Line Antenna Sweep	Antenna sweep for low power line
Lower Power Elbow Complex	3 1/8" line feed, broadband
Site Survey and Coverage Mapping	GatesAir Site Survey and Coverage Mapping

**Auxiliary  
Antenna****Add Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this antenna currently shared with any other stations?	Yes
	Is this antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel

Number of Stations Supported	2
Number of Panels	8
Design power capacity in use	100.0 %
Lower Limit	470.00 MHz
Upper Limit	710.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power) .....	76.6 kW
Manufacturer	Dielectric
Model	TUP-04-2 /8U-1-R
Year	2006

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
57476	WPTZ

### Auxiliary Antenna

#### Adjustment to Existing Antenna

Section	Question	Response
<b>Sweep Test of Existing Antenna</b>	Do you need a sweep test of existing antenna?	Yes

### Auxiliary Antenna

#### Other Antenna Costs

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	3

Frequencies of channels supported	Upper and lower frequency
Frequency	470.0 MHz - 698.0 MHz

## Auxiliary Antenna

### Other Antenna Cost Not Listed

Information not provided.

**Transmission Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

## Auxiliary Transmission Line

### Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
57476	WPTZ

**Auxiliary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Auxiliary (Backup)
	Description of Use	Backup
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing lines

**Auxiliary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.



**Primary  
Transmission Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
57476	WPTZ

**Primary** **New Transmission Line**  
**Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run
	Justification for New Transmission Line	Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing lines

**Primary** **Other Transmission Line Expenses Not Listed**  
**Transmission Line**

Information not provided.

**Primary**  
**Transmission Line**

**Add Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
57476	WPTZ

**Primary**  
**Transmission Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	3 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run
	Justification for New Transmission Line	Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing lines

**Primary**  
**Transmission Line**

**Other Transmission Line Expenses Not Listed**

Name	Description
<b>Sweep Existing Transmission Line</b>	Sweep test of existing transmission line



**Tower  
Equipment  
And  
Rigging  
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary  
Tower**

**Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	Terrain Constrained
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	44° 31' 32.19" N-
	Longitude (NAD83)	072° 48' 56.4" W-
	Overall Structure Height	185.00 feet
	Support Structure Height	130.00 feet

Ground Elevation Above Mean Sea Level (AMSL)	4166.67 feet
Structure Type	MTOWER - Monopole
Tower Owner	WCAX-TV
Date Constructed	01/01/2005

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
57476	WPTZ	DTV

#### Other Types of Users

Users
WEZF FM
WVPS FM

#### Primary Tower

#### Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

#### Primary Tower

#### Tower Rigging Costs

Section	Question	Response
---------	----------	----------

<b>Tower Rigging Costs</b>	Complex Tower	Terrain constrained
<b>Helicopter Services Required</b>	Are helicopter services required?	Yes

**Primary  
Tower**

**Other Tower Expenses Not Listed**

<b>Name</b>	<b>Description</b>
<b>Move Equipment</b>	Replace transmission lines
<b>Tower structural analysis</b>	Structural analysis of existing tower
<b>Corrosion analysis</b>	Corrosion analysis



**Outside  
Professional**

Section	Question	Response
<b>Services Costs Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	900
	Explanation	Strategic Support
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	Yes
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
<b>Additional Repack Legal Services Not Otherwise Specified in Form 399</b>	Other Attorney services

## Other Expenses

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Taxes	State and Local Taxes

## Cost Information

### Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter ULXTE-30</b>	<b>\$974,728.00</b>	<b>\$845,852.00</b>		<b>\$557,453.54</b>	
UHF Inside RF System	<i>\$70,000.00</i>	\$70,000.00	N/A	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$140,000.00	N/A	N/A	N/A
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<i>\$73,228.00</i>	\$73,228.00	See quote, amended to be added to this document per FCC request dated 8/14 /17 (complete response narrative attached as well). The physical build for the interim /permanent transmitter solution drove the cost of quote.	\$30,555.00	N/A

UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$562,624.00	N/A	\$526,898.54	N/A
<b>Primary Transmitter ULXTED-60</b>	<b>\$1,498,000.00</b>	<b>\$1,190,665.00</b>		<b>\$984,944.19</b>	
Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.	<b>\$25,000.00</b>	\$25,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,165,665.00	N/A	\$984,944.19	N/A
<b>Sub-total</b>	<b>\$2,472,728.00</b>	<b>\$2,036,517.00</b>	<b>N/A</b>	<b>\$1,542,397.73</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,182,140.75</b>	<b>\$3,764,897.65</b>	<b>N/A</b>	<b>\$2,260,135.74</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name
UHF Inside RF System	Information not provided.
UHF inside RF system including switching	Information not provided.

<p>Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.</p>	<table> <tr> <td data-bbox="719 174 1027 210"><b>Component Description:</b></td><td data-bbox="1161 174 1378 365">materials &amp; installation of the electrical service to the interim UHF transmitter</td></tr> <tr> <td data-bbox="719 376 831 412"><b>Amount:</b></td><td data-bbox="1161 376 1294 412">\$14,500.00</td></tr> <tr> <td data-bbox="719 517 1027 553"><b>Component Description:</b></td><td data-bbox="1161 517 1283 584">Labor and material</td></tr> <tr> <td data-bbox="719 595 831 631"><b>Amount:</b></td><td data-bbox="1161 595 1294 631">\$16,055.00</td></tr> </table>	<b>Component Description:</b>	materials & installation of the electrical service to the interim UHF transmitter	<b>Amount:</b>	\$14,500.00	<b>Component Description:</b>	Labor and material	<b>Amount:</b>	\$16,055.00
<b>Component Description:</b>	materials & installation of the electrical service to the interim UHF transmitter								
<b>Amount:</b>	\$14,500.00								
<b>Component Description:</b>	Labor and material								
<b>Amount:</b>	\$16,055.00								
<p>UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW</p>	<table> <tr> <td data-bbox="719 768 1027 804"><b>Component Description:</b></td><td data-bbox="1161 768 1299 835">ULXTE-30 Transmitter</td></tr> <tr> <td data-bbox="719 846 831 882"><b>Amount:</b></td><td data-bbox="1161 846 1310 882">\$182,400.87</td></tr> <tr> <td data-bbox="719 987 1027 1023"><b>Component Description:</b></td><td data-bbox="1161 987 1299 1055">ULXTE-30 Transmitter</td></tr> <tr> <td data-bbox="719 1066 831 1102"><b>Amount:</b></td><td data-bbox="1161 1066 1310 1102">\$344,497.67</td></tr> </table>	<b>Component Description:</b>	ULXTE-30 Transmitter	<b>Amount:</b>	\$182,400.87	<b>Component Description:</b>	ULXTE-30 Transmitter	<b>Amount:</b>	\$344,497.67
<b>Component Description:</b>	ULXTE-30 Transmitter								
<b>Amount:</b>	\$182,400.87								
<b>Component Description:</b>	ULXTE-30 Transmitter								
<b>Amount:</b>	\$344,497.67								
<p>Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors.</p>	<p>Information not provided.</p>								
<p>UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW</p>	<table> <tr> <td data-bbox="719 1597 1027 1632"><b>Component Description:</b></td><td data-bbox="1161 1597 1305 1664">ULXTED-60 Transmitter</td></tr> <tr> <td data-bbox="719 1675 831 1711"><b>Amount:</b></td><td data-bbox="1161 1675 1310 1711">\$984,944.19</td></tr> </table>	<b>Component Description:</b>	ULXTED-60 Transmitter	<b>Amount:</b>	\$984,944.19				
<b>Component Description:</b>	ULXTED-60 Transmitter								
<b>Amount:</b>	\$984,944.19								

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna TUP-04 /C4SP-10 /40H-2-R</b>	<b>\$691,111.75</b>	<b>\$415,949.00</b>		<b>\$300,730.96</b>	
Lower Power Line Antenna Sweep	<i>\$6,400.00</i>	\$6,400.00	N/A	\$5,120.00	N/A
Lower Power Elbow Complex	<i>\$18,506.25</i>	\$18,506.25	DTV Pros Quote JEHQ1327-03	\$14,804.99	N/A
Site Survey and Coverage Mapping	<i>\$14,575.50</i>	\$14,575.50	Please see the attached invoice from GatesAir #US0324201	\$14,575.50	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$20,634.00	DTV Pros Quote JEHQ1327-03	\$16,507.20	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$349,433.25	Catalog cost listed as 80k per channel; GatesAir Quote Q-70240	\$244,603.27	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,120.00	N/A



UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	\$547,000.00	\$0.00	Ghost antenna inserted by form, cannot remove. This is a bug.	\$0.00	N/A
<b>Auxiliary Antenna TUP-04-2 /8U-1-R</b>	<b>\$648,880.00</b>	<b>\$260,350.00</b>		<b>\$16,280.00</b>	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,120.00	N/A
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	\$10,950.00	\$13,950.00	DTV Pros Quote JEHQ1327-03	\$11,160.00	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$240,000.00	Catalog cost listed as 80k per channel	N/A	N/A
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	\$547,000.00	\$0.00	Ghost antenna, cannot be removed. This is a bug.	N/A	N/A
<b>Sub-total</b>	<b>\$1,339,991.75</b>	<b>\$676,299.00</b>	<b>N/A</b>	<b>\$317,010.96</b>	<b>N/A</b>

<b>Total for all systems</b>	\$5,182,140.75	\$3,764,897.65	N/A	\$2,260,135.74	N/A
------------------------------	----------------	----------------	-----	----------------	-----

## Components

Actual Information	
Description	File Name
Lower Power Line Antenna Sweep	<b>Component Description:</b>
	WCAX-210-Sweep test New Low Power Primary Antenna System
	<b>Amount:</b>
	\$1,600.00
	<b>Component Description:</b>
	WCAX Sweep Test Lower Power New Primary Antenna
	<b>Amount:</b>
	\$1,600.00
	<b>Component Description:</b>
	WCAX Sweep Test Lower Power New Primary Antenna
	<b>Amount:</b>
	\$1,920.00

Lower Power Elbow Complex	<div> <b>Component Description:</b> 3" 50 Ohm Transmission Line System         </div> <div> <b>Amount:</b> \$4,626.56         </div>
	<div> <b>Component Description:</b> Rigid Transmission Line - Copper T/L 3-50 234.00 MF EX CONN         </div> <div> <b>Amount:</b> \$4,626.56         </div>
	<div> <b>Component Description:</b> Rigid Transmission Line Copper         </div> <div> <b>Amount:</b> \$5,551.87         </div>
Site Survey and Coverage Mapping	<div> <b>Component Description:</b> Field Service, TV         </div> <div> <b>Amount:</b> \$14,575.50         </div>
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	<div> <b>Component Description:</b> WCAX-210-Elbow complex New Primary Antenna         </div> <div> <b>Amount:</b> \$5,158.50         </div> <div> <b>Component Description:</b> WCAX Elbow Complex New Primary Antenna         </div> <div> <b>Amount:</b> \$5,158.50         </div> <div> <b>Component Description:</b> WCAX Elbow Complex New Primary Antenna         </div> <div> <b>Amount:</b> \$6,190.20         </div>

New combiner, cost per channel (without antenna)	<div> <b>Component Description:</b> Combiner  <b>Amount:</b> \$244,603.27 </div>
Sweep test of existing antenna	<div> <b>Component Description:</b> WCAX-210-Sweep test New Primary Antenna System  <b>Amount:</b> \$1,600.00 </div> <div> <b>Component Description:</b> WCAX Sweep Test New Primary Antenna System  <b>Amount:</b> \$1,600.00 </div> <div> <b>Component Description:</b> WCAX Sweep Test New Primary Antenna System  <b>Amount:</b> \$1,920.00 </div>
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	Information not provided.

Sweep test of existing antenna	<b>Component Description:</b>	WCAX-250-Sweep test New Auxiliary Antenna
	<b>Amount:</b>	\$1,600.00
	<b>Component Description:</b>	WCAX Sweep Test New Auxiliary Antenna
	<b>Amount:</b>	\$1,920.00
	<b>Component Description:</b>	WCAX Sweep Test New Auxiliary Antenna
	<b>Amount:</b>	\$1,600.00
Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed)	<b>Component Description:</b>	WCAX-250-Elbow complex New Auxiliary Antenna
	<b>Amount:</b>	\$3,487.50
	<b>Component Description:</b>	WCAX Elbow Complex New Auxiliary Antenna
	<b>Amount:</b>	\$3,487.50
	<b>Component Description:</b>	WCAX Elbow Complex New Auxiliary Antenna
	<b>Amount:</b>	\$4,185.00
New combiner, cost per channel (without antenna)	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized	Information not provided.	

## Cost Information

### Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$104,400.00</b>	<b>\$148,315.20</b>		<b>\$118,652.14</b>	
Rigid Transmission Line - copper, 6 1/8" broadband	\$104,400.00	\$148,315.20	DTV Pros Quote JEHQ1327-03	\$118,652.14	N/A
<b>Primary Transmission Line</b>	<b>\$57,500.00</b>	<b>\$75,480.30</b>		<b>\$61,074.48</b>	
Rigid Transmission Line - copper, 3 1/8" broadband	\$54,000.00	\$71,980.30	DTV Pros Quote JEHQ1327-03	\$57,584.23	N/A
Sweep Existing Transmission Line	<i>\$3,500.00</i>	\$3,500.00	See invoice	\$3,490.25	N/A
<b>Auxiliary Transmission Line</b>	<b>\$81,500.00</b>	<b>\$94,255.15</b>		<b>\$75,404.10</b>	
Rigid Transmission Line - copper, 4 1/16" broadband	\$81,500.00	\$94,255.15	DTV Pros Quote JEHQ1327-03	\$75,404.10	N/A
<b>Sub-total</b>	<b>\$243,400.00</b>	<b>\$318,050.65</b>	N/A	<b>\$255,130.72</b>	N/A
<b>Total for all systems</b>	<b>\$5,182,140.75</b>	<b>\$3,764,897.65</b>	N/A	<b>\$2,260,135.74</b>	N/A

## Components

Actual Information		
Description	File Name	
Rigid Transmission Line - copper, 6 1/8" broadband	<b>Component Description:</b>	WCAX-310-New Primary Transmission Line
	<b>Amount:</b>	\$37,078.79
	<b>Component Description:</b>	WCAX New Primary Transmission Line
	<b>Amount:</b>	\$44,494.56
	<b>Component Description:</b>	WCAX New Primary Transmission Line
	<b>Amount:</b>	\$37,078.79
Rigid Transmission Line - copper, 3 1/8" broadband	<b>Component Description:</b>	1. WCAX-310- Lower power New Primary Transmission Line
	<b>Amount:</b>	\$17,995.07
	<b>Component Description:</b>	WCAX Lower Power New Primary Transmission Line
	<b>Amount:</b>	\$17,995.07
	<b>Component Description:</b>	WCAX Lower Power New Primary Transmission Line
	<b>Amount:</b>	\$21,594.09

Sweep Existing Transmission Line	<div> <b>Component Description:</b> Sweep test of all transmission lines         </div> <div> <b>Amount:</b> \$3,490.25         </div>
Rigid Transmission Line - copper, 4 1/16" broadband	<div> <b>Component Description:</b> WCAX-350-New Auxiliary Transmission Line         </div> <div> <b>Amount:</b> \$23,563.78         </div> <div> <b>Component Description:</b> WCAX New Auxiliary Transmission Line         </div> <div> <b>Amount:</b> \$28,276.54         </div> <div> <b>Component Description:</b> WCAX New Auxiliary Transmission Line         </div> <div> <b>Amount:</b> \$23,563.78         </div>



Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower MTOWER	\$655,940.00	\$292,640.00		\$54,853.75	
Corrosion analysis	<i>\$1,500.00</i>	\$1,500.00	See invoice	\$1,500.00	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,000.00	N/A	\$5,750.00	N/A
Move Equipment	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Tower Helicopter Lift	<i>\$46,640.00</i>	\$46,640.00	May require helicopter to delivery equipment and transmission line to transmitter site.	N/A	N/A
Tower structural analysis	<i>\$2,500.00</i>	\$2,500.00	See invoice	\$2,500.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$80,000.00	N/A	\$45,103.75	N/A
<b>Sub-total</b>	\$655,940.00	\$292,640.00	N/A	\$54,853.75	N/A
<b>Total for all systems</b>	\$5,182,140.75	\$3,764,897.65	N/A	\$2,260,135.74	N/A

## Components

Actual Information	
Description	File Name
Corrosion analysis	<b>Component Description:</b> Level 1 Corrosion Risk Analysis
	<b>Amount:</b> \$750.00
	<b>Component Description:</b> Level 1 Corrosion Risk Analysis
	<b>Amount:</b> \$750.00
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	<b>Component Description:</b> Tower Mapping
	<b>Amount:</b> \$2,875.00
	<b>Component Description:</b> Tower Mapping
	<b>Amount:</b> \$2,875.00
Move Equipment	Information not provided.
Tower Helicopter Lift	Information not provided.

Tower structural analysis	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Engineering  Evaluation  \$1,250.00 </div> </div> <div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Engineering  Evaluation  \$1,250.00 </div> </div>
Minor tower reinforcement /modifications	Information not provided.
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	<div> <div> <b>Component Description:</b>  <b>Amount:</b> </div> <div> Tower Equipment  and Rigging  \$45,103.75 </div> </div>

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$214,909.00</b>	<b>\$194,334.00</b>		<b>\$87,098.02</b>	
Project management of the transition	\$142,200.00	\$135,000.00	N/A	\$70,456.70	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	<i>\$4,584.00</i>	\$4,584.00	Please see the attached invoice from MMCC # GTG012919	\$1,527.99	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$10,692.50	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$0.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,250.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$187.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,983.33	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$214,909.00	\$194,334.00	N/A	\$87,098.02	N/A
<b>Total for all systems</b>	\$5,182,140.75	\$3,764,897.65	N/A	\$2,260,135.74	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<p><b>Component Description:</b> Project Management</p> <p><b>Amount:</b> \$2,442.90</p>

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$7,808.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$4,051.70

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,734.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,515.60

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$3,763.95

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,891.25

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,912.75

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$2,507.30

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$2,381.30

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$2,951.90

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,498.65

<b>Component Description:</b>	Transition Related Project Management Costs
<b>Amount:</b>	\$3,300.00

<b>Component Description:</b>	Project Mgt
<b>Amount:</b>	\$718.30

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,869.35

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$2,128.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$1,857.60

<b>Component Description:</b>	Project management
<b>Amount:</b>	\$1,328.55

<b>Component Description:</b>	Project Management
<b>Amount:</b>	\$3,913.15



	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$802.25
	<b>Component Description:</b>	Project management
	<b>Amount:</b>	\$2,330.15
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,111.25
	<b>Component Description:</b>	Project Mgt
	<b>Amount:</b>	\$28.20
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,158.05
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,574.45
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$5,251.90
	<b>Component Description:</b>	Project Management
	<b>Amount:</b>	\$2,624.35
Additional Repack Legal Services Not Otherwise Specified in Form 399	<b>Component Description:</b>	Gravel & Shea PC
	<b>Amount:</b>	\$1,527.99

<p>RF Exposure Measurements</p>	<table> <tr> <td data-bbox="710 174 1013 208"><b>Component Description:</b></td><td data-bbox="1150 174 1358 521">Provide 2 RF Specialists from GTI to attend the WCAX Mt. Mansfield tower site &amp; Perform RF measurements to identify OET 65 issues.</td></tr> <tr> <td data-bbox="710 533 815 566"><b>Amount:</b></td><td data-bbox="1150 533 1267 566">\$5,355.00</td></tr> <tr> <td data-bbox="710 674 1013 707"><b>Component Description:</b></td><td data-bbox="1150 674 1374 819">Consultation on regulatory compliance at base station.</td></tr> <tr> <td data-bbox="710 831 815 864"><b>Amount:</b></td><td data-bbox="1150 831 1267 864">\$2,100.00</td></tr> <tr> <td data-bbox="710 972 1013 1005"><b>Component Description:</b></td><td data-bbox="1150 972 1347 1084">WCAX-580-Field Eng RF measurements</td></tr> <tr> <td data-bbox="710 1095 815 1128"><b>Amount:</b></td><td data-bbox="1150 1095 1267 1128">\$3,237.50</td></tr> </table>	<b>Component Description:</b>	Provide 2 RF Specialists from GTI to attend the WCAX Mt. Mansfield tower site & Perform RF measurements to identify OET 65 issues.	<b>Amount:</b>	\$5,355.00	<b>Component Description:</b>	Consultation on regulatory compliance at base station.	<b>Amount:</b>	\$2,100.00	<b>Component Description:</b>	WCAX-580-Field Eng RF measurements	<b>Amount:</b>	\$3,237.50
<b>Component Description:</b>	Provide 2 RF Specialists from GTI to attend the WCAX Mt. Mansfield tower site & Perform RF measurements to identify OET 65 issues.												
<b>Amount:</b>	\$5,355.00												
<b>Component Description:</b>	Consultation on regulatory compliance at base station.												
<b>Amount:</b>	\$2,100.00												
<b>Component Description:</b>	WCAX-580-Field Eng RF measurements												
<b>Amount:</b>	\$3,237.50												
<p>Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>												
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>												
<p>Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application</p>	<p>Information not provided.</p>												

<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 174 1018 208"><b>Component Description:</b></td><td data-bbox="1145 174 1426 324">Emails, review draft 2100, send draft to Gray. File 2100.</td></tr> <tr> <td data-bbox="702 336 817 369"><b>Amount:</b></td><td data-bbox="1145 336 1246 369">\$650.00</td></tr> <tr> <td data-bbox="702 477 1018 510"><b>Component Description:</b></td><td data-bbox="1145 477 1426 667">Email re: lifting of anti-collusion rule, time of FCC letter; emails re: FCC letter, next steps;</td></tr> <tr> <td data-bbox="702 712 817 745"><b>Amount:</b></td><td data-bbox="1145 678 1337 745">Email re: WPTZ \$600.00</td></tr> </table>	<b>Component Description:</b>	Emails, review draft 2100, send draft to Gray. File 2100.	<b>Amount:</b>	\$650.00	<b>Component Description:</b>	Email re: lifting of anti-collusion rule, time of FCC letter; emails re: FCC letter, next steps;	<b>Amount:</b>	Email re: WPTZ \$600.00
<b>Component Description:</b>	Emails, review draft 2100, send draft to Gray. File 2100.								
<b>Amount:</b>	\$650.00								
<b>Component Description:</b>	Email re: lifting of anti-collusion rule, time of FCC letter; emails re: FCC letter, next steps;								
<b>Amount:</b>	Email re: WPTZ \$600.00								
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>								
<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<p>Information not provided.</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="702 1626 1018 1659"><b>Component Description:</b></td><td data-bbox="1145 1626 1426 1816">review engineering portions and related exhibits of "90 day" FCC CP application</td></tr> <tr> <td data-bbox="702 1827 817 1861"><b>Amount:</b></td><td data-bbox="1145 1827 1246 1861">\$187.50</td></tr> </table>	<b>Component Description:</b>	review engineering portions and related exhibits of "90 day" FCC CP application	<b>Amount:</b>	\$187.50				
<b>Component Description:</b>	review engineering portions and related exhibits of "90 day" FCC CP application								
<b>Amount:</b>	\$187.50								

<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="703 174 1018 210"><b>Component Description:</b></td><td data-bbox="1147 174 1374 286">Email duTreil re issues in repacking application</td></tr> <tr> <td data-bbox="703 297 818 327"><b>Amount:</b></td><td data-bbox="1147 297 1246 327">\$200.00</td></tr> <tr> <td data-bbox="703 439 1018 474"><b>Component Description:</b></td><td data-bbox="1147 439 1358 589">Perform engineering study for new channel assignment</td></tr> <tr> <td data-bbox="703 600 818 629"><b>Amount:</b></td><td data-bbox="1147 600 1268 629">\$1,500.00</td></tr> <tr> <td data-bbox="703 741 1018 777"><b>Component Description:</b></td><td data-bbox="1147 741 1366 846">Engineering Study for New Channel Assignment</td></tr> <tr> <td data-bbox="703 857 818 887"><b>Amount:</b></td><td data-bbox="1147 857 1268 887">\$1,283.33</td></tr> </table>	<b>Component Description:</b>	Email duTreil re issues in repacking application	<b>Amount:</b>	\$200.00	<b>Component Description:</b>	Perform engineering study for new channel assignment	<b>Amount:</b>	\$1,500.00	<b>Component Description:</b>	Engineering Study for New Channel Assignment	<b>Amount:</b>	\$1,283.33
<b>Component Description:</b>	Email duTreil re issues in repacking application												
<b>Amount:</b>	\$200.00												
<b>Component Description:</b>	Perform engineering study for new channel assignment												
<b>Amount:</b>	\$1,500.00												
<b>Component Description:</b>	Engineering Study for New Channel Assignment												
<b>Amount:</b>	\$1,283.33												
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>												
<p>Prepare and or review reimbursement form</p>	<p>Information not provided.</p>												

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$255,172.00</b>	<b>\$247,057.00</b>		<b>\$3,644.56</b>	
Taxes	<i>\$171,482.00</i>	\$171,482.00	N/A	N/A	N/A
MVPD Notification of Channel Change	<i>\$1,000.00</i>	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$10,000.00</i>	\$10,000.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$12,000.00</i>	\$12,000.00	N/A	\$2,800.00	N/A
Equipment Delivery and Handling Charges	<i>\$10,000.00</i>	\$10,000.00	N/A	\$844.56	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	N/A	N/A
BLM or NFS Coordination	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Non-zoning permits	<i>\$2,500.00</i>	\$2,500.00	N/A	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$3,490.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
<b>Sub-total</b>	\$255,172.00	\$247,057.00	N/A	\$3,644.56	N/A
<b>Total for all systems</b>	\$5,182,140.75	\$3,764,897.65	N/A	\$2,260,135.74	N/A

## Components

Actual Information	
Description	File Name
Taxes	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> Please deny this component N/A </div>
Equipment Storage	<div> <div>Component Description:</div> <div>Amount:</div> </div> <div> Equipment in warehouse, storage \$400.00 </div>

<b>Component Description:</b>	Equipment in warehouse, storage
<b>Amount:</b>	\$400.00

<b>Component Description:</b>	Equipment in warehouse, Storage from 5/10/19-6/7/19 4 weeks
<b>Amount:</b>	\$400.00

<b>Component Description:</b>	Equipment in warehouse, storage
<b>Amount:</b>	\$400.00

<b>Component Description:</b>	Equipment in warehouse, storage from 1/19/19-2/15/19 4 weeks
<b>Amount:</b>	\$400.00

<b>Component Description:</b>	Equipment in warehouse, storage
<b>Amount:</b>	\$400.00

<b>Component Description:</b>	Equipment in warehouse, storage from 4/12/19-5/9/19 4 weeks
<b>Amount:</b>	\$400.00

---

Equipment Delivery and Handling Charges	<p><b>Component Description:</b> Moving Services, Delivery</p> <p><b>Amount:</b> \$844.56</p>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
BLM or NFS Coordination	Information not provided.
Non-zoning permits	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.



<b>Cost Information</b>	<b>Grand Total</b>		
		<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>
			<b>Actual Cost</b>
	<b>Total for all systems</b>	\$5,182,140.75	\$3,764,897.65
			\$2,260,135.74

<b>Reimbursement Status</b>	<b>Question</b>	<b>Response</b>
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Robert  
Folliard , III**  
.  
*Assistant  
Secretary*

06/27/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p><b>Robert Folliard , III</b> . <i>Assistant Secretary</i></p> <p>06/27/2019</p>

## Attachments