



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71326** | Service: **DTV** | Call **WDBD** | Channel: **14 (UHF)** |  
ID: | Sign:  
File **0000024800**  
Number:  
FRN: **0021937883** | Date **07/09**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WDBD LICENSE SUBSIDIARY, LLC</b> Doing Business As: WDBD LICENSE SUBSIDIARY, LLC	Robert Folliard 4370 Peachtree Road, NE Atlanta, GA 30319 United States	+1 (202) 750- 1585	robert. folliard@gray. tv	Limited Liability Company

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Information

### Preparer Contact Name and Information

Applicant	Address	Phone	Email
The Preparer is same as the reimbursement contact.			

## Broadcaster Information and Transition Plan

Question	Response
----------	----------

<p>Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.</p>	<p>Yes</p>
<p>Briefly describe transition plan</p>	<p>Install interim (shared) antenna on existing interim tower Remove existing shared antenna and replace with individual antennas and lines Transmitter Plan attached</p>

**Transmitters**

Section	Question	Response
<p><b>Transmitter Related Expenses</b></p>	<p>Do you have transmitter related expenses?</p>	<p>Yes</p>

**Auxiliary  
Transmitter****Add Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Emergency Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	TBA
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	1.2 kW

**Auxiliary  
Transmitter****New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE-2
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.1 kW
	Justification for New Transmitter	Existing transmitter can not be returned

**Auxiliary  
Transmitter****Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No

	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Primary  
Transmitter**

**Existing Transmitter Information**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	DCX
	Year	2003
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

**Primary  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30.1 kW
	Justification for New Transmitter	Existing transmitter can not be retuned Headroom analysis attached

**Primary  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes

	Description	EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**

**Other Transmitter Cost Not Listed**

Name	Description
<b>Transmitter de-install</b>	removal of existing transmitters and electrical prior to permanent tx install.



**Interim  
Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	30 kW
	Justification for New Transmitter	existing transmitters have to be removed prior to installing new mains due to space issues. Interim tx to be installed in leased building. Please see attachment: WDBD WLOO Plan rev c. docx

**Interim  
Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	1
<b>Inside RF System</b>	Is an additional interior RF system required to support this interim transmitter?	Yes

**Interim Transmitter** **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Other
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	Broadband Slot
	ERP: (Effective Radiated Power) .....	981.0 kW

---

Manufacturer	
Model	ATW28h3- HST1-40H
Year	2003

---

**Facility ID's and Call Signs of  
all stations with whom the  
antenna is shared.**

Facility ID	Call Sign
84253	WLOO

---

**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	555.0 kW
Manufacturer		

Model	TFU-28JSA /VP-R 3T180
Year	2019
Justification for New Antenna	existing shared broadband slot can not be retuned. (cut for ch 40/41) Station will install a new single channel antenna as it is less expensive than installing a combined shared system. E-pol premium is not reimbursable

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No

	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary Antenna**

**Other Antenna Cost Not Listed**

Information not provided.



**Interim  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
<b>New Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	2
	Number of Panels/Bays	24
	Lower Limit	470.00 MHz
	Upper Limit	584.00 MHz
	Design power capacity in use	90.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	350.0 kW
	Manufacturer	
	Model	TFU-WB24
	Year	2019

Justification for New Antenna	Interim during antenna and line change
-------------------------------	--

**Interim Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	Yes
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for an antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	Yes

**Enter a list of RF channel numbers.**

RF Channel Number
41
40

**Interim  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2060 feet per run

**Facility ID's and Call Signs of all stations with whom the transmission line is shared.**

Facility ID	Call Sign
84253	WLOO

**Primary Transmission Line**      **New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	2030 feet per run
	Justification for New Transmission Line	existing broadband can not be retuned to work at Ch-14 and will be used as shared interim facility with WLOO Network analysis composite attached

**Primary Transmission Line**      **Other Transmission Line Expenses Not Listed**

Information not provided.

**Interim  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<p><b>New Transmission Line Costs</b></p>	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	750 feet per run
	Justification for New Transmission Line	Justification and costs contained in attachment: WDWD WLOO Interim Line. docx

**Interim  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Auxiliary Tower**

**Add Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	interim
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	No
	ASR Number	
<b>Coordinates (NAD83 ( North American Datum of 1983))</b>	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	745.00 feet
	Support Structure Height	700.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.00 feet



Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	WLBT
Date Constructed	02/02/2006

**Auxiliary  
Tower**

**Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Auxiliary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Auxiliary  
Tower**

**Other Tower Expenses Not Listed**

Name	Description
Removal of dormant equip	To allow installation of interim antenna and line

**Primary Tower**

**Existing Tower**

Section	Question	Response
<b>Existing Tower Description</b>	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
<b>Existing Tower Structure Registration</b>	Do you have a tower registration number?	No
	ASR Number	
<b>Coordinates (NAD83 (North American Datum of 1983))</b>	Latitude (NAD83)	32° 12' 49.9" N-
	Longitude (NAD83)	090° 22' 56.5" W-
	Overall Structure Height	1998.01 feet
	Support Structure Height	1879.90 feet
	Ground Elevation Above Mean Sea Level (AMSL)	410.10 feet
	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WLBT, LLC

Date Constructed

08/02/1999

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

Facility ID	Call Sign	Service
59822	WMSI-FM	FM
37177	WSTZ-FM	FM
84253	WLOO	DTV
68542	WLBT	DTV

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside Professional Services Costs**

Section	Question	Response
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	300
	Explanation	Pattern analysis Antenna Spec Transmitter Spec Building drawings Installation Supervision Accounting Internal Legal
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
Address transition timing and coordination issues w/ other stations and wireless providers	No	
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside  
Professional  
Services  
Costs**

**Other Professional Services Expenses Not Listed**

Name	Description
Attorney - Other Matters	Legal Services

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	Yes
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	No
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Name	Description
Equipment Shelter Repairs	Repair wall at the equipment shelter
Security service	Armed security provided by vendor to the equipment shelter site



**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmitter ULXTE-60</b>	<b>\$1,267,980.50</b>	<b>\$1,214,995.18</b>		<b>\$975,313.81</b>	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$987,584.68	Quote attached (per change order Q-76402)	\$975,313.81	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	included in electrical quote	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS	<i>\$92,080.50</i>	\$92,080.50	Please see attached quote from WDBD H&H Electrical - Interim Transmitter	\$0.00	N/A
Channel 14 -- Additional field engineering time, 1 days	<i>\$6,400.00</i>	\$6,400.00	N/A	N/A	N/A
UHF inside RF system including switching	\$147,500.00	\$93,930.00	Dielectric quote 981002 Line 1 attached	N/A	N/A

<b>Primary Transmitter ULXTE-50</b>	<b>\$1,407,310.00</b>	<b>\$1,373,715.81</b>		<b>\$1,249,611.28</b>	
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$1,106,865.81	Quote attached; Headroom analysis attached; Justifying Quote - WDBD GatesAir revised Q-71345 (taxes and freight) & CDW Direct	\$1,106,865.81	.
Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS	<i>\$157,130.00</i>	\$157,130.00	Please see attached quote from WDBD H&H Electrical - Primary Transmitter	\$139,776.75	N/A
Transmitter de-install	<i>\$33,420.00</i>	\$33,420.00	Quote attached Raycom - Clinton Quote WDBD	N/A	N/A
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in main tx quote	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
RF Consulting Engineer	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	\$2,968.72	N/A

<b>Auxiliary Transmitter UAXTE-2</b>	<b>\$315,500.00</b>	<b>\$69,160.55</b>		<b>\$62,839.97</b>	
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$69,160.55	Quote attached	\$62,839.97	N/A
Channel 14 Mask Filter	\$189,500.00	\$0.00	included in backup transmitter quote	N/A	N/A
<b>Sub-total</b>	<b>\$2,990,790.50</b>	<b>\$2,657,871.54</b>	N/A	<b>\$2,287,765.06</b>	N/A
<b>Total for all systems</b>	<b>\$5,228,338.63</b>	<b>\$4,597,640.27</b>	N/A	<b>\$3,750,911.30</b>	N/A

## Components

Actual Information	
Description	File Name
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	<p><b>Component Description:</b> Interim Transmitter <b>Amount:</b> \$301,415.02</p> <p><b>Component Description:</b> ULXTE-60 <b>Amount:</b> \$361,452.99</p> <p><b>Component Description:</b> Interim Transmitter <b>Amount:</b> \$312,445.80</p>
Switchgear - industrial 800 amp	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.

<p>Other Electrical Service: EMT conduit for distribution from switchgear to transmitters. Quote attached: WDBD WLOO Interim TRANSMITTERS</p>	<p>Information not provided.</p>																								
<p>Channel 14 -- Additional field engineering time, 1 days</p>	<p>Information not provided.</p>																								
<p>UHF inside RF system including switching</p>	<p>Information not provided.</p>																								
<p>UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW</p>	<table border="0"> <tr> <td data-bbox="703 712 1145 748"><b>Component Description:</b></td> <td data-bbox="1145 712 1430 875">Transmitter, Mask Filter Saystem, RF Accessories, Electrical</td> </tr> <tr> <td data-bbox="703 875 1145 911"><b>Amount:</b></td> <td data-bbox="1145 875 1430 911">\$243,428.87</td> </tr> <tr> <td data-bbox="703 1014 1145 1050"><b>Component Description:</b></td> <td data-bbox="1145 1014 1430 1126">STARTECH 50 PKG 10-32 Screws &amp; Nuts</td> </tr> <tr> <td data-bbox="703 1126 1145 1162"><b>Amount:</b></td> <td data-bbox="1145 1126 1430 1162">\$620.44</td> </tr> <tr> <td data-bbox="703 1265 1145 1301"><b>Component Description:</b></td> <td data-bbox="1145 1265 1430 1301">A. Transmitter</td> </tr> <tr> <td data-bbox="703 1301 1145 1337"><b>Amount:</b></td> <td data-bbox="1145 1301 1430 1337">\$78,740.37</td> </tr> <tr> <td data-bbox="703 1440 1145 1476"><b>Component Description:</b></td> <td data-bbox="1145 1440 1430 1529">Primary Transmitter</td> </tr> <tr> <td data-bbox="703 1529 1145 1565"><b>Amount:</b></td> <td data-bbox="1145 1529 1430 1565">\$522,717.42</td> </tr> <tr> <td data-bbox="703 1668 1145 1704"><b>Component Description:</b></td> <td data-bbox="1145 1668 1430 1758">Primary Transmitter</td> </tr> <tr> <td data-bbox="703 1758 1145 1794"><b>Amount:</b></td> <td data-bbox="1145 1758 1430 1794">\$156,815.23</td> </tr> <tr> <td data-bbox="703 1897 1145 1933"><b>Component Description:</b></td> <td data-bbox="1145 1897 1430 1933">ULXTE-50</td> </tr> <tr> <td data-bbox="703 1933 1145 1968"><b>Amount:</b></td> <td data-bbox="1145 1933 1430 1968">\$104,543.48</td> </tr> </table>	<b>Component Description:</b>	Transmitter, Mask Filter Saystem, RF Accessories, Electrical	<b>Amount:</b>	\$243,428.87	<b>Component Description:</b>	STARTECH 50 PKG 10-32 Screws & Nuts	<b>Amount:</b>	\$620.44	<b>Component Description:</b>	A. Transmitter	<b>Amount:</b>	\$78,740.37	<b>Component Description:</b>	Primary Transmitter	<b>Amount:</b>	\$522,717.42	<b>Component Description:</b>	Primary Transmitter	<b>Amount:</b>	\$156,815.23	<b>Component Description:</b>	ULXTE-50	<b>Amount:</b>	\$104,543.48
<b>Component Description:</b>	Transmitter, Mask Filter Saystem, RF Accessories, Electrical																								
<b>Amount:</b>	\$243,428.87																								
<b>Component Description:</b>	STARTECH 50 PKG 10-32 Screws & Nuts																								
<b>Amount:</b>	\$620.44																								
<b>Component Description:</b>	A. Transmitter																								
<b>Amount:</b>	\$78,740.37																								
<b>Component Description:</b>	Primary Transmitter																								
<b>Amount:</b>	\$522,717.42																								
<b>Component Description:</b>	Primary Transmitter																								
<b>Amount:</b>	\$156,815.23																								
<b>Component Description:</b>	ULXTE-50																								
<b>Amount:</b>	\$104,543.48																								

<p>Other Electrical Service: EMT distribution to transmitters from switchgear. Quote attached: WDBD Permanent TRANSMITTERS</p>	<table border="0"> <tr> <td data-bbox="711 103 1145 293"><b>Component Description:</b></td> <td data-bbox="1145 103 1428 293">Final Draw on temporary transmitter site</td> </tr> <tr> <td data-bbox="711 293 1145 371"><b>Amount:</b></td> <td data-bbox="1145 293 1428 371">\$21,780.50</td> </tr> <tr> <td data-bbox="711 371 1145 562"><b>Component Description:</b></td> <td data-bbox="1145 371 1428 562">Draw for electrical installation on new transmitters</td> </tr> <tr> <td data-bbox="711 562 1145 640"><b>Amount:</b></td> <td data-bbox="1145 562 1428 640">\$20,700.00</td> </tr> <tr> <td data-bbox="711 640 1145 831"><b>Component Description:</b></td> <td data-bbox="1145 640 1428 831">Final Construction Draw on permanent transmitter site</td> </tr> <tr> <td data-bbox="711 831 1145 909"><b>Amount:</b></td> <td data-bbox="1145 831 1428 909">\$25,616.25</td> </tr> <tr> <td data-bbox="711 909 1145 1099"><b>Component Description:</b></td> <td data-bbox="1145 909 1428 1099">Construction Draw for electrical panels for the new transmitter building</td> </tr> <tr> <td data-bbox="711 1099 1145 1178"><b>Amount:</b></td> <td data-bbox="1145 1099 1428 1178">\$20,700.00</td> </tr> <tr> <td data-bbox="711 1178 1145 1256"><b>Component Description:</b></td> <td data-bbox="1145 1178 1428 1256">Construction Draw</td> </tr> <tr> <td data-bbox="711 1256 1145 1335"><b>Amount:</b></td> <td data-bbox="1145 1256 1428 1335">\$28,980.00</td> </tr> <tr> <td data-bbox="711 1335 1145 1413"><b>Component Description:</b></td> <td data-bbox="1145 1335 1428 1413">Construction Draw</td> </tr> <tr> <td data-bbox="711 1413 1145 1491"><b>Amount:</b></td> <td data-bbox="1145 1413 1428 1491">\$22,000.00</td> </tr> </table>	<b>Component Description:</b>	Final Draw on temporary transmitter site	<b>Amount:</b>	\$21,780.50	<b>Component Description:</b>	Draw for electrical installation on new transmitters	<b>Amount:</b>	\$20,700.00	<b>Component Description:</b>	Final Construction Draw on permanent transmitter site	<b>Amount:</b>	\$25,616.25	<b>Component Description:</b>	Construction Draw for electrical panels for the new transmitter building	<b>Amount:</b>	\$20,700.00	<b>Component Description:</b>	Construction Draw	<b>Amount:</b>	\$28,980.00	<b>Component Description:</b>	Construction Draw	<b>Amount:</b>	\$22,000.00
<b>Component Description:</b>	Final Draw on temporary transmitter site																								
<b>Amount:</b>	\$21,780.50																								
<b>Component Description:</b>	Draw for electrical installation on new transmitters																								
<b>Amount:</b>	\$20,700.00																								
<b>Component Description:</b>	Final Construction Draw on permanent transmitter site																								
<b>Amount:</b>	\$25,616.25																								
<b>Component Description:</b>	Construction Draw for electrical panels for the new transmitter building																								
<b>Amount:</b>	\$20,700.00																								
<b>Component Description:</b>	Construction Draw																								
<b>Amount:</b>	\$28,980.00																								
<b>Component Description:</b>	Construction Draw																								
<b>Amount:</b>	\$22,000.00																								
Transmitter de-install	Information not provided.																								
Channel 14 Mask Filter	Information not provided.																								
Switchgear - industrial 800 amp	Information not provided.																								
RF Consulting Engineer	<table border="0"> <tr> <td data-bbox="711 1895 1145 2018"><b>Component Description:</b></td> <td data-bbox="1145 1895 1428 2018">RF consulting</td> </tr> <tr> <td data-bbox="711 2018 1145 2105"><b>Amount:</b></td> <td data-bbox="1145 2018 1428 2105">\$5,000.00</td> </tr> </table>	<b>Component Description:</b>	RF consulting	<b>Amount:</b>	\$5,000.00																				
<b>Component Description:</b>	RF consulting																								
<b>Amount:</b>	\$5,000.00																								

<p>Transformer 3 phase/480v - 300 KVA</p>	<p><b>Component Description:</b> WDBD-110-1st Primary Transmitter - 3 Phase, 480 V, 300 KVA Transformer</p> <p><b>Amount:</b> \$2,968.72</p>
<p>UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW</p>	<p><b>Component Description:</b> WDBD-150-1st Auxiliary Transmitter - UHF Air Cooled Solid State, 1-2.5 kW</p> <p><b>Amount:</b> \$620.44</p> <p><b>Component Description:</b> Transmitter, Mask Filter Saystem, Electrical, Installation &amp; Proof</p> <p><b>Amount:</b> \$34,580.28</p> <p><b>Component Description:</b> UAXTE-2 Transmitter</p> <p><b>Amount:</b> \$10,349.11</p> <p><b>Component Description:</b> Transmitter, Mask Filter Saystem, Electrical, Installation &amp; Proof</p> <p><b>Amount:</b> \$10,374.08</p> <p><b>Component Description:</b> UAXTE-2-E</p> <p><b>Amount:</b> \$6,916.06</p>
<p>Channel 14 Mask Filter</p>	<p>Information not provided.</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Antenna TFU-WB24</b>	<b>\$392,123.00</b>	<b>\$453,648.00</b>		<b>\$396,127.51</b>	
New combiner, cost per channel (without antenna)	\$84,200.00	\$257,105.00	Dielectric quote 981002 includes mask filters due to adjacent channel combining.	\$231,394.51	N/A
UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized	<i>\$175,193.00</i>	\$175,193.00	quote attached	\$164,733.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Combiner output splitting /switching for dual feed lines, if applicable	\$126,000.00	\$14,950.00	Dielectric Quote 981002 line 3	N/A	N/A

<b>Primary Antenna TFU-28JSA /VP-R 3T180</b>	<b>\$204,250.00</b>	<b>\$202,260.00</b>		<b>\$167,917.90</b>	
UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<i>\$169,110.00</i>	\$169,110.00	Quote attached E-pol premium is deducted from quote	\$143,743.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,686.90	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$21,750.00	Quote attached	\$18,487.50	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$596,373.00</b>	<b>\$655,908.00</b>	N/A	<b>\$564,045.41</b>	N/A
<b>Total for all systems</b>	<b>\$5,228,338.63</b>	<b>\$4,597,640.27</b>	N/A	<b>\$3,750,911.30</b>	N/A



## Components

Actual Information		
Description	File Name	
New combiner, cost per channel (without antenna)	<b>Component Description:</b> Interim Combiner <b>Amount:</b> \$57,848.63	
	<b>Component Description:</b> Interim Antenna Combiner <b>Amount:</b> \$57,848.63	
	<b>Component Description:</b> Combiner <b>Amount:</b> \$115,697.25	
	<hr/>	
	UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 350 kW input, directional,, horizontally polarized	<b>Component Description:</b> Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep <b>Amount:</b> \$15,818.95
		<b>Component Description:</b> Interim Antenna <b>Amount:</b> \$87,596.50
<b>Component Description:</b> Antennas, elbow, EIA length, reducer, test transition, on-site engineer <b>Amount:</b> \$43,798.25		
<b>Component Description:</b> Antennas, Elbow, EIA Length, Reducer, Test Transition, Repack Sweep <b>Amount:</b> \$17,519.30		
<hr/>		
<hr/>		

Sweep test of existing antenna	Information not provided.	
Combiner output splitting /switching for dual feed lines, if applicable	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 555 kW input, directional,, elliptically or circularly polarized	<b>Component Description:</b> <b>Amount:</b>	Primary Antenna \$42,277.50
	<b>Component Description:</b> <b>Amount:</b>	Lower power side mount, side mount brackets, \$84,555.00
	<b>Component Description:</b> <b>Amount:</b>	Side Mount, Side Mount Brackets, Elbow Complex, Rigid Transmission Line, Repack Sweep, Repack Vpol \$16,911.00
Sweep test of existing antenna	<b>Component Description:</b> <b>Amount:</b>	WDBD Jackson, MS engineering services \$246.90
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$3,200.00
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$1,600.00
	<b>Component Description:</b> <b>Amount:</b>	Sweep Test \$640.00

Side mount brackets for high power antennas (if not included in antenna base cost)	<p><b>Component Description:</b> Primary Antenna - Side Mount Brackets</p> <p><b>Amount:</b> \$5,437.50</p>
	<p><b>Component Description:</b> Side Mount Bracket</p> <p><b>Amount:</b> \$10,875.00</p>
	<p><b>Component Description:</b> Side Mount Bracket</p> <p><b>Amount:</b> \$2,175.00</p>
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.

**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Interim Transmission Line</b>	<b>\$174,000.00</b>	<b>\$118,311.80</b>		<b>\$106,480.62</b>	
Rigid Transmission Line - copper, 6 1/8" broadband	\$174,000.00	\$118,311.80	Quote attached	\$106,480.62	N/A
<b>Primary Transmission Line</b>	<b>\$410,060.00</b>	<b>\$243,426.40</b>		<b>\$241,425.07</b>	
Rigid Transmission Line - copper, 6 1/8"	\$410,060.00	\$243,426.40	Quote attached (see main antenna quote)	\$241,425.07	N/A
<b>Sub-total</b>	<b>\$584,060.00</b>	<b>\$361,738.20</b>	N/A	<b>\$347,905.69</b>	N/A
<b>Total for all systems</b>	<b>\$5,228,338.63</b>	<b>\$4,597,640.27</b>	N/A	<b>\$3,750,911.30</b>	N/A

**Components**

Actual Information	
Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	<b>Component Description:</b>
	<b>Amount:</b>
	<b>Component Description:</b>
	<b>Amount:</b>

Transmission line, field engineer  
\$53,240.31

transmission line, engineer on-site  
\$53,240.31

Rigid Transmission Line -  
copper, 6 1/8"

**Component Description:** Primary  
Transmission Line  
**Amount:** \$121,713.20

**Component Description:** Primary  
Transmission Line  
**Amount:** \$24,342.64

**Component Description:** Rigid  
Transmission Line  
Cooper  
**Amount:** \$30,985.46

**Component Description:** Measure TX line  
**Amount:** \$3,527.17

**Component Description:** Primary  
Transmission Line  
**Amount:** \$60,856.60

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Auxiliary Tower GTOWER</b>	<b>\$442,770.00</b>	<b>\$221,889.00</b>		<b>\$207,554.50</b>	
Tall Tower (greater than 500')	\$210,500.00	\$150,000.00	Per Tower King II, Inc Proposal additional cost estimate for installing interim 6" line (700'). Antenna install cost contained in main tower estimate	\$150,000.00	N/A
Removal of dormant equip	<i>\$47,970.00</i>	\$47,970.00	Quote from Centerline; Centerline Invoice #2414	\$47,970.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$18,169.00	Stainless quote (parts): \$10,169 quote attached. Labor to install estimate: \$8,000	\$5,084.50	N/A

Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$5,750.00	Structural analysis Quote attached	\$4,500.00	N/A
<b>Primary Tower TOWER</b>	<b>\$381,100.00</b>	<b>\$382,438.40</b>		<b>\$280,588.40</b>	
Structural engineering tower load study for well documented tower	\$12,600.00	\$32,438.40	per invoices received: FDH Infrastructure Services, LLC. invoices E-162622 & E-162623.	\$27,353.90	Per invoices received
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	\$200,000.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$53,234.50	N/A
<b>Sub-total</b>	<b>\$823,870.00</b>	<b>\$604,327.40</b>	<b>N/A</b>	<b>\$488,142.90</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$5,228,338.63</b>	<b>\$4,597,640.27</b>	<b>N/A</b>	<b>\$3,750,911.30</b>	<b>N/A</b>

## Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')	<p><b>Component Description:</b> WDBD-450-Existing Auxiliary Tower - Tower Rigging, Tall Tower (500')</p>
	<p><b>Amount:</b> \$50,000.00</p>
	<p><b>Component Description:</b> WDBD-450-Existing Auxiliary Tower - Tower Rigging, Tall Tower ( 500')</p>
	<p><b>Amount:</b> \$50,000.00</p>
	<p><b>Component Description:</b> WDBD-450-Existing Auxiliary Tower - Tower Rigging, Tall Tower (500')</p>
	<p><b>Amount:</b> \$50,000.00</p>
Removal of dormant equip	<p><b>Component Description:</b> De-installation of equipment making room for new repack transmitter</p>
	<p><b>Amount:</b> \$14,550.00</p>
	<p><b>Component Description:</b> Service Call - hardline &amp; microwave</p>
	<p><b>Amount:</b> \$33,420.00</p>
Minor tower reinforcement /modifications	<p><b>Component Description:</b> Materials - C-clamps, center gussets, sub-horizontals with spacers</p>
	<p><b>Amount:</b> \$5,084.50</p>



Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

**Component Description:**

WDBD-450-  
Existing Auxiliary  
Tower - Tower  
Mapping  
Undocumented  
/Poorly  
Documented  
Tower

**Amount:**

\$4,500.00

Structural engineering  
tower load study for well  
documented tower

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$2,875.00

**Component Description:** engineering -  
structural analysis  
**Amount:** \$2,750.00

**Component Description:** Engineering -  
structural analysis  
**Amount:** \$2,750.00

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$5,084.50

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$9,452.00

**Component Description:** STNLSA STNL  
Structural Analysis  
**Amount:** \$2,875.00

**Component Description:** Inspection and  
mapping services  
**Amount:** \$6,651.90

Tall Tower (greater than 500')

**Component Description:** Completion of Structural Modification for Repack Antenna Installation  
**Amount:** \$100,000.00

**Component Description:** Down payment and mobilization for the Repack Antenna Installation  
**Amount:** \$50,000.00

**Component Description:** Progress Payment for the Repack Antenna Installation  
**Amount:** \$50,000.00

Minor tower reinforcement  
/modifications

**Component Description:** Temporary Frame  
**Amount:** \$3,024.50

**Component Description:** Engineering -  
material only  
**Amount:** \$18,754.00

**Component Description:** Modification  
materials to  
upgrade the  
existing tower  
**Amount:** \$3,250.00

**Component Description:** Modification  
Material  
Transmission line  
support material  
**Amount:** \$9,452.00

**Component Description:** Engineering -  
material only  
**Amount:** \$18,754.00

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$157,481.08</b>	<b>\$250,981.08</b>		<b>\$32,966.45</b>	
Project management of the transition	\$47,400.00	\$144,675.00	Widely Strategic Support Quote	\$25,660.07	N/A
Attorney - Other Matters	<i>\$431.08</i>	\$431.08	Per Covington & Burling LLP; Justifying Invoice - WDBD COVINGTON 60823580C	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$703.73	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$567.19	N/A

Prepare request for Special Temporary Authorization	\$2,050.00	\$2,375.00	Per invoices received	\$2,375.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,285.46	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$8,250.00	du Treil, Lundin & Rackley, Inc. invoice 240646	\$1,375.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
<b>Sub-total</b>	\$157,481.08	\$250,981.08	N/A	\$32,966.45	N/A
<b>Total for all systems</b>	\$5,228,338.63	\$4,597,640.27	N/A	\$3,750,911.30	N/A

## Components

Actual Information	
Description	File Name

Project management of the transition

**Component Description:** Project Management  
**Amount:** \$585.20

**Component Description:** Project Management  
**Amount:** \$2,375.45

**Component Description:** Project Management  
**Amount:** \$914.07

**Component Description:** Project Management  
**Amount:** \$8,600.90

**Component Description:** Project management  
**Amount:** \$5,110.40

**Component Description:** Project Management  
**Amount:** \$4,654.10

**Component Description:** Project Management  
**Amount:** \$3,419.95

Attorney - Other Matters	<p><b>Component Description:</b> ASM Attorneys Fees - Draft 10 Week Form 387 Report for WDBD</p> <p><b>Amount:</b> \$303.20</p> <p><b>Component Description:</b> Professional services rendered through Feb. 28, 2018</p> <p><b>Amount:</b> \$127.87</p>
Attorney Fees - Prepare and File request for Special Temporary Authorization	<p><b>Component Description:</b> WDBD-550-Attorney - Special Temporary Authorization</p> <p><b>Amount:</b> \$703.73</p>
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<p><b>Component Description:</b> Professional Services Rendered</p> <p><b>Amount:</b> \$567.19</p>
Prepare request for Special Temporary Authorization	<p><b>Component Description:</b> STA modification /interim application</p> <p><b>Amount:</b> \$1,000.00</p> <p><b>Component Description:</b> WDBD STA /Interim Application</p> <p><b>Amount:</b> \$1,375.00</p>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.



<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Preparation of engineering section of FCC Form 2100</p> <p><b>Amount:</b> \$2,000.00</p> <p><b>Component Description:</b> Professional legal services</p> <p><b>Amount:</b> \$285.46</p>
<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b> RF Consulting Engineering to determine correct mask filter to avoid interference</p> <p><b>Amount:</b> \$5,000.00</p> <p><b>Component Description:</b> Engineering study work for new channel assignment and antenna development</p> <p><b>Amount:</b> \$125.00</p> <p><b>Component Description:</b> Engineering study work for new channel assignment and antenna development</p> <p><b>Amount:</b> \$1,250.00</p>
<p>Comprehensive coverage verification via field study, if needed</p>	<p>Information not provided.</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$75,764.05</b>	<b>\$66,814.05</b>		<b>\$29,654.72</b>	
Security service	<i>\$12,852.00</i>	\$12,852.00	Increase from Bullock Investigations and Security invoice #5WLBT Armed security provided by vendor to the equipment shelter site	\$12,852.00	per invoices recieved
Equipment Shelter Repairs	<i>\$6,500.00</i>	\$6,500.00	Kain Masonry Contractors - Equipment shelter wall repairs	\$6,500.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	estimate	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$2,850.00</i>	\$2,850.00	estimate for on air rescan announcement production Quote attached	N/A	N/A
Equipment Storage	<i>\$30,500.00</i>	\$30,500.00	Estimate for Dielectric on site antenna storage Dielectric letter attached	\$1,099.04	N/A

Equipment Delivery and Handling Charges	<b>\$9,317.05</b>	\$9,317.05	H&E Equipment Services, Inc. #94160181 & #94173587 H&E #93900383 On site forklift rental estimate Representative quote attached H&E Equipment Services invoice #94105974	\$6,603.68	per invoices received
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$195.00	fixed FCC filing fee	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,600.00	Group quote attached	\$2,600.00	N/A
<b>Sub-total</b>	\$75,764.05	\$66,814.05	N/A	\$29,654.72	N/A
<b>Total for all systems</b>	\$5,228,338.63	\$4,597,640.27	N/A	\$3,750,911.30	N/A

## Components

Actual Information	
Description	File Name

Security service	<p><b>Component Description:</b> Security  <b>Amount:</b> \$6,480.00</p> <p><b>Component Description:</b> Security  <b>Amount:</b> \$1,512.00</p> <p><b>Component Description:</b> 1 Armed Guard  <b>Amount:</b> \$4,860.00</p>
Equipment Shelter Repairs	<p><b>Component Description:</b> Equipment Shelter Repairs  <b>Amount:</b> \$6,500.00</p>
MVPD Notification of Channel Change	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

---

Equipment Storage

**Component Description:** 40' Standard Tri  
Cam Container  
**Amount:** \$708.79

**Component Description:** Rental 174424  
PO#2238 THIGP  
Unit 300071  
**Amount:** \$48.00

**Component Description:** Equipment  
Storage  
**Amount:** \$165.23

**Component Description:** 40' Standard tri  
cam container,  
Personal property  
expenses, Loss  
limitation waiver  
**Amount:** \$11.79

**Component Description:** 40' Standard Tri  
Cam Container  
**Amount:** \$165.23

---

Equipment Delivery and Handling Charges	<b>Component Description:</b> 5000# Reach lift <b>Amount:</b> \$207.60
	<b>Component Description:</b> 5000# Reach Lift <b>Amount:</b> \$2,148.04
	<b>Component Description:</b> Diesel fuel and Pick up Charge <b>Amount:</b> \$192.60
	<b>Component Description:</b> 10000# Reach Lift <b>Amount:</b> \$2,010.00
	<b>Component Description:</b> 5000# Reach Lift <b>Amount:</b> \$2,045.44
	<b>Component Description:</b> 5000# Reach Lift <b>Amount:</b> \$2,713.37
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
DTV Medical Facility Notification	<b>Component Description:</b> Medical Notification mailing complete per FCC Repack <b>Amount:</b> \$2,600.00

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$5,228,338.63	\$4,597,640.27	\$3,750,911.30

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	



4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Paul  
Martin  
Eriksen ,  
Mr .  
*Regional  
Controller***

07/09/2019

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Paul  
Martin  
Eriksen ,  
Mr .  
*Regional  
Controller***

07/09/2019

## Attachments