



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **71023** | Service: **DTV** | Call **KTNW** | Channel: **22 (UHF)** |  
ID: | Sign:  
File **0000028348**  
Number:  
FRN: **0001563949** | Date **06/18**  
Submitted: **/2019**

## Applicant Information Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
<b>WASHINGTON STATE UNIVERSITY</b> Doing Business As: WASHINGTON STATE UNIVERSITY	Murrow Public Media. Jackson Hall rm 382, P.O. BOX 642530 PULLMAN, WA 99164 United States	+1 (509) 335- 6585	doug. krehbiel@wsu. edu	Government Entity

## Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Contact Name and Information

Applicant	Address	Phone	Email
<b>Martin L. Gibbs</b> <i>FCC Planning Engineer</i> <i>Washington State University Murrow Public Media</i>	2710 Crimson Way Richland, WA 99354 United States	+1 (509) 948- 1496	m. gibbs@wsu. edu

**Broadcaster  
Information  
and  
Transition  
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace analog antenna at top of tower with new antenna; install new transmitter. This will allow parallel operation during the testing phase without additional expenses for temporary facilities. Ref: Attachment 1

**Transmitters**

Section	Question	Response
<b>Transmitter Related Expenses</b>	Do you have transmitter related expenses?	Yes

**Primary  
Transmitter**

**Existing Transmitter Information**

Section	Question	Response
<b>Existing Transmitter Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
<b>Existing Transmitter Manufacturer and Type</b>	Manufacturer	
	Model	Magnum
	Year	2003
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2 kW

**Primary Transmitter**

**New Transmitter Costs**

Section	Question	Response
<b>New Transmitter</b>	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-EVO
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.2 kW
	Justification for New Transmitter	Larcam Magnum transmitter is no longer supported and has many obsolete parts. Current manufacturer does not have documentation for re-tune. In addition, a higher TPO (4.9kW) is necessary to support the proposed antenna, 7.6 kW is an upgrade

**Primary Transmitter**

**Other Transmitter Costs**

Section	Question	Response
<b>Electrical Service</b>	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No

	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	25.0 feet
	Other Electrical Service	Yes
	Description	Branch panel with disconnect
<b>HVAC Service</b>	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
<b>Transmitter Building Addition/Modification or Leasehold Improvement</b>	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
<b>Channel 14 Costs</b>	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary  
Antenna**

**Existing Antenna Information**

Section	Question	Response
<b>Existing Antenna Description</b>	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
<b>Existing Antenna Manufacturer and Type</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power) .....	47.6 kW

---

Manufacturer	
Model	TLP-8L
Year	2003

---



**Primary  
Antenna**

**New Antenna Costs**

Section	Question	Response
<b>New Antenna Description</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
<b>New Antenna Manufacturer and Types</b>	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	29.5 kW
	Manufacturer	
Model	SFN-3030-2	

Year	2018
Justification for New Antenna	Old antenna cannot be returned from channel 38 to channel 22. Ref: Attachment 1

**Primary Antenna**

**Other Antenna Costs**

Section	Question	Response
<b>Combiner for Shared Antenna</b>	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
<b>Elbow Complex</b>	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
<b>Side Mount Brackets</b>	Do you require the separate purchase of side mount brackets for a high power antenna?	No
<b>Pattern Scatter Analysis</b>	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
<b>Sweep Test</b>	Do you require the sweep testing of transmission line and antenna?	No

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

Information not provided.

**Transmission  
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary  
Transmission  
Line**

**Existing Transmission Line**

Section	Question	Response
<b>Existing Transmission Line Description</b>	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
<b>Existing Transmission Line Manufacturer and Type</b>	Manufacturer	
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	120 feet per run

**Primary  
Transmission  
Line**

**New Transmission Line**

Section	Question	Response
<b>New Transmission Line Costs</b>	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	140 feet per run
	Justification for New Transmission Line	Enable parallel operation during testing period. Ref: Attachment 1

**Primary  
Transmission  
Line**

**Other Transmission Line Expenses Not Listed**

Information not provided.

**Tower Equipment And Rigging Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

**Primary Tower**

**Add Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	46° 06' 12.8" N-
	Longitude (NAD83)	119° 07' 44.6" W-
	Overall Structure Height	62.00 feet
	Support Structure Height	62.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2182.00 feet

Structure Type	UTOWER - Unguyed - Free Standing Tower
Tower Owner	Washington State University
Date Constructed	06/02/2003

**Primary  
Tower**

**Tower Modification Costs**

Section	Question	Response
<b>Engineering Study</b>	Please what type of engineering study is required, if any:	Study needed for documented tower
<b>Tower Reinforcements</b>	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

**Primary  
Tower**

**Tower Rigging Costs**

Section	Question	Response
<b>Tower Rigging Costs</b>	Complex Tower	N/A
<b>Helicopter Services Required</b>	Are helicopter services required?	No

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.



**Outside Professional Services Costs**

<b>Section</b>	<b>Question</b>	<b>Response</b>
<b>Outside Project Management Services</b>	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Planning and coordination of project to assure adherence to Phase 1 schedule. See Attachment 1
<b>Outside RF consulting Engineering Services</b>	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
<b>Attorney and Other Outside Consulting Services</b>	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
<b>RF Field Engineering Services</b>	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

**Outside Professional Services Costs**      **Other Professional Services Expenses Not Listed**  
Information not provided.

**Other Expenses**

Section	Question	Response
<b>AM Pattern Disturbance</b>	Is an Impact Study needed?	No
	Is Remediation needed?	No
<b>Facility Expenses</b>	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
<b>Permit and Filing Costs</b>	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
<b>Other Miscellaneous Expenses</b>	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other  
Expenses**

**Other Expenses Not Listed**

Information not provided.

**Cost Information**

**Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmitter THU9-EVO</b>	<b>\$508,225.00</b>	<b>\$278,886.00</b>		<b>\$271,810.60</b>	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$265,186.00	N/A	\$265,186.00	Estimate revised to include parts required for transmitter that were not included on original estimate.
2" Rigid Conduit and Wiring (Cost per foot)	\$650.00	\$625.00	N/A	N/A	N/A
Other Electrical Service: Branch panel with disconnect	<i>\$13,075.00</i>	\$13,075.00	N/A	\$6,624.60	N/A
<b>Sub-total</b>	<b>\$508,225.00</b>	<b>\$278,886.00</b>	<b>N/A</b>	<b>\$271,810.60</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$976,425.00</b>	<b>\$727,976.00</b>	<b>N/A</b>	<b>\$363,162.05</b>	<b>N/A</b>

**Components**

Actual Information Description	File Name
--------------------------------	-----------

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	<p><b>Component Description:</b> Additional parts needed for installation as per revised estimate.</p> <p><b>Amount:</b> \$5,192.17</p>
	<p><b>Component Description:</b> Various parts and assembly hardware</p> <p><b>Amount:</b> \$5,192.17</p>
	<p><b>Component Description:</b> KTNW Transmitter - portion of invoice based on bid for smaller unit.</p> <p><b>Amount:</b> \$259,993.83</p>
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Other Electrical Service: Branch panel with disconnect	<p><b>Component Description:</b> material and labor to upgrade electrical system for new KTNW transmitter</p> <p><b>Amount:</b> \$6,624.60</p>

**Cost Information**

**Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Antenna SFN-3030-2</b>	<b>\$50,000.00</b>	<b>\$50,000.00</b>		<b>\$19,045.65</b>	
UHF - High Power, Side Mount, basic slot antenna, 30 kW input, directional,, horizontally polarized	<i>\$50,000.00</i>	\$50,000.00	N/A	\$19,045.65	N/A
<b>Sub-total</b>	\$50,000.00	\$50,000.00	N/A	\$19,045.65	N/A
<b>Total for all systems</b>	\$976,425.00	\$727,976.00	N/A	\$363,162.05	N/A

**Components**

Actual Information	
Description	File Name

UHF - High Power, Side Mount, basic slot antenna, 30 kW input, directional,, horizontally polarized

**Component Description:**

Sales Tax paid by WSU directly to state. Not included in Invoice 9874-Magnum Towers.

**Amount:**

\$711.68

**Component Description:**

Hex cap screws for antenna installation

**Amount:**

\$7.23

**Component Description:**

rods, washers and bolts for antenna installation

**Amount:**

\$190.54

**Component Description:**

DTV Channel 22 UHF Slotted antenna with 10 full wave spaced bays.

**Amount:**

\$18,136.20



**Cost Information**

**Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Transmission Line</b>	<b>\$4,620.00</b>	<b>\$4,340.00</b>		<b>\$9,853.96</b>	
Flexible Air Transmission Line - dielectric, 1 5/8"	\$4,620.00	\$4,340.00	N/A	\$9,853.96	Additional line and fittings required to attach antenna to transmitter than originally estimated.
<b>Sub-total</b>	<b>\$4,620.00</b>	<b>\$4,340.00</b>	<b>N/A</b>	<b>\$9,853.96</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$976,425.00</b>	<b>\$727,976.00</b>	<b>N/A</b>	<b>\$363,162.05</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	<p><b>Component Description:</b> Transmission Line plus assembly parts.</p> <p><b>Amount:</b> \$9,853.96</p>

**Cost Information**

**Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Primary Tower UTOWER</b>	<b>\$254,800.00</b>	<b>\$242,000.00</b>		<b>\$20,376.30</b>	
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	\$10,230.30	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$8,896.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$1,250.00	N/A
<b>Sub-total</b>	<b>\$254,800.00</b>	<b>\$242,000.00</b>	<b>N/A</b>	<b>\$20,376.30</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$976,425.00</b>	<b>\$727,976.00</b>	<b>N/A</b>	<b>\$363,162.05</b>	<b>N/A</b>

**Components**

Actual Information	
Description	File Name

Short Tower (less than 500')	<p><b>Component Description:</b> Labor and crane to install pole mount for new antenna at KTNW.</p> <p><b>Amount:</b> \$9,828.00</p> <p><b>Component Description:</b> Review of project site, determine materials and process</p> <p><b>Amount:</b> \$402.30</p>
Minor tower reinforcement /modifications	<p><b>Component Description:</b> Pole Mount for antenna</p> <p><b>Amount:</b> \$8,896.00</p>
Structural engineering tower load study for well documented tower	<p><b>Component Description:</b> Tower Structural analysis</p> <p><b>Amount:</b> \$1,250.00</p>

**Cost Information**

**Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Outside Professional Services</b>	<b>\$109,230.00</b>	<b>\$103,750.00</b>		<b>\$31,955.94</b>	
Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$19,582.53	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,131.53	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$2,250.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,784.50	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$482.34	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,125.20	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$599.84	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
<b>Sub-total</b>	\$109,230.00	\$103,750.00	N/A	\$31,955.94	N/A
<b>Total for all systems</b>	\$976,425.00	\$727,976.00	N/A	\$363,162.05	N/A

## Components

Actual Information	
Description	File Name
Project management of the transition	<p><b>Component Description:</b> Form 399 revision assistance; channel transition</p> <p><b>Amount:</b> \$380.00</p>

**Component Description:** Progress reports  
**Amount:** \$265.00

**Component Description:** Portion of 2nd  
quarter wages  
allocated to  
general project  
management  
**Amount:** \$2,205.70

**Component Description:** Project  
management -  
wages for 1st  
quarter.  
**Amount:** \$782.00

**Component Description:** wages attributed to  
transition  
management  
**Amount:** \$92.00

**Component Description:** Progress reports  
and FCC filings  
**Amount:** \$737.50

**Component Description:** portion of wages  
attributed to project  
management  
**Amount:** \$76.03

**Component Description:** Transmitter line  
resubmit form 399  
**Amount:** \$142.50

**Component Description:** Attorney service related to management of overall project.  
**Amount:** \$1,156.00

**Component Description:** project management of February  
**Amount:** \$130.00

**Component Description:** project management - wages allocated during 3rd quarter 2017  
**Amount:** \$1,334.00

**Component Description:** Portion of wages allocated to Project Management during 4th quarter 2017  
**Amount:** \$1,061.68

**Component Description:** Portion of M. Gibbs time on Project Management of Repack for 2nd quarter of year.  
**Amount:** \$2,656.04

**Component Description:** Portion of First Quarter 2018 wages applicable to Project Management  
**Amount:** \$4,010.28

	<p><b>Component Description:</b> Progress reports and updates</p> <p><b>Amount:</b> \$530.00</p> <p><b>Component Description:</b> July - September portion of wages related Repack</p> <p><b>Amount:</b> \$2,716.30</p> <p><b>Component Description:</b> portion of invoice related to general transition management</p> <p><b>Amount:</b> \$1,307.50</p>
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p><b>Component Description:</b> Attorney fees related to Repack prep/construction license.</p> <p><b>Amount:</b> \$1,211.53</p> <p><b>Component Description:</b> prepare engineering section of Form 2100, construction permit application. Portion of wages allocated during 3rd quarter 2017</p> <p><b>Amount:</b> \$230.00</p> <p><b>Component Description:</b> prepare engineering section of Form 2100, construction permit application. wages during 2nd qtr 2017</p> <p><b>Amount:</b> \$690.00</p>



RF Exposure Measurements	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	<b>Component Description:</b>  <b>Amount:</b>	Attorney service related to licensing and form 399 \$317.00
	<b>Component Description:</b>  <b>Amount:</b>	Attorney services related to licensing and form 399 \$339.00
	<b>Component Description:</b>  <b>Amount:</b>	Attorney Fees - Construction portion of invoice \$42.50
	<b>Component Description:</b>  <b>Amount:</b>	Attorney service related to licensing and form 399 \$990.50
	<b>Component Description:</b>  <b>Amount:</b>	Attorney service related to application, licensing and form 399 \$349.00
	<b>Component Description:</b>  <b>Amount:</b>	Attorney service for licensing and form 399 \$212.00
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application		

**Component Description:** Attorney service related to construction permit preparation and submission  
**Amount:** \$1,548.00

**Component Description:** Attorney fees August 2018  
**Amount:** \$522.50

**Component Description:** Attorney Fees - Construction permit application - March  
**Amount:** \$242.50

**Component Description:** Attorney fees for July 2018  
**Amount:** \$427.50

**Component Description:** Attorney Fees - Construction Permit application - April  
**Amount:** \$712.50

**Component Description:** Attorney service related to construction permit preparation and submission  
**Amount:** \$301.00

**Component Description:** FCC licensing and filing  
**Amount:** \$227.00

	<p><b>Component Description:</b> portion of invoice related to construction permit application</p> <p><b>Amount:</b> \$37.00</p> <p><b>Component Description:</b> Attorney fees - Construction permit application - Dec 17</p> <p><b>Amount:</b> \$47.50</p> <p><b>Component Description:</b> Attorney Fees - Construction permit application - February</p> <p><b>Amount:</b> \$159.00</p> <p><b>Component Description:</b> Attorney service related to construction permit preparation and submission</p> <p><b>Amount:</b> \$375.00</p> <p><b>Component Description:</b> Attorney Fees - Construction permit application June</p> <p><b>Amount:</b> \$185.00</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p><b>Component Description:</b> portion of invoice related to license to cover</p> <p><b>Amount:</b> \$216.00</p> <p><b>Component Description:</b> portion of wages attributed to FCC form 2100</p> <p><b>Amount:</b> \$266.34</p>

<p>Perform engineering study for new channel assignment and antenna development</p>	<p><b>Component Description:</b> Engineering Study portion of 2nd quarter wages.</p> <p><b>Amount:</b> \$1,840.00</p>
<p></p>	<p><b>Component Description:</b> portion of wages attributed to engineering study and antenna development</p> <p><b>Amount:</b> \$285.20</p>
<p>Prepare and or review reimbursement form</p>	<p><b>Component Description:</b> portion of wages attributed to reimbursement form review</p> <p><b>Amount:</b> \$599.84</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Information not provided.</p>

**Cost Information**

**Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
<b>Other Expenses</b>	<b>\$49,550.00</b>	<b>\$49,000.00</b>		<b>\$10,119.60</b>	
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$3,000.00</i>	\$3,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$4,000.00</i>	\$4,000.00	N/A	\$900.00	N/A
Equipment Delivery and Handling Charges	<i>\$25,000.00</i>	\$25,000.00	N/A	\$5,089.60	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$4,130.00	N/A
Non-zoning permits	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
<b>Sub-total</b>	<b>\$49,550.00</b>	<b>\$49,000.00</b>	<b>N/A</b>	<b>\$10,119.60</b>	<b>N/A</b>
<b>Total for all systems</b>	<b>\$976,425.00</b>	<b>\$727,976.00</b>	<b>N/A</b>	<b>\$363,162.05</b>	<b>N/A</b>

## Components

Actual Information Description	File Name																
MVPD Notification of Channel Change	Information not provided.																
Develop and air announcement of upcoming channel change	Information not provided.																
Equipment Storage	<table border="0"> <tr> <td data-bbox="724 640 1107 674"><b>Component Description:</b></td> <td data-bbox="1163 640 1291 707">Storage of transmitter</td> </tr> <tr> <td data-bbox="724 719 831 752"><b>Amount:</b></td> <td data-bbox="1163 719 1262 752">\$900.00</td> </tr> </table>	<b>Component Description:</b>	Storage of transmitter	<b>Amount:</b>	\$900.00												
<b>Component Description:</b>	Storage of transmitter																
<b>Amount:</b>	\$900.00																
Equipment Delivery and Handling Charges	<table border="0"> <tr> <td data-bbox="724 887 1027 920"><b>Component Description:</b></td> <td data-bbox="1163 887 1315 999">Transmitter handling and delivery</td> </tr> <tr> <td data-bbox="724 1010 831 1043"><b>Amount:</b></td> <td data-bbox="1163 1010 1283 1043">\$2,718.00</td> </tr> <tr> <td data-bbox="724 1144 1027 1178"><b>Component Description:</b></td> <td data-bbox="1163 1144 1315 1256">Pole mount handling and delivery</td> </tr> <tr> <td data-bbox="724 1267 831 1301"><b>Amount:</b></td> <td data-bbox="1163 1267 1283 1301">\$1,900.50</td> </tr> <tr> <td data-bbox="724 1402 1027 1435"><b>Component Description:</b></td> <td data-bbox="1163 1402 1315 1469">rental of front loader</td> </tr> <tr> <td data-bbox="724 1480 831 1514"><b>Amount:</b></td> <td data-bbox="1163 1480 1262 1514">\$380.10</td> </tr> <tr> <td data-bbox="724 1615 1027 1648"><b>Component Description:</b></td> <td data-bbox="1163 1615 1370 1682">Rental of portable toilet</td> </tr> <tr> <td data-bbox="724 1693 831 1727"><b>Amount:</b></td> <td data-bbox="1163 1693 1246 1727">\$91.00</td> </tr> </table>	<b>Component Description:</b>	Transmitter handling and delivery	<b>Amount:</b>	\$2,718.00	<b>Component Description:</b>	Pole mount handling and delivery	<b>Amount:</b>	\$1,900.50	<b>Component Description:</b>	rental of front loader	<b>Amount:</b>	\$380.10	<b>Component Description:</b>	Rental of portable toilet	<b>Amount:</b>	\$91.00
<b>Component Description:</b>	Transmitter handling and delivery																
<b>Amount:</b>	\$2,718.00																
<b>Component Description:</b>	Pole mount handling and delivery																
<b>Amount:</b>	\$1,900.50																
<b>Component Description:</b>	rental of front loader																
<b>Amount:</b>	\$380.10																
<b>Component Description:</b>	Rental of portable toilet																
<b>Amount:</b>	\$91.00																
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.																

DTV Medical Facility Notification	<p><b>Component Description:</b> Notification of Medical Facilities</p> <p><b>Amount:</b> \$2,375.00</p>
	<p><b>Component Description:</b> Notification of Cable and Satellite MVPD Providers of new RF Chanel &amp; Transport Stream parameters</p> <p><b>Amount:</b> \$1,755.00</p>
Non-zoning permits	Information not provided.

**Cost Information** **Grand Total**

	<b>Predetermined Cost Estimate</b>	<b>Estimated Cost</b>	<b>Actual Cost</b>
<b>Total for all systems</b>	\$976,425.00	\$727,976.00	\$363,162.05

**Reimbursement Status**

<b>Question</b>	<b>Response</b>
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No



Certification	Section	Question	Response
	<p><b>Submission of Estimated Expenses Statements</b></p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol>	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Denise Crossler ,  
Crossler .  
Grant &  
Contract  
Specialist**

06/18/2019

Certification	Section	Question	Response
	<p><b>Submission of Actual Cost Documentation Statements</b></p>	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.</li> <li>3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> </ol>	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**Denise  
Crossler ,  
Crossler .**  
*Grant &  
Contract  
Specialist*

06/18/2019

## Attachments